			DI.	Completed	Under Way	Future	Cost Incurred Thru	FY03 Funds	FY04 Execution	FY05 Planning	Estimated Costs By Fiscal Year	
			Phase	Sites (Actions)			FY03 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)	
DoD Ir	ıstallations											
Sites with Response Complete		181	Investigation	211	503	332	\$36,506	\$16,686	\$9,263	\$40,362	FY06	\$64,233
	RAC-1	47	Interim Actions	23(46)	3(6)		\$8,048	\$6,020	\$0	\$0	FY07	\$26,917
Sites in	RAC-2	165	Design	5	1	528	\$18,278	\$0	\$59	\$1,462	FY08	\$29,902
Progress	RAC-3	127	RA-C	15	7	732	\$129,233	\$34,731	\$12,001	\$23,669	FY09	\$63,960
-Relative Risk Category	RAC-4	106	RA-O (LTO)	1	0	164	\$525	\$0	\$0	\$50	1	
	RAC-5	159 261	LTM	1	18	482	\$1,816	\$169	\$621	\$1,175	MMRP FY04-Comp.	\$4,861,174
Total Number of Si	Not Evaluated	1.046	EIM	1	10	Total	\$194,406	\$57,606	\$21,944	\$66,718	IRP FY04-Comp.	\$12,747,546
	of Installations wi	,, ,		225		Total	\$174,400	337,000	\$21,744	500,710	· · · · · · · · · · · · · · · · · · ·	
Total (umber o	i installations wi	in Sites									FY04-Comp.	\$17,608,720
Forme	rly Used Defe	nse Sit	es									
Sites with Response Complete		807	Investigation	844	438	489	\$175,960	\$35,916	\$34,777	\$29,869	FY06	\$77,538
	RAC-1	10	Interim Actions	56(56)	7(7)		\$25,802	\$5,186	\$1,417	\$58	FY07	\$82,106
Sites in	RAC-2	115	Design	11	10	858	\$759	\$238	\$112	\$573	FY08	\$98,912
Progress	RAC-3	363	RA-C	25	47	852	\$133,347	\$36,534	\$37,929	\$42,636	FY09	\$88,467
-Relative Risk	RAC-4	301	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	1	
Category	RAC-5	2	LTM	8	14	904	\$1,336	\$576	\$740	\$2,405	MMRP FY04-Comp.	\$11,984,506
	Not Evaluated	173	LIWI	0	14		. ,		·	. ,	IDD EV04 Comp	f2 (20 497
Total Number of Sites Total Number of Installations wit		1,771		1.000		Total	\$337,204	\$78,450	\$74,975	\$75,541	IRP FY04-Comp.	\$3,620,487
1 otal Number o	of Installations wi	tn Sites		1,699							FY04-Comp.	\$15,604,993