			Phase	Completed	Under Way	Future	Cost Incurred Thru	FY03 Funds	FY04 Execution	FY05 Planning	Estimated Costs By Fiscal Year	
			rnase -	Sites (Actions)			FY03 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)	
♦ ARMY												
Sites with Response Complete		123	Investigation	142	35	0	\$12,073	\$3,442	\$454	\$12,849	FY06	\$12,20
	RAC-1	13	Interim Actions	21(44)	3(6)		\$7,235	\$6,020	\$0	\$0	FY07	\$3,528
Sites in	RAC-2	22	Design	4	1	18	\$18,278	\$0	\$0	\$208	FY08	\$5,815
Progress	RAC-3	12	RA-C	14	2	40	\$118,270	\$24,683	\$8,518	\$1,006	FY09	\$27,911
-Relative Risk Category	RAC-4	7	RA-O (LTO)	1	0	2	\$525	\$0	\$0	\$0	1	
	RAC-5	0	LTM	1	18	46	\$1,816	\$169	\$621	\$1,175	MMRP FY04-Comp.	\$496,075
T . 131 1 60:	Not Evaluated	177	LIM	1	10	Total	\$158,197	\$34,314	\$9,593	\$15,238		\$439,127
Total Number of Sites Total Number of Installations with				26		Total	\$130,197	554,514	\$7,373	\$13,236	IRP FY04-Comp.	
Total Number of	i ilistaliations wit	ii sites		20							FY04-Complete	\$935,202
♦ NAVY												
Sites with Resp	onse Complete	3	Investigation	11	5	3	\$2,926	\$2,926	\$150	\$1,855	FY06	\$30,050
	RAC-1	0	Interim Actions	1(1)	0(0)		\$0	\$0	\$0	\$0	FY07	\$0
Sites in	RAC-2	0	Design	1	0	4	\$0	\$0	\$59	\$73	FY08	\$0
Progress	RAC-3	0	RA-C	1	4	11	\$10,963	\$10,048	\$3,483	\$15,706	_{FY09}	\$0
-Relative Risk Category	RAC-4	0	RA-O (LTO)	0	0	3	\$0	\$0	\$0	\$50	1	
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	\$0	MMRP FY04-Comp.	\$51,806
	Not Evaluated	16	LIM	<u> </u>		_						•
Total Number of Sites Total Number of Installations with		19				Total	\$13,889	\$12,974	\$3,692	\$17,684	IRP FY04-Comp.	\$529,158