

**Table C-7 DoD Active Installations Summary Status as of September 30, 2002**

		Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
			Sites (Actions)									
<b>DoD Installations</b>												
Sites with Response Complete		0	<b>Investigation</b>	0	15	527	\$11,189	\$7,244	\$2,329	\$2,693	<b>FY05</b>	\$4,000
Sites in Progress  -Relative Risk Category	RAC-1	34	<b>Interim Actions</b>	1(1)	1(1)		\$813	\$813	\$1,315	\$2,460	<b>FY06</b>	\$8,000
	RAC-2	76	<b>Design</b>	0	0	15	\$0	\$0	\$0	\$0	<b>FY07</b>	\$8,000
	RAC-3	83	<b>RA-C</b>	0	0	161	\$0	\$0	\$0	\$847	<b>FY08</b>	\$27,990
	RAC-4	156	<b>RA-O (LTO)</b>	0	0	1	\$0	\$0	\$0	\$0	<b>FY09</b>	\$57,995
	RAC-5	193	<b>LTM</b>	0	0	86	\$0	\$0	\$0	\$0	<b>MMRP FY03-Comp.</b>	\$1,663,216
	Not Evaluated	0										
Total Number of Sites		542				<b>Total</b>	<b>\$12,002</b>	<b>\$8,057</b>	<b>\$3,644</b>	<b>\$6,000</b>	<b>IRP FY03-Comp.</b>	\$10,932,360
<b>Total Number of Installations with Sites</b>				<b>141</b>						<b>FY03-Complete</b>		\$12,595,576