			Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	
					Sites (Actions)		1 103 (3000)	Obligated (3000)	r ranned (5000)	Estimate (5000)	(3000)	
DoD In	stallations - B	RAC	1988									
Sites with Res	ponse Complete	974	Investigation	1,056	88	0	\$416,541	\$1,989	\$6,194	\$212	FY06	\$21,834
Sites in Progress -Relative Risk Category	High	47	Interim Actions	230(394)	25(28)		\$90,432	\$0	\$11,585	\$0	FY07	\$22,07
	Medium	23	Design	185	11	28	\$38,674	\$806	\$182	\$0	FY08	\$21,40
	Low	15	RA-C	254	11	45	\$653,100	\$2,603	\$2,779	\$6,228	FY09	\$18,84
	Not Evaluated	44	RA-O (LTO)	17	43	19	\$102,016	\$16,239	\$15,836	\$15,500	7	
	Not Required	41	LTM	16	48	51	\$30,975	\$3,238	\$2,823	\$3,676	IRP FY04-Comp.	\$370,60
Γotal Number o	f Sites	1,144			•	Total	\$1,331,738	\$24,875	\$39,399	\$25,616	MMRP FY04-Comp	\$42,39
Total Number o	of Installations wi	th Sites		88		'					FY04-Complete	\$413,00
A DoD In	stallations - B	RAC	1001									
			1	1.102	12		0.04.000	007.740			EVAC	6110.47
Sites with Res	ponse Complete	1,037	Investigation	1,193	43	0	\$624,228	\$25,718	\$736	\$0	FY06 FY07	\$119,47 \$22,75
Sites in Progress -Relative Risk Category	High	26	Interim Actions	431(538)	22(25)		\$196,484	\$32,992	\$4,042	\$6,062	FY08	\$22,75
	Medium	24	Design	174	8	10	\$103,030	\$6,177	\$1,331	\$1,853	FY09	\$20,93
	Low	6	RA-C	221	17	23	\$650,513	\$77,689	\$24,644	\$4,166	1109	\$20,93
	Not Evaluated	20	RA-O (LTO)	39	122	33	\$146,300	\$27,965	\$22,046	\$24,157	IRP FY04-Comp.	\$751,71
	Not Required	123	LTM	20	59	100	\$53,965	\$12,025	\$12,088	\$9,409	IKI 1 104-comp.	
Total Number of Sites 1,236						Total	\$1,774,520	\$182,566	\$64,887	\$45,647	MMRP FY04-Comp	\$265,742
fotal Number of	of Installations wi	th Sites		32							FY04-Complete	\$1,017,459
DoD In	stallations - B	RAC	1993									
Sites with Res	ponse Complete	641	Investigation	752	65	6	\$582,805	\$52,665	\$6,980	\$2,472	FY06	\$84,70
Sites in	High	57	Interim Actions	234(302)	14(16)		\$286,479	\$26,043	\$8,426	\$129	FY07	\$6,84
	Medium	46	Design	111	9	18	\$48,255	\$6,384	\$1,287	\$2,125	FY08	\$7,22
Progress	Low	11	RA-C	151	21	34	\$449,445	\$58,879	\$26,223	\$14,316	FY09	\$5,50
-Relative Risk Category	Not Evaluated	21	RA-O (LTO)	10	47	56	\$69,852	\$16,563	\$12,076	\$9,446	1	
	Not Required	47	LTM	13	26	75	\$53,672	\$32,395	\$3,730	\$1,748	IRP FY04-Comp.	\$416,53
Total Number o	f Sites	823				Total	\$1,490,508	\$192,929	\$58,722	\$30,236	MMRP FY04-Comp	\$30,751
Fotal Number of	of Installations wi	th Sites		34							FY04-Complete	\$447,284

			Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year	
			Thase		Sites (Actions)						(\$000)	
DoD In	ıstallations - B	RAC	1995									
Sites with Response Complete		1,078	Investigation	1,142	415	1	\$383,173	\$70,540	\$7,832	\$9,501	FY06	\$112,333
	High	158	Interim Actions	256(379)	184(297)		\$158,135	\$579	\$0	\$0	FY07	\$64,648
Sites in Progress -Relative Risk Category	Medium	76	Design	160	14	338	\$79,665	\$4,841	\$437	\$3,215	FY08	\$89,173
	Low	84	RA-C	276	27	356	\$533,269	\$69,914	\$45,616	\$58,335	FY09	\$61,20
	Not Evaluated	147	RA-O (LTO)	18	15	206	\$123,154	\$23,487	\$29,382	\$51,031	1	
	Not Required	15	LTM	54	23	253	\$48,893	\$5,822	\$2,244	\$2,085	IRP FY04-Comp.	\$1,231,357
Total Number of Sites		1,558				Total	\$1,326,289	\$175,183	\$85,511	\$124,167	MMRP FY04-Comp	\$208,996
Total Number of Installations with Sites 53				53							FY04-Complete	\$1,440,353