

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alabama

DoD Installations

Sites with Response Complete	1	Investigation	3	3	4	\$8,155	\$4,644	\$0	\$0	FY05	\$148
Sites in Progress	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
-Relative Risk Category	RAC-2	1	Design	0	0	\$363	\$0	\$0	\$0	FY07	\$0
	RAC-3	0		RA-C	0	2	\$26,106	\$3,915	\$0	\$435	FY08
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$4,125
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$79,053
	Not Evaluated	5	Total			\$34,624	\$8,559	\$0	\$435	IRP FY03-Comp.	\$219,806
Total Number of Sites	10										
Total Number of Installations Funded:		3									
										FY03-Comp.	\$298,859

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	8	3	1	\$3,260	\$769	\$330	\$3,136	FY05	\$0
Sites in Progress	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
-Relative Risk Category	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	0		RA-C	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$94,884
	Not Evaluated	0	Total			\$3,260	\$769	\$330	\$3,136	IRP FY03-Comp.	\$53,203
Total Number of Sites	12										
Total Number of Potential Properties Funded:		12									
										FY03-Comp.	\$148,087

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alaska

DoD Installations

Sites with Response Complete	0	Investigation	0	0	33	\$525	\$525	\$0	\$0	FY05	\$1,663
Sites in Progress	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$634
-Relative Risk Category	RAC-2	4	Design	0	0	\$0	\$0	\$0	\$0	FY07	\$485
	RAC-3	5	RA-C	0	0	\$915	\$915	\$8,961	\$3,166	FY08	\$2,411
	RAC-4	15	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$4,850
	RAC-5	9	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$278,700
	Not Evaluated	0	Total	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$385,320
Total Number of Sites	33					\$1,440	\$1,440	\$8,961	\$3,166	FY03-Comp.	\$664,020
Total Number of Installations Funded:				11							

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	6	4	7	\$6,249	\$60	\$671	\$2,744	FY05	\$2,904
Sites in Progress	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <th>\$3,168</th>	\$3,168
-Relative Risk Category	RAC-2	3	Design	1	1	\$30	\$0	\$0	\$0	FY07 <td>\$5</td>	\$5
	RAC-3	2	RA-C	2	3	\$535	\$5	\$1	\$0	FY08 <td>\$442</td>	\$442
	RAC-4	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$273,494
	Not Evaluated	0	Total	0	0	13	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	17					\$6,814	\$65	\$672	\$2,744	FY03-Comp.	\$650,290
Total Number of Potential Properties Funded:				17							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

American Samoa

Formerly Used Defense Sites

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0	FY06	\$0
	RAC-2	1	Design	0	0	2	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C	0	0	2	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	MMRP FY03-Comp	\$4,015
	Not Evaluated	0	Total				\$0	\$0	\$0	IRP FY03-Comp.	\$5,679
Total Number of Sites	3									FY03-Comp.	\$9,694
Total Number of Potential Properties Funded:		3									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arizona

DoD Installations

Sites with Response Complete	0	Investigation	0	0	31	\$475	\$475	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	13		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	2	RA-C	0	0	6	\$0	\$0	\$0	\$0	FY08	\$786
	RAC-4	7	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	8	LTM	0	0	3	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$110,698
	Not Evaluated	0	Total				\$475	\$475	\$0	\$0	IRP FY03-Comp.	\$103,213
Total Number of Sites	31									FY03-Comp.	\$213,911	
Total Number of Installations Funded:		5										

Formerly Used Defense Sites

Sites with Response Complete	62	Investigation	62	10	35	\$670	\$670	\$210	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$603	
	RAC-2	7		Design	0	1	44	\$0	\$0	\$0	\$0	FY07
	RAC-3	7	RA-C	0	1	44	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	25	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	5	LTM	0	1	44	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$421,870
	Not Evaluated	0	Total				\$670	\$670	\$210	\$0	IRP FY03-Comp.	\$2,609
Total Number of Sites	107									FY03-Comp.	\$424,479	
Total Number of Potential Properties Funded:		91										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arkansas

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	3	5	\$5,430	\$802	\$683	\$3,545	FY05	\$1,887
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$3,242
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C		0	1	\$5,683	\$0	\$847	\$0	FY08
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	2			0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	10	Total				\$11,113	\$802	\$1,530	\$3,545	FY03-Comp.	\$123,841
Total Number of Potential Properties Funded:										8	

DoD Installations

Sites with Response Complete	1	Investigation	1	0	4	\$100	\$100	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	5	Total				\$100	\$100	\$0	\$0	FY03-Comp.	\$53,131
Total Number of Installations Funded:										2	

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

California

Formerly Used Defense Sites

Sites with Response Complete	133	Investigation	136	53	104	\$10,042	\$1,809	\$6,911	\$1,479	FY05	\$13,263
Sites in Progress -Relative Risk Category	RAC-1	17	Interim Actions	4(4)	0	\$1,964	\$0	\$0	\$0	FY06	\$12,113
	RAC-2	24		Design	2	1	\$83	\$83	\$0	\$0	FY07
	RAC-3	39	RA-C		2	5	\$3,904	\$383	\$200	\$11,463	FY08
	RAC-4	55	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$11,091
	RAC-5	23	LTM	0	3	\$391	\$13	\$0	\$0	MMRP FY03-Comp	\$1,747,383
	Not Evaluated	2	Total							IRP FY03-Comp.	\$552,426
Total Number of Sites	293					\$16,384	\$2,288	\$7,111	\$12,942	FY03-Comp.	\$2,299,809
Total Number of Potential Properties Funded:		280									

DoD Installations

Sites with Response Complete	5	Investigation	7	5	71	\$186	\$0	\$3,000	\$0	FY05	\$8,282
Sites in Progress -Relative Risk Category	RAC-1	6	Interim Actions	0	0	\$1,000	\$500	\$0	\$0	FY06	\$2,250
	RAC-2	5		Design	0	1	\$8,748	\$8,610	\$0	\$0	FY07
	RAC-3	9	RA-C		1	2	\$54,139	\$8,610	\$3,370	\$2,000	FY08
	RAC-4	36	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$12,361
	RAC-5	21	LTM	0	0	\$50	\$23	\$0	\$0	MMRP FY03-Comp	\$515,024
	Not Evaluated	3	Total								IRP FY03-Comp.
Total Number of Sites	83					\$64,123	\$17,743	\$6,370	\$2,000	FY03-Comp.	\$4,396,984
Total Number of Installations Funded:		21									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Colorado

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	9	6	1	\$16,110	\$672	\$0	\$3,296	FY05	\$4,184	
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	1(1)	\$1,020	\$494	\$2,600	\$0	FY06	\$4,252	
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$52	FY07	\$4,320
	RAC-3	2	RA-C	0	2	5	\$29,771	\$8,134	\$7,996	\$5,510	FY08	\$4,392
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$7,812
	RAC-5	0	LTM	0	0	7	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$287,905
	Not Evaluated	1	Total			\$46,901	\$9,300	\$10,596	\$8,858	IRP FY03-Comp.	\$28,825	
Total Number of Sites	16									FY03-Comp.	\$316,730	
Total Number of Potential Properties Funded:		14										

DoD Installations

Sites with Response Complete	0	Investigation	1	9	8	\$364	\$351	\$200	\$0	FY05	\$1,438	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	7(15)	0	\$75	\$22	\$0	\$0	FY06	\$0	
	RAC-2	0		Design	0	0	\$25	\$22	\$0	\$0	FY07	\$268
	RAC-3	5	RA-C	0	0	9	\$121	\$22	\$0	\$847	FY08	\$735
	RAC-4	3	RA-O (LTO)	0	0	0	\$25	\$22	\$0	\$0	FY09	\$3,994
	RAC-5	1	LTM	0	0	9	\$25	\$22	\$0	\$0	MMRP FY03-Comp	\$14,664
	Not Evaluated	9	Total			\$635	\$461	\$200	\$847	IRP FY03-Comp.	\$957,935	
Total Number of Sites	18									FY03-Comp.	\$972,599	
Total Number of Installations Funded:		5										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Connecticut

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	9	1	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0		Total	0	0	1	\$0	\$0	\$0	\$0
Total Number of Sites	10					\$0	\$0	\$0	\$0	FY03-Comp.	\$2,382
Total Number of Potential Properties Funded:		10									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	\$0
Total Number of Sites	0					\$0	\$0	\$0	\$0	FY03-Comp.	\$49,580
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Delaware

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$43,254
Total Number of Sites	0									FY03-Comp.	\$43,254
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	5	0	\$1	\$1	\$160	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$439	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	3	RA-C	0	0	5	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	MMRP FY03-Comp	\$41,942
	Not Evaluated	0	Total	\$440	\$1	\$160	\$0	\$0	\$0	IRP FY03-Comp.	\$5
Total Number of Sites	9									FY03-Comp.	\$41,947
Total Number of Potential Properties Funded:		8									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

District of Columbia

Formerly Used Defense Sites

Sites with Response Complete	26	Investigation	26	2	0	\$34,505	\$10,505	\$6,663	\$2,469	FY05	\$166	
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	2(2)	0	\$0	\$0	\$0	\$0	FY06	\$2,582	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$2,649
	RAC-3	0	RA-C		1	1	1	\$2,103	\$505	\$60	\$0	FY08
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$2,765
	RAC-5	0	LTM	0	1	2	\$235	\$28	\$0	\$0	MMRP FY03-Comp	\$63,905
	Not Evaluated	0	Total			\$36,843	\$11,038	\$6,723	\$2,469	IRP FY03-Comp.	\$46,319	
Total Number of Sites	28									FY03-Comp.	\$110,224	
Total Number of Potential Properties Funded:				27								

DoD Installations

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	0	RA-C		0	0	3	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	1	LTM	0	0	1	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$2,714
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$19,775
Total Number of Sites	3									FY03-Comp.	\$22,489	
Total Number of Installations Funded:				2								

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Florida

Formerly Used Defense Sites

Sites with Response Complete	51	Investigation	58	37	25	\$4,864	\$496	\$1,399	\$2,369	FY05	\$1,935
Sites in Progress -Relative Risk Category	RAC-1	10	Interim Actions	3(3)	0	\$29	\$0	\$0	\$0	FY06	\$4,007
	RAC-2	7		Design	1	0	\$5	\$0	\$0	\$0	FY07
	RAC-3	8	RA-C		2	4	\$1,596	\$1,218	\$110	\$0	FY08
	RAC-4	33	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$6,165
	RAC-5	8	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$413,317
	Not Evaluated	3	Total	\$6,494	\$1,714	\$1,509	\$2,369	IRP FY03-Comp.	\$65,889	FY03-Comp.	\$479,206
Total Number of Sites	120										
Total Number of Potential Properties Funded:		120									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	28	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	3	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$1,239</td>
	RAC-4	19	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$6,812</td>	\$6,812
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$39,773
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$558,475	FY03-Comp.	\$598,248
Total Number of Sites	28										
Total Number of Installations Funded:		9									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Georgia

DoD Installations

Sites with Response Complete	0	Investigation	0	0	4	\$100	\$100	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	3	Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$7,970
	Not Evaluated	0		0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$397,702
Total Number of Sites	4		Total			\$100	\$100	\$0	\$0	FY03-Comp.	\$405,672
Total Number of Installations Funded:		2									

Formerly Used Defense Sites

Sites with Response Complete	19	Investigation	23	2	2	\$170	\$27	\$617	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	1	RA-C	0	0	\$0	\$0	\$66	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$40,164
	Not Evaluated	0		0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$62,484
Total Number of Sites	27		Total			\$170	\$27	\$683	\$0	FY03-Comp.	\$102,648
Total Number of Potential Properties Funded:		26									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Guam

DoD Installations

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY08	\$112
	RAC-4	2	RA-C	0	0	1	\$0	\$0	\$0	FY09	\$634
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$2,868
	Not Evaluated	0	LTM	0	0	1	\$0	\$0	\$0	IRP FY03-Comp.	\$82,088
Total Number of Sites	3	Total			\$0	\$0	\$0	\$0	FY03-Comp.	\$84,956	
Total Number of Installations Funded:				2							

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	9	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	8	Interim Actions	1(1)	0	\$4,673	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	Design	0	0	9	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-C	0	0	9	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$119,362
	Not Evaluated	1	LTM	0	0	9	\$0	\$0	\$0	IRP FY03-Comp.	\$5,105
Total Number of Sites	9	Total			\$4,673	\$0	\$0	\$0	FY03-Comp.	\$124,467	
Total Number of Potential Properties Funded:				9							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Hawaii

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	6	5	37	\$9,178	\$3,795	\$1,714	\$0	FY05	\$13,917
Sites in Progress -Relative Risk Category	RAC-1	20	Interim Actions	3(3)	0	\$451	\$16	\$0	\$0	FY06	\$14,000
	RAC-2	9		Design	1	0	\$140	\$140	\$0	\$0	FY07
	RAC-3	4	RA-C	0	2	\$800	\$797	\$11,935	\$13,670	FY08	\$17,549
	RAC-4	13	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$18,383
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$1,041,548
	Not Evaluated	0	Total	0	0	46	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	48					\$10,569	\$4,748	\$13,649	\$13,670	FY03-Comp.	\$1,050,023
Total Number of Potential Properties Funded:									39		

DoD Installations

Sites with Response Complete	0	Investigation	0	1	21	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$813	\$813	\$0	\$0	FY06 <td>\$0</td>	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	6	RA-C	0	0	8	\$0	\$0	\$0	\$0	FY08 <td>\$471</td>	\$471
	RAC-4	6	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$1,511</td>	\$1,511
	RAC-5	10	LTM	0	0	5	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$52,238
	Not Evaluated	0	Total	0	0	5	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$351,782
Total Number of Sites	22					\$813	\$813	\$0	\$0	FY03-Comp.	\$404,020	
Total Number of Installations Funded:									6			

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Idaho

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	9	1	10	\$1,299	\$0	\$600	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)		\$40	\$0	\$0	\$0	FY06	\$0	
	RAC-2	1		Design	0	0	10	\$0	\$0	\$0	FY07	\$0
	RAC-3	1	RA-C	0	1	10	\$705	\$332	\$75	\$0	FY08	\$0
	RAC-4	8	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	11	\$0	\$0	\$10	\$0	MMRP FY03-Comp	\$59,187
	Not Evaluated	0	Total			\$2,044	\$332	\$685	\$0	IRP FY03-Comp.	\$0	
Total Number of Sites	20								FY03-Comp.	\$59,187		
Total Number of Potential Properties Funded:				19								

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$6,480	
Total Number of Sites	0								FY03-Comp.	\$6,480		
Total Number of Installations Funded:				0								

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Illinois

Formerly Used Defense Sites

Sites with Response Complete	14	Investigation	15	4	1	\$1,503	\$25	\$345	\$1,343	FY05	\$1,468
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	2(2)	0	\$1	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	5	\$0	\$0	\$0	FY07
	RAC-3	2	RA-C	1	1	5	\$3,299	\$3	\$2	FY08	\$304
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	7	\$0	\$0	\$0	MMRP FY03-Comp	\$33,068
	Not Evaluated	0	Total			\$4,803	\$28	\$347	\$1,343	IRP FY03-Comp.	\$218,987
Total Number of Sites	20								FY03-Comp.	\$252,055	
Total Number of Potential Properties Funded:		20									

DoD Installations

Sites with Response Complete	1	Investigation	2	3	10	\$263	\$100	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	1		Design	0	0	2	\$4,910	\$2,402	\$0	FY07 <td>\$0</td>
	RAC-3	4	RA-C	0	0	8	\$0	\$0	\$727	FY08 <td>\$0</td>	\$0
	RAC-4	4	RA-O (LTO)	0	0	0	\$500	\$0	\$0	FY09 <td>\$2,000</td>	\$2,000
	RAC-5	1	LTM	0	0	4	\$0	\$0	\$0	MMRP FY03-Comp	\$44,582
	Not Evaluated	4	Total			\$5,673	\$2,502	\$727	\$0	IRP FY03-Comp.	\$316,078
Total Number of Sites	15								FY03-Comp.	\$360,660	
Total Number of Installations Funded:		5									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Indiana

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	3	2	0	\$23	\$7	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	1		Design	0	1	1	\$60	\$60	\$0	\$0	FY07
	RAC-3	0	RA-C	0	1	1	\$57	\$57	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$7,821
	Not Evaluated	0	Total			\$140	\$124	\$0	\$0	IRP FY03-Comp.	\$49,947	
Total Number of Sites	5								FY03-Comp.	\$57,768		
Total Number of Potential Properties Funded:		5										

DoD Installations

Sites with Response Complete	13	Investigation	13	0	4	\$109	\$109	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	RAC-2	0		Design	0	0	0	\$1,690	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	1	RA-C	2	0	2	\$3,166	\$350	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	1	RA-O (LTO)	1	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	2	LTM	0	0	2	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$5,081
	Not Evaluated	0	Total			\$4,965	\$459	\$0	\$0	IRP FY03-Comp.	\$100,836	
Total Number of Sites	17								FY03-Comp.	\$105,917		
Total Number of Installations Funded:		3										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Iowa

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	6	2	1	\$15	\$0	\$571	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY08
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0		Total	0	0	3	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	9					\$15	\$0	\$571	\$0	FY03-Comp.	\$40,676
Total Number of Potential Properties Funded:											
										8	

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	0					\$0	\$0	\$0	\$0	FY03-Comp.	\$37,435
Total Number of Installations Funded:										0	

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Johnston Atoll

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$23,408
Total Number of Sites	0									FY03-Comp.	\$23,408
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kansas

Formerly Used Defense Sites

Sites with Response Complete	35	Investigation	36	18	4	\$18	\$0	\$225	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	5	RA-C		0	0	\$0	\$0	\$0	\$0	FY08
	RAC-4	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$190,700
	Not Evaluated	0		0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$350,284
Total Number of Sites	58	Total			\$18	\$0	\$225	\$0	FY03-Comp.	\$540,984	
Total Number of Potential Properties Funded:		54									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	4	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$27</td>
	RAC-4	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$855
	Not Evaluated	0		0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$188,947
Total Number of Sites	4	Total			\$0	\$0	\$0	\$0	FY03-Comp.	\$189,802	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kentucky

Formerly Used Defense Sites

Sites with Response Complete	1	Investigation	1	2	0	\$43	\$3	\$12	\$0	FY05	\$17
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1	Design	0	0	2	\$0	\$0	\$0	FY07	\$1,194
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY08	\$1,559
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	MMRP FY03-Comp	\$47,786
	Not Evaluated	0	Total	0	0	2	\$0	\$0	\$0	IRP FY03-Comp.	\$15,999
Total Number of Sites	3					\$43	\$3	\$12	\$0	FY03-Comp.	\$63,785
Total Number of Potential Properties Funded:		3									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total	0	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	0					\$0	\$0	\$0	\$0	FY03-Comp.	\$38,349
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Louisiana

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)																									
	4		4	2	4	\$1,228	\$1,228	\$890	\$3,555	FY05 \$0																								
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0		\$0	\$0	\$0	\$0	FY06 \$0																								
	RAC-2	1								Design	0	6	\$0	\$0	\$0	FY07 \$0																		
	RAC-3	1														RA-C	0	1	\$7,401	\$45	\$0	FY08 \$0												
	RAC-4	1																				RA-O (LTO)	0	0	\$0	\$0	\$0	FY09 \$0						
	RAC-5	0																										LTM	0	0	\$0	\$0	\$0	MMRP FY03-Comp \$112,124
	Not Evaluated	1																																Total
Total Number of Sites	10							FY03-Comp. \$114,037																										
Total Number of Potential Properties Funded:		10																																

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)																									
	0		0	1	18	\$1,473	\$0	\$0	\$0	FY05 \$0																								
Sites in Progress -Relative Risk Category	RAC-1	16	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 \$0																								
	RAC-2	0								Design	0	0	\$0	\$0	\$0	FY07 \$0																		
	RAC-3	0														RA-C	0	0	\$0	\$0	\$0	FY08 \$2,610												
	RAC-4	2																				RA-O (LTO)	0	0	\$0	\$0	\$0	FY09 \$3,021						
	RAC-5	1																										LTM	0	0	\$0	\$0	\$0	MMRP FY03-Comp \$63,064
	Not Evaluated	0																																Total
Total Number of Sites	19							FY03-Comp. \$120,726																										
Total Number of Installations Funded:		2																																

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maine

Formerly Used Defense Sites

Sites with Response Complete	27	Investigation	27	2	5	\$0	\$0	\$55	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$102	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	1	0	7	\$25	\$0	\$0	FY07
	RAC-3	3	RA-C	0	0	7	\$0	\$0	\$0	FY08	\$0
	RAC-4	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	7	\$0	\$0	\$0	MMRP FY03-Comp	\$38,211
	Not Evaluated	0								IRP FY03-Comp.	\$18,600
Total Number of Sites	34	Total				\$127	\$0	\$55	\$0	FY03-Comp.	\$56,811
Total Number of Potential Properties Funded:		34									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	1	\$0	\$0	\$0	MMRP FY03-Comp	\$1,093
	Not Evaluated	0								IRP FY03-Comp.	\$129,771
Total Number of Sites	1	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$130,864
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mariana Islands

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	0	6	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	6	\$0	\$0	\$0	FY07
	RAC-3	2	RA-C	0	0	6	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	6	\$0	\$0	\$0	MMRP FY03-Comp	\$115,532
	Not Evaluated	0	Total				\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	8									FY03-Comp.	\$136,082
Total Number of Potential Properties Funded:		8									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maryland

Formerly Used Defense Sites

Sites with Response Complete	16	Investigation	16	1	2	\$154	\$0	\$222	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	2		Design	0	0	2	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	6	\$0	\$0	\$190	MMRP FY03-Comp	\$7,555
	Not Evaluated	0	Total			\$154	\$0	\$412	\$0	IRP FY03-Comp.	\$5,914
Total Number of Sites	19								FY03-Comp.	\$13,469	
Total Number of Potential Properties Funded:				18							

DoD Installations

Sites with Response Complete	2	Investigation	4	6	32	\$66	\$0	\$0	\$0	FY05	\$505
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$480
	RAC-2	11		Design	1	0	6	\$1,475	\$0	\$0	FY07
	RAC-3	12	RA-C	1	2	26	\$8,272	\$3,935	\$1,285	FY08	\$641
	RAC-4	6	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$1,920
	RAC-5	5	LTM	1	1	19	\$1,572	\$124	\$135	MMRP FY03-Comp	\$44,200
	Not Evaluated	2	Total			\$11,385	\$4,059	\$1,420	\$85	IRP FY03-Comp.	\$562,093
Total Number of Sites	42								FY03-Comp.	\$606,293	
Total Number of Installations Funded:				8							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Massachusetts

Formerly Used Defense Sites

Sites with Response Complete	46	Investigation	46	13	9	\$2,610	\$1,208	\$770	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$10	\$0	\$0	\$0	FY06	\$0	
	RAC-2	2		Design	0	0	\$0	\$0	\$50	\$0	FY07	\$0
	RAC-3	8		RA-C	1	0	\$0	\$0	\$150	\$0	FY08	\$0
	RAC-4	8		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0		LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$77,471
	Not Evaluated	1		Total	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$20,445
Total Number of Sites	68					\$2,620	\$1,208	\$970	\$0	FY03-Comp.	\$97,916	
Total Number of Potential Properties Funded:				66								

DoD Installations

Sites with Response Complete	1	Investigation	1	0	3	\$0	\$0	\$475	\$0	FY05	\$48	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$48	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$65	FY07	\$48
	RAC-3	0		RA-C	0	0	\$0	\$0	\$0	\$1,476	FY08	\$157
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$588
	RAC-5	1		LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$2,907
	Not Evaluated	0		Total	0	0	1	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	4					\$0	\$0	\$475	\$1,541	FY03-Comp.	\$640,712	
Total Number of Installations Funded:				3								

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Michigan

Formerly Used Defense Sites

Sites with Response Complete	25	Investigation	25	5	1	\$104	\$26	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	2		Design	0	0	6	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C	0	0	6	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	6	\$0	\$0	\$0	MMRP FY03-Comp	\$48,311
	Not Evaluated	0	Total	\$104	\$26	\$0	\$0	IRP FY03-Comp.	\$111,248		
Total Number of Sites	31								FY03-Comp.	\$159,559	
Total Number of Potential Properties Funded:		31									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	4	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	1		Design	0	0	0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY08 <td>\$185</td>	\$185
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09 <td>\$239</td>	\$239
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$4,545
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$108,919		
Total Number of Sites	4								FY03-Comp.	\$113,464	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Midway

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$149
Total Number of Sites	0									FY03-Comp.	\$149
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Minnesota

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$42,139
Total Number of Sites	2								FY03-Comp.	\$42,139	
Total Number of Potential Properties Funded:		2									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$479
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$873
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$5,503
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$59,856
Total Number of Sites	3								FY03-Comp.	\$65,359	
Total Number of Installations Funded:		3									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mississippi

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	14	5	3	\$1,779	\$0	\$360	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	2	RA-C		2	0	9	\$1	\$0	\$0	\$0	FY08
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	2	9	\$6	\$0	\$10	\$0	MMRP FY03-Comp	\$104,515
	Not Evaluated	1	Total			\$1,786	\$0	\$370	\$0	IRP FY03-Comp.	\$19,115	
Total Number of Sites	22								FY03-Comp.	\$123,630		
Total Number of Potential Properties Funded:		22										

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C		0	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$362
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$39,329	
Total Number of Sites	1								FY03-Comp.	\$39,691		
Total Number of Installations Funded:		1										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Missouri

Formerly Used Defense Sites

Sites with Response Complete	19	Investigation	19	3	1	\$654	\$0	\$340	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$18	\$0	\$0	\$0	FY06	\$0	
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C	1	1	3	\$683	\$115	\$92	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$20	\$0	MMRP FY03-Comp	\$57,428
	Not Evaluated	0	Total			\$1,355	\$115	\$452	\$0	IRP FY03-Comp.	\$79,881	
Total Number of Sites	23								FY03-Comp.	\$137,309		
Total Number of Potential Properties Funded:		23										

DoD Installations

Sites with Response Complete	0	Investigation	0	0	2	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	1	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$336
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$1,548
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$132,988	
Total Number of Sites	2								FY03-Comp.	\$134,536		
Total Number of Installations Funded:		1										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Montana

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	9	3	1	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	4	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C	0	0	4	\$0	\$0	\$0	FY08	\$0
	RAC-4	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	4	\$0	\$0	\$0	MMRP FY03-Comp	\$23,371
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$8,092	
Total Number of Sites	13								FY03-Comp.	\$31,463	
Total Number of Potential Properties Funded:		13									

DoD Installations

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	2		Design	0	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY08	\$178
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$890
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$1,068
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$1,306	
Total Number of Sites	3								FY03-Comp.	\$2,374	
Total Number of Installations Funded:		2									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nebraska

Formerly Used Defense Sites

Sites with Response Complete	10	Investigation	10	13	4	\$1,693	\$0	\$362	\$0	FY05	\$287
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$5,012
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	2	RA-C		2	1	\$3,019	\$1,294	\$20	\$0	FY08
	RAC-4	13		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	27	Total				\$4,712	\$1,294	\$382	\$0	FY03-Comp.	\$589,674
Total Number of Potential Properties Funded:				27							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$26</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	1	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$93,142
Total Number of Installations Funded:				1							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nevada

DoD Installations

Sites with Response Complete	0	Investigation	0	0	11	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	3	Design	0	0	0	\$0	\$0	\$0	FY08	\$221
	RAC-4	1	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$726
	RAC-5	7	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$88,871
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$131,105
Total Number of Sites	11	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$219,976
Total Number of Installations Funded:				3							

Formerly Used Defense Sites

Sites with Response Complete	19	Investigation	19	5	5	\$14	\$0	\$140	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	2		0	0	10	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	3	Design	0	0	10	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	4	RA-C	0	0	10	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$664,295
	Not Evaluated	0	LTM	0	0	10	\$0	\$0	\$0	IRP FY03-Comp.	\$21,800
Total Number of Sites	29	Total				\$14	\$0	\$140	\$0	FY03-Comp.	\$686,095
Total Number of Potential Properties Funded:				29							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Hampshire

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	
	4		4	1	0	\$0	\$0	\$0	\$0	FY05 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	0	0		\$0	\$0	\$0	\$0	FY06 \$0
	RAC-2	0	0	0		\$0	\$0	\$0	\$0	FY07 \$0
	RAC-3	0	0	0	2	\$0	\$0	\$0	\$0	FY08 \$0
	RAC-4	1	0	0	2	\$0	\$0	\$0	\$0	FY09 \$0
	RAC-5	0	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp \$3,182
	Not Evaluated	0	0	0	1	\$0	\$0	\$0	\$0	IRP FY03-Comp. \$1,364
Total Number of Sites	5	Total				\$0	\$0	\$0	\$0	FY03-Comp. \$4,546
Total Number of Potential Properties Funded:				5						

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	
	0		0	0	6	\$0	\$0	\$0	\$0	FY05 \$0
Sites in Progress -Relative Risk Category	RAC-1	3	0	0		\$0	\$0	\$0	\$0	FY06 \$0
	RAC-2	0	0	0		\$0	\$0	\$0	\$0	FY07 \$0
	RAC-3	2	0	0	0	\$0	\$0	\$0	\$0	FY08 \$375
	RAC-4	0	0	0	1	\$0	\$0	\$0	\$0	FY09 \$3,447
	RAC-5	1	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp \$18,507
	Not Evaluated	0	0	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp. \$125,247
Total Number of Sites	6	Total				\$0	\$0	\$0	\$0	FY03-Comp. \$143,754
Total Number of Installations Funded:				2						

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Jersey

Formerly Used Defense Sites

Sites with Response Complete	12	Investigation	15	5	3	\$2,616	\$0	\$0	\$0	FY05	\$31	
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	3(3)	1(1)	\$292	\$0	\$705	\$0	FY06	\$0	
	RAC-2	2		Design	0	0	11	\$0	\$0	\$0	FY07	\$0
	RAC-3	1	RA-C	1	3	8	\$1,343	\$67	\$0	\$0	FY08	\$0
	RAC-4	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	11	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$85,160
	Not Evaluated	0	Total			\$4,251	\$67	\$705	\$0	IRP FY03-Comp.	\$128,993	
Total Number of Sites	23								FY03-Comp.	\$214,153		
Total Number of Potential Properties Funded:				22								

DoD Installations

Sites with Response Complete	2	Investigation	2	0	8	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	RAC-2	0		Design	0	0	0	\$202	\$55	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	0	RA-C	0	0	8	\$202	\$55	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	8	LTM	0	0	3	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$19,449
	Not Evaluated	0	Total			\$404	\$110	\$0	\$0	IRP FY03-Comp.	\$168,142	
Total Number of Sites	10								FY03-Comp.	\$187,591		
Total Number of Installations Funded:				5								

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Mexico

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	61	57	\$456	\$456	\$1,770	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$820	
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$3,684
	RAC-3	9	RA-C	0	1	117	\$0	\$0	\$0	\$0	FY08	\$950
	RAC-4	100	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$3,404
	RAC-5	0	LTM	0	0	118	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$431,195
	Not Evaluated	3	Total			\$456	\$456	\$1,770	\$0	IRP FY03-Comp.	\$81,914	
Total Number of Sites	122									FY03-Comp.	\$513,109	
Total Number of Potential Properties Funded:				120								

DoD Installations

Sites with Response Complete	2	Investigation	3	0	35	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	4		Design	1	0	\$60	\$60	\$0	\$0	FY07	\$0
	RAC-3	2	RA-C	0	0	1	\$60	\$60	\$0	\$0	FY08	\$2,503
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$6,377
	RAC-5	28	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$116,028
	Not Evaluated	1	Total			\$120	\$120	\$0	\$0	IRP FY03-Comp.	\$184,187	
Total Number of Sites	38									FY03-Comp.	\$300,215	
Total Number of Installations Funded:				3								

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New York

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	18	6	4	\$2,373	\$277	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$1,099	\$0	\$302	\$0	FY06	\$0
	RAC-2	2		Design	0	0	10	\$0	\$0	\$0	FY07
	RAC-3	3	RA-C	0	0	10	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	10	\$0	\$0	\$0	MMRP FY03-Comp	\$50,498
	Not Evaluated	1	Total				\$3,472	\$277	\$302	\$0	IRP FY03-Comp.
Total Number of Sites	28									FY03-Comp.	\$220,106
Total Number of Potential Properties Funded:		28									

DoD Installations

Sites with Response Complete	0	Investigation	1	0	0	\$100	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	0	RA-C	0	1	0	\$0	\$0	\$2,661	FY08 <td>\$0</td>	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$2,661
	Not Evaluated	1	Total				\$100	\$0	\$2,661	\$0	IRP FY03-Comp.
Total Number of Sites	1									FY03-Comp.	\$240,047
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Carolina

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	9	6	6	\$3,567	\$912	\$427	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	0	1(1)	\$337	\$337	\$425	\$0	FY06	\$0
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C		2	1	\$1,311	\$0	\$0	\$0	FY08
	RAC-4	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$137,359
	Not Evaluated	0		0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$10,049
Total Number of Sites	21	Total			\$5,215	\$1,249	\$852	\$0	FY03-Comp.	\$147,408	
Total Number of Potential Properties Funded:		21									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	47	\$625	\$625	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	8		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	11	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$268</td>
	RAC-4	5	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$297</td>	\$297
	RAC-5	23	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$235,398
	Not Evaluated	0		0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$266,036
Total Number of Sites	47	Total			\$625	\$625	\$0	\$0	FY03-Comp.	\$501,434	
Total Number of Installations Funded:		5									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Dakota

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$0
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY03-Comp.	\$0
Total Number of Potential Properties Funded:				0							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	5	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	1	Design	0	0	0	\$0	\$0	\$0	FY08	\$64
	RAC-4	2	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$645
	RAC-5	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$2,386
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$13,119
Total Number of Sites	5	Total			\$0	\$0	\$0	\$0	\$0	FY03-Comp.	\$15,505
Total Number of Installations Funded:				3							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Ohio

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	4	1	\$1,922	\$689	\$1,878	\$0	FY05	\$308
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	1(1)	\$229	\$0	\$108	\$0	FY06	\$1,830
	RAC-2	2		Design	0	1	\$15	\$15	\$0	\$108	FY07
	RAC-3	0	RA-C		0	1	\$640	\$176	\$2	\$299	FY08
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$1,960
	RAC-5	0	LTM	0	1	\$76	\$49	\$24	\$0	MMRP FY03-Comp	\$48,477
	Not Evaluated	0	Total				\$2,882	\$929	\$2,012	\$407	IRP FY03-Comp.
Total Number of Sites	9									FY03-Comp.	\$230,501
Total Number of Potential Properties Funded:		9									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$19
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$260
	Not Evaluated	0	Total				\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	1									FY03-Comp.	\$110,486
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oklahoma

Formerly Used Defense Sites

Sites with Response Complete	29	Investigation	29	3	5	\$10	\$0	\$235	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)		\$11	\$0	\$0	\$0	FY06	\$0
	RAC-2	2		Design	1	0	7	\$0	\$0	\$0	FY07
	RAC-3	3	RA-C	0	0	7	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	10	\$0	\$0	\$98	MMRP FY03-Comp	\$74,530
	Not Evaluated	0	Total				\$21	\$0	\$333	IRP FY03-Comp.	\$34,982
Total Number of Sites	37								FY03-Comp.	\$109,512	
Total Number of Potential Properties Funded:		37									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY08	\$70
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$251
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$450
	Not Evaluated	0	Total				\$0	\$0	\$0	IRP FY03-Comp.	\$310,369
Total Number of Sites	1								FY03-Comp.	\$310,819	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oregon

Formerly Used Defense Sites

Sites with Response Complete	7	Investigation	7	7	1	\$46	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	8	\$0	\$0	\$0	FY07
	RAC-3	3	RA-C	0	0	8	\$0	\$0	\$0	FY08	\$0
	RAC-4	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	8	\$0	\$0	\$0	MMRP FY03-Comp	\$253,668
	Not Evaluated	0	Total	\$46	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$15,301	
Total Number of Sites	15								FY03-Comp.	\$268,969	
Total Number of Potential Properties Funded:		15									

DoD Installations

Sites with Response Complete	1	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$140	\$140	\$0	\$0	FY06	\$0
	RAC-2	0		Design	1	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	1	0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	1	Total	\$140	\$140	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$20,667
Total Number of Sites	2									FY03-Comp.	\$20,667
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Pennsylvania

Formerly Used Defense Sites

Sites with Response Complete	25	Investigation	25	4	0	\$978	\$844	\$150	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$1,231	\$0	\$25	\$0	FY06	\$0
	RAC-2	1		Design	0	1	3	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	4	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	7	\$0	\$0	\$90	MMRP FY03-Comp	\$28,839
	Not Evaluated	0	Total			\$2,209	\$844	\$265	\$0	IRP FY03-Comp.	\$26,228
Total Number of Sites	29								FY03-Comp.	\$55,067	
Total Number of Potential Properties Funded:				27							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$858
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$103,103
Total Number of Sites	1								FY03-Comp.	\$103,961	
Total Number of Installations Funded:				1							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Puerto Rico

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	11	4	1	\$125	\$14	\$15	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	2(2)	0	\$27	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	1	\$7	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C		0	1	\$1,656	\$242	\$125	\$0	FY08
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	16	Total				\$1,815	\$256	\$140	\$0	FY03-Comp.	\$151,733
Total Number of Potential Properties Funded:		16									

DoD Installations

Sites with Response Complete	1	Investigation	1	1	1	\$4,611	\$2,285	\$1,352	\$2,135	FY05	\$22
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$451</td>	\$451
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	3	Total				\$4,611	\$2,285	\$1,352	\$2,135	FY03-Comp.	\$70,723
Total Number of Installations Funded:		3									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Rhode Island

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	18	2	3	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	2		Design	0	5	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	2	RA-C	0	0	5	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$14,308
	Not Evaluated	0					\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$32,421
Total Number of Sites	23	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$46,729	
Total Number of Potential Properties Funded:		23										

DoD Installations

Sites with Response Complete	0	Investigation	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$3,465
	Not Evaluated	0					\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$65,987
Total Number of Sites	1	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$69,452	
Total Number of Installations Funded:		1										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Carolina

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	7	9	5	\$3,298	\$128	\$226	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	2(2)	0	\$5,307	\$100	\$0	\$0	FY06	\$0
	RAC-2	5		Design	1	1	\$20	\$0	\$0	\$0	FY07
	RAC-3	2	RA-C		0	2	\$7,420	\$310	\$413	\$0	FY08
	RAC-4	4		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0		Total	0	0	15	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	21					\$16,045	\$538	\$639	\$0	FY03-Comp.	\$203,188
Total Number of Potential Properties Funded:		21									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	23	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	3	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$128</td>
	RAC-5	14	LTM		0	0	0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0		Total	0	0	18	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	23					\$0	\$0	\$0	\$0	FY03-Comp.	\$137,348
Total Number of Installations Funded:		5									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Dakota

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	11	4	\$10,016	\$2,145	\$193	\$0	FY05	\$3,230		
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	2(2)	0	\$373	\$0	\$0	\$0	FY06	\$0		
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-3	4	RA-C	0	2	13	\$3,115	\$10	\$2,145	\$0	FY08	\$0	
	RAC-4	9	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0	
	RAC-5	0	LTM	0	0	15	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$288,092	
	Not Evaluated	0	Total			\$13,504	\$2,155	\$2,338	\$0	IRP FY03-Comp.	\$31,450		
Total Number of Sites		19										FY03-Comp.	\$319,542
Total Number of Potential Properties Funded:		19											

DoD Installations

Sites with Response Complete	0	Investigation	0	0	2	\$0	\$0	\$0	\$0	FY05	\$0		
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0		
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY08	\$130	
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$52	
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$5,481	
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$44,206		
Total Number of Sites		2										FY03-Comp.	\$49,687
Total Number of Installations Funded:		2											

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Texas

Formerly Used Defense Sites

Sites with Response Complete	42	Investigation	44	14	51	\$7,353	\$1,897	\$2,088	\$1,675	FY05	\$13,669
Sites in Progress -Relative Risk Category	RAC-1	11	Interim Actions	7(7)	0	\$393	\$0	\$0	\$0	FY06	\$12,635
	RAC-2	6		Design	0	3	\$110	\$0	\$0	\$0	FY07
	RAC-3	6	RA-C		0	2	\$11,876	\$3,249	\$2,885	\$6,407	FY08
	RAC-4	43		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-5	1	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	67	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites		109	Total			\$19,732	\$5,146	\$4,973	\$8,082	FY03-Comp.	\$1,105,415
Total Number of Potential Properties Funded:		108									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	30	\$125	\$125	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	8		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	5	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$1,186</td>
	RAC-4	9		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$4,432</td>
	RAC-5	8	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp
	Not Evaluated	0			0	0	0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites		30	Total			\$125	\$125	\$0	\$0	FY03-Comp.	\$893,600
Total Number of Installations Funded:		9									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Utah

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	5	6	\$293	\$0	\$170	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	2		Design	0	0	11	\$0	\$0	\$0	FY07
	RAC-3	2	RA-C	1	1	10	\$846	\$0	\$0	FY08	\$8,241
	RAC-4	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	12	\$0	\$0	\$0	MMRP FY03-Comp	\$193,256
	Not Evaluated	2	Total			\$1,139	\$0	\$170	\$0	IRP FY03-Comp.	\$40,562
Total Number of Sites	16								FY03-Comp.	\$233,818	
Total Number of Potential Properties Funded:				16							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	1		Design	0	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY08	\$71
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$142
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$8,432
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$615,827
Total Number of Sites	3								FY03-Comp.	\$624,259	
Total Number of Installations Funded:				2							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Vermont

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	2	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0		\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	Design	0	0	2	\$0	\$0	\$0	FY08	\$0
	RAC-4	1	RA-C	0	0	2	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$6,535
	Not Evaluated	1	LTM	0	0	2	\$0	\$0	\$0	IRP FY03-Comp.	\$0
Total Number of Sites	2	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$6,535
Total Number of Potential Properties Funded:				2							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0		\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$22,115
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY03-Comp.	\$22,115
Total Number of Installations Funded:				0							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virgin Islands

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	1	0	\$1,893	\$1,119	\$440	\$0	FY05	\$3,706
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$1,749
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C	0	1	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$45,413
	Not Evaluated	0								IRP FY03-Comp.	\$0
Total Number of Sites	3	Total				\$1,893	\$1,119	\$440	\$0	FY03-Comp.	\$45,413
Total Number of Potential Properties Funded:		3									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virginia

Formerly Used Defense Sites

Sites with Response Complete	7	Investigation	8	5	5	\$749	\$0	\$110	\$0	FY05	\$2,333
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	2(2)	0	\$2,524	\$2,514	\$0	\$0	FY06	\$0
	RAC-2	2		Design	0	0	8	\$0	\$0	\$50	FY07
	RAC-3	0	RA-C	0	2	7	\$3,997	\$0	\$3,018	FY08	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	9	\$0	\$0	\$10	MMRP FY03-Comp	\$40,500
	Not Evaluated	3	Total			\$7,270	\$2,514	\$3,188	\$0	IRP FY03-Comp.	\$44,041
Total Number of Sites	18								FY03-Comp.	\$84,541	
Total Number of Potential Properties Funded:				16							

DoD Installations

Sites with Response Complete	1	Investigation	1	0	47	\$450	\$450	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	RAC-2	1		Design	0	0	0	\$0	\$0	\$0	FY07 <td>\$0</td>
	RAC-3	4	RA-C	0	0	26	\$0	\$0	\$0	FY08 <td>\$327</td>	\$327
	RAC-4	6	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09 <td>\$99</td>	\$99
	RAC-5	36	LTM	0	0	13	\$0	\$0	\$0	MMRP FY03-Comp	\$81,929
	Not Evaluated	0	Total			\$450	\$450	\$0	\$0	IRP FY03-Comp.	\$370,979
Total Number of Sites	48								FY03-Comp.	\$452,908	
Total Number of Installations Funded:				10							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wake Island

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$41,001
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY03-Comp.	\$41,001
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Washington

Formerly Used Defense Sites

Sites with Response Complete	22	Investigation	22	2	6	\$1	\$0	\$515	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	2		Design	0	0	7	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C	0	0	7	\$0	\$0	\$0	FY08	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	1	LTM	0	0	7	\$0	\$0	\$0	MMRP FY03-Comp	\$57,031
	Not Evaluated	0	Total	\$1	\$0	\$515	\$0	IRP FY03-Comp.	\$13,611	FY03-Comp.	\$70,642
Total Number of Sites	30										
Total Number of Potential Properties Funded:		29									

DoD Installations

Sites with Response Complete	0	Investigation	0	5	13	\$2,093	\$2,043	\$777	\$558	FY05	\$2,540
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(2)	1(1)	\$0	\$0	\$1,315	\$2,460	FY06 <td>\$7,549</td>	\$7,549
	RAC-2	2		Design	0	0	5	\$805	\$100	\$0	FY07 <td>\$8,000</td>
	RAC-3	1	RA-C	0	0	7	\$1,521	\$100	\$0	FY08 <td>\$8,384</td>	\$8,384
	RAC-4	8	RA-O (LTO)	0	0	1	\$0	\$0	\$0	FY09 <td>\$8,904</td>	\$8,904
	RAC-5	4	LTM	0	0	1	\$0	\$0	\$0	MMRP FY03-Comp	\$120,946
	Not Evaluated	2	Total	\$4,419	\$2,243	\$2,092	\$3,018	IRP FY03-Comp.	\$205,901	FY03-Comp.	\$326,847
Total Number of Sites	18										
Total Number of Installations Funded:		8									

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

West Virginia

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	0	1	\$157	\$0	\$20	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-3	0	RA-C		1	0	\$2,806	\$0	\$0	\$0	FY08	\$0
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM		0	1	\$33	\$7	\$20	\$0	MMRP FY03-Comp	\$3,032
	Not Evaluated	0		Total				\$2,996	\$7	\$40	\$0	IRP FY03-Comp.
Total Number of Sites	3										FY03-Comp.	\$26,987
Total Number of Potential Properties Funded:		3										

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0		Total				\$0	\$0	\$0	\$0	IRP FY03-Comp.
Total Number of Sites	0										FY03-Comp.	\$44,961
Total Number of Installations Funded:		0										

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wisconsin

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	0	2	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	2	\$0	\$0	\$0	FY07
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	MMRP FY03-Comp	\$7,515
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$64,031
Total Number of Sites	4								FY03-Comp.	\$71,546	
Total Number of Potential Properties Funded:				4							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY07
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY08	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0	Total			\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$77,327
Total Number of Sites	0								FY03-Comp.	\$77,327	
Total Number of Installations Funded:				0							

Table C-4 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wyoming

Formerly Used Defense Sites

Sites with Response Complete		Investigation	5	7	0	\$2,198	\$176	\$52	\$0	FY05	\$1,375																															
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0		\$0	\$0	\$0	\$0	FY06	\$0																															
	RAC-2	0								Design	1	6	\$26	\$0	\$0	\$0	FY07	\$0																								
	RAC-3	1															RA-C	0	1	6	\$17	\$17	\$0	\$0	FY08	\$0																
	RAC-4	5																							RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0								
	RAC-5	0																															LTM	0	0	7	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$526,955
	Not Evaluated	1																																							Total	\$2,241
Total Number of Sites	12										FY03-Comp.	\$574,168																														
Total Number of Potential Properties Funded:		12																																								

DoD Installations

Sites with Response Complete		Investigation	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0																												
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0																												
	RAC-2	0								Design	0	0	\$0	\$0	\$0	\$0	FY07	\$0																					
	RAC-3	0															RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0														
	RAC-4	0																						RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0							
	RAC-5	0																													LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$0
	Not Evaluated	0																																				Total	\$0
Total Number of Sites	0										FY03-Comp.	\$105,827																											
Total Number of Installations Funded:		0																																					