

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Alabama**

**Formerly Used Defense Sites**

Sites with Response Complete	8	Investigation	8	5	1	\$7,397	\$3,269	\$1,203	\$912	FY07	\$615
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$1,054
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C		0	1	\$426	\$426	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	4		Total	0	0	6	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	14					<b>\$7,823</b>	<b>\$3,695</b>	<b>\$1,203</b>	<b>\$912</b>	FY05-Comp.	\$153,732
<b>Total Number of Potential Properties Funded:</b>		<b>14</b>									

**DoD Installations**

Sites with Response Complete	21	Investigation	22	19	0	\$8,999	\$270	\$0	\$465	FY07	\$1,465
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	2(2)	1(1)	\$2,000	\$2,000	\$0	\$0	FY08 <td>\$919</td>	\$919
	RAC-2	8		Design	0	0	\$363	\$0	\$0	\$0	FY09 <td>\$576</td>
	RAC-3	3	RA-C		3	1	\$26,106	\$0	\$2,236	\$616	FY10 <td>\$0</td>
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$80</td>
	RAC-5	3	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	14	\$0	\$0	\$0	\$0
Total Number of Sites	41					<b>\$37,468</b>	<b>\$2,270</b>	<b>\$2,236</b>	<b>\$1,081</b>	FY05-Comp.	\$547,603
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Alaska**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	207	14	\$1,079	\$274	\$0	\$4,196	FY07	\$29,266
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$3,139
	RAC-2	25		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	14	RA-C		0	1	\$1,116	\$0	\$0	\$5,044	FY10
	RAC-4	33		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	146	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0			0	0	29	\$0	\$0	\$0	\$0
Total Number of Sites	221	<b>Total</b>				<b>\$2,195</b>	<b>\$274</b>	<b>\$0</b>	<b>\$9,240</b>	FY05-Comp.	\$1,178,079
<b>Total Number of Installations Funded:</b>		<b>61</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	6	Investigation	6	8	5	\$7,888	\$834	\$85	\$0	FY07	\$200
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	0		Design	1	1	\$30	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-3	3	RA-C		3	2	\$543	\$7	\$0	\$0	FY10 <td>\$2,768</td>
	RAC-4	3		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$1,834</td>
	RAC-5	0	LTM		0	0	\$15	\$15	\$50	\$0	MMRP FY05-Comp
	Not Evaluated	6			0	1	14	\$15	\$15	\$50	\$0
Total Number of Sites	19	<b>Total</b>				<b>\$8,476</b>	<b>\$856</b>	<b>\$135</b>	<b>\$0</b>	FY05-Comp.	\$1,073,514
<b>Total Number of Potential Properties Funded:</b>		<b>18</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**American Samoa**

**Formerly Used Defense Sites**

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$0	FY07	\$253
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$253
	RAC-2	2	Design	0	0	2	\$0	\$0	\$0	FY09	\$207
	RAC-3	0	RA-C	0	0	2	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	MMRP FY05-Comp	\$2,787
	Not Evaluated	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.
Total Number of Sites	3									FY05-Comp.	\$7,936
<b>Total Number of Potential Properties Funded:</b>		<b>3</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	33	0	\$0	\$0	\$0	\$0	FY07	\$482
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-3	5	RA-C	0	0	0	\$0	\$0	\$0	FY10	\$0
	RAC-4	24	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	4	LTM	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$23,919
	Not Evaluated	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.
Total Number of Sites	33									FY05-Comp.	\$23,919
<b>Total Number of Installations Funded:</b>		<b>1</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Arizona**

**Formerly Used Defense Sites**

Sites with Response Complete	60	Investigation	60	13	34	\$1,067	\$213	\$860	\$740	FY07	\$360
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$1,096
	RAC-2	8		Design	0	1	\$0	\$0	\$0	\$0	FY09
	RAC-3	11	RA-C		0	1	\$0	\$0	\$0	\$0	FY10
	RAC-4	17		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	1	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	9		0	1	46	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	107	<b>Total</b>			<b>\$1,067</b>	<b>\$213</b>	<b>\$860</b>	<b>\$740</b>	FY05-Comp.	\$1,052,220	
<b>Total Number of Potential Properties Funded:</b>		<b>91</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	2	23	15	\$1,166	\$381	\$0	\$432	FY07	\$2,869
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$3,357</td>	\$3,357
	RAC-2	12		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$800</td>
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	10		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$18,746</td>
	RAC-5	12	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	3		0	0	25	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	40	<b>Total</b>			<b>\$1,166</b>	<b>\$381</b>	<b>\$0</b>	<b>\$432</b>	FY05-Comp.	\$422,083	
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Arkansas**

**Formerly Used Defense Sites**

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Investigation	5	3	2	\$7,345	\$482	\$228	\$0	FY07 \$1,496
	RAC-2	Interim Actions	1(1)	0		\$1	\$0	\$0	\$0	FY08 \$1,500
	RAC-3	Design	0	0	5	\$0	\$0	\$0	\$64	FY09 \$1,624
	RAC-4	RA-C	1	2	4	\$6,597	\$912	\$1,151	\$1,042	FY10 \$1,624
	RAC-5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11 \$1,745
	Not Evaluated	LTM	0	0	6	\$0	\$0	\$0	\$0	MMRP FY05-Comp \$107,040
Total Number of Sites	10	<b>Total</b>				<b>\$13,943</b>	<b>\$1,394</b>	<b>\$1,379</b>	<b>\$1,106</b>	IRP FY05-Comp. \$668
<b>Total Number of Potential Properties Funded:</b>			<b>8</b>							FY05-Comp. \$107,708

**DoD Installations**

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Investigation	1	13	1	\$408	\$308	\$0	\$0	FY07 \$0
	RAC-2	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY08 \$0
	RAC-3	Design	0	0	4	\$0	\$0	\$0	\$0	FY09 \$11,217
	RAC-4	RA-C	0	0	4	\$0	\$0	\$0	\$0	FY10 \$0
	RAC-5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11 \$938
	Not Evaluated	LTM	0	0	4	\$0	\$0	\$0	\$0	MMRP FY05-Comp \$33,803
Total Number of Sites	15	<b>Total</b>				<b>\$408</b>	<b>\$308</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp. \$40,330
<b>Total Number of Installations Funded:</b>			<b>4</b>							FY05-Comp. \$74,133

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**California**

**DoD Installations**

Sites with Response Complete	28	Investigation	43	81	96	\$7,680	\$1,818	\$264	\$6,729	FY07	\$15,703
Sites in Progress -Relative Risk Category	RAC-1	12	Interim Actions	1(1)	0	\$1,000	\$0	\$0	\$0	FY08	\$20,213
	RAC-2	30		Design	1	0	\$8,748	\$0	\$0	\$0	FY09
	RAC-3	16	RA-C		4	5	\$98,150	\$18,716	\$3,950	\$4,086	FY10
	RAC-4	51		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	60	LTM		0	13	\$392	\$342	\$437	\$645	MMRP FY05-Comp
	Not Evaluated	23									IRP FY05-Comp.
Total Number of Sites	220	<b>Total</b>				<b>\$115,970</b>	<b>\$20,876</b>	<b>\$4,651</b>	<b>\$11,460</b>	FY05-Comp.	\$4,723,121
<b>Total Number of Installations Funded:</b>				<b>36</b>							

**Formerly Used Defense Sites**

Sites with Response Complete	127	Investigation	128	76	85	\$20,192	\$3,632	\$5,325	\$1,930	FY07	\$6,566
Sites in Progress -Relative Risk Category	RAC-1	10	Interim Actions	4(4)	0	\$2,356	\$392	\$0	\$0	FY08	\$8,435
	RAC-2	16		Design	1	2	\$296	\$75	\$40	\$50	FY09
	RAC-3	36	RA-C		4	3	\$4,120	\$129	\$1,474	\$3,334	FY10
	RAC-4	55		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	22	LTM		0	3	\$2,003	\$1,607	\$250	\$0	MMRP FY05-Comp
	Not Evaluated	23									IRP FY05-Comp.
Total Number of Sites	289	<b>Total</b>				<b>\$28,967</b>	<b>\$5,835</b>	<b>\$7,089</b>	<b>\$5,314</b>	FY05-Comp.	\$2,252,052
<b>Total Number of Potential Properties Funded:</b>				<b>276</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Colorado**

**Formerly Used Defense Sites**

Sites with Response Complete	7	Investigation	8	6	3	\$16,354	\$244	\$294	\$3,568	FY07	\$12,383	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	2(2)	0	\$3,484	\$0	\$0	\$0	FY08	\$11,096	
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY09	\$11,045
	RAC-3	2	RA-C		1	2	5	\$55,741	\$12,798	\$8,251	\$8,000	FY10
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$8,000
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$433,993
	Not Evaluated	3	<b>Total</b>			<b>\$75,579</b>	<b>\$13,042</b>	<b>\$8,545</b>	<b>\$11,568</b>	IRP FY05-Comp.	\$40,316	
Total Number of Sites	17											
<b>Total Number of Potential Properties Funded:</b>		<b>13</b>										
		FY05-Comp. \$474,309										

**DoD Installations**

Sites with Response Complete	18	Investigation	19	17	6	\$394	\$0	\$0	\$747	FY07	\$684	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	18(20)	0	\$75	\$0	\$0	\$0	FY08	\$1,366	
	RAC-2	3		Design	0	0	\$25	\$0	\$0	\$0	FY09	\$1,788
	RAC-3	9	RA-C		0	1	17	\$132	\$11	\$0	\$0	FY10
	RAC-4	5	RA-O (LTO)	0	0	2	\$25	\$0	\$0	\$0	FY11	\$8,867
	RAC-5	2	LTM	2	0	18	\$25	\$0	\$0	\$0	MMRP FY05-Comp	\$29,171
	Not Evaluated	5	<b>Total</b>			<b>\$676</b>	<b>\$11</b>	<b>\$0</b>	<b>\$747</b>	IRP FY05-Comp.	\$728,997	
Total Number of Sites	42											
<b>Total Number of Installations Funded:</b>		<b>6</b>										
		FY05-Comp. \$758,168										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Connecticut**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY05-Comp.	\$67,235
Total Number of Sites	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$67,235
<b>Total Number of Installations Funded:</b>		<b>0</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	9	Investigation	9	1	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	1	Design	0	0	1	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-C	0	0	1	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$4,560
	Not Evaluated	0	LTM	0	0	1	\$0	\$0	\$0	IRP FY05-Comp.	\$31
Total Number of Sites	10	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$4,591
<b>Total Number of Potential Properties Funded:</b>		<b>10</b>									



**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Delaware**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	2	0	\$0	\$0	\$0	\$0	FY07	\$250
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	1		Design	0	0	1	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	1	LTM	0	0	1	\$0	\$0	\$0	MMRP FY05-Comp	\$4,698
	Not Evaluated	0	<b>Total</b>	0	0	1	\$0	\$0	\$0	IRP FY05-Comp.	\$40,789
Total Number of Sites	2					<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$45,487
<b>Total Number of Installations Funded:</b>									<b>1</b>		

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	4	5	0	\$942	\$543	\$100	\$0	FY07	\$202
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$439	\$0	\$0	\$0	FY08 <td>\$473</td>	\$473
	RAC-2	1		Design	0	0	5	\$0	\$0	\$50	FY09 <td>\$489</td>
	RAC-3	2	RA-C	0	0	5	\$0	\$0	\$0	FY10 <td>\$2,807</td>	\$2,807
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11 <td>\$129</td>	\$129
	RAC-5	1	LTM	0	0	5	\$0	\$0	\$0	MMRP FY05-Comp	\$76,427
	Not Evaluated	0	<b>Total</b>	0	0	5	<b>\$1,381</b>	<b>\$543</b>	<b>\$150</b>	<b>\$0</b>	IRP FY05-Comp.
Total Number of Sites	9									FY05-Comp.	\$76,478
<b>Total Number of Potential Properties Funded:</b>									<b>8</b>		

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**District of Columbia**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	3	0	\$198	\$0	\$0	\$0	FY07	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY08	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$1,352
	RAC-5	1	LTM	0	0	1	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$1,352
	Not Evaluated	0	<b>Total</b>	<b>\$198</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$24,334	
Total Number of Sites	3										FY05-Comp.	\$25,686
<b>Total Number of Installations Funded:</b>		<b>2</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	26	Investigation	26	2	0	\$46,958	\$6,274	\$6,480	\$7,196	FY07	\$7,598	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$0	\$0	\$0	\$0	FY08 <td>\$5,158</td>	\$5,158	
	RAC-2	0		Design	0	0	1	\$0	\$0	\$0	\$0	FY09 <td>\$8,227</td>
	RAC-3	0	RA-C	2	0	1	\$2,184	\$0	\$0	\$0	FY10 <td>\$1,345</td>	\$1,345
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$870</td>	\$870
	RAC-5	0	LTM	0	1	2	\$235	\$0	\$0	\$111	MMRP FY05-Comp	\$62,961
	Not Evaluated	2	<b>Total</b>	<b>\$49,377</b>	<b>\$6,274</b>	<b>\$6,480</b>	<b>\$7,307</b>				IRP FY05-Comp.	\$27,805
Total Number of Sites	28										FY05-Comp.	\$90,766
<b>Total Number of Potential Properties Funded:</b>		<b>27</b>										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Florida**

**Formerly Used Defense Sites**

Sites with Response Complete	54	Investigation	57	41	35	\$7,410	\$866	\$1,272	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	6	Interim Actions	3(3)	0	\$29	\$0	\$0	\$0	FY08	\$0
	RAC-2	6		Design	1	0	\$5	\$0	\$0	\$0	FY09
	RAC-3	17	RA-C		2	4	\$4,510	\$2,799	\$1,295	\$143	FY10
	RAC-4	26		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	2	LTM		0	1	\$2	\$2	\$58	\$225	MMRP FY05-Comp
	Not Evaluated	22									IRP FY05-Comp.
Total Number of Sites	133	<b>Total</b>				<b>\$11,956</b>	<b>\$3,667</b>	<b>\$2,625</b>	<b>\$368</b>	FY05-Comp.	\$704,841
<b>Total Number of Potential Properties Funded:</b>		<b>133</b>									

**DoD Installations**

Sites with Response Complete	4	Investigation	4	4	23	\$1,268	\$261	\$0	\$2,072	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$441
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	5	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	10		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	9	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0									IRP FY05-Comp.
Total Number of Sites	31	<b>Total</b>				<b>\$1,268</b>	<b>\$261</b>	<b>\$0</b>	<b>\$2,072</b>	FY05-Comp.	\$461,677
<b>Total Number of Installations Funded:</b>		<b>11</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Georgia**

**Formerly Used Defense Sites**

Sites with Response Complete	21	Investigation	22	4	3	\$1,459	\$240	\$110	\$96	FY07	\$237
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$238
	RAC-2	0		Design	1	0	\$8	\$8	\$0	\$0	FY09
	RAC-3	2	RA-C	0	1	\$51	\$7	\$20	\$0	FY10	\$243
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$1,654
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$140	MMRP FY05-Comp	\$78,408
	Not Evaluated	3	<b>Total</b>	<b>\$1,518</b>	<b>\$255</b>	<b>\$130</b>	<b>\$236</b>	IRP FY05-Comp.	\$52,758	FY05-Comp.	\$131,166
Total Number of Sites	29										
<b>Total Number of Potential Properties Funded:</b>		<b>27</b>									

**DoD Installations**

Sites with Response Complete	1	Investigation	1	11	0	\$483	\$82	\$0	\$434	FY07	\$198
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$146	\$146	\$0	\$0	FY08	\$348
	RAC-2	5		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	4	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$24,344
	Not Evaluated	0	<b>Total</b>	<b>\$629</b>	<b>\$228</b>	<b>\$0</b>	<b>\$434</b>	IRP FY05-Comp.	\$265,074	FY05-Comp.	\$289,418
Total Number of Sites	12										
<b>Total Number of Installations Funded:</b>		<b>3</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Guam**

**Formerly Used Defense Sites**

Sites with Response Complete	0	Investigation	0	1	8	\$86	\$86	\$0	\$0	FY07	\$297
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	1(1)		\$4,673	\$0	\$0	\$0	FY08	\$136
	RAC-2	3		Design	0	0	9	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	9	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$617
	RAC-5	0	LTM	0	0	9	\$0	\$0	\$0	MMRP FY05-Comp	\$126,052
	Not Evaluated	1	<b>Total</b>			<b>\$4,759</b>	<b>\$86</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$5,429
Total Number of Sites	9								FY05-Comp.	\$131,481	
<b>Total Number of Potential Properties Funded:</b>				<b>9</b>							

**DoD Installations**

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	1		Design	0	0	2	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-3	0	RA-C	0	0	3	\$0	\$0	\$0	FY10 <td>\$350</td>	\$350
	RAC-4	2	RA-O (LTO)	0	0	2	\$0	\$0	\$0	FY11 <td>\$0</td>	\$0
	RAC-5	0	LTM	0	0	3	\$0	\$0	\$0	MMRP FY05-Comp	\$5,172
	Not Evaluated	0	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$98,149
Total Number of Sites	3								FY05-Comp.	\$103,321	
<b>Total Number of Installations Funded:</b>				<b>2</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Hawaii**

**DoD Installations**

Sites with Response Complete	2	Investigation	2	24	21	\$350	\$350	\$0	\$2,359	FY07	\$3,244
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$813	\$0	\$0	\$0	FY08	\$7,814
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	11	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	9		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	21	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0			0	0	17	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	47	<b>Total</b>				<b>\$1,163</b>	<b>\$350</b>	<b>\$0</b>	<b>\$2,359</b>	FY05-Comp.	\$1,184,683
<b>Total Number of Installations Funded:</b>				<b>13</b>							

**Formerly Used Defense Sites**

Sites with Response Complete	3	Investigation	8	9	32	\$11,174	\$1,290	\$1,128	\$1,937	FY07	\$14,427
Sites in Progress -Relative Risk Category	RAC-1	6	Interim Actions	2(2)	1(1)	\$18	\$0	\$0	\$0	FY08 <td>\$15,058</td>	\$15,058
	RAC-2	9		Design	3	0	\$188	\$48	\$0	\$310	FY09 <td>\$15,939</td>
	RAC-3	16	RA-C		0	5	\$25,230	\$12,492	\$12,882	\$11,966	FY10 <td>\$15,937</td>
	RAC-4	9		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$16,357</td>
	RAC-5	1	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	5			0	0	46	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	49	<b>Total</b>				<b>\$36,610</b>	<b>\$13,830</b>	<b>\$14,010</b>	<b>\$14,213</b>	FY05-Comp.	\$1,308,528
<b>Total Number of Potential Properties Funded:</b>				<b>37</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Idaho**

**Formerly Used Defense Sites**

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)																										
	4		4	9	3	\$1,866	\$176	\$18	\$0	<b>FY07</b>	<b>\$0</b>																								
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0		\$40	\$0	\$0	\$0	<b>FY08</b>	<b>\$174</b>																								
	RAC-2	0								Design	0	12	\$0	\$0	\$0	<b>FY09</b>	<b>\$1,985</b>																		
	RAC-3	0														RA-C	1	12	\$715	\$0	\$0	<b>FY10</b>	<b>\$2,250</b>												
	RAC-4	7																				RA-O (LTO)	0	0	\$0	\$0	\$0	<b>FY11</b>	<b>\$67</b>						
	RAC-5	2																										LTM	0	13	\$0	\$0	\$0	<b>MMRP FY05-Comp</b>	<b>\$187,418</b>
	Not Evaluated	2																																<b>Total</b>	<b>\$2,621</b>
Total Number of Sites	16	<b>FY05-Comp.</b>	<b>\$187,418</b>																																
<b>Total Number of Potential Properties Funded:</b>		<b>16</b>																																	

**DoD Installations**

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)																										
	0		0	10	1	\$0	\$0	\$402	\$155	<b>FY07</b>	<b>\$0</b>																								
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	<b>FY08</b>	<b>\$557</b>																								
	RAC-2	2								Design	0	11	\$0	\$0	\$0	<b>FY09</b>	<b>\$0</b>																		
	RAC-3	1														RA-C	0	11	\$0	\$0	\$0	<b>FY10</b>	<b>\$18,285</b>												
	RAC-4	1																				RA-O (LTO)	0	0	\$0	\$0	\$0	<b>FY11</b>	<b>\$99</b>						
	RAC-5	5																										LTM	0	9	\$0	\$0	\$0	<b>MMRP FY05-Comp</b>	<b>\$392,700</b>
	Not Evaluated	0																																<b>Total</b>	<b>\$0</b>
Total Number of Sites	11	<b>FY05-Comp.</b>	<b>\$399,929</b>																																
<b>Total Number of Installations Funded:</b>		<b>3</b>																																	

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Illinois**

**Formerly Used Defense Sites**

Sites with Response Complete	16	Investigation	16	5	0	\$1,952	\$271	\$50	\$10	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	2(2)	0	\$1	\$0	\$725	\$75	FY08	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	FY09	\$75
	RAC-3	1	RA-C	2	0	3	\$3,299	\$0	\$0	FY10	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$92
	RAC-5	0	LTM	0	0	4	\$0	\$0	\$0	MMRP FY05-Comp	\$28,284
	Not Evaluated	1	<b>Total</b>			<b>\$5,252</b>	<b>\$271</b>	<b>\$775</b>	<b>\$85</b>	IRP FY05-Comp.	\$222,492
Total Number of Sites	21								FY05-Comp.	\$250,776	
<b>Total Number of Potential Properties Funded:</b>		<b>21</b>									

**DoD Installations**

Sites with Response Complete	15	Investigation	17	39	1	\$1,118	\$386	\$398	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$7,194
	RAC-2	12		Design	0	0	\$4,910	\$0	\$0	FY09	\$5,947
	RAC-3	6	RA-C	0	0	21	\$0	\$0	\$0	FY10	\$5,050
	RAC-4	4	RA-O (LTO)	0	0	3	\$500	\$0	\$0	FY11	\$8,064
	RAC-5	2	LTM	0	0	17	\$0	\$0	\$0	MMRP FY05-Comp	\$77,872
	Not Evaluated	15	<b>Total</b>			<b>\$6,528</b>	<b>\$386</b>	<b>\$398</b>	<b>\$0</b>	IRP FY05-Comp.	\$327,576
Total Number of Sites	57								FY05-Comp.	\$405,448	
<b>Total Number of Installations Funded:</b>		<b>10</b>									



**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Indiana**

**DoD Installations**

Sites with Response Complete	15	Investigation	15	10	0	\$297	\$188	\$0	\$0	FY07	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0	
	RAC-2	1	Design	0	0	\$1,690	\$0	\$0	\$0	FY09	\$1,007	
	RAC-3	2		RA-C	2	0	4	\$3,166	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	1	0	1	\$0	\$0	\$0	\$0	FY11	\$2,615
	RAC-5	2	LTM	0	0	4	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$10,435
	Not Evaluated	5	<b>Total</b>				<b>\$5,153</b>	<b>\$188</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$64,884
Total Number of Sites	25									FY05-Comp.	\$75,319	
<b>Total Number of Installations Funded:</b>		<b>5</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	2	Investigation	2	2	0	\$24	\$0	\$0	\$804	FY07	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$1,043	
	RAC-2	0	Design	0	1	1	\$65	\$5	\$0	\$0	FY09	\$1,271
	RAC-3	0		RA-C	0	1	1	\$57	\$0	\$0	\$0	FY10
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$1,706
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$15,742
	Not Evaluated	0	<b>Total</b>				<b>\$146</b>	<b>\$5</b>	<b>\$0</b>	<b>\$804</b>	IRP FY05-Comp.	\$15,389
Total Number of Sites	4									FY05-Comp.	\$31,131	
<b>Total Number of Potential Properties Funded:</b>		<b>4</b>										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Iowa**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	3	0	\$0	\$0	\$0	\$0	FY07	\$364
Sites in Progress	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
-Relative Risk Category	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$5,884
	Not Evaluated	0	Total	0	0	2	\$0	\$0	\$0	IRP FY05-Comp.	\$22,143
Total Number of Sites	3					\$0	\$0	\$0	\$0	FY05-Comp.	\$28,027
Total Number of Installations Funded:		1									

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	5	3	0	\$305	\$59	\$20	\$0	FY07	\$488
Sites in Progress	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
-Relative Risk Category	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$1,175
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$41,063
	Not Evaluated	2	Total	0	0	3	\$0	\$0	\$0	IRP FY05-Comp.	\$911
Total Number of Sites	8					\$305	\$59	\$20	\$0	FY05-Comp.	\$41,974
Total Number of Potential Properties Funded:		8									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Johnston Atoll**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0								IRP FY05-Comp.	\$4,194
Total Number of Sites	0									FY05-Comp.	\$4,194
<b>Total Number of Installations Funded:</b>		<b>0</b>		<b>Total</b>		<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Kansas**

**Formerly Used Defense Sites**

Sites with Response Complete	30	Investigation	30	22	6	\$643	\$429	\$388	\$521	FY07	\$521
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY08	\$691
	RAC-2	3		Design	0	22	\$0	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C	0	0	22	\$0	\$0	\$0	FY10	\$6,427
	RAC-4	12	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$10,342
	RAC-5	7	LTM	0	0	22	\$0	\$0	\$0	MMRP FY05-Comp	\$207,988
	Not Evaluated	5	<b>Total</b>				<b>\$643</b>	<b>\$429</b>	<b>\$388</b>	<b>\$521</b>	IRP FY05-Comp.
Total Number of Sites	58									FY05-Comp.	\$500,866
<b>Total Number of Potential Properties Funded:</b>		<b>54</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	2	4	4	\$244	\$244	\$0	\$1,075	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY08 <td>\$95</td>	\$95
	RAC-2	1		Design	0	7	\$0	\$0	\$0	\$0	FY09 <td>\$583</td>
	RAC-3	0	RA-C	0	0	7	\$0	\$0	\$0	FY10 <td>\$0</td>	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11 <td>\$0</td>	\$0
	RAC-5	5	LTM	0	0	5	\$0	\$0	\$0	MMRP FY05-Comp	\$11,258
	Not Evaluated	0	<b>Total</b>				<b>\$244</b>	<b>\$244</b>	<b>\$0</b>	<b>\$1,075</b>	IRP FY05-Comp.
Total Number of Sites	10									FY05-Comp.	\$160,551
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Kentucky**

**Formerly Used Defense Sites**

Sites with Response Complete	1	Investigation	1	2	0	\$48	\$0	\$0	\$392	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	1	Design	0	0	2	\$0	\$0	\$0	FY09	\$462
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	MMRP FY05-Comp	\$76,903
	Not Evaluated	0	Total	0	0	2	\$0	\$0	\$0	IRP FY05-Comp.	\$14,223
Total Number of Sites	3					\$48	\$0	\$0	\$392	FY05-Comp.	\$91,126
<b>Total Number of Potential Properties Funded:</b>		<b>3</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	12	0	\$0	\$0	\$0	\$847	FY07	\$336
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	2	Design	0	0	8	\$0	\$0	\$0	FY09	\$0
	RAC-3	3	RA-C	0	0	8	\$0	\$0	\$0	FY10	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	2	LTM	0	0	7	\$0	\$0	\$0	MMRP FY05-Comp	\$27,012
	Not Evaluated	0	Total	0	0	7	\$0	\$0	\$0	\$847	IRP FY05-Comp.
Total Number of Sites	12					\$0	\$0	\$0	\$847	FY05-Comp.	\$59,089
<b>Total Number of Installations Funded:</b>		<b>3</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Louisiana**

**Formerly Used Defense Sites**

Sites with Response Complete	6	Investigation	6	4	6	\$2,340	\$311	\$442	\$1,900	FY07	\$772
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$25
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$51	FY09
	RAC-3	2	RA-C		0	1	\$7,411	\$10	\$0	\$0	FY10
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	4		Total	0	0	9	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	16					\$9,751	\$321	\$442	\$1,951	FY05-Comp.	\$101,615
<b>Total Number of Potential Properties Funded:</b>		<b>16</b>									

**DoD Installations**

Sites with Response Complete	11	Investigation	12	26	0	\$1,824	\$244	\$0	\$664	FY07	\$177
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$795</td>	\$795
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$830</td>
	RAC-3	10	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$5,284</td>
	RAC-4	5		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$2,034</td>
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	8		Total	0	0	12	\$0	\$0	\$0	\$0
Total Number of Sites	38					\$1,824	\$244	\$0	\$664	FY05-Comp.	\$139,871
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Maine**

**Formerly Used Defense Sites**

Sites with Response Complete	26	Investigation	26	5	4	\$112	\$56	\$8	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$102	\$0	\$0	\$0	FY08	\$0
	RAC-2	1		Design	1	0	\$25	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	3	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1		0	0	9	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	35	<b>Total</b>			<b>\$239</b>	<b>\$56</b>	<b>\$8</b>	<b>\$0</b>	FY05-Comp.	\$89,393	
<b>Total Number of Potential Properties Funded:</b>				<b>34</b>							

**DoD Installations**

Sites with Response Complete	0	Investigation	0	11	1	\$133	\$26	\$0	\$0	FY07	\$405
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$806
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	3	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	8		0	0	1	\$0	\$0	\$0	\$486	IRP FY05-Comp.
Total Number of Sites	12	<b>Total</b>			<b>\$133</b>	<b>\$26</b>	<b>\$0</b>	<b>\$486</b>	FY05-Comp.	\$90,115	
<b>Total Number of Installations Funded:</b>				<b>4</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Mariana Islands**

**Formerly Used Defense Sites**

Sites with Response Complete	0	Investigation	0	0	6	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		Design	0	0	5	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C	0	0	5	\$0	\$0	\$0	FY10	\$2,114
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$409
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	MMRP FY05-Comp	\$19,365
	Not Evaluated	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.
Total Number of Sites	6									FY05-Comp.	\$34,503
<b>Total Number of Potential Properties Funded:</b>		<b>6</b>									



**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Maryland**

**DoD Installations**

Sites with Response Complete	13	Investigation	14	51	10	\$2,460	\$349	\$445	\$399	FY07	\$959
Sites in Progress -Relative Risk Category	RAC-1	21	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$585
	RAC-2	17		Design	1	0	\$1,475	\$0	\$0	\$0	FY09
	RAC-3	11	RA-C		3	0	\$8,272	\$0	\$0	\$0	FY10
	RAC-4	5		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	8	LTM		1	2	\$1,772	\$85	\$488	\$465	MMRP FY05-Comp
	Not Evaluated	0									IRP FY05-Comp.
Total Number of Sites	75	<b>Total</b>				<b>\$13,979</b>	<b>\$434</b>	<b>\$933</b>	<b>\$864</b>	FY05-Comp.	\$662,854
<b>Total Number of Installations Funded:</b>				<b>10</b>							

**Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	15	3	2	\$195	\$41	\$300	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$507
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	2	LTM		3	1	\$124	\$13	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1									IRP FY05-Comp.
Total Number of Sites	20	<b>Total</b>				<b>\$319</b>	<b>\$54</b>	<b>\$300</b>	<b>\$0</b>	FY05-Comp.	\$17,781
<b>Total Number of Potential Properties Funded:</b>				<b>19</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Massachusetts**

**Formerly Used Defense Sites**

Sites with Response Complete	47	Investigation	48	15	6	\$4,104	\$463	\$562	\$800	FY07	\$232		
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$10	\$0	\$0	\$0	FY08	\$11		
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY09	\$0	
	RAC-3	6	RA-C		1	1	\$112	\$112	\$217	\$0	FY10	\$715	
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$494		
	RAC-5	7	LTM	0	0	\$0	\$0	\$20	\$0	MMRP FY05-Comp	\$101,036		
	Not Evaluated	3	<b>Total</b>			<b>\$4,226</b>	<b>\$575</b>	<b>\$799</b>	<b>\$800</b>	IRP FY05-Comp.	\$13,223		
Total Number of Sites		69										FY05-Comp.	\$114,259
<b>Total Number of Potential Properties Funded:</b>		<b>67</b>											

**DoD Installations**

Sites with Response Complete	2	Investigation	2	18	1	\$678	\$280	\$0	\$0	FY07	\$1,052		
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$129		
	RAC-2	6		Design	0	1	\$0	\$0	\$0	\$0	FY09	\$50	
	RAC-3	6	RA-C		0	0	\$0	\$0	\$1,350	\$0	FY10	\$52	
	RAC-4	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$50	FY11	\$566		
	RAC-5	4	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$37,310		
	Not Evaluated	0	<b>Total</b>			<b>\$678</b>	<b>\$280</b>	<b>\$1,350</b>	<b>\$50</b>	IRP FY05-Comp.	\$689,086		
Total Number of Sites		21										FY05-Comp.	\$726,396
<b>Total Number of Installations Funded:</b>		<b>4</b>											

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Michigan**

**Formerly Used Defense Sites**

Sites with Response Complete	26	Investigation	26	6	0	\$206	\$52	\$70	\$510	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$213
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1		0	0	6	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	32	<b>Total</b>			<b>\$206</b>	<b>\$52</b>	<b>\$70</b>	<b>\$510</b>	FY05-Comp.	\$157,828	
<b>Total Number of Potential Properties Funded:</b>		<b>32</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	24	4	\$0	\$0	\$0	\$316	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$668</td>	\$668
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$1,734</td>
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$725</td>
	RAC-5	10	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	15		0	0	4	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	28	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$316</b>	FY05-Comp.	\$66,758	
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Midway**

**DoD Installations**

Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0									IRP FY05-Comp.	\$0
Total Number of Sites		0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$0
<b>Total Number of Installations Funded:</b>		<b>0</b>										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Minnesota**

**Formerly Used Defense Sites**

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0	<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$15,978
Total Number of Sites	1								FY05-Comp.	\$15,978	
<b>Total Number of Potential Properties Funded:</b>		<b>1</b>									

**DoD Installations**

Sites with Response Complete	1	Investigation	2	4	1	\$0	\$0	\$0	\$77	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$397
	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$554
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$7,886
	Not Evaluated	0	<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$77</b>	IRP FY05-Comp.	\$55,290
Total Number of Sites	7								FY05-Comp.	\$63,176	
<b>Total Number of Installations Funded:</b>		<b>4</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Mississippi**

**Formerly Used Defense Sites**

Sites with Response Complete	13	Investigation	14	8	4	\$2,040	\$112	\$76	\$78	FY07	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$158	
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY09	\$389
	RAC-3	0	RA-C	2	1	12	\$2	\$0	\$0	\$0	FY10	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	1	LTM	0	3	15	\$39	\$33	\$20	\$0	MMRP FY05-Comp	\$143,014
	Not Evaluated	6	<b>Total</b>				<b>\$2,081</b>	<b>\$145</b>	<b>\$96</b>	<b>\$78</b>	IRP FY05-Comp.	\$15,904
Total Number of Sites	26									FY05-Comp.	\$158,918	
<b>Total Number of Potential Properties Funded:</b>		<b>25</b>										

**DoD Installations**

Sites with Response Complete	1	Investigation	1	5	0	\$0	\$0	\$0	\$236	FY07	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$206	
	RAC-2	2		Design	0	0	5	\$0	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C	0	0	5	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	2	LTM	0	0	3	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$12,950
	Not Evaluated	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$236</b>	IRP FY05-Comp.	\$38,163
Total Number of Sites	6									FY05-Comp.	\$51,113	
<b>Total Number of Installations Funded:</b>		<b>3</b>										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Missouri**

**Formerly Used Defense Sites**

Sites with Response Complete	19	Investigation	19	2	2	\$1,944	\$357	\$10	\$0	FY07	\$40
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$18	\$0	\$0	\$0	FY08	\$40
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C		2	0	\$825	\$2	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	1	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1		0	1	4	\$33	\$33	\$32	\$40	IRP FY05-Comp.
Total Number of Sites	23	<b>Total</b>			<b>\$2,820</b>	<b>\$392</b>	<b>\$42</b>	<b>\$40</b>	FY05-Comp.	\$79,186	
<b>Total Number of Potential Properties Funded:</b>		<b>23</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	2	10	0	\$0	\$0	\$405	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$375</td>	\$375
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$5,425</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	7	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		0	0	1	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	12	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$405</b>	<b>\$0</b>	FY05-Comp.	\$146,080	
<b>Total Number of Installations Funded:</b>		<b>3</b>									

Table L-4 State MMRP Summary Status as of September 30, 2004

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Montana**

**Formerly Used Defense Sites**

Sites with Response Complete	6	Investigation	6	3	1	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0	Design	0	0	4	\$0	\$0	\$0	FY09	\$0
	RAC-3	1	RA-C	0	0	4	\$0	\$0	\$0	FY10	\$0
	RAC-4	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	4	\$0	\$0	\$0	MMRP FY05-Comp	\$26,377
	Not Evaluated	0	Total	0	0	4	\$0	\$0	\$0	IRP FY05-Comp.	\$11,254
Total Number of Sites	10					\$0	\$0	\$0	FY05-Comp.	\$37,631	
<b>Total Number of Potential Properties Funded:</b>		<b>10</b>									

**DoD Installations**

Sites with Response Complete	3	Investigation	3	8	0	\$0	\$0	\$470	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$367
	RAC-2	0	Design	0	0	8	\$0	\$0	\$0	FY09	\$0
	RAC-3	1	RA-C	1	0	8	\$0	\$0	\$0	FY10	\$9,704
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	6	LTM	0	0	2	\$0	\$0	\$0	MMRP FY05-Comp	\$42,491
	Not Evaluated	0	Total	0	0	2	\$0	\$0	\$470	\$0	IRP FY05-Comp.
Total Number of Sites	11					\$0	\$0	\$470	\$0	FY05-Comp.	\$47,893
<b>Total Number of Installations Funded:</b>		<b>4</b>									



**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Nebraska**

**Formerly Used Defense Sites**

Sites with Response Complete	9	Investigation	10	12	5	\$2,950	\$665	\$15	\$551	FY07	\$1,010
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$905
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$51	FY09
	RAC-3	1	RA-C		2	1	\$5,012	\$1,744	\$1,797	\$1,106	FY10
	RAC-4	14		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	1	LTM		0	0	\$0	\$0	\$17	\$117	MMRP FY05-Comp
	Not Evaluated	2		Total	0	1	19	\$0	\$0	\$17	\$117
Total Number of Sites	27				Total	\$7,962	\$2,409	\$1,829	\$1,825	FY05-Comp.	\$347,003
<b>Total Number of Potential Properties Funded:</b>					<b>27</b>						

**DoD Installations**

Sites with Response Complete	1	Investigation	1	1	0	\$0	\$0	\$0	\$89	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$1,255</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	1	\$0	\$0	\$0	\$0
Total Number of Sites	2				Total	\$0	\$0	\$0	\$89	FY05-Comp.	\$54,652
<b>Total Number of Installations Funded:</b>					<b>2</b>						

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Nevada**

**Formerly Used Defense Sites**

Sites with Response Complete	21	Investigation	21	7	3	\$399	\$260	\$0	\$241	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$51
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	6		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	10	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	31					\$399	\$260	\$0	\$241	FY05-Comp.	\$1,230,933
<b>Total Number of Potential Properties Funded:</b>		<b>30</b>									

**DoD Installations**

Sites with Response Complete	7	Investigation	7	17	4	\$0	\$0	\$414	\$0	FY07	\$585
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	4		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$40</td>
	RAC-3	10	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	5		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$27,353</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	21	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	28					\$0	\$0	\$414	\$0	FY05-Comp.	\$510,221
<b>Total Number of Installations Funded:</b>		<b>4</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Hampshire**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	2	5	\$0	\$0	\$0	\$0	FY07	\$210
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$1,334
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1			0	0	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	7	<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$110,599
<b>Total Number of Installations Funded:</b>		<b>3</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	4	1	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	1	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	5	<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$2,673
<b>Total Number of Potential Properties Funded:</b>		<b>5</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Jersey**

**Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	18	5	4	\$2,895	\$174	\$0	\$0	FY07	\$1,207
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	4(4)	0	\$381	\$89	\$0	\$0	FY08	\$764
	RAC-2	0		Design	1	0	\$33	\$33	\$0	\$0	FY09
	RAC-3	0	RA-C		1	3	\$1,699	\$271	\$352	\$637	FY10
	RAC-4	6		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	2		Total	0	0	11	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	27					<b>\$5,008</b>	<b>\$567</b>	<b>\$352</b>	<b>\$637</b>	FY05-Comp.	\$221,621
<b>Total Number of Potential Properties Funded:</b>		<b>25</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	2	23	5	\$427	\$321	\$525	\$0	FY07	\$1,188
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$2,888
	RAC-2	7		Design	0	0	\$202	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		0	0	\$202	\$0	\$0	\$0	FY10
	RAC-4	6		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	10	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	15	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	30					<b>\$831</b>	<b>\$321</b>	<b>\$525</b>	<b>\$0</b>	FY05-Comp.	\$518,968
<b>Total Number of Installations Funded:</b>		<b>7</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Mexico**

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	5	71	47	\$3,315	\$1,306	\$2,099	\$1,669	FY07	\$1,725
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$1,170
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$50	FY09
	RAC-3	13	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	99		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	3		Total	0	0	118	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	123					\$3,315	\$1,306	\$2,099	\$1,719	FY05-Comp.	\$670,558
<b>Total Number of Potential Properties Funded:</b>		<b>121</b>									

**DoD Installations**

Sites with Response Complete	10	Investigation	13	5	31	\$612	\$0	\$0	\$1,665	FY07	\$3,798
Sites in Progress -Relative Risk Category	RAC-1	8	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$5,302</td>	\$5,302
	RAC-2	16		Design	0	0	\$60	\$0	\$0	\$0	FY09 <td>\$7,675</td>
	RAC-3	13	RA-C		0	0	\$60	\$0	\$0	\$0	FY10 <td>\$34,917</td>
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$5,240</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	36	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	49					\$732	\$0	\$0	\$1,665	FY05-Comp.	\$432,147
<b>Total Number of Installations Funded:</b>		<b>4</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New York**

**Formerly Used Defense Sites**

Sites with Response Complete	17	Investigation	19	6	5	\$2,817	\$201	\$0	\$0	FY07	\$18	
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$1,099	\$0	\$0	\$0	FY08	\$65	
	RAC-2	2		Design	1	0	\$6	\$6	\$0	\$0	FY09	\$831
	RAC-3	2	RA-C	0	2	9	\$2,261	\$1,995	\$55	\$159	FY10	\$846
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$866
	RAC-5	3	LTM	0	0	10	\$0	\$0	\$0	\$27	MMRP FY05-Comp	\$49,209
	Not Evaluated	2	<b>Total</b>			<b>\$6,183</b>	<b>\$2,202</b>	<b>\$55</b>	<b>\$186</b>	IRP FY05-Comp.	\$194,442	
Total Number of Sites	30											
<b>Total Number of Potential Properties Funded:</b>		<b>30</b>										
										FY05-Comp.	\$243,651	

**DoD Installations**

Sites with Response Complete	18	Investigation	19	42	0	\$446	\$346	\$2,311	\$0	FY07	\$35	
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$35	
	RAC-2	11		Design	1	0	10	\$0	\$0	\$0	\$154	FY09
	RAC-3	1	RA-C	2	0	10	\$4,117	\$0	\$0	\$5,605	FY10	\$6,808
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$11,282
	RAC-5	7	LTM	0	1	7	\$107	\$53	\$35	\$35	MMRP FY05-Comp	\$68,291
	Not Evaluated	19	<b>Total</b>			<b>\$4,670</b>	<b>\$399</b>	<b>\$2,346</b>	<b>\$5,794</b>	IRP FY05-Comp.	\$165,801	
Total Number of Sites	61											
<b>Total Number of Installations Funded:</b>		<b>9</b>										
										FY05-Comp.	\$234,092	

Table L-4 State MMRP Summary Status as of September 30, 2004

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**North Carolina**

**Formerly Used Defense Sites**

Sites with Response Complete	3	Investigation	5	9	8	\$5,801	\$1,550	\$320	\$714	FY07	\$1,956	
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$891	\$90	\$0	\$0	FY08	\$1,578	
	RAC-2	6		Design	0	0	\$0	\$0	\$0	\$51	FY09	\$1,554
	RAC-3	0	RA-C	2	1	15	\$1,311	\$0	\$599	\$1,089	FY10	\$1,979
	RAC-4	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$2,099
	RAC-5	1	LTM	0	1	17	\$29	\$29	\$80	\$0	MMRP FY05-Comp	\$312,301
	Not Evaluated	5	<b>Total</b>				<b>\$8,032</b>	<b>\$1,669</b>	<b>\$999</b>	<b>\$1,854</b>	IRP FY05-Comp.	\$8,371
Total Number of Sites	22									FY05-Comp.	\$320,672	
<b>Total Number of Potential Properties Funded:</b>		<b>22</b>										

**DoD Installations**

Sites with Response Complete	26	Investigation	26	1	21	\$0	\$0	\$0	\$739	FY07	\$744	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0	
	RAC-2	1		Design	0	0	3	\$0	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C	0	0	21	\$0	\$0	\$0	\$0	FY10	\$4,574
	RAC-4	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$2,163
	RAC-5	17	LTM	0	0	15	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$29,825
	Not Evaluated	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$739</b>	IRP FY05-Comp.	\$218,093
Total Number of Sites	48									FY05-Comp.	\$247,918	
<b>Total Number of Installations Funded:</b>		<b>5</b>										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**North Dakota**

**Formerly Used Defense Sites**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY05-Comp.	\$0
Total Number of Sites	0	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$0
<b>Total Number of Potential Properties Funded:</b>		<b>0</b>									

**DoD Installations**

Sites with Response Complete	1	Investigation	1	0	4	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$46
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	Design	0	0	2	\$0	\$0	\$0	FY10	\$0
	RAC-4	2	RA-C	0	0	2	\$0	\$0	\$0	FY11	\$352
	RAC-5	2	RA-O (LTO)	0	0	2	\$0	\$0	\$0	MMRP FY05-Comp	\$946
	Not Evaluated	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY05-Comp.	\$9,963
Total Number of Sites	5	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$10,909
<b>Total Number of Installations Funded:</b>		<b>3</b>									



Table L-4 State MMRP Summary Status as of September 30, 2004

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Ohio**

**Formerly Used Defense Sites**

Sites with Response Complete	3	Investigation	3	5	1	\$3,729	\$296	\$74	\$25	FY07	\$717
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$362	\$112	\$0	\$0	FY08	\$380
	RAC-2	0		Design	0	1	\$15	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		0	1	\$643	\$0	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	3			0	1	\$120	\$20	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	9	<b>Total</b>				<b>\$4,869</b>	<b>\$428</b>	<b>\$74</b>	<b>\$25</b>	FY05-Comp.	\$226,637
<b>Total Number of Potential Properties Funded:</b>				<b>9</b>							

**DoD Installations**

Sites with Response Complete	1	Investigation	1	19	0	\$0	\$0	\$414	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	10		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-3	4	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0			0	0	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	20	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$414</b>	<b>\$0</b>	FY05-Comp.	\$168,136
<b>Total Number of Installations Funded:</b>				<b>2</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Oklahoma**

**Formerly Used Defense Sites**

Sites with Response Complete	28	Investigation	28	9	3	\$430	\$234	\$574	\$198	FY07	\$132
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$11	\$0	\$0	\$0	FY08	\$132
	RAC-2	1		Design	1	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	4	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	3	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	3		3	1	22	\$161	\$65	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	40	<b>Total</b>			<b>\$602</b>	<b>\$299</b>	<b>\$574</b>	<b>\$198</b>	FY05-Comp.	\$99,789	
<b>Total Number of Potential Properties Funded:</b>		<b>40</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	6	3	\$816	\$403	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$5,053</td>	\$5,053
	RAC-2	4		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$3,990</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		0	0	2	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	9	<b>Total</b>			<b>\$816</b>	<b>\$403</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$188,691	
<b>Total Number of Installations Funded:</b>		<b>4</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Oregon**

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	5	8	1	\$264	\$84	\$189	\$646	FY07	\$646
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	3		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1		Total	0	0	9	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	14					<b>\$264</b>	<b>\$84</b>	<b>\$189</b>	<b>\$646</b>	FY05-Comp.	\$200,613
<b>Total Number of Potential Properties Funded:</b>		<b>14</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	3	2	2	\$0	\$0	\$0	\$311	FY07	\$1,400
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$140	\$0	\$0	\$0	FY08	\$615
	RAC-2	1		Design	1	1	\$0	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		1	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	2	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	7					<b>\$140</b>	<b>\$0</b>	<b>\$0</b>	<b>\$311</b>	FY05-Comp.	\$22,357
<b>Total Number of Installations Funded:</b>		<b>3</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Pennsylvania**

**Formerly Used Defense Sites**

Sites with Response Complete	25	Investigation	25	4	0	\$1,478	\$293	\$220	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	1(1)	\$2,801	\$309	\$20	\$0	FY08	\$426
	RAC-2	2		Design	0	1	\$0	\$0	\$0	\$0	FY09
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$2,623
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$3,688
	RAC-5	0	LTM	4	0	\$112	\$58	\$20	\$0	MMRP FY05-Comp	\$30,021
	Not Evaluated	1	<b>Total</b>			<b>\$4,391</b>	<b>\$660</b>	<b>\$260</b>	<b>\$0</b>	IRP FY05-Comp.	\$32,968
Total Number of Sites	29								FY05-Comp.	\$62,989	
<b>Total Number of Potential Properties Funded:</b>		<b>27</b>									

**DoD Installations**

Sites with Response Complete	3	Investigation	3	8	1	\$416	\$114	\$0	\$445	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$5,181
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	3	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	4	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$120,562
	Not Evaluated	0	<b>Total</b>			<b>\$416</b>	<b>\$114</b>	<b>\$0</b>	<b>\$445</b>	IRP FY05-Comp.	\$85,758
Total Number of Sites	12								FY05-Comp.	\$206,320	
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Puerto Rico**

**Formerly Used Defense Sites**

Sites with Response Complete	11	Investigation	11	5	3	\$735	\$610	\$979	\$1,836	FY07	\$0		
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	2(2)	0	\$27	\$0	\$0	\$0	FY08	\$0		
	RAC-2	1		Design	0	1	\$7	\$0	\$0	\$0	FY09	\$50	
	RAC-3	0	RA-C	0	1	\$2,452	\$348	\$1,510	\$0	FY10	\$1,100		
	RAC-4	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$2,664		
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$43,805		
	Not Evaluated	3	<b>Total</b>			<b>\$3,221</b>	<b>\$958</b>	<b>\$2,489</b>	<b>\$1,836</b>	IRP FY05-Comp.	\$22,133		
Total Number of Sites		19										FY05-Comp.	\$65,938
<b>Total Number of Potential Properties Funded:</b>		<b>19</b>											

**DoD Installations**

Sites with Response Complete	2	Investigation	2	7	0	\$7,246	\$2,635	\$3,000	\$5,758	FY07	\$21,538		
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$20,489		
	RAC-2	2		Design	0	0	\$0	\$0	\$577	\$750	FY09	\$16,000	
	RAC-3	0	RA-C	0	0	\$0	\$0	\$5,873	\$17,750	FY10	\$0		
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0		
	RAC-5	5	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$105,128		
	Not Evaluated	0	<b>Total</b>			<b>\$7,246</b>	<b>\$2,635</b>	<b>\$9,450</b>	<b>\$24,258</b>	IRP FY05-Comp.	\$47,889		
Total Number of Sites		9										FY05-Comp.	\$153,017
<b>Total Number of Installations Funded:</b>		<b>6</b>											

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Rhode Island**

**Formerly Used Defense Sites**

Sites with Response Complete	18	Investigation	18	4	2	\$139	\$105	\$16	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$337	\$252	\$0	\$0	FY08	\$0
	RAC-2	1		Design	0	0	5	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C	0	0	5	\$0	\$0	\$0	FY10	\$581
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$581
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	MMRP FY05-Comp	\$23,170
	Not Evaluated	1	<b>Total</b>			<b>\$476</b>	<b>\$357</b>	<b>\$16</b>	<b>\$0</b>	IRP FY05-Comp.	\$25,884
Total Number of Sites	24								FY05-Comp.	\$49,054	
<b>Total Number of Potential Properties Funded:</b>		<b>24</b>									

**DoD Installations**

Sites with Response Complete	1	Investigation	1	1	1	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$553
	RAC-2	0		Design	0	0	1	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY11	\$35
	RAC-5	2	LTM	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$1,319
	Not Evaluated	0	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$81,435
Total Number of Sites	3								FY05-Comp.	\$82,754	
<b>Total Number of Installations Funded:</b>		<b>2</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**South Carolina**

**Formerly Used Defense Sites**

Sites with Response Complete	6	Investigation	9	7	5	\$3,785	\$239	\$26	\$131	FY07	\$2,268
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	2(2)	0	\$5,307	\$0	\$0	\$0	FY08	\$1,209
	RAC-2	3		Design	2	0	\$20	\$0	\$0	\$51	FY09
	RAC-3	2	RA-C		0	2	\$8,326	\$505	\$703	\$1,697	FY10
	RAC-4	5		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	2		Total	0	0	15	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	21					\$17,438	\$744	\$729	\$1,879	FY05-Comp.	\$176,181
<b>Total Number of Potential Properties Funded:</b>		<b>21</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	2	15	17	\$621	\$621	\$0	\$865	FY07	\$763
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$1,034
	RAC-2	6		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	4	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	19	LTM		0	0	1	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	1		Total	0	0	23	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	34					\$621	\$621	\$0	\$865	FY05-Comp.	\$143,802
<b>Total Number of Installations Funded:</b>		<b>7</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**South Dakota**

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	5	10	4	\$10,477	\$240	\$115	\$5	FY07	\$1,776	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$373	\$0	\$0	\$0	FY08	\$5,245	
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$1,776	
	RAC-3	1	RA-C	0	2	13	\$8,693	\$2,988	\$5,151	\$4,186	FY10	\$2,598
	RAC-4	10	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$10,300
	RAC-5	1	LTM	0	0	15	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$329,534
	Not Evaluated	2	<b>Total</b>				<b>\$19,543</b>	<b>\$3,228</b>	<b>\$5,266</b>	<b>\$4,191</b>	IRP FY05-Comp.	\$58,349
Total Number of Sites	19									FY05-Comp.	\$387,883	
<b>Total Number of Potential Properties Funded:</b>		<b>19</b>										

**DoD Installations**

Sites with Response Complete	2	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY07	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0	
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$0	
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	IRP FY05-Comp.	\$28,989
Total Number of Sites	2									FY05-Comp.	\$28,989	
<b>Total Number of Installations Funded:</b>		<b>2</b>										



**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Tennessee**

**Formerly Used Defense Sites**

Sites with Response Complete	10	Investigation	11	3	7	\$1,612	\$222	\$181	\$78	FY07	\$1,860
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	2(2)	0	\$46	\$0	\$0	\$0	FY08	\$1,274
	RAC-2	0		Design	1	0	\$100	\$0	\$5	\$48	FY09
	RAC-3	0	RA-C		1	1	\$4,445	\$1,118	\$1,039	\$1,400	FY10
	RAC-4	4		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	5		0	1	11	\$19	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	21	<b>Total</b>			<b>\$6,222</b>	<b>\$1,340</b>	<b>\$1,225</b>	<b>\$1,526</b>	FY05-Comp.	\$120,929	
<b>Total Number of Potential Properties Funded:</b>		<b>20</b>									

**DoD Installations**

Sites with Response Complete	2	Investigation	2	5	7	\$368	\$260	\$0	\$108	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$463</td>	\$463
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$1,070</td>
	RAC-3	4	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$304</td>
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$4,462</td>
	RAC-5	5	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	2		0	0	4	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	14	<b>Total</b>			<b>\$368</b>	<b>\$260</b>	<b>\$0</b>	<b>\$108</b>	FY05-Comp.	\$211,243	
<b>Total Number of Installations Funded:</b>		<b>7</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Texas**

**Formerly Used Defense Sites**

Sites with Response Complete	48	Investigation	52	33	82	\$12,775	\$2,898	\$1,605	\$693	FY07	\$1,867
Sites in Progress -Relative Risk Category	RAC-1	7	Interim Actions	8(8)	0	\$827	\$0	\$0	\$0	FY08	\$1,215
	RAC-2	11		Design	1	2	\$110	\$0	\$0	\$199	FY09
	RAC-3	8	RA-C		0	6	\$19,856	\$5,114	\$1,501	\$2,842	FY10
	RAC-4	37		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	5	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	51		1	1	108	\$3	\$1	\$0	\$5	IRP FY05-Comp.
Total Number of Sites	167	<b>Total</b>			<b>\$33,571</b>	<b>\$8,013</b>	<b>\$3,106</b>	<b>\$3,739</b>	FY05-Comp.	\$781,507	
<b>Total Number of Potential Properties Funded:</b>		<b>162</b>									

**DoD Installations**

Sites with Response Complete	10	Investigation	10	61	15	\$1,673	\$472	\$455	\$526	FY07	\$1,062
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$186	\$186	\$0	\$0	FY08	\$7,671
	RAC-2	10		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	11	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	5		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	33	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	15		0	0	27	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	86	<b>Total</b>			<b>\$1,859</b>	<b>\$658</b>	<b>\$455</b>	<b>\$526</b>	FY05-Comp.	\$1,050,613	
<b>Total Number of Installations Funded:</b>		<b>17</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Utah**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	17	3	\$245	\$245	\$417	\$897	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$51
	RAC-2	13		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	14	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	20					\$245	\$245	\$417	\$897	FY05-Comp.	\$748,027
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	4	9	2	\$1,540	\$399	\$590	\$0	FY07	\$1,000
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08 <td>\$1,000</td>	\$1,000
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$1,050</td>
	RAC-3	2	RA-C		1	1	\$846	\$0	\$0	\$0	FY10 <td>\$1,000</td>
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	3	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	2		Total	0	0	11	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	15					\$2,386	\$399	\$590	\$0	FY05-Comp.	\$229,626
<b>Total Number of Potential Properties Funded:</b>		<b>15</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Vermont**

**Formerly Used Defense Sites**

Sites with Response Complete	0	Investigation	0	1	1	\$68	\$35	\$8	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$4,089
	Not Evaluated	1	<b>Total</b>	0	0	2	\$68	\$35	\$8	\$0	IRP FY05-Comp.
Total Number of Sites	2									FY05-Comp.	\$4,518
<b>Total Number of Potential Properties Funded:</b>		<b>2</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	3	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$291
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$291
	Not Evaluated	0	<b>Total</b>	0	0	0	\$0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	3									FY05-Comp.	\$10,024
<b>Total Number of Installations Funded:</b>		<b>1</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Virgin Islands**

**Formerly Used Defense Sites**

Sites with Response Complete		2	Investigation	2	2	1	\$2,532	\$208	\$160	\$0	FY07	\$2,538
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0		\$0	\$0	\$0	\$0	FY08	\$2,550
	RAC-2	0	Design	0	0	3	\$0	\$0	\$45	\$0	FY09	\$2,554
	RAC-3	0	RA-C	0	1	2	\$0	\$0	\$150	\$328	FY10	\$1,502
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	3	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$13,413
	Not Evaluated	3									IRP FY05-Comp.	\$17
Total Number of Sites		5	<b>Total</b>				<b>\$2,532</b>	<b>\$208</b>	<b>\$355</b>	<b>\$328</b>	FY05-Comp.	\$13,430
<b>Total Number of Potential Properties Funded:</b>		<b>5</b>										

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Virginia**

**Formerly Used Defense Sites**

Sites with Response Complete	6	Investigation	7	7	3	\$1,090	\$279	\$450	\$58	FY07	\$825	
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	3(3)	0	\$3,573	\$593	\$0	\$0	FY08	\$829	
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY09	\$831
	RAC-3	1	RA-C	2	1	7	\$9,665	\$2,731	\$1,315	\$816	FY10	\$846
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY11	\$866
	RAC-5	0	LTM	0	0	9	\$0	\$0	\$0	\$7	MMRP FY05-Comp	\$113,756
	Not Evaluated	3	<b>Total</b>			<b>\$14,328</b>	<b>\$3,603</b>	<b>\$1,765</b>	<b>\$881</b>	IRP FY05-Comp.	\$137,879	
Total Number of Sites	17											
<b>Total Number of Potential Properties Funded:</b>		<b>16</b>										
										FY05-Comp.	\$251,635	

**DoD Installations**

Sites with Response Complete	2	Investigation	2	56	25	\$1,186	\$541	\$407	\$3,691	FY07	\$2,640	
Sites in Progress -Relative Risk Category	RAC-1	8	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$3,703</td>	\$3,703	
	RAC-2	9		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$943</td>	\$943
	RAC-3	5	RA-C	0	0	79	\$0	\$0	\$0	\$7	FY10 <td>\$635</td>	\$635
	RAC-4	6	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY11 <td>\$4,807</td>	\$4,807
	RAC-5	53	LTM	0	0	35	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$435,728
	Not Evaluated	0	<b>Total</b>			<b>\$1,186</b>	<b>\$541</b>	<b>\$407</b>	<b>\$3,698</b>	IRP FY05-Comp.	\$310,301	
Total Number of Sites	83											
<b>Total Number of Installations Funded:</b>		<b>15</b>										
										FY05-Comp.	\$746,029	

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wake Island**

**DoD Installations**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0								IRP FY05-Comp.	\$23,233
Total Number of Sites	0									FY05-Comp.	\$23,233
<b>Total Number of Installations Funded:</b>		<b>0</b>		<b>Total</b>		<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Washington**

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	5	7	2	\$594	\$212	\$709	\$1,588	FY07	\$1,654
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$726	\$726	\$0	\$0	FY08	\$2,126
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	2	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	3		Total	0	0	7	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	14					<b>\$1,320</b>	<b>\$938</b>	<b>\$709</b>	<b>\$1,588</b>	FY05-Comp.	\$102,371
<b>Total Number of Potential Properties Funded:</b>									<b>13</b>		

**DoD Installations**

Sites with Response Complete	0	Investigation	0	41	13	\$5,653	\$1,163	\$3,987	\$4,744	FY07	\$6,785
Sites in Progress -Relative Risk Category	RAC-1	11	Interim Actions	1(1)	2(2)	\$8,457	\$2,437	\$0	\$0	FY08	\$14,663
	RAC-2	8		Design	0	0	\$805	\$0	\$0	\$0	FY09
	RAC-3	4	RA-C		0	0	\$1,521	\$0	\$103	\$14,885	FY10
	RAC-4	14		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	17	LTM		0	0	\$0	\$0	\$270	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	21	\$0	\$0	\$270	\$0
Total Number of Sites	54					<b>\$16,436</b>	<b>\$3,600</b>	<b>\$4,360</b>	<b>\$19,629</b>	FY05-Comp.	\$400,514
<b>Total Number of Installations Funded:</b>									<b>13</b>		



Table L-4 State MMRP Summary Status as of September 30, 2004

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**West Virginia**

**Formerly Used Defense Sites**

Sites with Response Complete	3	Investigation	3	0	0	\$171	\$1	\$0	\$0	FY07	\$25
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$25
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY09	\$75
	RAC-3	0	RA-C	1	0	\$2,806	\$0	\$0	\$0	FY10	\$25
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11	\$20
	RAC-5	0	LTM	0	1	\$481	\$164	\$20	\$25	MMRP FY05-Comp	\$901
	Not Evaluated	0	Total	0	1	\$3,458	\$165	\$20	\$25	IRP FY05-Comp.	\$36,704
Total Number of Sites	3									FY05-Comp.	\$37,605
<b>Total Number of Potential Properties Funded:</b>		<b>3</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	1	0	\$254	\$254	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <th>\$0</th>	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY09 <th>\$0</th>	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY10 <th>\$1,133</th>	\$1,133
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <th>\$0</th>	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp	\$2,956
	Not Evaluated	0	Total	0	0	\$254	\$254	\$0	\$0	IRP FY05-Comp.	\$43,755
Total Number of Sites	1									FY05-Comp.	\$46,711
<b>Total Number of Installations Funded:</b>		<b>1</b>									

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wisconsin**

**Formerly Used Defense Sites**

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	1		0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	Design	0	0	2	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-C	0	0	2	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$271,045
	Not Evaluated	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY05-Comp.	\$18,022
Total Number of Sites	3	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$289,067
<b>Total Number of Potential Properties Funded:</b>				<b>3</b>							

**DoD Installations**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY10	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	FY11	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY05-Comp	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY05-Comp.	\$82,575
Total Number of Sites	0	<b>Total</b>				<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$82,575
<b>Total Number of Installations Funded:</b>				<b>0</b>							

**Table L-4 State MMRP Summary Status as of September 30, 2004**

Phase	Completed	Under Way	Future	Cost Incurred Thru FY04 (\$000)	FY04 Funds Obligated (\$000)	FY05 Execution Planned (\$000)	FY06 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wyoming**

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	5	7	0	\$3,258	\$709	\$211	\$99	FY07	\$2,000
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY08	\$463
	RAC-2	0		Design	0	1	\$26	\$0	\$0	\$51	FY09
	RAC-3	0	RA-C		0	1	\$17	\$0	\$0	\$0	FY10
	RAC-4	5		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11
	RAC-5	1	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	7	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	12					<b>\$3,301</b>	<b>\$709</b>	<b>\$211</b>	<b>\$150</b>	FY05-Comp.	\$196,264
<b>Total Number of Potential Properties Funded:</b>		<b>12</b>									

**DoD Installations**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY10 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY11 <td>\$0</td>
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	MMRP FY05-Comp
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	IRP FY05-Comp.
Total Number of Sites	0					<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	FY05-Comp.	\$77,678
<b>Total Number of Installations Funded:</b>		<b>0</b>									