

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alabama

DoD Installations

Sites with Response Complete	486	Investigation	506	211	0	\$135,142	\$18,636	\$16,053	\$8,826	FY03	\$61,151
Sites in Progress -Relative Risk Category	High	136	Interim Actions	42(54)	15(18)	\$27,131	\$561	\$1,350	\$1,345	FY04	\$32,826
	Medium	35	Design	24	7	\$11,299	\$1,592	\$4,867	\$1,456	FY05	\$25,416
	Low	28	RA-C	63	10	\$98,939	\$10,409	\$27,541	\$26,077	FY06	\$10,453
	Not Evaluated	21	RA-O (LTO)	3	10	\$2,335	\$385	\$1,797	\$2,201	FY07	\$11,815
	Not Required	11	LTM	1	7	\$3,046	\$251	\$469	\$707	FY01-Comp.	\$282,136
Total Number of Sites	717	Total			\$277,892	\$31,834	\$52,077	\$40,612			
Total Number of Installations Funded:		42									

Formerly Used Defense Sites

Sites with Response Complete	28	Investigation	31	5	6	\$13,235	\$39	\$780	\$539	FY03	\$1,163
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	0	\$1,198	\$0	\$0	\$0	FY04	\$1,859
	Medium	0	Design	15	3	\$881	\$0	\$104	\$23	FY05	\$1,323
	Low	1	RA-C	13	2	\$6,170	\$0	\$70	\$39	FY06	\$1,298
	Not Evaluated	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$1,112
	Not Required	6	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$107,915
Total Number of Sites	42	Total			\$21,484	\$39	\$954	\$601			
Total Number of Potential Properties Funded:		170									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alaska

◆ DoD Installations

Sites with Response Complete	624	Investigation	831	114	25	\$243,751	\$12,580	\$5,248	\$1,651	FY03	\$40,007	
Sites in Progress -Relative Risk Category	High	87	Interim Actions	176(266)	27(28)		\$72,825	\$1,237	\$3,081	\$99	FY04	\$51,691
	Medium	41	Design	132	11	69	\$32,379	\$993	\$746	\$451	FY05	\$39,273
	Low	112	RA-C	278	34	130	\$320,510	\$16,220	\$33,511	\$15,065	FY06	\$42,095
	Not Evaluated	4	RA-O (LTO)	21	59	30	\$31,673	\$14,344	\$11,301	\$13,443	FY07	\$47,524
	Not Required	102	LTM	37	98	88	\$22,865	\$6,494	\$2,511	\$9,149	FY01-Comp.	\$415,060
Total Number of Sites	970	Total				\$724,003	\$51,868	\$56,398	\$39,858			
Total Number of Installations Funded:		58										

◆ Formerly Used Defense Sites

Sites with Response Complete	157	Investigation	232	21	46	\$65,175	\$10,815	\$5,949	\$1,245	FY03	\$18,787	
Sites in Progress -Relative Risk Category	High	35	Interim Actions	12(12)	0		\$10,237	\$0	\$0	\$0	FY04	\$12,663
	Medium	10	Design	129	26	52	\$25,783	\$3,035	\$1,191	\$1,219	FY05	\$16,604
	Low	3	RA-C	96	51	57	\$210,855	\$26,954	\$31,705	\$13,402	FY06	\$12,013
	Not Evaluated	52	RA-O (LTO)	1	3	7	\$1,990	\$603	\$628	\$1,602	FY07	\$8,949
	Not Required	42	LTM	2	8	22	\$1,306	\$78	\$250	\$950	FY01-Comp.	\$269,390
Total Number of Sites	299	Total				\$315,346	\$41,485	\$39,723	\$18,418			
Total Number of Potential Properties Funded:		599										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

American Samoa

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	6	0	4	\$351	\$5	\$0	\$0	FY03	\$414
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY04	\$1,116
	Medium	0	Design	0	0	\$0	\$0	\$0	\$12	FY05	\$158
	Low	0	RA-C	2	0	5	\$145	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	2	0	1	\$424	\$0	\$0	FY07	\$164
	Not Required	5	LTM	2	0	1	\$526	\$5	\$0	FY01-Comp.	\$6,021
	Total Number of Sites	10	Total				\$1,446	\$10	\$0	\$12	

Total Number of Potential Properties Funded: 30

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arizona

DoD Installations

Sites with Response Complete	325	Investigation	365	45	1	\$83,675	\$4,736	\$169	\$1,120	FY03	\$6,434	
Sites in Progress -Relative Risk Category	High	14	Interim Actions	62(71)	6(6)		\$14,416	\$1,552	\$2,364	\$298	FY04	\$8,245
	Medium	10	Design	39	3	16	\$21,553	\$386	\$232	\$0	FY05	\$9,903
	Low	30	RA-C	59	8	23	\$62,646	\$5,070	\$327	\$4,204	FY06	\$5,884
	Not Evaluated	1	RA-O (LTO)	5	21	14	\$28,522	\$3,733	\$4,709	\$4,876	FY07	\$27,347
	Not Required	31	LTM	12	19	19	\$5,775	\$613	\$182	\$832	FY01-Comp.	\$153,488
Total Number of Sites	411	Total				\$216,587	\$16,090	\$7,983	\$11,330			
Total Number of Installations Funded:		20										

Formerly Used Defense Sites

Sites with Response Complete	45	Investigation	57	11	47	\$4,729	\$15	\$15	\$0	FY03	\$2	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0		\$0	\$0	\$0	\$0	FY04	\$4
	Medium	1	Design	3	12	40	\$335	\$0	\$50	\$11	FY05	\$2
	Low	0	RA-C	4	10	41	\$10,663	\$175	\$45	\$145	FY06	\$2
	Not Evaluated	17	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$5	FY07	\$0
	Not Required	51	LTM	0	0	32	\$0	\$0	\$0	\$0	FY01-Comp.	\$168,218
Total Number of Sites	115	Total				\$15,727	\$190	\$110	\$161			
Total Number of Potential Properties Funded:		262										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arkansas

DoD Installations

Sites with Response Complete	253	Investigation	264	27	0	\$36,326	\$2,552	\$1,737	\$828	FY03	\$3,616
Sites in Progress -Relative Risk Category	High	8	Interim Actions	20(21)	1(1)	\$5,576	\$0	\$0	\$0	FY04	\$2,167
	Medium	5	Design	32	1	\$1,440	\$150	\$7	\$184	FY05	\$2,640
	Low	18	RA-C	47	2	\$28,388	\$904	\$212	\$261	FY06	\$1,669
	Not Evaluated	0	RA-O (LTO)	0	5	\$378	\$333	\$508	\$485	FY07	\$8,154
	Not Required	7	LTM	0	25	\$4,620	\$1,010	\$1,170	\$1,032	FY01-Comp.	\$39,633
Total Number of Sites	291	Total			\$76,728	\$4,949	\$3,634	\$2,790			
Total Number of Installations Funded:		32									

Formerly Used Defense Sites

Sites with Response Complete	15	Investigation	16	4	15	\$6,743	\$3,017	\$3,290	\$254	FY03	\$1,237
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$1,266	\$0	\$0	\$0	FY04	\$1,072
	Medium	1	Design	7	0	\$123	\$0	\$55	\$210	FY05	\$823
	Low	2	RA-C	10	1	\$6,400	\$286	\$572	\$899	FY06	\$472
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	15	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$166,404
Total Number of Sites	35	Total			\$14,532	\$3,303	\$3,917	\$1,363			
Total Number of Potential Properties Funded:		82									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

California

DoD Installations

Sites with Response Complete	1779	Investigation	2320	992	182	\$1,587,271	\$59,419	\$76,653	\$43,921	FY03	\$177,826
Sites in Progress -Relative Risk Category	High	528	Interim Actions	633(930)	358(484)	\$522,597	\$45,811	\$81,865	\$45,024	FY04	\$188,002
	Medium	276	Design	264	101	\$191,089	\$5,059	\$19,631	\$16,220	FY05	\$189,197
	Low	436	RA-C	341	98	\$1,000,178	\$44,018	\$175,218	\$93,174	FY06	\$210,334
	Not Evaluated	370	RA-O (LTO)	22	91	\$198,338	\$23,621	\$30,367	\$44,087	FY07	\$232,627
	Not Required	105	LTM	50	87	\$51,839	\$7,401	\$4,906	\$19,588	FY01-Comp.	\$3,769,701
Total Number of Sites	3494	Total			\$3,551,312	\$185,329	\$388,640	\$262,014			
Total Number of Installations Funded:		136									

Formerly Used Defense Sites

Sites with Response Complete	168	Investigation	257	58	220	\$46,537	\$5,429	\$5,358	\$1,800	FY03	\$16,050
Sites in Progress -Relative Risk Category	High	12	Interim Actions	8(8)	1(1)	\$4,478	\$474	\$140	\$0	FY04	\$18,469
	Medium	7	Design	59	37	\$13,351	\$219	\$1,182	\$657	FY05	\$19,211
	Low	0	RA-C	71	43	\$113,084	\$7,699	\$3,624	\$9,236	FY06	\$16,526
	Not Evaluated	132	RA-O (LTO)	0	0	\$0	\$0	\$160	\$0	FY07	\$16,000
	Not Required	216	LTM	1	4	\$570	\$171	\$381	\$2,319	FY01-Comp.	\$2,189,810
Total Number of Sites	535	Total			\$178,020	\$13,992	\$10,845	\$14,012			
Total Number of Potential Properties Funded:		1087									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Colorado

DoD Installations

Sites with Response Complete	287	Investigation	387	122	0	\$302,819	\$6,069	\$3,546	\$3,764	FY03	\$104,386
Sites in Progress -Relative Risk Category	High	78	Interim Actions	60(71)	8(9)	\$359,853	\$2,676	\$4,669	\$10,804	FY04	\$103,527
	Medium	70	Design	133	5	\$34,336	\$57	\$158	\$4,830	FY05	\$98,237
	Low	47	RA-C	76	21	\$477,091	\$67,392	\$82,449	\$79,645	FY06	\$97,088
	Not Evaluated	2	RA-O (LTO)	2	15	\$58,725	\$15,456	\$6,835	\$9,595	FY07	\$95,103
	Not Required	25	LTM	4	7	\$22,006	\$875	\$520	\$3,575	FY01-Comp.	\$1,161,055
Total Number of Sites	509	Total			\$1,254,830	\$92,525	\$98,177	\$112,213			

Total Number of Installations Funded: 20

Formerly Used Defense Sites

Sites with Response Complete	23	Investigation	27	14	5	\$21,427	\$1,188	\$1,277	\$799	FY03	\$2,488
Sites in Progress -Relative Risk Category	High	5	Interim Actions	2(2)	0	\$1,012	\$0	\$0	\$121	FY04	\$7,672
	Medium	1	Design	12	3	\$834	\$73	\$0	\$0	FY05	\$8,931
	Low	2	RA-C	11	1	\$18,438	\$6,585	\$5,705	\$5,419	FY06	\$10,629
	Not Evaluated	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$10,414
	Not Required	8	LTM	1	0	\$42	\$42	\$0	\$0	FY01-Comp.	\$113,513
Total Number of Sites	46	Total			\$41,753	\$7,888	\$6,982	\$6,339			

Total Number of Potential Properties Funded: 93

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Connecticut

DoD Installations

Sites with Response Complete	137	Investigation	146	36	0	\$19,706	\$1,956	\$1,349	\$420	FY03	\$5,047	
Sites in Progress -Relative Risk Category	High	19	Interim Actions	10(12)	5(5)		\$3,594	\$0	\$353	\$578	FY04	\$5,422
	Medium	12	Design	7	2	23	\$5,426	\$218	\$0	\$886	FY05	\$6,108
	Low	13	RA-C	35	3	25	\$44,286	\$7,562	\$89	\$783	FY06	\$3,639
	Not Evaluated	1	RA-O (LTO)	0	0	26	\$1,100	\$0	\$224	\$272	FY07	\$1,509
	Not Required	0	LTM	0	2	11	\$31	\$31	\$5,195	\$96	FY01-Comp.	\$68,669
	Total Number of Sites	182	Total				\$74,143	\$9,767	\$7,210	\$3,035		
Total Number of Installations Funded:		30										

Formerly Used Defense Sites

Sites with Response Complete	22	Investigation	25	2	6	\$571	\$0	\$10	\$0	FY03	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY04	\$0
	Medium	1	Design	13	0	5	\$742	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	15	1	4	\$2,271	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$44
	Not Required	8	LTM	0	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$7,829
	Total Number of Sites	33	Total				\$3,584	\$0	\$10	\$0		
Total Number of Potential Properties Funded:		54										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Delaware

DoD Installations

Sites with Response Complete	39	Investigation	63	19	0	\$28,232	\$218	\$358	\$0	FY03	\$4,307
Sites in Progress -Relative Risk Category	High	18	Interim Actions	11(11)	8(9)	\$7,458	\$614	\$2,094	\$178	FY04	\$3,687
	Medium	6	Design	1	1	\$3,113	\$52	\$0	\$613	FY05	\$2,781
	Low	5	RA-C	12	2	\$7,848	\$1,318	\$134	\$1,265	FY06	\$1,826
	Not Evaluated	3	RA-O (LTO)	0	11	\$2,419	\$2,075	\$1,265	\$946	FY07	\$2,744
	Not Required	11	LTM	0	1	\$3,377	\$0	\$0	\$8	FY01-Comp.	\$34,238
Total Number of Sites	82	Total			\$52,447	\$4,277	\$3,851	\$3,010			
Total Number of Installations Funded:		6									

Formerly Used Defense Sites

Sites with Response Complete	21	Investigation	22	4	0	\$1,467	\$4	\$0	\$0	FY03	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	4(4)	0	\$436	\$3	\$0	\$0	FY04	\$0
	Medium	0	Design	8	0	\$444	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	9	0	\$2,608	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	5	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$29,411
Total Number of Sites	26	Total			\$4,955	\$7	\$0	\$0			
Total Number of Potential Properties Funded:		34									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

District of Columbia

DoD Installations

Sites with Response Complete	26	Investigation	30	30	1	\$13,592	\$1,544	\$2,870	\$605	FY03	\$2,540	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	16(23)	2(2)		\$6,379	\$82	\$0	\$1	FY04	\$2,495
	Medium	13	Design	4	2	16	\$998	\$27	\$0	\$31	FY05	\$1,335
	Low	8	RA-C	9	4	16	\$10,304	\$3,266	\$52	\$393	FY06	\$1,383
	Not Evaluated	2	RA-O (LTO)	3	2	14	\$582	\$108	\$732	\$608	FY07	\$1,474
	Not Required	1	LTM	2	2	10	\$448	\$84	\$141	\$162	FY01-Comp.	\$39,413
Total Number of Sites	61	Total				\$32,303	\$5,111	\$3,795	\$1,800			
Total Number of Installations Funded:		8										

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	9	3	19	\$38,148	\$9,483	\$3,260	\$2,410	FY03	\$2,828	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$5,494	\$0	\$0	\$0	FY04	\$2,543
	Medium	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY05	\$4,749
	Low	0	RA-C	4	0	1	\$2,862	\$1,092	\$0	\$102	FY06	\$7,383
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$8,382
	Not Required	21	LTM	0	0	2	\$0	\$0	\$0	\$67	FY01-Comp.	\$37,259
Total Number of Sites	31	Total				\$46,504	\$10,575	\$3,260	\$2,579			
Total Number of Potential Properties Funded:		55										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Florida

DoD Installations

Sites with Response Complete	472	Investigation	621	251	7	\$284,063	\$15,910	\$7,914	\$7,818	FY03	\$29,870
Sites in Progress -Relative Risk Category	High	196	Interim Actions	217(268)	53(61)					FY04	\$33,640
	Medium	60	Design	45	14	137	\$16,813	\$721	\$2,036	FY05	\$41,733
	Low	45	RA-C	106	23	181	\$79,679	\$11,669	\$14,603	FY06	\$40,867
	Not Evaluated	25	RA-O (LTO)	14	60	134	\$12,938	\$3,025	\$6,301	FY07	\$32,041
	Not Required	81	LTM	17	74	197	\$11,192	\$2,269	\$2,210	FY01-Comp.	\$483,268
Total Number of Sites	879	Total				\$499,489	\$40,031	\$41,575	\$36,438		

Total Number of Installations Funded: 54

Formerly Used Defense Sites

Sites with Response Complete	118	Investigation	136	27	36	\$25,201	\$3,476	\$1,529	\$560	FY03	\$4,006
Sites in Progress -Relative Risk Category	High	11	Interim Actions	6(6)	1(1)					FY04	\$5,607
	Medium	7	Design	27	4	57	\$2,356	\$1	\$386	FY05	\$4,543
	Low	2	RA-C	29	4	61	\$16,162	\$548	\$270	FY06	\$4,280
	Not Evaluated	11	RA-O (LTO)	0	0	4	\$0	\$0	\$0	FY07	\$3,881
	Not Required	50	LTM	0	1	29	\$423	\$332	\$130	FY01-Comp.	\$301,476
Total Number of Sites	199	Total				\$45,915	\$4,460	\$2,315	\$3,556		

Total Number of Potential Properties Funded: 647

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Georgia

DoD Installations

Sites with Response Complete	296	Investigation	338	123	1	\$107,839	\$12,833	\$8,045	\$2,775	FY03	\$42,023	
Sites in Progress -Relative Risk Category	High	89	Interim Actions	103(125)	43(48)		\$43,049	\$6,612	\$7,468	\$7,383	FY04	\$23,703
	Medium	33	Design	26	4	68	\$28,693	\$1,416	\$2,366	\$2,043	FY05	\$26,307
	Low	24	RA-C	21	6	91	\$102,323	\$4,646	\$9,704	\$24,068	FY06	\$20,139
	Not Evaluated	0	RA-O (LTO)	2	21	54	\$3,614	\$2,155	\$4,172	\$4,365	FY07	\$21,370
	Not Required	20	LTM	5	5	123	\$13,411	\$1,107	\$210	\$585	FY01-Comp.	\$392,043
Total Number of Sites	462	Total				\$298,929	\$28,769	\$31,965	\$41,219			

Total Number of Installations Funded: 33

Formerly Used Defense Sites

Sites with Response Complete	46	Investigation	57	6	2	\$10,300	\$349	\$1,461	\$968	FY03	\$3,159	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	2(2)	1(1)		\$234	\$130	\$307	\$0	FY04	\$2,223
	Medium	0	Design	13	2	11	\$1,482	\$0	\$54	\$102	FY05	\$3,989
	Low	0	RA-C	17	0	14	\$5,372	\$0	\$256	\$370	FY06	\$3,314
	Not Evaluated	5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$5,866
	Not Required	5	LTM	0	1	8	\$223	\$37	\$50	\$85	FY01-Comp.	\$59,278
Total Number of Sites	65	Total				\$17,611	\$516	\$2,128	\$1,525			

Total Number of Potential Properties Funded: 229

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Guam

DoD Installations

Sites with Response Complete	101	Investigation	109	48	2	\$122,076	\$4,448	\$4,130	\$1,070	FY03	\$2,545	
Sites in Progress -Relative Risk Category	High	32	Interim Actions	38(47)	9(9)		\$63,682	\$12,495	\$7,479	\$1,799	FY04	\$3,769
	Medium	16	Design	11	1	4	\$2,197	\$39	\$679	\$79	FY05	\$5,516
	Low	4	RA-C	8	8	2	\$22,520	\$2,489	\$600	\$961	FY06	\$3,913
	Not Evaluated	1	RA-O (LTO)	0	2	6	\$104	\$104	\$5,232	\$318	FY07	\$4,745
	Not Required	5	LTM	0	2	9	\$715	\$259	\$643	\$732	FY01-Comp.	\$102,489
Total Number of Sites	159	Total				\$211,294	\$19,834	\$18,763	\$4,959			
Total Number of Installations Funded:		9										

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	8	1	11	\$238	\$177	\$440	\$1,523	FY03	\$298	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0		\$4,672	\$4,300	\$0	\$0	FY04	\$4,680
	Medium	0	Design	0	0	14	\$10	\$0	\$0	\$19	FY05	\$0
	Low	0	RA-C	2	0	14	\$5	\$0	\$0	\$0	FY06	\$1,367
	Not Evaluated	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	10	LTM	0	0	5	\$0	\$0	\$0	\$0	FY01-Comp.	\$119,122
Total Number of Sites	20	Total				\$4,925	\$4,477	\$440	\$1,542			
Total Number of Potential Properties Funded:		48										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Hawaii

DoD Installations

Sites with Response Complete	413	Investigation	442	157	5	\$137,303	\$12,294	\$5,055	\$13,236	FY03	\$40,406	
Sites in Progress -Relative Risk Category	High	72	Interim Actions	73(89)	38(46)		\$91,461	\$13,266	\$44,583	\$18,418	FY04	\$34,214
	Medium	49	Design	21	1	51	\$3,245	\$32	\$0	\$274	FY05	\$52,269
	Low	53	RA-C	75	6	44	\$40,078	\$1,463	\$1,276	\$567	FY06	\$34,379
	Not Evaluated	10	RA-O (LTO)	2	5	61	\$2,565	\$740	\$547	\$825	FY07	\$25,427
	Not Required	7	LTM	2	3	59	\$1,831	\$595	\$1,238	\$2,149	FY01-Comp.	\$399,176
Total Number of Sites	604	Total				\$276,483	\$28,390	\$52,699	\$35,469			

Total Number of Installations Funded: 39

Formerly Used Defense Sites

Sites with Response Complete	24	Investigation	44	2	45	\$10,477	\$2,415	\$205	\$7,098	FY03	\$3,616	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	1(1)		\$724	\$358	\$825	\$0	FY04	\$5,981
	Medium	1	Design	9	2	51	\$415	\$0	\$125	\$264	FY05	\$5,820
	Low	0	RA-C	19	4	58	\$7,169	\$610	\$953	\$177	FY06	\$8,235
	Not Evaluated	10	RA-O (LTO)	2	0	1	\$248	\$0	\$0	\$0	FY07	\$11,480
	Not Required	54	LTM	0	0	19	\$0	\$0	\$32	\$281	FY01-Comp.	\$465,643
Total Number of Sites	91	Total				\$19,033	\$3,383	\$2,140	\$7,820			

Total Number of Potential Properties Funded: 377

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Idaho

DoD Installations

Sites with Response Complete	76	Investigation	77	7	0	\$10,023	\$0	\$102	\$0	FY03	\$71
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$65	\$0	\$0	\$0	FY04	\$110
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY05	\$135
	Low	0	RA-C	0	1	\$0	\$0	\$0	\$0	FY06	\$122
	Not Evaluated	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$122
	Not Required	0	LTM	1	1	\$199	\$0	\$102	\$73	FY01-Comp.	\$847
Total Number of Sites	84	Total			\$10,287	\$0	\$204	\$73			
Total Number of Installations Funded:		8									

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	19	0	8	\$2,782	\$70	\$0	\$0	FY03	\$135
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$40	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	3	0	\$38	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	6	0	\$163	\$0	\$1,060	\$0	FY06	\$1,796
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	9	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$26,127
Total Number of Sites	27	Total			\$3,023	\$70	\$1,060	\$0			
Total Number of Potential Properties Funded:		75									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Illinois

DoD Installations

Sites with Response Complete	496	Investigation	517	199	4	\$89,598	\$8,540	\$13,839	\$6,949	FY03	\$27,814	
Sites in Progress -Relative Risk Category	High	56	Interim Actions	78(102)	12(12)		\$27,849	\$3,208	\$16,581	\$7,120	FY04	\$17,702
	Medium	21	Design	25	16	96	\$18,420	\$118	\$2,517	\$1,635	FY05	\$13,686
	Low	97	RA-C	23	16	119	\$123,299	\$2,246	\$19,257	\$8,490	FY06	\$19,992
	Not Evaluated	45	RA-O (LTO)	0	1	49	\$6,300	\$3,551	\$5,821	\$6,204	FY07	\$21,001
	Not Required	5	LTM	1	3	48	\$2,927	\$468	\$763	\$1,009	FY01-Comp.	\$337,630
Total Number of Sites	720	Total				\$268,393	\$18,131	\$58,778	\$31,407			
Total Number of Installations Funded:		56										

Formerly Used Defense Sites

Sites with Response Complete	55	Investigation	95	15	6	\$17,663	\$796	\$1,105	\$0	FY03	\$1,591	
Sites in Progress -Relative Risk Category	High	6	Interim Actions	10(10)	0		\$485	\$4	\$0	\$0	FY04	\$1,135
	Medium	8	Design	31	8	29	\$4,033	\$76	\$166	\$96	FY05	\$1,400
	Low	4	RA-C	27	14	34	\$14,273	\$2,042	\$898	\$507	FY06	\$2,245
	Not Evaluated	30	RA-O (LTO)	0	0	7	\$0	\$0	\$0	\$0	FY07	\$3,644
	Not Required	13	LTM	0	2	12	\$227	\$23	\$21	\$16	FY01-Comp.	\$131,867
Total Number of Sites	116	Total				\$36,681	\$2,941	\$2,190	\$619			
Total Number of Potential Properties Funded:		156										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Indiana

DoD Installations

Sites with Response Complete	329	Investigation	338	105	1	\$64,191	\$4,920	\$5,936	\$5,274	FY03	\$15,816	
Sites in Progress -Relative Risk Category	High	30	Interim Actions	22(28)	9(10)		\$34,246	\$3,997	\$379	\$817	FY04	\$18,463
	Medium	36	Design	11	0	61	\$5,235	\$172	\$111	\$2,049	FY05	\$23,105
	Low	42	RA-C	14	7	62	\$29,479	\$246	\$1,692	\$535	FY06	\$12,149
	Not Evaluated	5	RA-O (LTO)	1	1	13	\$306	\$0	\$366	\$564	FY07	\$12,318
	Not Required	2	LTM	2	0	52	\$2,532	\$110	\$188	\$531	FY01-Comp.	\$131,836
Total Number of Sites	444	Total				\$135,989	\$9,445	\$8,672	\$9,770			
Total Number of Installations Funded:		29										

Formerly Used Defense Sites

Sites with Response Complete	23	Investigation	37	1	9	\$6,105	\$111	\$45	\$684	FY03	\$0	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	1(1)		\$2,980	\$0	\$33	\$0	FY04	\$206
	Medium	3	Design	12	5	8	\$429	\$14	\$20	\$36	FY05	\$646
	Low	1	RA-C	12	8	12	\$3,090	\$90	\$291	\$236	FY06	\$1,526
	Not Evaluated	9	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	8	LTM	0	0	3	\$0	\$0	\$0	\$0	FY01-Comp.	\$19,946
Total Number of Sites	47	Total				\$12,604	\$215	\$389	\$956			
Total Number of Potential Properties Funded:		73										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Iowa

DoD Installations

Sites with Response Complete	153	Investigation	163	19	0	\$20,760	\$1,335	\$1,409	\$1,705	FY03	\$5,347
Sites in Progress -Relative Risk Category	High	10	Interim Actions	13(14)	1(1)		\$11,020	\$0	\$0	FY04	\$5,657
	Medium	15	Design	12	7	11	\$9,313	\$896	\$262	FY05	\$7,326
	Low	2	RA-C	15	3	17	\$22,135	\$1,743	\$2,290	FY06	\$5,884
	Not Evaluated	0	RA-O (LTO)	0	3	7	\$1,087	\$841	\$951	FY07	\$7,681
	Not Required	2	LTM	1	7	7	\$3,437	\$614	\$178	FY01-Comp.	\$57,892
Total Number of Sites		182	Total			\$67,752	\$5,429	\$5,090	\$5,345		
Total Number of Installations Funded:		28									

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	23	1	2	\$1,980	\$0	\$24	\$0	FY03	\$8
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$1,500	\$0	\$0	FY04 <td>\$9</td>	\$9
	Medium	1	Design	6	1	1	\$99	\$0	\$0	FY05 <td>\$0</td>	\$0
	Low	0	RA-C	8	3	4	\$3,901	\$23	\$32	FY06 <td>\$53</td>	\$53
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY07 <td>\$246</td>	\$246
	Not Required	7	LTM	0	0	5	\$0	\$0	\$19	FY01-Comp.	\$6,709
Total Number of Sites		26	Total			\$7,480	\$23	\$75	\$72		
Total Number of Potential Properties Funded:		34									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Johnston Atoll

◆ DoD Installations

Sites with Response Complete	2	Investigation	9	2	0	\$4,316	\$2,832	\$300	\$0	FY03	\$9,795
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	1(1)	\$3,932	\$0	\$0	\$0	FY04	\$1,689
	Medium	0	Design	1	0	\$3,819	\$0	\$300	\$234	FY05	\$1,728
	Low	1	RA-C	0	0	\$5,376	\$0	\$0	\$7,409	FY06	\$1,676
	Not Evaluated	0	RA-O (LTO)	1	0	\$9,832	\$0	\$1,454	\$1,618	FY07	\$1,709
	Not Required	6	LTM	0	1	\$2,740	\$436	\$432	\$85	FY01-Comp.	\$28,489
	Total Number of Sites	11	Total			\$30,015	\$3,268	\$2,486	\$9,346		

Total Number of Installations Funded: 3

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kansas

DoD Installations

Sites with Response Complete	307	Investigation	323	74	0	\$71,861	\$4,453	\$4,358	\$5,735	FY03	\$12,589	
Sites in Progress -Relative Risk Category	High	37	Interim Actions	22(29)	3(3)		\$12,387	\$1,050	\$1,826	\$510	FY04	\$14,976
	Medium	33	Design	36	2	52	\$4,811	\$51	\$62	\$868	FY05	\$13,892
	Low	16	RA-C	58	2	55	\$16,443	\$3,114	\$3,179	\$2,521	FY06	\$27,896
	Not Evaluated	0	RA-O (LTO)	1	4	8	\$1,260	\$248	\$419	\$370	FY07	\$8,254
	Not Required	4	LTM	6	11	50	\$5,700	\$1,293	\$582	\$922	FY01-Comp.	\$129,543
Total Number of Sites	397	Total				\$112,462	\$10,209	\$10,426	\$10,926			
Total Number of Installations Funded:		38										

Formerly Used Defense Sites

Sites with Response Complete	76	Investigation	97	29	12	\$19,607	\$1,075	\$805	\$3,704	FY03	\$9,611	
Sites in Progress -Relative Risk Category	High	12	Interim Actions	3(3)	1(1)		\$1,532	\$17	\$80	\$0	FY04	\$12,094
	Medium	6	Design	8	2	40	\$3,084	\$0	\$10	\$36	FY05	\$15,064
	Low	5	RA-C	11	7	49	\$17,683	\$116	\$326	\$185	FY06	\$10,808
	Not Evaluated	21	RA-O (LTO)	0	0	18	\$0	\$0	\$0	\$0	FY07	\$13,114
	Not Required	18	LTM	0	1	34	\$0	\$0	\$5	\$224	FY01-Comp.	\$226,732
Total Number of Sites	138	Total				\$41,906	\$1,208	\$1,226	\$4,149			
Total Number of Potential Properties Funded:		123										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kentucky

DoD Installations

Sites with Response Complete	248	Investigation	261	61	0	\$54,611	\$3,475	\$4,277	\$1,227	FY03	\$5,228	
Sites in Progress -Relative Risk Category	High	36	Interim Actions	30(34)	4(5)		\$7,634	\$3,697	\$1,442	\$414	FY04	\$6,033
	Medium	16	Design	22	7	14	\$2,753	\$0	\$1,325	\$275	FY05	\$3,157
	Low	22	RA-C	16	11	26	\$25,656	\$369	\$5,908	\$428	FY06	\$1,027
	Not Evaluated	0	RA-O (LTO)	0	0	3	\$261	\$61	\$0	\$1,208	FY07	\$1,152
	Not Required	0	LTM	14	5	27	\$5,179	\$789	\$393	\$387	FY01-Comp.	\$41,465
Total Number of Sites	322	Total				\$96,094	\$8,391	\$13,345	\$3,939			

Total Number of Installations Funded: 28

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	8	2	3	\$4,114	\$453	\$20	\$0	FY03	\$0	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0	1(1)		\$855	\$1	\$7	\$0	FY04	\$0
	Medium	0	Design	2	0	6	\$0	\$0	\$576	\$0	FY05	\$0
	Low	0	RA-C	2	0	6	\$120	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY07	\$1,520
	Not Required	2	LTM	0	0	6	\$0	\$0	\$0	\$0	FY01-Comp.	\$35,026
Total Number of Sites	13	Total				\$5,089	\$454	\$603	\$0			

Total Number of Potential Properties Funded: 24

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Louisiana

DoD Installations

Sites with Response Complete	156	Investigation	184	38	0	\$44,460	\$584	\$548	\$172	FY03	\$2,688	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	21(25)	9(9)		\$40,952	\$1,209	\$1,310	\$1,850	FY04	\$9,340
	Medium	12	Design	15	2	1	\$4,451	\$224	\$0	\$200	FY05	\$1,696
	Low	9	RA-C	17	3	5	\$18,189	\$2,134	\$317	\$0	FY06	\$1,657
	Not Evaluated	35	RA-O (LTO)	1	5	2	\$748	\$10	\$533	\$516	FY07	\$1,764
	Not Required	5	LTM	16	3	11	\$4,690	\$1,083	\$425	\$710	FY01-Comp.	\$47,460
Total Number of Sites	222	Total				\$113,490	\$5,244	\$3,133	\$3,448			

Total Number of Installations Funded: 28

Formerly Used Defense Sites

Sites with Response Complete	20	Investigation	23	1	3	\$2,171	\$164	\$0	\$0	FY03	\$291	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$1,109	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	12	1	4	\$1,925	\$0	\$0	\$23	FY05	\$0
	Low	1	RA-C	15	1	5	\$11,026	\$1,122	\$855	\$870	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	6	LTM	0	0	2	\$0	\$0	\$0	\$0	FY01-Comp.	\$68,369
Total Number of Sites	27	Total				\$16,231	\$1,286	\$855	\$893			

Total Number of Potential Properties Funded: 87

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maine

DoD Installations

Sites with Response Complete	93	Investigation	115	5	1	\$30,082	\$634	\$306	\$797	FY03	\$3,210
Sites in Progress -Relative Risk Category	High	4	Interim Actions	42(49)	0	\$8,584	\$0	\$0	\$0	FY04	\$2,820
	Medium	2	Design	19	0	\$6,082	\$0	\$0	\$0	FY05	\$2,617
	Low	2	RA-C	26	1	\$102,273	\$3,675	\$170	\$0	FY06	\$2,510
	Not Evaluated	2	RA-O (LTO)	2	18	\$28,192	\$4,492	\$3,272	\$3,176	FY07	\$2,556
	Not Required	18	LTM	0	6	\$1,891	\$467	\$1,010	\$502	FY01-Comp.	\$140,395
Total Number of Sites	121	Total			\$177,104	\$9,268	\$4,758	\$4,475			

Total Number of Installations Funded: 10

Formerly Used Defense Sites

Sites with Response Complete	66	Investigation	85	4	19	\$5,830	\$991	\$0	\$0	FY03	\$26
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	0	\$102	\$0	\$0	\$0	FY04	\$26
	Medium	2	Design	33	2	\$1,838	\$0	\$29	\$0	FY05	\$0
	Low	2	RA-C	35	1	\$5,217	\$21	\$0	\$0	FY06	\$328
	Not Evaluated	13	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$582
	Not Required	22	LTM	0	0	\$0	\$0	\$24	\$149	FY01-Comp.	\$22,405
Total Number of Sites	108	Total			\$12,987	\$1,012	\$53	\$149			

Total Number of Potential Properties Funded: 176

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mariana Islands

◆ Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	16	2	10	\$2,738	\$9	\$0	\$0	FY03	\$3,094
Sites in Progress -Relative Risk Category	High	4	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY04	\$11
	Medium	1	Design	7	0	\$1,274	\$12	\$0	\$75	FY05	\$2,414
	Low	0	RA-C	7	1	\$2,624	\$0	\$1,335	\$0	FY06	\$3,277
	Not Evaluated	5	RA-O (LTO)	3	2	\$1,564	\$1,085	\$1,093	\$51	FY07	\$4,805
	Not Required	10	LTM	0	1	\$7	\$3	\$0	\$10	FY01-Comp.	\$92,311
	Total Number of Sites	28	Total	\$8,207	\$1,109	\$2,428	\$136				
Total Number of Potential Properties Funded:		33									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maryland

DoD Installations

Sites with Response Complete	425	Investigation	485	256	41	\$287,588	\$23,557	\$9,050	\$11,095	FY03	\$47,609	
Sites in Progress -Relative Risk Category	High	175	Interim Actions	135(178)	7(7)		\$109,586	\$8,739	\$4,561	\$6,532	FY04	\$45,956
	Medium	102	Design	53	16	202	\$24,422	\$2,946	\$2,712	\$4,017	FY05	\$51,093
	Low	64	RA-C	58	15	220	\$201,632	\$6,573	\$31,242	\$26,127	FY06	\$55,393
	Not Evaluated	9	RA-O (LTO)	0	5	31	\$12,064	\$2,659	\$2,662	\$2,343	FY07	\$40,722
	Not Required	7	LTM	1	14	182	\$2,755	\$1,519	\$2,086	\$1,493	FY01-Comp.	\$704,626
Total Number of Sites	782	Total				\$638,047	\$45,993	\$52,313	\$51,607			
Total Number of Installations Funded:		46										

Formerly Used Defense Sites

Sites with Response Complete	59	Investigation	61	4	5	\$4,209	\$118	\$0	\$71	FY03	\$140	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0	\$21	\$0	\$0	\$0	FY04	\$116	
	Medium	0	Design	24	1	3	\$581	\$0	\$0	\$66	FY05	\$64
	Low	0	RA-C	22	1	5	\$2,228	\$427	\$0	\$946	FY06	\$66
	Not Evaluated	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$67
	Not Required	6	LTM	0	2	2	\$62	\$62	\$0	\$71	FY01-Comp.	\$13,265
Total Number of Sites	70	Total				\$7,101	\$607	\$0	\$1,154			
Total Number of Potential Properties Funded:		102										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Massachusetts

DoD Installations

Sites with Response Complete	344	Investigation	403	76	0	\$187,278	\$9,187	\$6,356	\$2,050	FY03	\$51,794	
Sites in Progress -Relative Risk Category	High	48	Interim Actions	86(119)	37(47)		\$69,959	\$19,609	\$13,764	\$13,706	FY04	\$24,132
	Medium	33	Design	91	9	40	\$39,283	\$10,186	\$3,281	\$1,950	FY05	\$27,729
	Low	44	RA-C	120	33	57	\$324,908	\$5,354	\$40,576	\$16,348	FY06	\$21,216
	Not Evaluated	0	RA-O (LTO)	9	5	33	\$17,674	\$4,243	\$2,072	\$3,526	FY07	\$20,794
	Not Required	10	LTM	3	29	51	\$21,606	\$9,663	\$7,084	\$8,467	FY01-Comp.	\$493,090
Total Number of Sites	479	Total				\$660,708	\$58,242	\$73,133	\$46,047			
Total Number of Installations Funded:		34										

Formerly Used Defense Sites

Sites with Response Complete	143	Investigation	163	13	22	\$12,306	\$811	\$138	\$142	FY03	\$830	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	7(7)	0		\$2,073	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	67	5	26	\$4,118	\$55	\$63	\$88	FY05	\$0
	Low	0	RA-C	62	6	29	\$29,631	\$1,433	\$492	\$1,025	FY06	\$3,596
	Not Evaluated	14	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$76	FY07	\$170
	Not Required	36	LTM	0	0	2	\$0	\$0	\$58	\$0	FY01-Comp.	\$38,381
Total Number of Sites	198	Total				\$48,128	\$2,299	\$751	\$1,331			
Total Number of Potential Properties Funded:		279										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Michigan

DoD Installations

Sites with Response Complete	224	Investigation	260	43	0	\$39,476	\$1,736	\$668	\$82	FY03	\$7,253	
Sites in Progress -Relative Risk Category	High	6	Interim Actions	26(35)	11(14)		\$10,018	\$4,965	\$96	\$5,500	FY04	\$10,510
	Medium	13	Design	27	3	28	\$14,232	\$2,259	\$295	\$30	FY05	\$6,188
	Low	34	RA-C	27	2	36	\$35,522	\$0	\$243	\$1,000	FY06	\$15,604
	Not Evaluated	7	RA-O (LTO)	0	15	39	\$12,229	\$478	\$957	\$2,873	FY07	\$16,756
	Not Required	19	LTM	0	8	60	\$1,439	\$0	\$20	\$20	FY01-Comp.	\$111,200
Total Number of Sites	303	Total				\$112,916	\$9,438	\$2,279	\$9,505			
Total Number of Installations Funded:		28										

Formerly Used Defense Sites

Sites with Response Complete	80	Investigation	99	19	7	\$19,722	\$3,250	\$1,572	\$248	FY03	\$1,872	
Sites in Progress -Relative Risk Category	High	7	Interim Actions	3(3)	0		\$1,024	\$0	\$0	\$0	FY04	\$1,230
	Medium	5	Design	42	9	25	\$5,505	\$159	\$2,107	\$0	FY05	\$13,784
	Low	8	RA-C	41	4	33	\$13,252	\$1,443	\$566	\$446	FY06	\$438
	Not Evaluated	13	RA-O (LTO)	1	0	8	\$423	\$123	\$0	\$0	FY07	\$14,742
	Not Required	12	LTM	1	1	15	\$245	\$16	\$0	\$0	FY01-Comp.	\$129,616
Total Number of Sites	125	Total				\$40,171	\$4,991	\$4,245	\$694			
Total Number of Potential Properties Funded:		171										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Midway

◆ DoD Installations

Sites with Response Complete	38	Investigation	39	0	0	\$8,223	\$0	\$0	\$0	FY03	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	18(20)	0	\$7,143	\$182	\$4,846	\$0	FY04	\$0
	Medium	1	Design	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	0	LTM	0	0	\$0	\$0	\$151	\$0		
	Total Number of Sites	39	Total			\$15,366	\$182	\$4,997	\$0	FY01-Comp.	\$4,997

Total Number of Installations Funded: 1

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Minnesota

DoD Installations

Sites with Response Complete	190	Investigation	208	6	1	\$31,894	\$1,384	\$255	\$0	FY03	\$4,241
Sites in Progress -Relative Risk Category	High	15	Interim Actions	15(21)	4(4)		\$21,095	\$358	\$0	FY04	\$3,648
	Medium	3	Design	22	7	4	\$13,215	\$1,164	\$1,178	FY05	\$3,355
	Low	4	RA-C	21	9	9	\$99,540	\$3,234	\$2,036	FY06	\$2,282
	Not Evaluated	0	RA-O (LTO)	2	4	6	\$12,633	\$2,285	\$2,810	FY07	\$2,319
	Not Required	3	LTM	9	6	7	\$2,206	\$273	\$165	\$260	FY01-Comp.
Total Number of Sites		215	Total			\$180,583	\$8,698	\$6,444	\$7,666		

Total Number of Installations Funded: 27

Formerly Used Defense Sites

Sites with Response Complete	27	Investigation	32	3	8	\$4,888	\$51	\$87	\$16	FY03	\$989
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$516	\$400	\$0	FY04	\$335
	Medium	1	Design	18	2	6	\$1,124	\$0	\$112	FY05	\$364
	Low	1	RA-C	17	4	7	\$2,302	\$7	\$93	FY06	\$491
	Not Evaluated	7	RA-O (LTO)	0	0	2	\$0	\$0	\$0	FY07	\$231
	Not Required	6	LTM	0	0	4	\$0	\$0	\$0	\$0	FY01-Comp.
Total Number of Sites		43	Total			\$8,830	\$458	\$292	\$73		

Total Number of Potential Properties Funded: 76

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mississippi

◆ DoD Installations

Sites with Response Complete	195	Investigation	212	27	0	\$22,189	\$1,265	\$1,448	\$2,274	FY03	\$6,119	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	22(23)	3(3)		\$19,195	\$872	\$313	\$210	FY04	\$2,545
	Medium	15	Design	5	4	23	\$2,987	\$290	\$400	\$400	FY05	\$2,495
	Low	7	RA-C	6	1	28	\$5,257	\$277	\$119	\$4,248	FY06	\$8,046
	Not Evaluated	1	RA-O (LTO)	0	6	13	\$1,840	\$417	\$145	\$122	FY07	\$6,351
	Not Required	10	LTM	0	7	27	\$858	\$115	\$80	\$227	FY01-Comp.	\$70,799
Total Number of Sites	239	Total				\$52,326	\$3,236	\$2,505	\$7,481			
Total Number of Installations Funded:		28										

◆ Formerly Used Defense Sites

Sites with Response Complete	28	Investigation	29	6	10	\$5,188	\$0	\$0	\$0	FY03	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0		\$655	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	12	1	14	\$1,140	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	14	1	15	\$2,149	\$0	\$0	\$0	FY06	\$116
	Not Evaluated	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$288
	Not Required	14	LTM	0	1	6	\$2	\$2	\$34	\$0	FY01-Comp.	\$134,294
Total Number of Sites	45	Total				\$9,134	\$2	\$34	\$0			
Total Number of Potential Properties Funded:		193										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Missouri

DoD Installations

Sites with Response Complete	269	Investigation	283	40	4	\$40,980	\$3,756	\$4,026	\$723	FY03	\$8,260	
Sites in Progress -Relative Risk Category	High	23	Interim Actions	39(40)	13(13)		\$35,042	\$2,207	\$1,104	\$328	FY04	\$12,460
	Medium	6	Design	8	1	35	\$4,542	\$459	\$3,136	\$2,512	FY05	\$10,599
	Low	11	RA-C	28	6	35	\$10,142	\$716	\$160	\$2,890	FY06	\$14,723
	Not Evaluated	17	RA-O (LTO)	0	1	22	\$2,397	\$662	\$1,338	\$1,265	FY07	\$11,084
	Not Required	1	LTM	5	6	20	\$4,390	\$387	\$755	\$597	FY01-Comp.	\$125,217
Total Number of Sites	327	Total				\$97,493	\$8,187	\$10,519	\$8,315			
Total Number of Installations Funded:		35										

Formerly Used Defense Sites

Sites with Response Complete	55	Investigation	70	10	8	\$88,641	\$1,228	\$1,045	\$1,141	FY03	\$3,612	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	6(6)	1(1)		\$1,144	\$0	\$40	\$0	FY04	\$9,417
	Medium	2	Design	11	3	14	\$3,330	\$0	\$0	\$277	FY05	\$2,494
	Low	0	RA-C	15	8	16	\$114,679	\$17,225	\$17,513	\$17,299	FY06	\$6,271
	Not Evaluated	8	RA-O (LTO)	0	2	4	\$16,345	\$3,444	\$115	\$0	FY07	\$13,563
	Not Required	18	LTM	0	0	8	\$0	\$0	\$0	\$0	FY01-Comp.	\$116,920
Total Number of Sites	88	Total				\$224,139	\$21,897	\$18,713	\$18,717			
Total Number of Potential Properties Funded:		88										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Montana

DoD Installations

Sites with Response Complete	101	Investigation	114	1	0	\$9,186	\$61	\$195	\$0	FY03	\$283
Sites in Progress -Relative Risk Category	High	0	Interim Actions	7(9)	6(6)	\$971	\$27	\$12	\$0	FY04	\$68
	Medium	5	Design	10	1	\$413	\$0	\$0	\$0	FY05	\$36
	Low	2	RA-C	29	0	\$4,922	\$0	\$0	\$143	FY06	\$225
	Not Evaluated	4	RA-O (LTO)	1	3	\$276	\$5	\$12	\$7	FY07	\$0
	Not Required	3	LTM	1	2	\$127	\$10	\$6	\$54	FY01-Comp.	\$1,041
Total Number of Sites	115	Total			\$15,895	\$103	\$225	\$204			
Total Number of Installations Funded:		13									

Formerly Used Defense Sites

Sites with Response Complete	23	Investigation	23	6	2	\$4,702	\$20	\$283	\$653	FY03	\$579
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	1(1)	\$630	\$12	\$0	\$15	FY04	\$751
	Medium	0	Design	10	0	\$383	\$0	\$0	\$0	FY05	\$335
	Low	0	RA-C	12	0	\$1,966	\$2	\$0	\$0	FY06	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	6	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$11,292
Total Number of Sites	31	Total			\$7,681	\$34	\$283	\$668			
Total Number of Potential Properties Funded:		107									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nebraska

DoD Installations

Sites with Response Complete	136	Investigation	154	3	1	\$22,788	\$0	\$389	\$200	FY03	\$6,973	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	69(248)	2(2)		\$14,673	\$239	\$1,045	\$1,797	FY04	\$8,159
	Medium	1	Design	4	1	5	\$7,098	\$10	\$993	\$87	FY05	\$5,123
	Low	1	RA-C	10	2	7	\$15,431	\$440	\$22	\$88	FY06	\$5,130
	Not Evaluated	8	RA-O (LTO)	0	2	3	\$3,058	\$1,508	\$1,480	\$1,354	FY07	\$3,065
	Not Required	3	LTM	7	4	5	\$3,385	\$830	\$402	\$329	FY01-Comp.	\$98,491
	Total Number of Sites	158	Total				\$66,433	\$3,027	\$4,331	\$3,855		

Total Number of Installations Funded: 20

Formerly Used Defense Sites

Sites with Response Complete	53	Investigation	67	25	4	\$79,598	\$2,368	\$1,773	\$1,211	FY03	\$19,913	
Sites in Progress -Relative Risk Category	High	13	Interim Actions	4(4)	2(2)		\$3,062	\$278	\$906	\$0	FY04	\$9,309
	Medium	6	Design	27	4	12	\$13,288	\$1,432	\$686	\$659	FY05	\$11,980
	Low	4	RA-C	27	7	23	\$43,518	\$7,762	\$8,123	\$4,873	FY06	\$5,594
	Not Evaluated	0	RA-O (LTO)	1	3	4	\$2,433	\$83	\$65	\$2,307	FY07	\$5,870
	Not Required	20	LTM	0	1	25	\$3	\$3	\$134	\$126	FY01-Comp.	\$216,114
	Total Number of Sites	96	Total				\$141,902	\$11,926	\$11,687	\$9,176		

Total Number of Potential Properties Funded: 101

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nevada

DoD Installations

Sites with Response Complete	193	Investigation	221	23	2	\$33,314	\$678	\$2,076	\$233	FY03	\$7,405	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	22(92)	4(7)		\$15,622	\$469	\$180	\$279	FY04	\$10,390
	Medium	10	Design	48	3	18	\$3,550	\$392	\$90	\$204	FY05	\$12,689
	Low	23	RA-C	69	7	21	\$20,721	\$4,269	\$2,408	\$3,176	FY06	\$11,986
	Not Evaluated	4	RA-O (LTO)	3	4	11	\$5,541	\$1,334	\$2,068	\$1,896	FY07	\$15,973
	Not Required	7	LTM	2	30	14	\$3,699	\$634	\$454	\$393	FY01-Comp.	\$84,740
	Total Number of Sites	246	Total				\$82,447	\$7,776	\$7,276	\$6,181		
Total Number of Installations Funded:		7										

Formerly Used Defense Sites

Sites with Response Complete	14	Investigation	21	7	14	\$2,104	\$50	\$0	\$610	FY03	\$170	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY04	\$1,138
	Medium	0	Design	3	1	14	\$412	\$0	\$51	\$0	FY05	\$1,522
	Low	1	RA-C	3	2	15	\$4,505	\$42	\$271	\$65	FY06	\$1,546
	Not Evaluated	8	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY07	\$1,491
	Not Required	19	LTM	0	1	9	\$40	\$18	\$115	\$0	FY01-Comp.	\$361,581
	Total Number of Sites	42	Total				\$7,061	\$110	\$437	\$675		
Total Number of Potential Properties Funded:		71										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Hampshire

DoD Installations

Sites with Response Complete	136	Investigation	157	13	1	\$88,305	\$1,057	\$23	\$427	FY03	\$9,284	
Sites in Progress -Relative Risk Category	High	10	Interim Actions	25(31)	1(1)		\$28,495	\$714	\$0	\$830	FY04	\$6,405
	Medium	2	Design	17	1	7	\$2,527	\$0	\$1,691	\$0	FY05	\$10,053
	Low	3	RA-C	38	0	8	\$43,260	\$0	\$550	\$7,870	FY06	\$7,832
	Not Evaluated	1	RA-O (LTO)	1	19	11	\$7,405	\$5,951	\$828	\$3,179	FY07	\$15,623
	Not Required	19	LTM	7	10	8	\$9,562	\$440	\$97	\$517	FY01-Comp.	\$167,835
Total Number of Sites	171	Total				\$179,554	\$8,162	\$3,189	\$12,823			

Total Number of Installations Funded: 10

Formerly Used Defense Sites

Sites with Response Complete	17	Investigation	18	1	1	\$421	\$7	\$10	\$0	FY03	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	\$0	FY04	\$0
	Medium	1	Design	9	0	0	\$155	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	8	0	0	\$809	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$285
Total Number of Sites	20	Total				\$1,385	\$7	\$10	\$0			

Total Number of Potential Properties Funded: 28

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Jersey

DoD Installations

Sites with Response Complete	291	Investigation	339	228	0	\$122,015	\$4,009	\$3,440	\$2,556	FY03	\$14,415
Sites in Progress -Relative Risk Category	High	115	Interim Actions	58(75)	4(4)	\$14,374	\$996	\$925	\$638	FY04	\$15,736
	Medium	69	Design	32	19	\$11,825	\$1,207	\$2,155	\$1,444	FY05	\$18,511
	Low	70	RA-C	40	26	\$89,640	\$4,952	\$15,659	\$5,116	FY06	\$11,771
	Not Evaluated	3	RA-O (LTO)	0	19	\$13,228	\$2,382	\$4,888	\$4,038	FY07	\$8,365
	Not Required	19	LTM	2	12	\$5,562	\$1,339	\$1,228	\$1,983	FY01-Comp.	\$167,444
Total Number of Sites	567	Total			\$256,644	\$14,885	\$28,295	\$15,775			
Total Number of Installations Funded:		29									

Formerly Used Defense Sites

Sites with Response Complete	31	Investigation	54	8	13	\$30,963	\$925	\$390	\$0	FY03	\$19,491
Sites in Progress -Relative Risk Category	High	10	Interim Actions	8(8)	0	\$12,888	\$0	\$0	\$0	FY04	\$21,923
	Medium	1	Design	12	6	\$1,916	\$0	\$60	\$5,195	FY05	\$18,472
	Low	2	RA-C	15	4	\$20,574	\$91	\$840	\$4,771	FY06	\$8,276
	Not Evaluated	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$24	FY07	\$7,792
	Not Required	19	LTM	1	0	\$0	\$0	\$0	\$110	FY01-Comp.	\$149,611
Total Number of Sites	75	Total			\$66,341	\$1,016	\$1,290	\$10,100			
Total Number of Potential Properties Funded:		175									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Mexico

DoD Installations

Sites with Response Complete	231	Investigation	265	35	8	\$50,877	\$1,753	\$368	\$664	FY03	\$7,987	
Sites in Progress -Relative Risk Category	High	15	Interim Actions	33(36)	8(10)		\$16,294	\$1,895	\$200	\$315	FY04	\$24,825
	Medium	12	Design	32	1	18	\$5,654	\$1,491	\$885	\$892	FY05	\$16,828
	Low	28	RA-C	43	7	29	\$40,122	\$8,858	\$15,099	\$15,241	FY06	\$17,682
	Not Evaluated	0	RA-O (LTO)	3	8	11	\$2,183	\$427	\$506	\$709	FY07	\$24,720
	Not Required	22	LTM	11	21	16	\$2,848	\$477	\$171	\$243	FY01-Comp.	\$143,046
Total Number of Sites	308	Total				\$117,978	\$14,901	\$17,229	\$18,064			
Total Number of Installations Funded:		12										

Formerly Used Defense Sites

Sites with Response Complete	45	Investigation	49	59	68	\$10,288	\$601	\$286	\$0	FY03	\$62	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$351	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	28	2	110	\$2,135	\$17	\$50	\$5	FY05	\$0
	Low	0	RA-C	25	3	109	\$3,289	\$5	\$371	\$352	FY06	\$0
	Not Evaluated	9	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	122	LTM	2	0	19	\$0	\$0	\$0	\$0	FY01-Comp.	\$285,529
Total Number of Sites	176	Total				\$16,063	\$623	\$707	\$357			
Total Number of Potential Properties Funded:		240										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New York

DoD Installations

Sites with Response Complete	662	Investigation	728	100	0	\$145,888	\$5,074	\$10,917	\$666	FY03	\$38,561
Sites in Progress -Relative Risk Category	High	64	Interim Actions	97(130)	17(23)	\$34,985	\$2,522	\$4,180	\$4,276	FY04	\$13,869
	Medium	34	Design	44	20	\$25,457	\$215	\$3,551	\$5,365	FY05	\$14,206
	Low	32	RA-C	90	20	\$112,514	\$4,204	\$21,762	\$29,695	FY06	\$9,285
	Not Evaluated	30	RA-O (LTO)	1	4	\$6,404	\$73	\$90	\$616	FY07	\$6,683
	Not Required	6	LTM	10	26	\$8,351	\$1,168	\$1,668	\$1,509	FY01-Comp.	\$304,462
Total Number of Sites	828	Total			\$333,599	\$13,256	\$42,168	\$42,127			
Total Number of Installations Funded:		88									

Formerly Used Defense Sites

Sites with Response Complete	51	Investigation	122	16	24	\$23,973	\$4,683	\$2,730	\$1,082	FY03	\$1,375
Sites in Progress -Relative Risk Category	High	12	Interim Actions	5(5)	1(1)	\$7,457	\$5,237	\$60	\$2,034	FY04	\$3,676
	Medium	5	Design	19	6	\$4,379	\$65	\$315	\$80	FY05	\$6,665
	Low	0	RA-C	25	5	\$22,773	\$2,973	\$50	\$2,367	FY06	\$12,693
	Not Evaluated	58	RA-O (LTO)	0	0	\$0	\$0	\$0	\$45	FY07	\$17,086
	Not Required	36	LTM	0	0	\$0	\$0	\$0	\$50	FY01-Comp.	\$313,666
Total Number of Sites	162	Total			\$58,582	\$12,958	\$3,155	\$5,658			
Total Number of Potential Properties Funded:		484									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Carolina

◆ DoD Installations

Sites with Response Complete	332	Investigation	417	76	2	\$74,930	\$2,588	\$4,439	\$2,248	FY03	\$16,728	
Sites in Progress -Relative Risk Category	High	54	Interim Actions	49(59)	16(19)		\$18,563	\$4,986	\$4,088	\$2,107	FY04	\$18,523
	Medium	12	Design	83	12	32	\$12,355	\$58	\$66	\$647	FY05	\$17,415
	Low	23	RA-C	79	10	49	\$51,760	\$1,019	\$367	\$2,220	FY06	\$15,790
	Not Evaluated	5	RA-O (LTO)	23	60	51	\$21,213	\$7,559	\$7,328	\$7,954	FY07	\$16,901
	Not Required	69	LTM	8	30	62	\$4,148	\$360	\$68	\$504	FY01-Comp.	\$252,863
Total Number of Sites	495	Total				\$182,969	\$16,570	\$16,356	\$15,680			
Total Number of Installations Funded:		36										

◆ Formerly Used Defense Sites

Sites with Response Complete	35	Investigation	40	11	8	\$13,215	\$2,346	\$1,103	\$557	FY03	\$1,237	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	0		\$90	\$18	\$0	\$0	FY04	\$544
	Medium	1	Design	21	1	12	\$385	\$0	\$38	\$341	FY05	\$475
	Low	1	RA-C	22	5	12	\$5,494	\$672	\$128	\$195	FY06	\$552
	Not Evaluated	3	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY07	\$941
	Not Required	15	LTM	0	0	10	\$0	\$0	\$0	\$158	FY01-Comp.	\$91,875
Total Number of Sites	59	Total				\$19,184	\$3,036	\$1,269	\$1,251			
Total Number of Potential Properties Funded:		182										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Dakota

◆ DoD Installations

Sites with Response Complete	65	Investigation	70	2	0	\$7,420	\$250	\$0	\$0	FY03	\$406
Sites in Progress -Relative Risk Category	High	1	Interim Actions	6(6)	1(1)	\$447	\$250	\$0	\$0	FY04	\$898
	Medium	2	Design	8	2	\$3,605	\$207	\$0	\$0	FY05	\$406
	Low	1	RA-C	22	2	\$12,551	\$0	\$0	\$0	FY06	\$1,049
	Not Evaluated	0	RA-O (LTO)	0	1	\$254	\$94	\$2,266	\$75	FY07	\$1,057
	Not Required	3	LTM	0	6	\$1,575	\$320	\$226	\$301	FY01-Comp.	\$11,845
Total Number of Sites	72	Total			\$25,852	\$1,121	\$2,492	\$376			

Total Number of Installations Funded: 8

◆ Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	0	0	\$1,239	\$0	\$0	\$0	FY03	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	5	0	\$322	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	4	0	\$773	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$0
Total Number of Sites	5	Total			\$2,334	\$0	\$0	\$0			

Total Number of Potential Properties Funded: 66

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Ohio

DoD Installations

Sites with Response Complete	440	Investigation	486	52	0	\$156,427	\$5,797	\$4,413	\$4,014	FY03	\$9,771
Sites in Progress -Relative Risk Category	High	17	Interim Actions	76(89)	3(3)		\$15,388	\$3,049	\$0	FY04	\$9,523
	Medium	24	Design	16	0	41	\$19,102	\$299	\$190	FY05	\$13,168
	Low	29	RA-C	39	8	47	\$45,051	\$101	\$1,813	FY06	\$11,915
	Not Evaluated	15	RA-O (LTO)	5	15	17	\$8,081	\$1,154	\$2,840	FY07	\$8,502
	Not Required	13	LTM	6	8	41	\$3,627	\$58	\$271	FY01-Comp.	\$112,148
Total Number of Sites	538	Total				\$247,676	\$10,458	\$9,527	\$9,081		

Total Number of Installations Funded: 53

Formerly Used Defense Sites

Sites with Response Complete	33	Investigation	51	21	22	\$28,462	\$7,742	\$4,262	\$5,301	FY03	\$20,182
Sites in Progress -Relative Risk Category	High	17	Interim Actions	3(3)	3(3)		\$3,943	\$400	\$5,137	FY04	\$24,958
	Medium	7	Design	13	4	25	\$2,968	\$43	\$588	FY05	\$14,103
	Low	4	RA-C	11	3	32	\$2,068	\$85	\$791	FY06	\$28,873
	Not Evaluated	23	RA-O (LTO)	0	0	10	\$0	\$0	\$0	FY07	\$13,792
	Not Required	10	LTM	1	1	8	\$27	\$27	\$0	FY01-Comp.	\$195,045
Total Number of Sites	94	Total				\$37,468	\$8,297	\$10,778	\$16,056		

Total Number of Potential Properties Funded: 90

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oklahoma

DoD Installations

Sites with Response Complete	248	Investigation	269	46	0	\$88,737	\$4,324	\$5,707	\$3,162	FY03	\$28,861	
Sites in Progress -Relative Risk Category	High	27	Interim Actions	37(49)	19(21)		\$51,518	\$5,116	\$4,463	\$2,334	FY04	\$13,277
	Medium	20	Design	11	5	26	\$18,081	\$90	\$1,360	\$1,152	FY05	\$9,176
	Low	16	RA-C	21	4	30	\$51,846	\$795	\$2,321	\$8,275	FY06	\$9,594
	Not Evaluated	0	RA-O (LTO)	1	4	23	\$13,417	\$2,449	\$2,187	\$2,659	FY07	\$13,970
	Not Required	4	LTM	5	13	39	\$17,210	\$774	\$524	\$1,007	FY01-Comp.	\$281,643
Total Number of Sites	315	Total				\$240,809	\$13,548	\$16,562	\$18,589			
Total Number of Installations Funded:		36										

Formerly Used Defense Sites

Sites with Response Complete	46	Investigation	61	7	46	\$8,543	\$267	\$192	\$0	FY03	\$754	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$3,769	\$11	\$0	\$0	FY04	\$359
	Medium	3	Design	33	5	24	\$3,022	\$426	\$459	\$234	FY05	\$1,525
	Low	2	RA-C	24	9	30	\$14,582	\$1,291	\$174	\$996	FY06	\$1,082
	Not Evaluated	15	RA-O (LTO)	0	0	4	\$0	\$0	\$0	\$2	FY07	\$1,017
	Not Required	47	LTM	0	1	23	\$757	\$439	\$286	\$336	FY01-Comp.	\$81,997
Total Number of Sites	114	Total				\$30,673	\$2,434	\$1,111	\$1,568			
Total Number of Potential Properties Funded:		111										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oregon

DoD Installations

Sites with Response Complete	168	Investigation	175	13	0	\$31,428	\$544	\$550	\$0	FY03	\$6,968
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	13(13)	\$1,935	\$632	\$847	\$0	FY04	\$1,388
	Medium	6	Design	15	0	\$836	\$0	\$0	\$334	FY05	\$1,199
	Low	7	RA-C	18	2	\$27,857	\$5	\$1,500	\$0	FY06	\$1,196
	Not Evaluated	0	RA-O (LTO)	1	2	\$416	\$70	\$520	\$920	FY07	\$1,139
	Not Required	4	LTM	1	1	\$492	\$70	\$320	\$396	FY01-Comp.	\$22,190
Total Number of Sites	188	Total			\$62,964	\$1,321	\$3,737	\$1,650			
Total Number of Installations Funded:		20									

Formerly Used Defense Sites

Sites with Response Complete	37	Investigation	41	9	2	\$7,648	\$126	\$0	\$0	FY03	\$58
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)	\$737	\$41	\$50	\$0	FY04	\$58
	Medium	1	Design	25	0	\$2,133	\$344	\$0	\$31	FY05	\$59
	Low	0	RA-C	19	1	\$3,073	\$6	\$2,307	\$6,000	FY06	\$35
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$17
	Not Required	11	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$2,325,535
Total Number of Sites	52	Total			\$13,591	\$517	\$2,357	\$6,031			
Total Number of Potential Properties Funded:		115									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Palau

◆ Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY03	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$0
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0			

Total Number of Potential Properties Funded: 14

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Pennsylvania

DoD Installations

Sites with Response Complete	796	Investigation	821	98	0	\$123,951	\$5,921	\$1,361	\$808	FY03	\$11,809	
Sites in Progress -Relative Risk Category	High	51	Interim Actions	82(103)	6(6)		\$26,056	\$720	\$711	\$3,251	FY04	\$10,716
	Medium	24	Design	70	3	20	\$12,154	\$0	\$1,259	\$1,376	FY05	\$9,186
	Low	26	RA-C	150	6	27	\$86,031	\$2,464	\$4,715	\$7,434	FY06	\$10,173
	Not Evaluated	6	RA-O (LTO)	3	15	15	\$6,236	\$1,908	\$2,519	\$2,369	FY07	\$7,662
	Not Required	16	LTM	5	12	40	\$3,363	\$427	\$1,158	\$615	FY01-Comp.	\$133,002
Total Number of Sites	919	Total				\$257,791	\$11,440	\$11,723	\$15,853			

Total Number of Installations Funded: 112

Formerly Used Defense Sites

Sites with Response Complete	98	Investigation	106	10	12	\$9,850	\$378	\$941	\$62	FY03	\$999	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	1(1)		\$1,231	\$1	\$0	\$0	FY04	\$320
	Medium	1	Design	26	2	10	\$2,523	\$82	\$120	\$0	FY05	\$1,406
	Low	1	RA-C	32	4	16	\$14,878	\$2,060	\$1,000	\$163	FY06	\$382
	Not Evaluated	17	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$366	FY07	\$107
	Not Required	9	LTM	1	3	5	\$579	\$205	\$212	\$104	FY01-Comp.	\$44,144
Total Number of Sites	128	Total				\$29,061	\$2,726	\$2,273	\$695			

Total Number of Potential Properties Funded: 164

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Puerto Rico

DoD Installations

Sites with Response Complete	75	Investigation	77	18	33	\$16,846	\$613	\$3,426	\$3,711	FY03	\$5,339	
Sites in Progress -Relative Risk Category	High	13	Interim Actions	6(9)	3(3)		\$3,316	\$4	\$108	\$0	FY04	\$5,866
	Medium	6	Design	4	4	18	\$1,572	\$280	\$100	\$551	FY05	\$6,826
	Low	8	RA-C	6	1	24	\$3,459	\$261	\$243	\$1,439	FY06	\$3,207
	Not Evaluated	26	RA-O (LTO)	2	1	10	\$564	\$0	\$0	\$0	FY07	\$4,448
	Not Required	0	LTM	1	2	3	\$82	\$38	\$0	\$0	FY01-Comp.	\$78,985
Total Number of Sites	128	Total				\$25,839	\$1,196	\$3,877	\$5,701			

Total Number of Installations Funded: 10

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	23	5	2	\$6,953	\$583	\$315	\$254	FY03	\$2,311	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	2(2)		\$405	\$22	\$30	\$0	FY04	\$1,908
	Medium	0	Design	6	3	6	\$2,041	\$24	\$70	\$0	FY05	\$1,109
	Low	0	RA-C	5	3	8	\$11,714	\$1,306	\$428	\$254	FY06	\$169
	Not Evaluated	2	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY07	\$1,282
	Not Required	6	LTM	0	0	4	\$0	\$0	\$70	\$101	FY01-Comp.	\$39,244
Total Number of Sites	30	Total				\$21,113	\$1,935	\$913	\$609			

Total Number of Potential Properties Funded: 79

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Rhode Island

DoD Installations

Sites with Response Complete	75	Investigation	79	22	1	\$39,180	\$643	\$747	\$110	FY03	\$3,790
Sites in Progress -Relative Risk Category	High	14	Interim Actions	17(19)	0	\$5,047	\$11	\$0	\$0	FY04	\$8,318
	Medium	3	Design	14	0	\$4,505	\$0	\$125	\$0	FY05	\$5,158
	Low	8	RA-C	22	4	\$58,724	\$5,000	\$12,150	\$2,610	FY06	\$10,718
	Not Evaluated	0	RA-O (LTO)	0	2	\$832	\$230	\$613	\$629	FY07	\$10,303
	Not Required	2	LTM	3	5	\$273	\$29	\$705	\$717	FY01-Comp.	\$75,782
Total Number of Sites	102	Total			\$108,561	\$5,913	\$14,340	\$4,066			
Total Number of Installations Funded:		13									

Formerly Used Defense Sites

Sites with Response Complete	56	Investigation	75	5	12	\$10,128	\$356	\$30	\$0	FY03	\$529
Sites in Progress -Relative Risk Category	High	4	Interim Actions	4(4)	0	\$53	\$0	\$0	\$0	FY04	\$475
	Medium	1	Design	33	7	\$2,217	\$89	\$28	\$47	FY05	\$458
	Low	0	RA-C	29	4	\$15,398	\$363	\$432	\$1,014	FY06	\$1,094
	Not Evaluated	15	RA-O (LTO)	1	0	\$0	\$0	\$0	\$295	FY07	\$1,136
	Not Required	16	LTM	0	3	\$389	\$251	\$188	\$343	FY01-Comp.	\$16,879
Total Number of Sites	92	Total			\$28,185	\$1,059	\$678	\$1,699			
Total Number of Potential Properties Funded:		74									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Carolina

DoD Installations

Sites with Response Complete	443	Investigation	512	156	1	\$71,236	\$5,266	\$3,777	\$2,260	FY03	\$8,754	
Sites in Progress -Relative Risk Category	High	48	Interim Actions	103(107)	30(32)		\$26,740	\$1,302	\$7,220	\$840	FY04	\$7,574
	Medium	62	Design	46	5	57	\$19,879	\$723	\$299	\$1,566	FY05	\$12,813
	Low	76	RA-C	54	28	73	\$37,527	\$7,697	\$15,377	\$3,550	FY06	\$16,046
	Not Evaluated	18	RA-O (LTO)	6	21	36	\$20,544	\$5,964	\$2,024	\$3,205	FY07	\$12,968
	Not Required	22	LTM	10	25	123	\$5,225	\$1,170	\$2,684	\$1,045	FY01-Comp.	\$182,298
	Total Number of Sites	669	Total				\$181,151	\$22,122	\$31,381	\$12,466		

Total Number of Installations Funded: 31

Formerly Used Defense Sites

Sites with Response Complete	24	Investigation	30	5	11	\$13,677	\$1,555	\$515	\$393	FY03	\$972	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	3(3)	1(1)		\$2,783	\$761	\$1,380	\$0	FY04	\$2,105
	Medium	1	Design	9	2	12	\$631	\$0	\$130	\$532	FY05	\$4,093
	Low	0	RA-C	14	2	15	\$15,703	\$773	\$2,167	\$3,140	FY06	\$6,650
	Not Evaluated	2	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY07	\$3,587
	Not Required	18	LTM	0	1	1	\$0	\$0	\$45	\$112	FY01-Comp.	\$90,820
	Total Number of Sites	46	Total				\$32,794	\$3,089	\$4,237	\$4,177		

Total Number of Potential Properties Funded: 205

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Dakota

DoD Installations

Sites with Response Complete	38	Investigation	49	1	0	\$20,455	\$410	\$12	\$0	FY03	\$1,850
Sites in Progress -Relative Risk Category	High	3	Interim Actions	8(8)	0	\$8,873	\$0	\$0	\$0	FY04	\$3,000
	Medium	0	Design	15	0	\$3,442	\$0	\$0	\$0	FY05	\$2,850
	Low	0	RA-C	17	1	\$25,113	\$298	\$0	\$0	FY06	\$4,015
	Not Evaluated	0	RA-O (LTO)	0	7	\$5,182	\$1,560	\$1,478	\$1,800	FY07	\$4,274
	Not Required	9	LTM	4	14	\$1,345	\$172	\$141	\$193	FY01-Comp.	\$38,714
Total Number of Sites	50	Total			\$64,410	\$2,440	\$1,631	\$1,993			

Total Number of Installations Funded: 5

Formerly Used Defense Sites

Sites with Response Complete	24	Investigation	30	10	4	\$24,439	\$2,855	\$2,166	\$265	FY03	\$2,938
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	0	\$878	\$0	\$0	\$0	FY04	\$2,701
	Medium	0	Design	13	0	\$346	\$0	\$31	\$0	FY05	\$3,005
	Low	1	RA-C	9	2	\$8,522	\$2,239	\$217	\$690	FY06	\$2,843
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$1,463
	Not Required	14	LTM	0	0	\$0	\$0	\$100	\$151	FY01-Comp.	\$86,023
Total Number of Sites	44	Total			\$34,185	\$5,094	\$2,514	\$1,106			

Total Number of Potential Properties Funded: 91

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Tennessee

DoD Installations

Sites with Response Complete	187	Investigation	215	166	0	\$102,689	\$6,764	\$9,126	\$2,437	FY03	\$25,128	
Sites in Progress -Relative Risk Category	High	61	Interim Actions	56(64)	21(22)		\$56,799	\$3,878	\$2,491	\$2,763	FY04	\$28,263
	Medium	52	Design	22	3	79	\$17,889	\$1,394	\$183	\$2,390	FY05	\$24,601
	Low	56	RA-C	24	1	131	\$55,610	\$3,072	\$9,652	\$11,384	FY06	\$18,956
	Not Evaluated	11	RA-O (LTO)	0	14	54	\$9,676	\$2,887	\$3,523	\$5,033	FY07	\$15,661
	Not Required	14	LTM	3	2	39	\$2,581	\$132	\$63	\$194	FY01-Comp.	\$262,650
Total Number of Sites	381	Total				\$245,244	\$18,127	\$25,038	\$24,201			

Total Number of Installations Funded: 22

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	16	1	7	\$3,650	\$0	\$0	\$0	FY03	\$137	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$83	\$0	\$0	\$0	FY04	\$95
	Medium	0	Design	4	0	7	\$284	\$0	\$87	\$0	FY05	\$0
	Low	0	RA-C	5	2	7	\$2,800	\$1,150	\$718	\$234	FY06	\$254
	Not Evaluated	2	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY07	\$23
	Not Required	8	LTM	0	0	7	\$0	\$0	\$59	\$56	FY01-Comp.	\$53,023
Total Number of Sites	24	Total				\$6,817	\$1,150	\$864	\$290			

Total Number of Potential Properties Funded: 66

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Texas

DoD Installations

Sites with Response Complete	815	Investigation	876	204	14	\$266,038	\$19,540	\$13,349	\$2,659	FY03	\$31,962	
Sites in Progress -Relative Risk Category	High	98	Interim Actions	108(119)	25(31)		\$107,536	\$4,993	\$6,436	\$8,810	FY04	\$53,739
	Medium	67	Design	73	32	88	\$44,325	\$2,917	\$4,422	\$5,791	FY05	\$40,700
	Low	82	RA-C	121	14	133	\$173,689	\$7,944	\$33,538	\$24,259	FY06	\$36,163
	Not Evaluated	9	RA-O (LTO)	8	12	49	\$37,672	\$3,563	\$7,055	\$8,805	FY07	\$44,662
	Not Required	23	LTM	10	29	120	\$24,387	\$1,216	\$1,385	\$2,150	FY01-Comp.	\$578,027
	Total Number of Sites	1094	Total				\$653,647	\$40,173	\$66,185	\$52,474		
Total Number of Installations Funded:		89										

Formerly Used Defense Sites

Sites with Response Complete	169	Investigation	195	24	62	\$25,369	\$4,033	\$3,655	\$1,081	FY03	\$7,744	
Sites in Progress -Relative Risk Category	High	6	Interim Actions	11(11)	0		\$3,691	\$88	\$0	\$0	FY04	\$8,115
	Medium	10	Design	94	1	70	\$3,776	\$232	\$0	\$331	FY05	\$7,321
	Low	3	RA-C	96	6	73	\$34,770	\$5,119	\$3,163	\$4,247	FY06	\$9,801
	Not Evaluated	13	RA-O (LTO)	0	0	3	\$0	\$0	\$0	\$0	FY07	\$8,853
	Not Required	80	LTM	2	0	49	\$306	\$120	\$0	\$0	FY01-Comp.	\$346,105
	Total Number of Sites	281	Total				\$67,912	\$9,592	\$6,818	\$5,659		
Total Number of Potential Properties Funded:		404										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Utah

DoD Installations

Sites with Response Complete	391	Investigation	440	184	0	\$128,820	\$8,662	\$7,054	\$4,037	FY03	\$44,137	
Sites in Progress -Relative Risk Category	High	78	Interim Actions	132(169)	23(42)		\$28,753	\$5,451	\$7,483	\$5,768	FY04	\$43,862
	Medium	59	Design	66	24	135	\$28,950	\$3,142	\$3,694	\$2,626	FY05	\$44,417
	Low	70	RA-C	79	11	165	\$99,238	\$13,174	\$16,212	\$17,695	FY06	\$55,810
	Not Evaluated	11	RA-O (LTO)	21	11	25	\$24,271	\$2,501	\$3,792	\$3,343	FY07	\$55,496
	Not Required	15	LTM	13	10	109	\$12,171	\$3,319	\$518	\$738	FY01-Comp.	\$663,014
Total Number of Sites	624	Total				\$322,203	\$36,249	\$38,753	\$34,207			
Total Number of Installations Funded:		18										

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	8	7	16	\$2,653	\$203	\$2,520	\$0	FY03	\$116	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	1(1)		\$179	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	0	1	11	\$6	\$0	\$0	\$55	FY05	\$1,670
	Low	0	RA-C	1	2	13	\$852	\$3	\$0	\$0	FY06	\$0
	Not Evaluated	10	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	17	LTM	0	0	5	\$0	\$0	\$0	\$0	FY01-Comp.	\$57,937
Total Number of Sites	31	Total				\$3,690	\$206	\$2,520	\$55			
Total Number of Potential Properties Funded:		55										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Vermont

DoD Installations

Sites with Response Complete	31	Investigation	31	4	0	\$2,426	\$22	\$316	\$823	FY03	\$10
Sites in Progress -Relative Risk Category	High	4	Interim Actions	2(2)	3(3)	\$966	\$118	\$2,230	\$0	FY04	\$1,143
	Medium	0	Design	0	0	\$350	\$0	\$0	\$20	FY05	\$10,060
	Low	0	RA-C	6	0	\$323	\$0	\$0	\$0	FY06	\$424
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$424
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$17,403
Total Number of Sites	35	Total			\$4,065	\$140	\$2,546	\$843			

Total Number of Installations Funded: 6

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	11	0	3	\$709	\$15	\$0	\$0	FY03	\$14
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY04	\$14
	Medium	0	Design	7	0	\$290	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	4	0	\$353	\$0	\$0	\$0	FY06	\$2
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$14	FY01-Comp.	\$4,894
Total Number of Sites	14	Total			\$1,352	\$15	\$0	\$14			

Total Number of Potential Properties Funded: 12

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virgin Islands

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	1	0	\$3,236	\$341	\$605	\$545	FY03	\$756
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$187	\$0	\$0	\$0	FY04	\$708
	Medium	0	Design	2	0	\$41	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	1	1	\$828	\$0	\$0	\$0	FY06	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	1	LTM	0	0	\$0	\$0	\$0	\$0	FY01-Comp.	\$2,614
	Total Number of Sites	6	Total			\$4,292	\$341	\$605	\$545		

Total Number of Potential Properties Funded: 11

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virginia

DoD Installations

Sites with Response Complete	608	Investigation	661	208	97	\$176,042	\$11,207	\$10,306	\$8,424	FY03	\$30,949
Sites in Progress -Relative Risk Category	High	136	Interim Actions	119(124)	9(9)	\$38,173	\$2,129	\$4,669	\$3,415	FY04	\$37,885
	Medium	128	Design	140	15	\$28,514	\$1,502	\$3,404	\$2,035	FY05	\$39,798
	Low	61	RA-C	166	21	\$200,094	\$8,877	\$14,779	\$17,501	FY06	\$36,723
	Not Evaluated	6	RA-O (LTO)	29	28	\$14,670	\$2,737	\$4,037	\$4,523	FY07	\$48,823
	Not Required	27	LTM	27	42	\$16,310	\$2,658	\$5,428	\$1,813	FY01-Comp.	\$440,013
Total Number of Sites	966	Total			\$473,803	\$29,110	\$42,623	\$37,711			
Total Number of Installations Funded:		60									

Formerly Used Defense Sites

Sites with Response Complete	38	Investigation	46	7	12	\$11,203	\$3,157	\$0	\$0	FY03	\$152
Sites in Progress -Relative Risk Category	High	3	Interim Actions	5(5)	1(1)	\$2,175	\$696	\$0	\$0	FY04	\$0
	Medium	0	Design	24	2	\$616	\$0	\$0	\$0	FY05	\$0
	Low	0	RA-C	24	5	\$6,267	\$3,026	\$11,325	\$0	FY06	\$0
	Not Evaluated	13	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Not Required	11	LTM	0	0	\$0	\$0	\$0	\$37	FY01-Comp.	\$146,979
Total Number of Sites	65	Total			\$20,261	\$6,879	\$11,325	\$37			
Total Number of Potential Properties Funded:		278									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wake Island

◆ DoD Installations

Sites with Response Complete	1	Investigation	9	28	1	\$904	\$714	\$2,120	\$3,340	FY03	\$0	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	1(1)	27(27)		\$19,615	\$1,382	\$0	\$0	FY04	\$2,980
	Medium	13	Design	0	0	1	\$10	\$0	\$0	\$0	FY05	\$1,400
	Low	11	RA-C	0	0	1	\$50	\$0	\$0	\$0	FY06	\$21,901
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$1,762
	Not Required	2	LTM	0	0	1	\$0	\$0	\$0	\$0	FY01-Comp.	\$49,945
Total Number of Sites	38	Total				\$20,579	\$2,096	\$2,120	\$3,340			

Total Number of Installations Funded: 1

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Washington

◆ DoD Installations

Sites with Response Complete	474	Investigation	540	39	0	\$157,008	\$3,359	\$4,338	\$1,968	FY03	\$25,752
Sites in Progress -Relative Risk Category	High	42	Interim Actions	120(151)	0	\$28,032	\$416	\$251	\$231	FY04	\$16,316
	Medium	9	Design	70	21	\$22,817	\$8,641	\$664	\$1,289	FY05	\$14,583
	Low	18	RA-C	152	28	\$197,935	\$17,691	\$15,850	\$19,289	FY06	\$9,243
	Not Evaluated	2	RA-O (LTO)	6	28	\$19,068	\$4,970	\$6,768	\$6,148	FY07	\$8,460
	Not Required	34	LTM	21	33	\$10,661	\$1,385	\$416	\$561	FY01-Comp.	\$353,605
Total Number of Sites	579	Total			\$435,521	\$36,462	\$28,287	\$29,486			
Total Number of Installations Funded:		52									

◆ Formerly Used Defense Sites

Sites with Response Complete	86	Investigation	92	5	8	\$17,929	\$3,026	\$1,571	\$102	FY03	\$1,689
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	0	\$998	\$608	\$0	\$61	FY04	\$358
	Medium	3	Design	53	0	\$2,288	\$23	\$0	\$0	FY05	\$663
	Low	0	RA-C	53	6	\$16,266	\$2,629	\$1,220	\$81	FY06	\$2,879
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$12	\$13	FY07	\$1,819
	Not Required	11	LTM	0	0	\$0	\$0	\$105	\$69	FY01-Comp.	\$38,287
Total Number of Sites	105	Total			\$37,481	\$6,286	\$2,908	\$326			
Total Number of Potential Properties Funded:		323									

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

West Virginia

DoD Installations

Sites with Response Complete	117	Investigation	122	11	0	\$6,985	\$526	\$0	\$177	FY03	\$3,065
Sites in Progress -Relative Risk Category	High	12	Interim Actions	3(3)	1(1)	\$3,257	\$301	\$839	\$238	FY04	\$2,218
	Medium	2	Design	2	2	\$2,856	\$1,200	\$276	\$0	FY05	\$3,070
	Low	0	RA-C	5	1	\$6,705	\$315	\$226	\$1,731	FY06	\$4,466
	Not Evaluated	1	RA-O (LTO)	0	1	\$1,079	\$602	\$328	\$192	FY07	\$2,345
	Not Required	1	LTM	0	3	\$971	\$0	\$0	\$0	FY01-Comp.	\$54,762
Total Number of Sites	133	Total			\$21,853	\$2,944	\$1,669	\$2,338			

Total Number of Installations Funded: 28

Formerly Used Defense Sites

Sites with Response Complete	34	Investigation	40	16	2	\$24,443	\$1,093	\$1,395	\$888	FY03	\$1,873
Sites in Progress -Relative Risk Category	High	12	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY04	\$3,176
	Medium	2	Design	12	4	\$3,245	\$108	\$215	\$38	FY05	\$1,854
	Low	1	RA-C	28	1	\$30,372	\$459	\$252	\$547	FY06	\$1,263
	Not Evaluated	0	RA-O (LTO)	0	4	\$850	\$204	\$561	\$563	FY07	\$1,346
	Not Required	9	LTM	3	8	\$5,054	\$550	\$774	\$730	FY01-Comp.	\$32,707
Total Number of Sites	58	Total			\$63,964	\$2,414	\$3,197	\$2,766			

Total Number of Potential Properties Funded: 26

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wisconsin

DoD Installations

Sites with Response Complete	250	Investigation	261	10	0	\$21,518	\$1,397	\$143	\$590	FY03	\$9,295	
Sites in Progress -Relative Risk Category	High	12	Interim Actions	5(6)	3(3)		\$15,277	\$2,835	\$404	\$0	FY04	\$11,316
	Medium	2	Design	17	6	2	\$9,030	\$21	\$302	\$0	FY05	\$9,110
	Low	5	RA-C	18	10	8	\$34,224	\$6,114	\$974	\$1,786	FY06	\$10,743
	Not Evaluated	0	RA-O (LTO)	1	1	5	\$14,264	\$2,332	\$2,235	\$2,899	FY07	\$11,638
	Not Required	2	LTM	4	18	7	\$8,848	\$1,558	\$1,319	\$1,344	FY01-Comp.	\$95,452
	Total Number of Sites	271	Total				\$103,161	\$14,257	\$5,377	\$6,619		
Total Number of Installations Funded:		36										

Formerly Used Defense Sites

Sites with Response Complete	35	Investigation	46	3	3	\$4,057	\$126	\$81	\$131	FY03	\$1,123	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	0		\$133	\$133	\$0	\$0	FY04	\$0
	Medium	1	Design	17	0	11	\$2,938	\$0	\$73	\$70	FY05	\$20
	Low	2	RA-C	18	1	12	\$2,006	\$38	\$206	\$1,463	FY06	\$541
	Not Evaluated	7	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$252	FY07	\$424
	Not Required	4	LTM	0	0	5	\$0	\$0	\$0	\$0	FY01-Comp.	\$7,937
	Total Number of Sites	52	Total				\$9,134	\$297	\$360	\$1,916		
Total Number of Potential Properties Funded:		68										

Table B-5 State Summary Status as of September 30, 2000

Phase	Completed	Under Way	Future	Cost Incurred Thru FY00 (\$000)	FY00 Funds Obligated (\$000)	FY01 Execution Planned (\$000)	FY02 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wyoming

◆ DoD Installations

Sites with Response Complete	16	Investigation	16	16	1	\$48,149	\$1,668	\$11,060	\$0	FY03	\$12,259	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	5(6)	6(8)		\$27,547	\$8,922	\$295	\$7,894	FY04	\$9,393
	Medium	1	Design	0	0	11	\$2,029	\$0	\$242	\$0	FY05	\$9,732
	Low	3	RA-C	3	0	13	\$19	\$0	\$0	\$2,907	FY06	\$14,512
	Not Evaluated	0	RA-O (LTO)	0	0	9	\$62	\$0	\$0	\$0	FY07	\$3,186
	Not Required	2	LTM	1	0	14	\$1,200	\$444	\$0	\$50	FY01-Comp.	\$96,794
Total Number of Sites	33	Total				\$79,006	\$11,034	\$11,597	\$10,851			
Total Number of Installations Funded:		5										

◆ Formerly Used Defense Sites

Sites with Response Complete	12	Investigation	14	12	2	\$3,536	\$337	\$910	\$0	FY03	\$1,783	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	6(6)	1(1)		\$165	\$0	\$0	\$0	FY04	\$0
	Medium	0	Design	7	1	6	\$151	\$0	\$50	\$0	FY05	\$87
	Low	1	RA-C	7	0	12	\$1,183	\$0	\$0	\$0	FY06	\$2,237
	Not Evaluated	6	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$108
	Not Required	8	LTM	0	0	11	\$0	\$0	\$0	\$0	FY01-Comp.	\$31,498
Total Number of Sites	28	Total				\$5,035	\$337	\$960	\$0			
Total Number of Potential Properties Funded:		70										