

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Alabama

Active Installations

IRP Sites and MRSs by Classification				Study	542	31	148	24	2	0	\$181,867	\$7,281	\$6,477	\$3,519	\$6,290	\$1,716	\$3,132	\$6	FY13	\$12,017	\$1,524			
Response Complete	505	Response Complete	25	IRA	14(17)	1(1)	26(26)	0			\$31,147	\$1,254	\$581	\$0	\$1,111	\$0	\$436	\$0	FY14	\$8,328	\$2,311			
High	3	MRSPP-1	0	MRSPP-7	1	Design	34	0	22	0	15	13	\$8,824	\$0	\$0	\$38	\$11	\$3,317	\$149	FY15	\$5,290	\$1,406		
Medium	56	MRSPP-2	0	MRSPP-8	0	RA-C	86	0	36	2	28	14	\$113,689	\$0	\$0	\$4,070	\$0	\$5,485	\$284	FY16	\$5,131	\$204		
Low	67	MRSPP-3	5	Evaluation Pending	14	RA-O	13	0	43	0	23	0	\$46,547	\$45	\$12,155	\$45	\$3,207	\$0	\$7,908	\$0	FY11-Comp. IRP	\$115,123		
Not Evaluated	28	MRSPP-4	4	No Known/Suspected	0	LTM	9	0	20	0	65	9	\$5,598	\$0	\$197	\$0	\$203	\$0	\$704	\$60	FY11-Comp. MMRP	\$9,405		
Not Required	33	MRSPP-5	4	No Longer Required	25																			
Total IRP Sites	692	MRSPP-6	2	Total MRSs	55								Total	\$387,672	\$8,580	\$19,410	\$3,564	\$14,919	\$1,727	\$20,982	\$499	FY11-Complete	\$124,528	
Total Number of IRP Installations with Sites																44								
Total Number of MMRP Installations with Sites																6								

BRAC Installations

IRP Sites and MRSs by Classification				Study	156	6	8	1	0	0	\$159,186	\$11,966	\$886	\$0	\$1,476	\$0	\$0	\$0	FY13	\$9,792	\$2,000			
Response Complete	156	Response Complete	6	IRA	27(33)	2(4)	1(1)	1(1)			\$4,822	\$6,499	\$0	\$0	\$409	\$0	\$0	\$0	FY14	\$8,116	\$2,000			
High	3	MRSPP-1	0	MRSPP-7	0	Design	4	0	1	0	0	0	\$3,478	\$363	\$0	\$0	\$0	\$0	FY15	\$7,317	\$2,555			
Medium	5	MRSPP-2	1	MRSPP-8	0	RA-C	8	2	1	0	4	1	\$63,726	\$27,967	\$427	\$1,749	\$0	\$1,420	\$3,000	\$2,000	FY16	\$6,803	\$5,701	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$116	\$0	FY11-Comp. IRP	\$141,451			
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	4	3	1	1	\$26,364	\$104	\$25,549	\$0	\$2,035	\$104	\$2,085	\$0	FY11-Comp. MMRP	\$72,852		
Not Required	0	MRSPP-5	0	No Longer Required	6								Total	\$257,576	\$46,899	\$26,862	\$1,749	\$3,920	\$1,524	\$5,201	\$2,000	FY11-Complete	\$214,303	
Total IRP Sites	164	MRSPP-6	0	Total MRSs	7																			
Total Number of IRP Installations with Sites																3								
Total Number of MMRP Installations with Sites																1								

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	29	6	3	10	3	0	\$15,021	\$13,741	\$680	\$3,493	\$1,238	\$534	\$174	\$10	FY13	\$323	\$827			
Response Complete	28	Response Complete	5	IRA	4(4)	0	0	0			\$2,628	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$612	\$0			
High	2	MRSPP-1	0	MRSPP-7	0	Design	17	1	3	0	0	9	\$967	\$9	\$17	\$0	\$0	\$137	\$21	FY15	\$451	\$0		
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	19	0	2	2	4	8	\$8,180	\$32,590	\$573	\$7,514	\$387	\$215	\$177	\$0	FY16	\$692	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	10	RA-O	1	0	0	0	2	0	\$21	\$0	\$5	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$16,624			
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	0	LTM	10	2	1	0	4	5	\$218	\$16	\$40	\$0	\$27	\$0	\$29	\$6	FY11-Comp. MMRP	\$44,353		
Not Required	4	MRSPP-5	0	No Longer Required	5								Total	\$27,035	\$46,356	\$1,315	\$11,007	\$1,652	\$749	\$517	\$37	FY11-Complete	\$60,977	
Total IRP Sites	35	MRSPP-6	0	Total MRSs	16																			
Total Number of IRP Installations with Sites																16								
Total Number of MMRP Installations with Sites																12								

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Alaska

Active Installations

IRP Sites and MRSs by Classification					Study	901	244	71	49	106	0	\$310,202	\$27,379	\$21,192	\$10,093	\$14,078	\$3,882	\$683	\$7,282	FY13	\$84,345	\$10,867	
Response Complete	707	Response Complete	241		IRA	232(342)	0	16(17)	1(1)			\$88,808	\$341	\$7,929	\$0	\$1,302	\$0	\$732	\$0	FY14	\$52,792	\$4,233	
High	1	MRSPP-1	0	MRSPP-7	0	Design	85	0	6	0	1	\$29,711	\$0	\$0	\$0	\$1	\$0	\$0	\$0	FY15	\$51,862	\$1,998	
Medium	37	MRSPP-2	0	MRSPP-8	0	RA-C	239	0	65	0	61	\$375,781	\$0	\$29,793	\$0	\$44,504	\$0	\$27,547	\$5,494	FY16	\$23,177	\$776	
Low	95	MRSPP-3	0	Evaluation Pending	41	RA-O	46	0	82	0	29	\$112,968	\$0	\$12,224	\$0	\$17,097	\$0	\$23,669	\$0	FY11-Comp. IRP		\$437,225	
Not Evaluated	146	MRSPP-4	3	No Known/Suspected	0	LTM	47	0	51	0	98	\$35,952	\$0	\$2,231	\$0	\$2,345	\$0	\$9,052	\$0	FY11-Comp. MMRP		\$52,008	
Not Required	92	MRSPP-5	6	No Longer Required	241																		
Total IRP Sites	1,078	MRSPP-6	2	Total MRSs	293							Total	\$953,422	\$27,720	\$73,369	\$10,093	\$79,327	\$3,882	\$61,683	\$12,776	FY11-Complete		\$489,233
Total Number of IRP Installations with Sites					88																		
Total Number of MMRP Installations with Sites					67																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	125	1	17	1	0	0	\$36,512	\$554	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$4,539	\$4,742
Response Complete	122	Response Complete	0		IRA	1(1)	0	0	0			\$2,075	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,924	\$414
High	1	MRSPP-1	0	MRSPP-7	0	Design	45	0	0	17	0	\$11,525	\$0	\$8,000	\$0	\$13,046	\$0	\$0	\$0	FY15	\$2,286	\$65	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	89	0	1	1	17	\$166,538	\$28,387	\$639	\$1,695	\$12,725	\$10,488	\$1,468	\$26,372	FY16	\$2,541	\$222	
Low	0	MRSPP-3	0	Evaluation Pending	2	RA-O	6	0	2	0	17	\$46,353	\$0	\$6,611	\$0	\$17,909	\$0	\$2,004	\$0	FY11-Comp. IRP		\$126,742	
Not Evaluated	17	MRSPP-4	0	No Known/Suspected	0	LTM	36	0	0	0	17	\$5,001	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$67,632	
Not Required	2	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	142	MRSPP-6	0	Total MRSs	2							Total	\$268,004	\$28,941	\$15,250	\$1,695	\$43,680	\$10,488	\$3,472	\$26,372	FY11-Complete		\$194,374
Total Number of IRP Installations with Sites					3																		
Total Number of MMRP Installations with Sites					2																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	220	8	32	16	23	0	\$95,200	\$16,300	\$6,148	\$3,998	\$4,664	\$2,379	\$14,286	\$4,293	FY13	\$48,757	\$4,287	
Response Complete	189	Response Complete	8		IRA	11(11)	0	0	0			\$10,237	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$48,447	\$4,474	
High	29	MRSPP-1	0	MRSPP-7	0	Design	152	1	19	0	34	\$37,026	\$30	\$457	\$0	\$379	\$0	\$685	\$0	FY15	\$51,908	\$4,473	
Medium	14	MRSPP-2	0	MRSPP-8	0	RA-C	134	4	30	0	46	\$414,643	\$551	\$15,356	\$0	\$30,699	\$0	\$26,496	\$0	FY16	\$52,722	\$4,720	
Low	1	MRSPP-3	2	Evaluation Pending	10	RA-O	3	0	2	0	3	\$8,657	\$0	\$866	\$0	\$850	\$0	\$915	\$0	FY11-Comp. IRP		\$602,403	
Not Evaluated	8	MRSPP-4	3	No Known/Suspected	3	LTM	125	4	16	0	44	\$12,381	\$244	\$1,636	\$141	\$975	\$0	\$1,150	\$0	FY11-Comp. MMRP		\$505,773	
Not Required	34	MRSPP-5	1	No Longer Required	5																		
Total IRP Sites	275	MRSPP-6	0	Total MRSs	24							Total	\$578,144	\$17,125	\$24,463	\$4,139	\$37,567	\$2,379	\$43,532	\$4,293	FY11-Complete		\$1,108,176
Total Number of IRP Installations with Sites					118																		
Total Number of MMRP Installations with Sites					14																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)												
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP										
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP													
American Samoa																											
◀ Formerly Used Defense Sites																											
IRP Sites and MRSs by Classification										Study	5	0	0	2	1	0	\$351	\$305	\$0	\$75	\$0	\$704	\$0	\$192	FY13	\$203	\$0
Response Complete	4	Response Complete	0							IRA	0	0	0	0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$1,241	
High	0	MRSPP-1	0	MRSPP-7	0					Design	1	0	0	0	2	\$303	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0					RA-C	3	0	0	0	2	\$527	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	2					RA-O	3	0	0	0	0	\$493	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$1,280	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0					LTM	2	0	1	0	0	\$853	\$0	\$307	\$0	\$353	\$0	\$203	\$0	FY11-Comp. MMRP		\$5,322	
Not Required	2	MRSPP-5	0	No Longer Required	0					Total						\$2,527	\$305	\$307	\$75	\$353	\$704	\$203	\$242	FY11-Complete		\$6,602	
Total IRP Sites	6	MRSPP-6	0	Total MRSs	2																						
Total Number of IRP Installations with Sites											5																
Total Number of MMRP Installations with Sites											2																

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Arizona

Active Installations

IRP Sites and MRSs by Classification					Study	412	27	6	30	4	1	\$83,035	\$7,717	\$679	\$1,536	\$44	\$4,604	\$697	\$1,380	FY13	\$8,128	\$5,033	
Response Complete	387	Response Complete	22		IRA	69(83)	0	2(2)	0			\$24,863	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$3,898	\$2,119	
High	0	MRSPP-1	0	MRSPP-7	0	Design	38	0	2	3	3	\$19,948	\$0	\$0	\$0	\$684	\$0	\$165	\$51	FY15	\$4,065	\$6,762	
Medium	2	MRSPP-2	0	MRSPP-8	3	RA-C	78	0	0	3	5	\$49,127	\$697	\$0	\$0	\$0	\$0	\$9,375	\$0	FY16	\$4,157	\$8,634	
Low	1	MRSPP-3	1	Evaluation Pending	26	RA-O	14	0	22	0	1	\$78,714	\$0	\$6,728	\$0	\$4,958	\$0	\$4,674	\$0	FY11-Comp. IRP		\$80,627	
Not Evaluated	10	MRSPP-4	1	No Known/Suspected	0	LTM	16	0	23	0	26	\$10,414	\$0	\$650	\$0	\$1,167	\$0	\$1,123	\$0	FY11-Comp. MMRP		\$44,256	
Not Required	22	MRSPP-5	3	No Longer Required	22															FY11-Complete		\$124,883	
Total IRP Sites	422	MRSPP-6	2	Total MRSs	58							Total	\$266,101	\$8,414	\$8,057	\$1,536	\$6,853	\$4,604	\$16,034	\$1,431			
Total Number of IRP Installations with Sites					21																		
Total Number of MMRP Installations with Sites					9																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	31	3	2	1	0	0	\$18,320	\$871	\$0	\$871	\$0	\$0	\$0	\$0	FY13	\$0	\$0	
Response Complete	30	Response Complete	3		IRA	29(33)	0	2(2)	0			\$4,984	\$0	\$570	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	1	0	0	1	0	\$2,603	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	2	0	1	0	1	\$27,852	\$0	\$1,716	\$0	\$5,013	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	1	RA-O	1	0	0	2	0	\$12,327	\$0	\$5	\$0	\$17,122	\$0	\$0	\$0	FY11-Comp. IRP		\$56,785	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	8	0	1	\$8,522	\$0	\$1,447	\$0	\$18,022	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	1	MRSPP-5	0	No Longer Required	3							Total	\$74,608	\$871	\$3,738	\$871	\$40,157	\$0	\$0	\$0	FY11-Complete		\$56,785
Total IRP Sites	33	MRSPP-6	0	Total MRSs	4																		
Total Number of IRP Installations with Sites					1																		
Total Number of MMRP Installations with Sites					1																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	26	35	0	53	0	0	\$3,143	\$13,918	\$0	\$3,462	\$0	\$2,686	\$0	\$2,900	FY13	\$75	\$0	
Response Complete	23	Response Complete	35		IRA	1(1)	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,654	\$0	
High	0	MRSPP-1	0	MRSPP-7	1	Design	16	0	1	0	0	\$973	\$0	\$47	\$0	\$221	\$0	\$0	\$215	FY15	\$184	\$1,639	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	15	1	1	0	1	\$11,942	\$81	\$0	\$0	\$4,651	\$0	\$245	\$2,141	FY16	\$184	\$0	
Low	1	MRSPP-3	0	Evaluation Pending	46	RA-O	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$7,766	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	6	0	0	0	0	\$376	\$0	\$2	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$1,079,975	
Not Required	1	MRSPP-5	4	No Longer Required	35							Total	\$16,434	\$13,999	\$49	\$3,462	\$4,872	\$2,686	\$245	\$5,256	FY11-Complete		\$1,087,741
Total IRP Sites	26	MRSPP-6	2	Total MRSs	88																		
Total Number of IRP Installations with Sites					20																		
Total Number of MMRP Installations with Sites					73																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Arkansas

Active Installations

IRP Sites and MRSs by Classification					Study	266	3	0	3	6	0	\$21,277	\$1,011	\$0	\$98	\$0	\$235	\$372	\$3,155	FY13	\$818	\$80
Response Complete	264	Response Complete	2		IRA	18(22)	0	0	0			\$6,678	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,257	\$1,488
High	0	MRSPP-1	0	MRSPP-7	0	Design	24	0	0	0	3	\$428	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$636	\$192
Medium	0	MRSPP-2	2	MRSPP-8	0	RA-C	46	0	0	0	3	\$17,058	\$488	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$1,025	\$73
Low	0	MRSPP-3	0	Evaluation Pending	2	RA-O	5	0	2	0	0	\$3,901	\$0	\$232	\$0	\$81	\$0	\$2,624	\$0	FY11-Comp. IRP		\$13,835
Not Evaluated	6	MRSPP-4	0	No Known/Suspected	0	LTM	10	0	14	0	5	\$7,142	\$0	\$361	\$0	\$786	\$0	\$461	\$0	FY11-Comp. MMRP		\$5,989
Not Required	2	MRSPP-5	0	No Longer Required	2															FY11-Complete		\$19,824
Total IRP Sites	272	MRSPP-6	0	Total MRSs	6							Total	\$56,484	\$1,499	\$593	\$98	\$867	\$235	\$3,457	\$3,155		
Total Number of IRP Installations with Sites					30																	
Total Number of MMRP Installations with Sites					3																	

BRAC Installations

IRP Sites and MRSs by Classification					Study	50	10	0	0	0	0	\$25,041	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$292	\$0	
Response Complete	46	Response Complete	10		IRA	16(17)	0	0	0			\$5,098	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$214	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	3	0	0	0	0	\$1,243	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$347	\$0	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	18	1	0	0	0	\$23,488	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$240	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	4	0	4	0	0	\$1,041	\$0	\$88	\$0	\$828	\$0	\$281	\$0	FY11-Comp. IRP		\$3,993	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	14	0	4	\$3,943	\$0	\$18	\$0	\$7	\$0	\$7	\$0	FY11-Comp. MMRP		\$0	
Not Required	3	MRSPP-5	0	No Longer Required	10							Total	\$59,854	\$0	\$106	\$0	\$835	\$0	\$288	\$0	FY11-Complete		\$3,993
Total IRP Sites	50	MRSPP-6	0	Total MRSs	10																		
Total Number of IRP Installations with Sites					2																		
Total Number of MMRP Installations with Sites					2																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	18	6	0	4	1	0	\$3,455	\$13,559	\$0	\$308	\$0	\$174	\$0	\$215	FY13	\$26	\$241	
Response Complete	18	Response Complete	6		IRA	0	1(1)	0	0			\$1,266	\$1	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$1,426	
High	0	MRSPP-1	0	MRSPP-7	0	Design	8	0	0	1	0	\$149	\$0	\$0	\$0	\$0	\$0	\$0	\$40	FY15	\$0	\$1,475	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	11	1	1	2	0	\$1,439	\$10,461	\$21	\$17	\$101	\$0	\$12	\$25	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	4	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$139	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	3	LTM	6	1	0	0	0	\$26	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$102,770	
Not Required	1	MRSPP-5	0	No Longer Required	3							Total	\$6,335	\$24,021	\$21	\$325	\$101	\$174	\$12	\$280	FY11-Complete		\$102,909
Total IRP Sites	19	MRSPP-6	0	Total MRSs	10																		
Total Number of IRP Installations with Sites					12																		
Total Number of MMRP Installations with Sites					8																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

California

Active Installations

IRP Sites and MRSs by Classification						Study	2130	118	184	161	306	11	\$1,071,930	\$70,420	\$59,998	\$34,647	\$31,838	\$21,632	\$28,226	\$8,894	FY13	\$144,732	\$37,800	
Response Complete	1,815	Response Complete	55			IRA	437(608)	1(1)	82(102)	14(14)			\$635,356	\$49,957	\$24,864	\$15,680	\$26,598	\$0	\$19,361	\$583	FY14	\$116,832	\$55,920	
High	65	MRSPP-1	0	MRSPP-7	1	Design	239	1	26	6	63	80	\$82,002	\$0	\$2,648	\$0	\$1,754	\$0	\$3,821	\$0	FY15	\$98,230	\$67,659	
Medium	73	MRSPP-2	1	MRSPP-8	6	RA-C	433	1	64	7	114	118	\$519,253	\$365	\$15,172	\$365	\$30,258	\$2,232	\$50,465	\$3,432	FY16	\$116,705	\$69,867	
Low	158	MRSPP-3	6	Evaluation Pending	195	RA-O	120	0	75	0	125	7	\$279,237	\$0	\$27,555	\$0	\$26,624	\$0	\$31,170	\$0	FY11-Comp. IRP		\$1,568,199	
Not Evaluated	300	MRSPP-4	10	No Known/Suspected	0	LTM	92	1	105	1	240	102	\$84,225	\$1,955	\$8,346	\$1,710	\$8,915	\$200	\$11,925	\$395	FY11-Comp. MMRP		\$855,853	
Not Required	209	MRSPP-5	14	No Longer Required	55																			
Total IRP Sites	2,620	MRSPP-6	2	Total MRSs	290								Total	\$2,672,003	\$122,697	\$138,583	\$52,402	\$125,987	\$24,064	\$144,968	\$13,304	FY11-Complete		\$2,424,052
Total Number of IRP Installations with Sites												116												
Total Number of MMRP Installations with Sites												31												

BRAC Installations

IRP Sites and MRSs by Classification						Study	1087	46	293	29	2	0	\$1,050,253	\$118,151	\$23,038	\$6,862	\$5,598	\$6,758	\$4,643	\$8,639	FY13	\$155,628	\$5,489	
Response Complete	948	Response Complete	34			IRA	445(749)	0	200(201)	0			\$846,382	\$13,863	\$73,795	\$1,183	\$19,708	\$3,235	\$23,135	\$356	FY14	\$160,708	\$2,449	
High	128	MRSPP-1	0	MRSPP-7	0	Design	175	0	25	2	289	9	\$119,653	\$11,328	\$4,746	\$0	\$6,425	\$4	\$7,183	\$2,782	FY15	\$158,090	\$10,139	
Medium	62	MRSPP-2	0	MRSPP-8	0	RA-C	210	2	51	4	292	15	\$1,228,229	\$134,665	\$88,347	\$16,567	\$66,458	\$2,068	\$119,081	\$9,967	FY16	\$154,047	\$21,529	
Low	31	MRSPP-3	7	Evaluation Pending	21	RA-O	76	0	51	2	26	1	\$375,148	\$0	\$24,826	\$0	\$10,891	\$4,085	\$23,002	\$0	FY11-Comp. IRP		\$1,600,066	
Not Evaluated	145	MRSPP-4	9	No Known/Suspected	2	LTM	74	0	87	4	223	26	\$138,836	\$8,964	\$11,633	\$394	\$6,099	\$32	\$23,481	\$334	FY11-Comp. MMRP		\$285,556	
Not Required	68	MRSPP-5	3	No Longer Required	32																			
Total IRP Sites	1,382	MRSPP-6	1	Total MRSs	75								Total	\$3,758,501	\$286,971	\$226,385	\$25,006	\$115,179	\$16,182	\$200,525	\$22,078	FY11-Complete		\$1,885,622
Total Number of IRP Installations with Sites												35												
Total Number of MMRP Installations with Sites												15												

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	250	104	47	152	99	0	\$90,813	\$63,355	\$5,597	\$8,401	\$6,662	\$11,891	\$6,140	\$8,187	FY13	\$16,838	\$7,668	
Response Complete	191	Response Complete	101			IRA	5(5)	4(4)	0	2(2)			\$1,253	\$5,971	\$725	\$2,014	\$0	\$1,071	\$0	\$958	FY14	\$16,433	\$24,020	
High	8	MRSPP-1	0	MRSPP-7	0	Design	107	3	22	1	65	136	\$19,863	\$296	\$233	\$0	\$511	\$56	\$755	\$1,029	FY15	\$16,657	\$15,781	
Medium	3	MRSPP-2	1	MRSPP-8	0	RA-C	108	7	33	2	79	137	\$124,154	\$8,924	\$9,244	\$0	\$6,465	\$0	\$6,726	\$3,539	FY16	\$16,202	\$5,552	
Low	13	MRSPP-3	3	Evaluation Pending	128	RA-O	2	0	3	0	22	0	\$7,781	\$0	\$1,039	\$0	\$1,123	\$0	\$1,099	\$0	FY11-Comp. IRP		\$206,149	
Not Evaluated	94	MRSPP-4	5	No Known/Suspected	5	LTM	76	12	5	3	36	125	\$8,856	\$3,969	\$895	\$971	\$380	\$0	\$364	\$177	FY11-Comp. MMRP		\$1,323,793	
Not Required	87	MRSPP-5	10	No Longer Required	96																			
Total IRP Sites	396	MRSPP-6	8	Total MRSs	256								Total	\$252,720	\$82,515	\$17,733	\$11,386	\$15,141	\$13,018	\$15,084	\$13,890	FY11-Complete		\$1,529,942
Total Number of IRP Installations with Sites												263												
Total Number of MMRP Installations with Sites												242												

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Colorado

Active Installations

IRP Sites and MRSs by Classification				Study	445	17	10	24	31	8	\$264,819	\$14,729	\$1,196	\$4,241	\$941	\$779	\$565	\$6,639	FY13	\$9,594	\$6,162		
Response Complete	406	Response Complete	16	IRA	87(99)	1(1)	4(5)	14(14)			\$373,560	\$1,655	\$1,218	\$0	\$0	\$0	\$873	\$0	FY14	\$12,362	\$2,248		
High	0	MRSPP-1	0	MRSPP-7	0	Design	132	0	17	0	2	6	\$18,704	\$0	\$0	\$0	\$0	\$0	FY15	\$9,174	\$5,540		
Medium	4	MRSPP-2	1	MRSPP-8	0	RA-C	141	0	22	0	2	9	\$970,473	\$11	\$847	\$0	\$1,838	\$0	\$2,256	\$0	FY16	\$27,052	\$2,497
Low	21	MRSPP-3	0	Evaluation Pending	32	RA-O	12	0	26	0	6	2	\$97,206	\$0	\$8,715	\$0	\$6,758	\$0	\$7,555	\$0	FY11-Comp. IRP	\$240,412	
Not Evaluated	44	MRSPP-4	0	No Known/Suspected	0	LTM	20	0	29	11	18	5	\$197,289	\$246	\$27,902	\$246	\$17,685	\$0	\$4,648	\$0	FY11-Comp. MMRP	\$25,077	
Not Required	11	MRSPP-5	0	No Longer Required	16																		
Total IRP Sites	486	MRSPP-6	0	Total MRSs	49							Total	\$1,922,051	\$16,641	\$39,878	\$4,487	\$27,222	\$779	\$15,897	\$6,639	FY11-Complete	\$265,489	
Total Number of IRP Installations with Sites								18															
Total Number of MMRP Installations with Sites								6															

BRAC Installations

IRP Sites and MRSs by Classification				Study	67	8	12	11	0	0	\$78,802	\$501	\$1,004	\$84	\$168	\$324	\$0	\$0	FY13	\$1,530	\$22		
Response Complete	59	Response Complete	7	IRA	13(18)	9(10)	0	2(2)			\$15,637	\$163	\$0	\$44	\$0	\$24	\$0	\$22	FY14	\$694	\$0		
High	11	MRSPP-1	0	MRSPP-7	0	Design	10	0	6	0	8	11	\$20,583	\$25	\$56	\$0	\$142	\$0	\$0	FY15	\$694	\$0	
Medium	6	MRSPP-2	0	MRSPP-8	0	RA-C	23	3	9	0	8	12	\$102,684	\$121	\$1,550	\$0	\$1,470	\$0	\$341	\$0	FY16	\$2,908	\$0
Low	1	MRSPP-3	0	Evaluation Pending	11	RA-O	3	0	4	0	4	0	\$47,105	\$25	\$4,002	\$0	\$4,915	\$0	\$4,037	\$0	FY11-Comp. IRP	\$58,977	
Not Evaluated	2	MRSPP-4	1	No Known/Suspected	0	LTM	4	1	3	0	6	2	\$9,874	\$625	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$29,930		
Not Required	0	MRSPP-5	0	No Longer Required	7																		
Total IRP Sites	79	MRSPP-6	0	Total MRSs	19							Total	\$274,685	\$1,460	\$6,612	\$128	\$6,695	\$348	\$4,378	\$22	FY11-Complete	\$88,907	
Total Number of IRP Installations with Sites								4															
Total Number of MMRP Installations with Sites								2															

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	27	9	3	6	0	0	\$12,518	\$19,812	\$770	\$1,686	\$80	\$96	\$450	\$20	FY13	\$2,415	\$8,000		
Response Complete	23	Response Complete	8	IRA	5(5)	5(5)	0	0			\$1,111	\$3,817	\$0	\$194	\$0	\$0	\$0	\$0	FY14	\$1,010	\$8,269		
High	6	MRSPP-1	0	MRSPP-7	0	Design	15	0	3	0	2	6	\$1,397	\$0	\$479	\$0	\$305	\$0	\$852	\$0	FY15	\$3,615	\$8,379
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	14	3	2	1	4	6	\$7,925	\$102,356	\$918	\$8,111	\$586	\$3,983	\$568	\$12,017	FY16	\$0	\$742
Low	0	MRSPP-3	0	Evaluation Pending	7	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$981	\$0	FY11-Comp. IRP	\$28,146		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	8	7	0	0	7	6	\$61	\$14	\$14	\$1	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$312,074	
Not Required	0	MRSPP-5	0	No Longer Required	8																		
Total IRP Sites	30	MRSPP-6	0	Total MRSs	15							Total	\$23,012	\$125,999	\$2,181	\$9,992	\$971	\$4,079	\$2,851	\$12,037	FY11-Complete	\$340,220	
Total Number of IRP Installations with Sites								18															
Total Number of MMRP Installations with Sites								11															

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Connecticut

Active Installations

IRP Sites and MRSs by Classification				Study	130	0	16	3	0	0	\$25,001	\$173	\$995	\$173	\$519	\$576	\$0	\$0	FY13	\$8,529	\$0			
Response Complete	116	Response Complete	0	IRA	13(17)	0	0	0			\$2,505	\$0	\$0	\$0	\$635	\$0	\$0	\$0	FY14	\$4,941	\$1,708			
High	5	MRSPP-1	0	MRSPP-7	0	Design	11	0	1	0	13	1	\$5,504	\$0	\$132	\$0	\$324	\$0	\$1,140	\$0	FY15	\$1,526	\$0	
Medium	4	MRSPP-2	0	MRSPP-8	0	RA-C	36	0	0	0	13	1	\$40,771	\$0	\$62	\$0	\$0	\$0	\$1,568	\$0	FY16	\$1,594	\$0	
Low	8	MRSPP-3	0	Evaluation Pending	3	RA-O	3	0	2	0	10	0	\$6,435	\$0	\$331	\$0	\$599	\$0	\$1,977	\$0	FY11-Comp. IRP		\$48,679	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	3	0	5	0	19	0	\$1,644	\$0	\$477	\$0	\$519	\$0	\$740	\$0	FY11-Comp. MMRP		\$2,328	
Not Required	12	MRSPP-5	0	No Longer Required	0																			
Total IRP Sites	146	MRSPP-6	0	Total MRSs	3								Total	\$81,860	\$173	\$1,997	\$173	\$2,596	\$576	\$5,425	\$0	FY11-Complete		\$51,007
Total Number of IRP Installations with Sites																17								
Total Number of MMRP Installations with Sites																1								

BRAC Installations

IRP Sites and MRSs by Classification				Study	38	0	3	0	0	0	\$5,566	\$0	\$197	\$0	\$1,235	\$0	\$505	\$0	FY13	\$0	\$0			
Response Complete	38	Response Complete	0	IRA	1(1)	0	0	0			\$2,721	\$0	\$0	\$0	\$27	\$0	\$0	\$0	FY14	\$0	\$0			
High	0	MRSPP-1	0	MRSPP-7	0	Design	1	0	0	2	0	\$1,056	\$0	\$0	\$0	\$0	\$1,510	\$0	FY15	\$9	\$0			
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	12	0	0	0	2	0	\$9,177	\$0	\$0	\$0	\$0	\$0	FY16	\$9	\$0			
Low	2	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	1	0	0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$28,469			
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	2	0	\$210	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0			
Not Required	0	MRSPP-5	0	No Longer Required	0								Total	\$18,730	\$0	\$197	\$0	\$1,262	\$0	\$2,015	\$0	FY11-Complete		\$28,469
Total IRP Sites	41	MRSPP-6	0	Total MRSs	0																			
Total Number of IRP Installations with Sites																16								
Total Number of MMRP Installations with Sites																0								

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	19	7	0	1	0	0	\$253	\$176	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0				
Response Complete	19	Response Complete	7	IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0				
High	0	MRSPP-1	0	MRSPP-7	0	Design	15	0	0	0	0	1	\$770	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0				
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	17	0	0	0	0	1	\$2,260	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0				
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0				
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	0	0	0	1	\$5	\$0	\$5	\$0	\$0	\$0	FY11-Comp. MMRP		\$4,861				
Not Required	0	MRSPP-5	0	No Longer Required	7								Total	\$3,288	\$176	\$5	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Complete		\$4,861
Total IRP Sites	19	MRSPP-6	1	Total MRSs	8																				
Total Number of IRP Installations with Sites																14									
Total Number of MMRP Installations with Sites																8									

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Delaware

Active Installations

IRP Sites and MRSs by Classification					Study	83	1	0	2	0	0	\$29,852	\$231	\$0	\$89	\$0	\$256	\$0	\$0	FY13	\$2,694	\$0	
Response Complete	57	Response Complete	1		IRA	17(25)	0	2(2)	0			\$11,324	\$0	\$136	\$0	\$0	\$0	\$0	\$0	FY14	\$1,079	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	20	0	0	0	1	\$4,236	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$1,120	\$0	
Medium	2	MRSPP-2	0	MRSPP-8	1	RA-C	28	0	2	0	1	\$20,402	\$0	\$0	\$0	\$36	\$0	\$0	\$0	FY16	\$920	\$36	
Low	0	MRSPP-3	0	Evaluation Pending	1	RA-O	4	0	23	0	2	\$28,193	\$0	\$1,467	\$0	\$586	\$0	\$2,882	\$0	FY11-Comp. IRP		\$17,340	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	7	0	24	0	19	\$4,139	\$0	\$179	\$0	\$36	\$0	\$396	\$0	FY11-Comp. MMRP		\$2,441	
Not Required	23	MRSPP-5	0	No Longer Required	1																		
Total IRP Sites	83	MRSPP-6	0	Total MRSs	3							Total	\$98,146	\$231	\$1,782	\$89	\$658	\$256	\$3,278	\$0	FY11-Complete		\$19,781
Total Number of IRP Installations with Sites					6																		
Total Number of MMRP Installations with Sites					2																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	14	4	0	4	0	0	\$1,340	\$2,178	\$0	\$22	\$0	\$0	\$0	\$0	FY13	\$0	\$0	
Response Complete	13	Response Complete	4		IRA	3(3)	1(1)	0	0			\$0	\$439	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$93	
High	0	MRSPP-1	0	MRSPP-7	0	Design	7	1	0	0	4	\$364	\$17	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	8	1	1	0	4	\$2,602	\$2,736	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	3	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$56	
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	0	LTM	4	2	0	0	4	\$25	\$8	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$27,037	
Not Required	1	MRSPP-5	0	No Longer Required	4							Total	\$4,331	\$5,378	\$0	\$22	\$0	\$0	\$0	\$0	FY11-Complete		\$27,093
Total IRP Sites	14	MRSPP-6	0	Total MRSs	8																		
Total Number of IRP Installations with Sites					8																		
Total Number of MMRP Installations with Sites					7																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

District of Columbia

Active Installations

IRP Sites and MRSs by Classification					Study	74	3	9	5	0	0	\$27,711	\$1,221	\$1,196	\$0	\$735	\$1,727	\$258	\$0	FY13	\$560	\$0	
Response Complete	65	Response Complete	0		IRA	22(33)	0	0	0	0		\$16,164	\$0	\$120	\$0	\$144	\$0	\$0	\$0	FY14	\$253	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	9	0	0	0	0	\$1,149	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$146	\$0	
Medium	8	MRSPP-2	0	MRSPP-8	2	RA-C	18	0	1	0	2	\$13,525	\$0	\$497	\$0	\$476	\$0	\$370	\$0	FY16	\$250	\$0	
Low	3	MRSPP-3	1	Evaluation Pending	5	RA-O	8	0	1	0	1	\$3,297	\$0	\$144	\$0	\$100	\$0	\$781	\$0	FY11-Comp. IRP	\$6,782		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	4	0	10	0	2	\$2,725	\$0	\$582	\$0	\$479	\$0	\$375	\$0	FY11-Comp. MMRP	\$1,727		
Not Required	7	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	83	MRSPP-6	0	Total MRSs	8							Total	\$64,571	\$1,221	\$2,539	\$0	\$1,934	\$1,727	\$1,784	\$0	FY11-Complete	\$8,509	
Total Number of IRP Installations with Sites					8																		
Total Number of MMRP Installations with Sites					3																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	3	27	1	1	0	0	\$38,573	\$109,717	\$1,982	\$12,344	\$1,064	\$1,622	\$262	\$1,570	FY13	\$54	\$312	
Response Complete	3	Response Complete	27		IRA	2(2)	3(3)	0	0	0		\$15,634	\$125	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$54	\$0	
High	1	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	2	2	0	0	0	\$30,539	\$2,184	\$5,019	\$0	\$1,447	\$0	\$0	\$0	FY16	\$54	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	1	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$3,043		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	2	0	0	1	\$13	\$305	\$0	\$35	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$4,284		
Not Required	0	MRSPP-5	0	No Longer Required	27																		
Total IRP Sites	4	MRSPP-6	0	Total MRSs	28							Total	\$84,759	\$112,331	\$7,001	\$12,379	\$2,511	\$1,622	\$262	\$1,570	FY11-Complete	\$7,327	
Total Number of IRP Installations with Sites					2																		
Total Number of MMRP Installations with Sites					27																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Florida

Active Installations

IRP Sites and MRSs by Classification						Study	875	21	27	42	105	1	\$301,544	\$27,523	\$3,419	\$13,371	\$7,451	\$4,593	\$8,651	\$8,939	FY13	\$24,399	\$12,365	
Response Complete	684	Response Complete	14			IRA	273(375)	0	7(11)	0			\$120,610	\$253	\$5,299	\$253	\$6,987	\$280	\$0	\$624	FY14	\$19,812	\$33,677	
High	9	MRSPP-1	0	MRSPP-7	0	Design	102	0	9	0	23	14	\$24,629	\$0	\$561	\$0	\$102	\$0	\$560	\$20	FY15	\$12,117	\$11,178	
Medium	13	MRSPP-2	0	MRSPP-8	1	RA-C	175	0	14	0	35	34	\$161,270	\$0	\$6,577	\$0	\$5,812	\$0	\$2,621	\$0	FY16	\$17,974	\$2,672	
Low	41	MRSPP-3	0	Evaluation Pending	49	RA-O	82	0	95	0	48	4	\$98,537	\$0	\$9,810	\$0	\$11,989	\$0	\$12,644	\$0	FY11-Comp. IRP		\$282,546	
Not Evaluated	111	MRSPP-4	0	No Known/Suspected	0	LTM	50	0	120	0	154	27	\$37,071	\$0	\$3,965	\$0	\$4,603	\$0	\$6,786	\$0	FY11-Comp. MMRP		\$117,655	
Not Required	149	MRSPP-5	0	No Longer Required	14																			
Total IRP Sites	1,007	MRSPP-6	0	Total MRSs	64								Total	\$743,661	\$27,776	\$29,631	\$13,624	\$36,944	\$4,873	\$31,262	\$9,583	FY11-Complete		\$400,201
Total Number of IRP Installations with Sites							53																	
Total Number of MMRP Installations with Sites							14																	

BRAC Installations

IRP Sites and MRSs by Classification						Study	68	0	0	2	0	0	\$50,900	\$3,043	\$0	\$448	\$0	\$492	\$0	\$355	FY13	\$953	\$114	
Response Complete	51	Response Complete	0			IRA	8(17)	0	0	0			\$9,527	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,041	\$137	
High	0	MRSPP-1	0	MRSPP-7	0	Design	14	0	0	0	0	1	\$3,967	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$1,164	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	34	0	0	1	0	1	\$37,838	\$0	\$0	\$0	\$0	\$0	\$0	\$1,309	FY16	\$1,188	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	2	RA-O	15	0	16	0	0	0	\$29,172	\$0	\$1,103	\$0	\$869	\$0	\$806	\$0	FY11-Comp. IRP		\$16,872	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	11	0	14	0	0	0	\$10,084	\$0	\$1,023	\$0	\$177	\$0	\$332	\$0	FY11-Comp. MMRP		\$3,651	
Not Required	17	MRSPP-5	0	No Longer Required	0																			
Total IRP Sites	68	MRSPP-6	0	Total MRSs	2								Total	\$141,488	\$3,043	\$2,126	\$448	\$1,046	\$492	\$1,138	\$1,664	FY11-Complete		\$20,523
Total Number of IRP Installations with Sites							6																	
Total Number of MMRP Installations with Sites							1																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	65	44	8	81	4	0	\$29,308	\$42,731	\$2,708	\$14,792	\$1,391	\$5,296	\$1,071	\$5,067	FY13	\$778	\$5,671	
Response Complete	58	Response Complete	30			IRA	8(8)	4(4)	0	1(1)			\$5,133	\$4,477	\$0	\$46	\$0	\$0	\$0	\$0	FY14	\$870	\$2,764	
High	8	MRSPP-1	0	MRSPP-7	2	Design	23	1	4	0	9	83	\$2,065	\$5	\$55	\$0	\$10	\$0	\$48	\$60	FY15	\$646	\$5,482	
Medium	6	MRSPP-2	1	MRSPP-8	1	RA-C	24	1	6	5	7	87	\$16,421	\$9,542	\$1,387	\$332	\$939	\$0	\$0	\$47	FY16	\$2,632	\$7,095	
Low	0	MRSPP-3	1	Evaluation Pending	81	RA-O	1	0	1	0	11	0	\$819	\$0	\$11	\$0	\$89	\$0	\$37	\$0	FY11-Comp. IRP		\$37,568	
Not Evaluated	0	MRSPP-4	2	No Known/Suspected	3	LTM	18	15	3	2	5	72	\$2,816	\$220	\$367	\$140	\$44	\$0	\$99	\$0	FY11-Comp. MMRP		\$720,253	
Not Required	5	MRSPP-5	1	No Longer Required	27																			
Total IRP Sites	77	MRSPP-6	6	Total MRSs	125								Total	\$56,562	\$56,975	\$4,528	\$15,310	\$2,473	\$5,296	\$1,255	\$5,174	FY11-Complete		\$757,821
Total Number of IRP Installations with Sites							51																	
Total Number of MMRP Installations with Sites							109																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Georgia

Active Installations

IRP Sites and MRSs by Classification						Study	466	7	17	10	8	0	\$128,623	\$6,403	\$829	\$1,961	\$1,252	\$2,207	\$620	\$555	FY13	\$15,349	\$825
Response Complete	413	Response Complete	7			IRA	151(205)	1(1)	0	1(1)			\$69,770	\$230	\$0	\$0	\$515	\$1,170	\$0	\$0	FY14	\$12,596	\$2,023
High	3	MRSPP-1	0	MRSPP-7	0	Design	45	0	2	0	0	6	\$30,746	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$12,146	\$1,652
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	93	0	6	0	4	7	\$180,000	\$0	\$44	\$0	\$2,042	\$0	\$389	\$0	FY16	\$11,607	\$0
Low	11	MRSPP-3	0	Evaluation Pending	7	RA-O	42	0	52	0	10	2	\$120,882	\$0	\$16,385	\$0	\$16,879	\$0	\$13,398	\$0	FY11-Comp. IRP		\$170,881
Not Evaluated	12	MRSPP-4	1	No Known/Suspected	0	LTM	28	0	26	0	33	5	\$19,254	\$0	\$1,021	\$0	\$485	\$0	\$984	\$0	FY11-Comp. MMRP		\$8,956
Not Required	50	MRSPP-5	1	No Longer Required	7																FY11-Complete		\$179,837
Total IRP Sites	491	MRSPP-6	1	Total MRSs	17							Total	\$549,275	\$6,633	\$18,279	\$1,961	\$21,173	\$3,377	\$15,391	\$557			
Total Number of IRP Installations with Sites												34											
Total Number of MMRP Installations with Sites												5											

BRAC Installations

IRP Sites and MRSs by Classification						Study	3	2	16	2	0	0	\$2,036	\$346	\$882	\$0	\$122	\$0	\$119	\$0	FY13	\$753	\$14
Response Complete	0	Response Complete	2			IRA	8(11)	0	3(3)	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,231	\$14
High	11	MRSPP-1	0	MRSPP-7	0	Design	3	0	5	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$4,098	\$170
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	2	0	6	0	1	0	\$360	\$0	\$0	\$0	\$17	\$0	\$0	\$0	FY16	\$0	\$0
Low	3	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	3	0	5	0	\$2,259	\$0	\$515	\$0	\$602	\$0	\$745	\$0	FY11-Comp. IRP		\$8,701
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	2	LTM	0	0	0	0	6	2	\$0	\$0	\$0	\$0	\$7	\$14	\$7	\$14	FY11-Comp. MMRP		\$226
Not Required	2	MRSPP-5	0	No Longer Required	2																FY11-Complete		\$8,927
Total IRP Sites	19	MRSPP-6	0	Total MRSs	4							Total	\$4,655	\$346	\$1,397	\$0	\$748	\$14	\$871	\$14			
Total Number of IRP Installations with Sites												2											
Total Number of MMRP Installations with Sites												2											

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	29	10	1	8	4	0	\$11,795	\$6,985	\$22	\$795	\$138	\$903	\$0	\$465	FY13	\$1,527	\$0
Response Complete	26	Response Complete	9			IRA	4(4)	0	0	0			\$1,421	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$323	\$1,115
High	5	MRSPP-1	0	MRSPP-7	0	Design	17	1	2	1	1	7	\$2,123	\$8	\$27	\$0	\$67	\$14	\$21	\$0	FY15	\$882	\$1,554
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	22	1	3	1	4	7	\$7,913	\$5,837	\$92	\$80	\$644	\$80	\$114	\$102	FY16	\$0	\$1,537
Low	0	MRSPP-3	0	Evaluation Pending	8	RA-O	2	0	0	0	4	0	\$428	\$0	\$0	\$0	\$0	\$0	\$122	\$0	FY11-Comp. IRP		\$6,801
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	4	LTM	15	7	3	0	7	6	\$925	\$67	\$456	\$10	\$93	\$0	\$239	\$27	FY11-Comp. MMRP		\$64,933
Not Required	3	MRSPP-5	0	No Longer Required	5																FY11-Complete		\$71,734
Total IRP Sites	34	MRSPP-6	0	Total MRSs	18							Total	\$24,605	\$12,897	\$597	\$885	\$942	\$997	\$496	\$594			
Total Number of IRP Installations with Sites												24											
Total Number of MMRP Installations with Sites												15											

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Guam

Active Installations

IRP Sites and MRSs by Classification					Study	121	10	29	12	3	0	\$15,048	\$457	\$710	\$74	\$3,304	\$180	\$0	\$1,033	FY13	\$9,212	\$1,034	
Response Complete	40	Response Complete	1		IRA	26(30)	0	1(1)	0			\$71,730	\$0	\$319	\$0	\$133	\$820	\$1,207	\$539	FY14	\$7,330	\$1,051	
High	0	MRSPP-1	0	MRSPP-7	0	Design	9	0	0	0	5	7	\$1,030	\$0	\$350	\$0	\$0	\$142	\$0	FY15	\$7,818	\$5,101	
Medium	11	MRSPP-2	0	MRSPP-8	0	RA-C	10	0	11	0	11	11	\$22,655	\$0	\$4,633	\$0	\$2,101	\$0	\$6,509	\$0	FY16	\$11,865	\$2,179
Low	25	MRSPP-3	0	Evaluation Pending	21	RA-O	5	0	2	0	4	0	\$8,864	\$0	\$3,552	\$0	\$1,089	\$0	\$0	\$0	FY11-Comp. IRP	\$105,714	
Not Evaluated	14	MRSPP-4	0	No Known/Suspected	0	LTM	2	0	16	0	12	6	\$5,998	\$0	\$1,795	\$0	\$2,955	\$0	\$3,347	\$0	FY11-Comp. MMRP	\$46,543	
Not Required	63	MRSPP-5	0	No Longer Required	1																		
Total IRP Sites	153	MRSPP-6	0	Total MRSs	22							Total	\$125,325	\$457	\$11,359	\$74	\$9,582	\$1,000	\$11,205	\$1,572	FY11-Complete	\$152,257	
Total Number of IRP Installations with Sites					8																		
Total Number of MMRP Installations with Sites					4																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	51	0	0	0	0	0	\$17,939	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$142	\$0	
Response Complete	51	Response Complete	0		IRA	0	0	0	0			\$13,529	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$101	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	5	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$739	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	1	0	0	0	0	0	\$517	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$752	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	1	0	0	0	0	0	\$12,296	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$6,473		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	2	0	3	0	1	0	\$3,095	\$0	\$109	\$0	\$256	\$0	\$723	\$0	FY11-Comp. MMRP	\$0	
Not Required	0	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	51	MRSPP-6	0	Total MRSs	0							Total	\$47,376	\$0	\$109	\$0	\$256	\$0	\$723	\$0	FY11-Complete	\$6,473	
Total Number of IRP Installations with Sites					4																		
Total Number of MMRP Installations with Sites					0																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	8	2	0	7	0	0	\$1,155	\$1,397	\$100	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0	
Response Complete	5	Response Complete	2		IRA	0	1(1)	0	0			\$0	\$4,673	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	1	0	1	0	2	7	\$52	\$0	\$0	\$0	\$79	\$0	\$0	FY15	\$394	\$0	
Medium	0	MRSPP-2	6	MRSPP-8	0	RA-C	3	1	0	0	3	7	\$89	\$36	\$0	\$0	\$2,667	\$0	\$0	FY16	\$0	\$0	
Low	1	MRSPP-3	0	Evaluation Pending	1	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$7,949		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	1	0	0	2	7	\$33	\$38	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$117,402		
Not Required	2	MRSPP-5	0	No Longer Required	2																		
Total IRP Sites	8	MRSPP-6	0	Total MRSs	9							Total	\$1,329	\$6,144	\$100	\$0	\$2,746	\$0	\$0	\$0	FY11-Complete	\$125,351	
Total Number of IRP Installations with Sites					7																		
Total Number of MMRP Installations with Sites					9																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Hawaii

Active Installations

IRP Sites and MRSs by Classification						Study	566	78	84	48	36	1	\$245,137	\$29,887	\$28,755	\$9,335	\$23,327	\$5,073	\$12,455	\$8,332	FY13	\$38,996	\$20,785	
Response Complete	512	Response Complete	75			IRA	130(169)	4(4)	6(6)	1(1)			\$200,118	\$999	\$958	\$0	\$2,998	\$0	\$3,829	\$0	FY14	\$54,456	\$23,286	
High	10	MRSPP-1	0	MRSPP-7	3	Design	19	0	2	3	39	22	\$2,154	\$0	\$0	\$0	\$106	\$314	\$3,139	\$113	FY15	\$53,083	\$29,094	
Medium	31	MRSPP-2	0	MRSPP-8	5	RA-C	90	1	5	1	46	33	\$49,846	\$0	\$2,753	\$0	\$158	\$7,905	\$6,148	\$0	FY16	\$34,436	\$12,302	
Low	49	MRSPP-3	5	Evaluation Pending	25	RA-O	24	0	26	1	54	3	\$16,459	\$0	\$3,711	\$0	\$3,127	\$0	\$2,703	\$0	FY11-Comp. IRP		\$387,144	
Not Evaluated	40	MRSPP-4	6	No Known/Suspected	0	LTM	11	0	32	1	61	29	\$23,274	\$1,343	\$5,569	\$0	\$2,733	\$63	\$2,360	\$28	FY11-Comp. MMRP		\$414,469	
Not Required	44	MRSPP-5	7	No Longer Required	71																			
Total IRP Sites	686	MRSPP-6	5	Total MRSs	127								Total	\$536,988	\$32,229	\$41,746	\$9,335	\$32,449	\$13,355	\$30,634	\$8,473	FY11-Complete		\$801,613
Total Number of IRP Installations with Sites							40																	
Total Number of MMRP Installations with Sites							16																	

BRAC Installations

IRP Sites and MRSs by Classification						Study	43	0	0	0	0	0	\$22,392	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$27	\$0
Response Complete	43	Response Complete	0			IRA	0	0	0	0			\$29,458	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	5	0	0	0	0	0	\$1,221	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$76	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	4	0	0	0	0	0	\$189	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$79	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	1	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$413
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	2	0	6	0	0	0	\$2,721	\$0	\$852	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	0	MRSPP-5	0	No Longer Required	0																			
Total IRP Sites	43	MRSPP-6	0	Total MRSs	0								Total	\$55,981	\$0	\$852	\$0	\$0	\$0	\$0	\$0	FY11-Complete		\$413
Total Number of IRP Installations with Sites							2																	
Total Number of MMRP Installations with Sites							0																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	41	22	1	32	1	0	\$2,312	\$22,396	\$41	\$3,017	\$20	\$460	\$0	\$301	FY13	\$198	\$14,988	
Response Complete	30	Response Complete	12			IRA	2(2)	3(3)	0	0			\$1,147	\$18	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$11,364
High	1	MRSPP-1	0	MRSPP-7	0	Design	15	8	1	2	8	30	\$434	\$496	\$48	\$0	\$66	\$0	\$0	\$0	\$0	FY15	\$188	\$15,421
Medium	2	MRSPP-2	2	MRSPP-8	0	RA-C	27	3	0	10	11	32	\$8,744	\$116,612	\$29	\$25,129	\$2,335	\$10,501	\$777	\$13,771	FY16	\$150	\$15,998	
Low	0	MRSPP-3	0	Evaluation Pending	37	RA-O	2	0	0	0	0	0	\$248	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$9,158
Not Evaluated	1	MRSPP-4	2	No Known/Suspected	1	LTM	5	2	0	0	4	41	\$174	\$29	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$1,303,076
Not Required	9	MRSPP-5	0	No Longer Required	11																			
Total IRP Sites	43	MRSPP-6	1	Total MRSs	54								Total	\$13,959	\$139,551	\$118	\$28,146	\$2,421	\$10,961	\$777	\$14,072	FY11-Complete		\$1,312,234
Total Number of IRP Installations with Sites							32																	
Total Number of MMRP Installations with Sites							40																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Idaho

Active Installations

IRP Sites and MRSs by Classification						Study	86	10	1	11	3	0	\$11,316	\$2,545	\$0	\$1,347	\$0	\$660	\$0	\$278	FY13	\$1,881	\$648	
Response Complete	78	Response Complete	10			IRA	3(3)	0	0	0			\$461	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$265	\$4,073
High	0	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	1	5	\$29	\$0	\$0	\$0	\$1,882	\$0	\$0	\$0	\$0	FY15	\$133	\$146
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	1	0	1	0	0	5	\$316	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$178	\$132
Low	1	MRSPP-3	0	Evaluation Pending	10	RA-O	15	0	4	0	1	0	\$8,984	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$5,441
Not Evaluated	3	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	1	0	4	3	\$1,930	\$0	\$0	\$0	\$0	\$0	\$496	\$0	\$0	FY11-Comp. MMRP		\$8,064
Not Required	7	MRSPP-5	0	No Longer Required	10																			
Total IRP Sites	90	MRSPP-6	1	Total MRSs	21							Total	\$23,036	\$2,545	\$0	\$1,347	\$1,882	\$660	\$496	\$278	FY11-Complete		\$13,505	
Total Number of IRP Installations with Sites							8																	
Total Number of MMRP Installations with Sites							4																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	8	4	0	12	0	0	\$768	\$3,512	\$0	\$194	\$0	\$60	\$0	\$16	FY13	\$0	\$2,093	
Response Complete	8	Response Complete	4			IRA	0	1(1)	0	0			\$0	\$40	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$71
High	0	MRSPP-1	0	MRSPP-7	0	Design	3	1	0	0	0	12	\$38	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$258
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	6	1	0	0	0	12	\$163	\$715	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$4,424
Low	0	MRSPP-3	0	Evaluation Pending	12	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	4	1	0	1	0	11	\$24	\$86	\$0	\$79	\$0	\$48	\$0	\$0	\$0	FY11-Comp. MMRP		\$211,444
Not Required	0	MRSPP-5	0	No Longer Required	4																			
Total IRP Sites	8	MRSPP-6	0	Total MRSs	16							Total	\$993	\$4,353	\$0	\$273	\$0	\$108	\$0	\$16	FY11-Complete		\$211,444	
Total Number of IRP Installations with Sites							4																	
Total Number of MMRP Installations with Sites							16																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Illinois

Active Installations

IRP Sites and MRSs by Classification					Study	436	19	21	23	24	1	\$55,879	\$5,385	\$1,027	\$1,446	\$209	\$1,220	\$144	\$152	FY13	\$4,438	\$9,242	
Response Complete	407	Response Complete	18		IRA	29(34)	3(3)	0	0			\$7,518	\$11	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$5,660	\$3,679	
High	1	MRSPP-1	0	MRSPP-7	0	Design	38	1	20	0	10	7	\$6,867	\$0	\$0	\$24	\$0	\$20	\$113	FY15	\$5,314	\$499	
Medium	12	MRSPP-2	0	MRSPP-8	0	RA-C	43	1	25	0	11	8	\$105,838	\$7	\$0	\$0	\$5,474	\$0	\$1,115	\$0	FY16	\$11,619	\$1,748
Low	28	MRSPP-3	0	Evaluation Pending	25	RA-O	5	0	5	0	25	0	\$45,569	\$725	\$745	\$725	\$6,128	\$0	\$1,292	\$0	FY11-Comp. IRP		\$96,163
Not Evaluated	20	MRSPP-4	0	No Known/Suspected	0	LTM	4	0	11	3	24	3	\$5,532	\$0	\$1,326	\$0	\$501	\$209	\$1,043	\$0	FY11-Comp. MMRP		\$229,690
Not Required	13	MRSPP-5	0	No Longer Required	18																		
Total IRP Sites	481	MRSPP-6	0	Total MRSs	43							Total	\$227,203	\$6,128	\$3,098	\$2,171	\$12,336	\$1,429	\$3,614	\$265	FY11-Complete		\$325,853
Total Number of IRP Installations with Sites					48																		
Total Number of MMRP Installations with Sites					7																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	251	18	91	15	0	0	\$120,363	\$10,644	\$1,262	\$247	\$980	\$830	\$0	\$0	FY13	\$8,878	\$346	
Response Complete	228	Response Complete	18		IRA	40(60)	0	6(9)	1(1)			\$43,804	\$109	\$1,241	\$109	\$1,839	\$0	\$0	\$0	FY14	\$12,177	\$2,851	
High	19	MRSPP-1	0	MRSPP-7	2	Design	12	0	1	0	40	4	\$15,066	\$4,910	\$0	\$0	\$40	\$0	\$403	\$0	FY15	\$10,025	\$1,011
Medium	14	MRSPP-2	1	MRSPP-8	0	RA-C	31	0	8	0	60	13	\$123,289	\$0	\$167	\$0	\$1,934	\$0	\$7,188	\$0	FY16	\$4,779	\$0
Low	42	MRSPP-3	3	Evaluation Pending	2	RA-O	0	0	3	0	26	2	\$3,832	\$500	\$0	\$0	\$0	\$0	\$387	\$0	FY11-Comp. IRP		\$76,928
Not Evaluated	37	MRSPP-4	0	No Known/Suspected	1	LTM	0	0	14	0	39	13	\$7,417	\$1	\$858	\$0	\$171	\$0	\$640	\$0	FY11-Comp. MMRP		\$20,012
Not Required	2	MRSPP-5	4	No Longer Required	18																		
Total IRP Sites	342	MRSPP-6	2	Total MRSs	33							Total	\$313,771	\$16,164	\$3,528	\$356	\$4,964	\$830	\$8,618	\$0	FY11-Complete		\$96,940
Total Number of IRP Installations with Sites					8																		
Total Number of MMRP Installations with Sites					4																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	79	11	13	3	2	0	\$42,042	\$2,413	\$1,291	\$1	\$1,699	\$54	\$1,955	\$21	FY13	\$1,690	\$21	
Response Complete	74	Response Complete	11		IRA	9(9)	3(3)	0	0			\$554	\$3	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,204	\$21	
High	8	MRSPP-1	0	MRSPP-7	0	Design	60	0	2	1	7	2	\$6,011	\$126	\$252	\$0	\$494	\$0	\$56	\$0	FY15	\$1,377	\$1,249
Medium	7	MRSPP-2	0	MRSPP-8	0	RA-C	59	2	5	1	12	2	\$18,046	\$6,457	\$495	\$20	\$496	\$0	\$475	\$0	FY16	\$278	\$854
Low	1	MRSPP-3	0	Evaluation Pending	3	RA-O	0	0	0	0	5	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$35,969
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	52	10	1	0	9	4	\$2,399	\$34	\$121	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$38,405
Not Required	4	MRSPP-5	0	No Longer Required	10																		
Total IRP Sites	94	MRSPP-6	0	Total MRSs	14							Total	\$69,052	\$9,033	\$2,159	\$21	\$2,689	\$54	\$2,486	\$21	FY11-Complete		\$74,374
Total Number of IRP Installations with Sites					54																		
Total Number of MMRP Installations with Sites					14																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Indiana

Active Installations

IRP Sites and MRSs by Classification					Study	291	7	12	7	1	1	\$62,207	\$1,464	\$2,017	\$318	\$1,720	\$449	\$765	\$0	FY13	\$6,647	\$103	
Response Complete	277	Response Complete	7		IRA	29(44)	0	1(1)	0			\$36,846	\$0	\$648	\$0	\$662	\$514	\$367	\$494	FY14	\$1,936	\$2,211	
High	2	MRSPP-1	0	MRSPP-7	0	Design	26	1	1	0	5	4	\$3,980	\$0	\$0	\$68	\$0	\$37	\$0	FY15	\$2,671	\$53	
Medium	10	MRSPP-2	0	MRSPP-8	1	RA-C	31	2	1	0	8	4	\$35,685	\$0	\$110	\$0	\$812	\$0	\$1,429	\$0	FY16	\$2,253	\$54
Low	8	MRSPP-3	0	Evaluation Pending	11	RA-O	14	0	3	0	5	0	\$692	\$0	\$176	\$0	\$1,022	\$0	\$0	\$0	FY11-Comp. IRP		\$46,099
Not Evaluated	2	MRSPP-4	0	No Known/Suspected	0	LTM	7	0	9	0	18	1	\$1,446	\$0	\$68	\$0	\$745	\$0	\$984	\$0	FY11-Comp. MMRP		\$7,135
Not Required	5	MRSPP-5	0	No Longer Required	3																		
Total IRP Sites	304	MRSPP-6	0	Total MRSs	15							Total	\$140,856	\$1,464	\$3,019	\$318	\$5,029	\$963	\$3,582	\$494	FY11-Complete		\$53,234
Total Number of IRP Installations with Sites					25																		
Total Number of MMRP Installations with Sites					3																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	147	21	2	1	0	0	\$34,708	\$508	\$176	\$0	\$0	\$0	\$0	\$0	FY13	\$516	\$6	
Response Complete	138	Response Complete	21		IRA	13(13)	0	1(1)	0			\$6,295	\$0	\$0	\$0	\$32	\$0	\$0	\$0	FY14	\$357	\$6	
High	0	MRSPP-1	0	MRSPP-7	0	Design	15	0	0	0	0	0	\$3,277	\$1,690	\$0	\$0	\$0	\$0	\$0	FY15	\$1,259	\$6	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	21	5	0	0	0	0	\$16,044	\$3,166	\$0	\$0	\$0	\$0	\$0	FY16	\$163	\$12	
Low	1	MRSPP-3	0	Evaluation Pending	1	RA-O	2	1	8	0	0	0	\$4,222	\$0	\$350	\$0	\$317	\$0	\$133	\$0	FY11-Comp. IRP		\$6,021
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	15	2	0	0	\$3,918	\$9	\$204	\$6	\$328	\$12	\$180	\$6	FY11-Comp. MMRP		\$216
Not Required	9	MRSPP-5	0	No Longer Required	21																		
Total IRP Sites	149	MRSPP-6	0	Total MRSs	22							Total	\$68,464	\$5,373	\$730	\$6	\$677	\$12	\$313	\$6	FY11-Complete		\$6,237
Total Number of IRP Installations with Sites					6																		
Total Number of MMRP Installations with Sites					3																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	34	2	2	1	1	0	\$9,058	\$405	\$1,779	\$0	\$409	\$297	\$597	\$798	FY13	\$500	\$1,118	
Response Complete	34	Response Complete	2		IRA	1(1)	1(1)	0	0			\$2,980	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$162	\$853	
High	1	MRSPP-1	0	MRSPP-7	0	Design	20	0	1	1	0	0	\$644	\$65	\$0	\$0	\$0	\$0	\$0	FY15	\$543	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	24	0	0	1	1	0	\$5,313	\$57	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	1	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$9,724	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	13	2	1	0	2	1	\$668	\$13	\$57	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$23,224
Not Required	1	MRSPP-5	0	No Longer Required	2																		
Total IRP Sites	37	MRSPP-6	0	Total MRSs	3							Total	\$18,663	\$540	\$1,836	\$0	\$409	\$297	\$597	\$798	FY11-Complete		\$32,948
Total Number of IRP Installations with Sites					17																		
Total Number of MMRP Installations with Sites					3																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Iowa

Active Installations

IRP Sites and MRSs by Classification					Study	187	0	3	19	0	0	\$30,703	\$3,564	\$0	\$284	\$978	\$638	\$0	\$0	FY13	\$463	\$5,743	
Response Complete	174	Response Complete	0		IRA	12(15)	0	0	0			\$11,022	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$42	\$2,220	
High	0	MRSPP-1	0	MRSPP-7	0	Design	31	0	0	2	8	\$11,203	\$0	\$0	\$0	\$0	\$0	\$164	\$149	FY15	\$0	\$0	
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	32	0	2	0	2	\$46,169	\$0	\$0	\$0	\$501	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	2	Evaluation Pending	11	RA-O	2	0	12	0	1	\$4,566	\$0	\$1,978	\$0	\$25	\$0	\$534	\$0	FY11-Comp. IRP		\$16,910	
Not Evaluated	3	MRSPP-4	0	No Known/Suspected	4	LTM	0	0	1	0	0	\$3,874	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$11,599	
Not Required	11	MRSPP-5	1	No Longer Required	0																		
Total IRP Sites	190	MRSPP-6	1	Total MRSs	19							Total	\$107,537	\$3,564	\$1,978	\$284	\$1,504	\$638	\$698	\$149	FY11-Complete		\$28,509
Total Number of IRP Installations with Sites										27													
Total Number of MMRP Installations with Sites										2													

BRAC Installations

IRP Sites and MRSs by Classification					Study	8	0	0	0	0	0	\$1,488	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
Response Complete	8	Response Complete	0		IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	4	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	7	0	0	0	0	\$5,245	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	0	0	0	\$46	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	0	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	8	MRSPP-6	0	Total MRSs	0							Total	\$6,779	\$0	FY11-Complete		\$0						
Total Number of IRP Installations with Sites										1													
Total Number of MMRP Installations with Sites										0													

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	13	5	0	3	0	0	\$1,912	\$1,022	\$35	\$96	\$0	\$0	\$0	\$0	FY13	\$0	\$0	
Response Complete	13	Response Complete	3		IRA	2(2)	0	0	0			\$1,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	8	0	0	0	4	\$118	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	12	1	0	0	4	\$3,007	\$7	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	5	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$466	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	3	1	0	0	1	\$11	\$1	\$5	\$0	\$20	\$0	\$20	\$0	FY11-Comp. MMRP		\$5,795	
Not Required	0	MRSPP-5	0	No Longer Required	3																		
Total IRP Sites	13	MRSPP-6	0	Total MRSs	8							Total	\$6,548	\$1,030	\$40	\$96	\$20	\$0	\$20	\$0	FY11-Complete		\$6,261
Total Number of IRP Installations with Sites										8													
Total Number of MMRP Installations with Sites										6													

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)	FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)												
	IRP	MMRP	IRP	MMRP	IRP	MMRP		IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP										
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP												
Johnston Atoll																										
Active Installations																										
IRP Sites and MRSs by Classification																										
Response Complete	10	Response Complete	0				IRA	2(3)	0	0	0	0	0	\$1,309	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$998	\$0	
High	0	MRSPP-1	0	MRSPP-7	0		Design	3	0	0	0	0	0	\$4,103	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0		RA-C	2	0	0	0	0	0	\$20,659	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0		RA-O	1	0	0	0	0	0	\$1,492	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$1,831		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0		LTM	4	0	4	0	0	0	\$4,903	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$0		
Not Required	0	MRSPP-5	0	No Longer Required	0																					
Total IRP Sites	10	MRSPP-6	0	Total MRSs	0									Total	\$43,018	\$0	FY11-Complete	\$1,831								
Total Number of IRP Installations with Sites																										
2																										
Total Number of MMRP Installations with Sites																										
0																										

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Kansas

Active Installations

IRP Sites and MRSs by Classification				Study	391	6	16	11	9	0	\$123,902	\$14,704	\$2,382	\$2,164	\$351	\$709	\$105	\$149	FY13	\$11,753	\$1,289		
Response Complete	385	Response Complete	5	IRA	37(44)	0	4(4)	1(1)			\$15,335	\$0	\$762	\$0	\$617	\$2,203	\$528	\$0	FY14	\$2,157	\$815		
High	1	MRSPP-1	0	MRSPP-7	0	Design	49	0	2	0	1	7	\$7,567	\$0	\$0	\$0	\$36	\$115	\$0	FY15	\$2,228	\$70	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	74	0	3	0	1	8	\$106,157	\$0	\$0	\$50	\$1,145	\$4,679	\$0	FY16	\$2,041	\$63	
Low	12	MRSPP-3	1	Evaluation Pending	9	RA-O	0	0	5	0	6	0	\$11,234	\$0	\$91	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$33,406	
Not Evaluated	12	MRSPP-4	2	No Known/Suspected	0	LTM	27	0	27	0	15	6	\$17,781	\$0	\$3,465	\$0	\$1,046	\$0	\$878	\$0	FY11-Comp. MMRP		\$8,383
Not Required	5	MRSPP-5	0	No Longer Required	5																		
Total IRP Sites	416	MRSPP-6	0	Total MRSs	17							Total	\$281,976	\$14,704	\$6,700	\$2,164	\$2,064	\$4,093	\$6,365	\$149	FY11-Complete		\$41,789
Total Number of IRP Installations with Sites																38							
Total Number of MMRP Installations with Sites																5							

BRAC Installations

IRP Sites and MRSs by Classification				Study	14	0	2	1	0	0	\$784	\$178	\$117	\$0	\$0	\$0	\$0	\$0	FY13	\$1,134	\$0		
Response Complete	3	Response Complete	0	IRA	1(2)	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$534	\$0		
High	3	MRSPP-1	0	MRSPP-7	0	Design	6	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$1,102	\$0		
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	12	0	2	0	2	0	\$6,143	\$0	\$996	\$0	\$339	\$67	\$0	FY16	\$336	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	10	0	0	0	\$1,254	\$0	\$635	\$0	\$611	\$0	\$1,892	\$0	FY11-Comp. IRP		\$6,015
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	3	0	0	0	0	0	\$1,052	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	9	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	16	MRSPP-6	1	Total MRSs	1							Total	\$9,233	\$178	\$1,748	\$0	\$950	\$0	\$1,959	\$0	FY11-Complete		\$6,015
Total Number of IRP Installations with Sites																1							
Total Number of MMRP Installations with Sites																1							

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	50	23	19	31	1	0	\$44,752	\$7,233	\$937	\$287	\$5,474	\$2,542	\$689	\$8	FY13	\$6,104	\$457		
Response Complete	44	Response Complete	22	IRA	8(8)	0	0	0			\$5,363	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$7,499	\$2,411		
High	10	MRSPP-1	0	MRSPP-7	3	Design	17	0	1	0	18	29	\$3,306	\$0	\$70	\$0	\$64	\$0	\$510	\$0	FY15	\$8,983	\$0
Medium	6	MRSPP-2	0	MRSPP-8	1	RA-C	28	4	5	0	19	30	\$28,206	\$28	\$2,976	\$0	\$321	\$0	\$97	\$0	FY16	\$11,917	\$0
Low	5	MRSPP-3	0	Evaluation Pending	28	RA-O	0	0	2	0	15	0	\$1,842	\$0	\$1,842	\$0	\$886	\$0	\$478	\$0	FY11-Comp. IRP		\$142,016
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	25	7	1	0	15	15	\$863	\$32	\$119	\$0	\$168	\$0	\$188	\$0	FY11-Comp. MMRP		\$100,213
Not Required	5	MRSPP-5	0	No Longer Required	21																		
Total IRP Sites	70	MRSPP-6	0	Total MRSs	54							Total	\$84,332	\$7,293	\$5,944	\$287	\$6,913	\$2,542	\$1,962	\$8	FY11-Complete		\$242,229
Total Number of IRP Installations with Sites																41							
Total Number of MMRP Installations with Sites																47							

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Kentucky

Active Installations

IRP Sites and MRSs by Classification				Study	280	10	2	9	0	0	\$56,955	\$2,711	\$876	\$1,365	\$0	\$294	\$0	\$56	FY13	\$611	\$57
Response Complete	271	Response Complete	10	IRA	17(22)	0	0	0			\$8,239	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$373	\$514
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	2	\$1,870	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$375	\$53
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	1	2	\$21,411	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$434	\$4,133
Low	0	MRSPP-3	0	Evaluation Pending	3	0	8	0	0	\$1,842	\$0	\$191	\$0	\$179	\$0	\$281	\$0	\$0	FY11-Comp. IRP		\$6,555
Not Evaluated	3	MRSPP-4	1	No Known/Suspected	0	0	0	0	1	\$6,258	\$0	\$534	\$0	\$178	\$0	\$107	\$0	\$0	FY11-Comp. MMRP		\$5,834
Not Required	8	MRSPP-5	5	No Longer Required	10														FY11-Complete		\$12,389
Total IRP Sites	282	MRSPP-6	0	Total MRSs	19					Total	\$96,575	\$2,711	\$1,601	\$1,365	\$357	\$294	\$388	\$56			
Total Number of IRP Installations with Sites																					
Total Number of MMRP Installations with Sites																					

BRAC Installations

IRP Sites and MRSs by Classification				Study	73	0	0	0	0	0	\$12,259	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$112	\$0
Response Complete	70	Response Complete	0	IRA	22(28)	0	0	0			\$9,293	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$109	\$0
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	0	\$1,344	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$116	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	0	0	\$20,256	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$117	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	0	0	0	0	\$187	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$3,771
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	0	0	0	0	\$4,252	\$0	\$49	\$0	\$88	\$0	\$157	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	3	MRSPP-5	0	No Longer Required	0														FY11-Complete		\$3,771
Total IRP Sites	73	MRSPP-6	0	Total MRSs	0					Total	\$47,591	\$0	\$49	\$0	\$88	\$0	\$157	\$0			
Total Number of IRP Installations with Sites																					
Total Number of MMRP Installations with Sites																					

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	8	0	4	2	0	0	\$6,400	\$432	\$479	\$0	\$970	\$584	\$925	\$0	FY13	\$9,224	\$0
Response Complete	7	Response Complete	0	IRA	1(1)	0	0	0			\$855	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,103	\$0
High	3	MRSPP-1	0	MRSPP-7	0	0	0	4	2	\$63	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$7,154	\$0
Medium	0	MRSPP-2	1	MRSPP-8	0	0	1	0	4	\$3,094	\$0	\$336	\$0	\$284	\$0	\$2,572	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	1	0	0	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$47,838
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	0	0	0	4	\$230	\$0	\$60	\$0	\$10	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$24,497
Not Required	1	MRSPP-5	0	No Longer Required	0														FY11-Complete		\$72,335
Total IRP Sites	12	MRSPP-6	0	Total MRSs	2					Total	\$10,642	\$432	\$875	\$0	\$1,264	\$584	\$3,497	\$0			
Total Number of IRP Installations with Sites																					
Total Number of MMRP Installations with Sites																					

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Louisiana

Active Installations

IRP Sites and MRSs by Classification					Study	171	27	18	16	33	0	\$39,555	\$10,328	\$794	\$1,176	\$359	\$2,804	\$442	\$1,090	FY13	\$2,198	\$1,791	
Response Complete	161	Response Complete	21		IRA	18(24)	0	7(7)	0			\$49,838	\$107	\$327	\$107	\$313	\$53	\$0	\$0	FY14	\$3,038	\$1,092	
High	0	MRSPP-1	0	MRSPP-7	0	Design	20	0	1	0	13	\$1,148	\$0	\$0	\$0	\$903	\$120	\$0	\$737	FY15	\$13,010	\$269	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	22	0	1	0	14	\$19,013	\$0	\$0	\$0	\$0	\$0	\$6,206	\$9,986	FY16	\$1,805	\$257	
Low	6	MRSPP-3	0	Evaluation Pending	19	RA-O	10	0	6	0	12	\$6,171	\$0	\$47	\$0	\$144	\$0	\$638	\$0	FY11-Comp. IRP		\$37,247	
Not Evaluated	48	MRSPP-4	0	No Known/Suspected	0	LTM	22	0	5	0	14	\$9,815	\$0	\$570	\$0	\$276	\$5	\$1,137	\$3	FY11-Comp. MMRP		\$20,299	
Not Required	7	MRSPP-5	3	No Longer Required	21																		
Total IRP Sites	222	MRSPP-6	0	Total MRSs	43							Total	\$125,540	\$10,435	\$1,738	\$1,283	\$1,995	\$2,982	\$8,423	\$11,816	FY11-Complete		\$57,546
Total Number of IRP Installations with Sites										26													
Total Number of MMRP Installations with Sites										5													

BRAC Installations

IRP Sites and MRSs by Classification					Study	56	7	0	1	0	0	\$12,687	\$498	\$0	\$156	\$0	\$0	\$0	\$0	FY13	\$34	\$0	
Response Complete	55	Response Complete	5		IRA	18(20)	0	0	0			\$3,859	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$35	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	2	0	0	0	0	\$3,303	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$35	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	2	2	0	0	0	\$12,351	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$52	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	3	RA-O	0	0	1	2	0	\$2,881	\$0	\$1,097	\$0	\$449	\$0	\$279	\$0	FY11-Comp. IRP		\$3,408	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	39	0	1	\$3,786	\$0	\$1,130	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	1	MRSPP-5	0	No Longer Required	5							Total	\$38,867	\$498	\$2,227	\$156	\$449	\$0	\$279	\$0	FY11-Complete		\$3,408
Total IRP Sites	56	MRSPP-6	0	Total MRSs	8																		
Total Number of IRP Installations with Sites										2													
Total Number of MMRP Installations with Sites										1													

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	20	6	0	10	1	0	\$1,505	\$4,413	\$0	\$322	\$0	\$335	\$0	\$283	FY13	\$0	\$0	
Response Complete	20	Response Complete	6		IRA	1(1)	1(1)	0	1(1)			\$1,109	\$50	\$0	\$50	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	16	0	0	0	10	\$2,575	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	18	0	1	1	0	\$6,829	\$7,411	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	10	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$6,938	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	8	0	0	0	7	\$17	\$0	\$17	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$112,786	
Not Required	1	MRSPP-5	0	No Longer Required	6							Total	\$12,035	\$11,874	\$17	\$372	\$0	\$335	\$0	\$283	FY11-Complete		\$119,724
Total IRP Sites	21	MRSPP-6	0	Total MRSs	16																		
Total Number of IRP Installations with Sites										11													
Total Number of MMRP Installations with Sites										16													

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Maine

Active Installations

IRP Sites and MRSs by Classification						Study	81	2	10	16	6	0	\$41,007	\$1,438	\$1,137	\$752	\$1,716	\$808	\$1,442	\$0	FY13	\$4,924	\$2,025	
Response Complete	76	Response Complete	1			IRA	13(18)	0	3(3)	0			\$42,341	\$0	\$1,735	\$0	\$547	\$0	\$1,038	\$0	FY14	\$8,381	\$0	
High	9	MRSPP-1	0	MRSPP-7	0	Design	10	0	1	0	3	4	\$2,869	\$0	\$0	\$0	\$142	\$0	\$0	\$0	FY15	\$5,297	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	16	0	2	0	5	4	\$39,315	\$0	\$155	\$0	\$1,703	\$0	\$2,038	\$0	FY16	\$8,559	\$13	
Low	1	MRSPP-3	0	Evaluation Pending	17	RA-O	3	0	1	0	6	0	\$14,235	\$0	\$130	\$0	\$0	\$0	\$616	\$0	FY11-Comp. IRP		\$52,841	
Not Evaluated	8	MRSPP-4	0	No Known/Suspected	0	LTM	3	0	0	0	10	0	\$1,664	\$0	\$0	\$0	\$0	\$0	\$61	\$0	FY11-Comp. MMRP		\$6,553	
Not Required	3	MRSPP-5	0	No Longer Required	1																			
Total IRP Sites	97	MRSPP-6	0	Total MRSs	18								Total	\$141,431	\$1,438	\$3,157	\$752	\$4,108	\$808	\$5,195	\$0	FY11-Complete		\$59,394
Total Number of IRP Installations with Sites							10																	
Total Number of MMRP Installations with Sites							3																	

BRAC Installations

IRP Sites and MRSs by Classification						Study	74	9	0	2	0	0	\$22,447	\$3,895	\$0	\$765	\$164	\$0	\$0	\$0	FY13	\$324	\$0	
Response Complete	53	Response Complete	8			IRA	33(37)	0	0	0			\$9,758	\$0	\$2,131	\$0	\$0	\$0	\$0	\$0	FY14	\$1,410	\$3,940	
High	0	MRSPP-1	0	MRSPP-7	0	Design	15	0	1	1	0	1	\$3,727	\$0	\$0	\$0	\$105	\$0	\$0	\$0	FY15	\$323	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	1	RA-C	17	1	1	0	1	2	\$72,225	\$0	\$0	\$0	\$0	\$810	\$0	\$0	FY16	\$2,667	\$0	
Low	1	MRSPP-3	0	Evaluation Pending	0	RA-O	11	0	18	0	1	0	\$52,155	\$161	\$1,246	\$0	\$1,280	\$0	\$4,111	\$0	FY11-Comp. IRP		\$55,135	
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	0	LTM	2	0	11	0	0	0	\$4,482	\$0	\$0	\$0	\$0	\$0	\$2,260	\$0	FY11-Comp. MMRP		\$7,660	
Not Required	20	MRSPP-5	0	No Longer Required	8								Total	\$164,794	\$4,056	\$3,377	\$765	\$1,549	\$810	\$6,371	\$0	FY11-Complete		\$62,795
Total IRP Sites	74	MRSPP-6	1	Total MRSs	11																			
Total Number of IRP Installations with Sites							2																	
Total Number of MMRP Installations with Sites							2																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	55	21	9	13	4	0	\$16,273	\$2,306	\$1,195	\$198	\$1,842	\$427	\$1,294	\$0	FY13	\$2,346	\$0	
Response Complete	48	Response Complete	21			IRA	1(1)	1(1)	0	0			\$0	\$102	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,398	\$0	
High	6	MRSPP-1	0	MRSPP-7	0	Design	35	0	1	1	12	9	\$2,204	\$25	\$21	\$0	\$239	\$0	\$66	\$0	FY15	\$2,804	\$0	
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	38	0	1	0	12	10	\$5,648	\$0	\$4	\$0	\$106	\$0	\$8	\$0	FY16	\$2,112	\$0	
Low	2	MRSPP-3	1	Evaluation Pending	11	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$21,725	
Not Evaluated	2	MRSPP-4	0	No Known/Suspected	0	LTM	8	0	2	0	4	6	\$392	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$49,579	
Not Required	8	MRSPP-5	1	No Longer Required	21								Total	\$24,517	\$2,433	\$1,220	\$198	\$2,187	\$427	\$1,368	\$0	FY11-Complete		\$71,304
Total IRP Sites	68	MRSPP-6	0	Total MRSs	34																			
Total Number of IRP Installations with Sites							42																	
Total Number of MMRP Installations with Sites							33																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)					
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP			
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP						
Marshall Islands																				
Active Installations																				
IRP Sites and MRSs by Classification																				
Response Complete	0	Response Complete	1							\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0					\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0					\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0					\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0					\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Required	0	MRSPP-5	0	No Longer Required	1					\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Total IRP Sites	0	MRSPP-6	0	Total MRSs	1					Total	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Complete		\$0
Total Number of IRP Installations with Sites																				
0																				
Total Number of MMRP Installations with Sites																				
1																				

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Maryland

Active Installations

IRP Sites and MRSs by Classification				Study	645	40	110	58	31	0	\$369,631	\$31,906	\$13,075	\$9,837	\$7,905	\$4,368	\$12,996	\$5,722	FY13	\$26,584	\$7,935		
Response Complete	573	Response Complete	33	IRA	148(206)	2(2)	7(7)	5(5)			\$180,282	\$3,883	\$1,315	\$1,117	\$2,030	\$0	\$4	\$2,143	FY14	\$23,666	\$11,493		
High	30	MRSPP-1	0	MRSPP-7	1	Design	116	0	80	2	28	40	\$29,224	\$0	\$624	\$0	\$715	\$0	\$926	\$24	FY15	\$14,013	\$21,615
Medium	78	MRSPP-2	10	MRSPP-8	7	RA-C	121	0	88	4	36	55	\$336,927	\$2,395	\$8,361	\$0	\$11,905	\$229	\$13,404	\$0	FY16	\$17,221	\$23,491
Low	24	MRSPP-3	6	Evaluation Pending	22	RA-O	15	0	63	1	18	0	\$52,309	\$0	\$10,299	\$0	\$35,301	\$0	\$9,948	\$0	FY11-Comp. IRP		\$328,371
Not Evaluated	37	MRSPP-4	5	No Known/Suspected	4	LTM	22	0	52	2	72	37	\$20,926	\$334	\$1,935	\$0	\$1,739	\$4	\$4,755	\$70	FY11-Comp. MMRP		\$239,534
Not Required	44	MRSPP-5	11	No Longer Required	29																		
Total IRP Sites	786	MRSPP-6	3	Total MRSs	98							Total	\$989,299	\$38,518	\$35,609	\$10,954	\$59,595	\$4,601	\$42,033	\$7,959	FY11-Complete		\$567,905
Total Number of IRP Installations with Sites																							
Total Number of MMRP Installations with Sites																							

BRAC Installations

IRP Sites and MRSs by Classification				Study	68	9	1	0	0	0	\$31,848	\$66	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$371	\$260	
Response Complete	62	Response Complete	9	IRA	4(4)	0	0	0			\$5,274	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$409	\$84	
High	1	MRSPP-1	0	MRSPP-7	0	Design	23	1	0	0	0	0	\$5,806	\$1,475	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$200	\$84
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	26	2	0	0	0	0	\$36,795	\$8,272	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$242	\$115
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	1	0	5	0	0	0	\$6,450	\$0	\$389	\$0	\$220	\$0	\$142	\$0	FY11-Comp. IRP		\$3,151
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	5	1	7	4	0	0	\$2,553	\$2,851	\$197	\$188	\$269	\$1,446	\$370	\$138	FY11-Comp. MMRP		\$2,471
Not Required	6	MRSPP-5	0	No Longer Required	9																		
Total IRP Sites	69	MRSPP-6	0	Total MRSs	9							Total	\$88,726	\$12,664	\$586	\$188	\$489	\$1,446	\$512	\$138	FY11-Complete		\$5,622
Total Number of IRP Installations with Sites																							
Total Number of MMRP Installations with Sites																							

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	43	8	1	4	0	1	\$4,250	\$1,915	\$56	\$5	\$300	\$0	\$39	\$0	FY13	\$1,990	\$0		
Response Complete	40	Response Complete	8	IRA	1(1)	1(1)	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,226	\$0	
High	2	MRSPP-1	0	MRSPP-7	0	Design	29	0	0	0	1	4	\$850	\$0	\$0	\$0	\$0	\$0	\$219	\$0	FY15	\$1,202	\$0
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	27	0	0	0	2	5	\$6,152	\$0	\$0	\$0	\$0	\$0	\$145	\$0	FY16	\$689	\$0
Low	1	MRSPP-3	0	Evaluation Pending	5	RA-O	2	0	2	0	2	0	\$999	\$0	\$202	\$0	\$659	\$0	\$75	\$0	FY11-Comp. IRP		\$7,918
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	16	7	2	1	2	3	\$421	\$130	\$0	\$1	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$59,284
Not Required	0	MRSPP-5	0	No Longer Required	8																		
Total IRP Sites	44	MRSPP-6	0	Total MRSs	13							Total	\$12,672	\$2,045	\$258	\$6	\$959	\$0	\$478	\$0	FY11-Complete		\$67,202
Total Number of IRP Installations with Sites																							
Total Number of MMRP Installations with Sites																							

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Massachusetts

Active Installations

IRP Sites and MRSs by Classification					Study	254	17	1	7	6	0	\$163,612	\$2,259	\$0	\$322	\$162	\$829	\$85	\$409	FY13	\$19,784	\$1,242	
Response Complete	221	Response Complete	17		IRA	65(127)	0	0	0			\$179,981	\$0	\$750	\$0	\$0	\$0	\$0	\$0	FY14	\$16,066	\$1,849	
High	2	MRSPP-1	0	MRSPP-7	0	Design	48	0	1	0	0	\$39,935	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$16,151	\$27	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	86	0	3	0	2	\$241,030	\$0	\$1,535	\$0	\$2,638	\$0	\$2,409	\$0	FY16	\$7,044	\$24	
Low	1	MRSPP-3	0	Evaluation Pending	7	RA-O	10	0	30	0	2	\$228,409	\$0	\$50,401	\$0	\$27,884	\$0	\$18,323	\$0	FY11-Comp. IRP		\$200,947	
Not Evaluated	6	MRSPP-4	0	No Known/Suspected	0	LTM	4	0	5	0	13	\$29,903	\$0	\$60	\$0	\$571	\$0	\$1,230	\$0	FY11-Comp. MMRP		\$6,453	
Not Required	30	MRSPP-5	0	No Longer Required	17																		
Total IRP Sites	261	MRSPP-6	0	Total MRSs	24							Total	\$882,870	\$2,259	\$52,746	\$322	\$31,255	\$829	\$22,047	\$409	FY11-Complete		\$207,400
Total Number of IRP Installations with Sites					21																		
Total Number of MMRP Installations with Sites					4																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	216	2	5	2	0	0	\$65,874	\$1,486	\$2,709	\$529	\$706	\$109	\$0	\$0	FY13	\$6,678	\$297	
Response Complete	209	Response Complete	0		IRA	39(46)	1(1)	1(1)	0			\$5,571	\$0	\$560	\$0	\$587	\$0	\$604	\$0	FY14	\$2,519	\$41	
High	3	MRSPP-1	0	MRSPP-7	0	Design	55	0	0	4	0	\$12,342	\$0	\$0	\$0	\$647	\$0	\$0	\$0	FY15	\$2,473	\$96	
Medium	3	MRSPP-2	0	MRSPP-8	0	RA-C	87	0	1	0	4	\$201,088	\$2,999	\$3,513	\$0	\$0	\$0	\$1,137	\$0	FY16	\$2,376	\$41	
Low	1	MRSPP-3	0	Evaluation Pending	4	RA-O	13	0	4	0	3	\$3,154	\$3,034	\$352	\$0	\$270	\$0	\$472	\$0	FY11-Comp. IRP		\$47,959	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	16	0	10	0	5	\$28,817	\$0	\$273	\$0	\$1,338	\$0	\$1,028	\$39	FY11-Comp. MMRP		\$3,056	
Not Required	4	MRSPP-5	0	No Longer Required	0							Total	\$316,846	\$7,519	\$7,407	\$529	\$3,548	\$109	\$3,241	\$39	FY11-Complete		\$51,015
Total IRP Sites	221	MRSPP-6	0	Total MRSs	4																		
Total Number of IRP Installations with Sites					15																		
Total Number of MMRP Installations with Sites					2																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	110	39	2	23	0	0	\$12,036	\$16,341	\$224	\$5,562	\$346	\$442	\$179	\$258	FY13	\$1,303	\$475	
Response Complete	102	Response Complete	38		IRA	6(6)	3(3)	0	0			\$2,063	\$2,221	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,693	\$475	
High	3	MRSPP-1	0	MRSPP-7	0	Design	82	1	1	0	1	\$4,638	\$0	\$9	\$0	\$6	\$0	\$121	\$40	FY15	\$1,884	\$119	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	80	2	2	0	2	\$32,736	\$333	\$260	\$0	\$308	\$0	\$475	\$0	FY16	\$806	\$59	
Low	0	MRSPP-3	0	Evaluation Pending	21	RA-O	0	0	1	0	0	\$293	\$0	\$196	\$0	\$205	\$0	\$43	\$0	FY11-Comp. IRP		\$30,426	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	3	1	1	2	3	\$397	\$283	\$0	\$11	\$0	\$17	\$0	\$37	FY11-Comp. MMRP		\$102,144	
Not Required	6	MRSPP-5	1	No Longer Required	37							Total	\$52,163	\$19,178	\$689	\$5,573	\$865	\$459	\$818	\$335	FY11-Complete		\$132,570
Total IRP Sites	112	MRSPP-6	2	Total MRSs	62																		
Total Number of IRP Installations with Sites					62																		
Total Number of MMRP Installations with Sites					60																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Michigan

Active Installations

IRP Sites and MRSs by Classification				Study	187	15	0	21	12	3	\$10,193	\$9,114	\$0	\$786	\$0	\$4,036	\$546	\$468	FY13	\$760	\$5,814
Response Complete	176	Response Complete	3	IRA	5(10)	0	0	4(4)			\$3,710	\$4,843	\$0	\$98	\$0	\$0	\$0	\$0	FY14	\$2,082	\$1,576
High	0	MRSPP-1	0	MRSPP-7	0	0	0	3	10		\$4,400	\$0	\$0	\$0	\$448	\$0	\$1,228	\$0	FY15	\$514	\$211
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	4	8		\$10,026	\$0	\$30	\$0	\$0	\$0	\$1,819	\$0	FY16	\$435	\$297
Low	0	MRSPP-3	0	Evaluation Pending	36	0	5	0	2	0	\$1,869	\$0	\$396	\$0	\$149	\$0	\$164	\$0	FY11-Comp. IRP		\$13,561
Not Evaluated	12	MRSPP-4	0	No Known/Suspected	0	0	8	0	11	3	\$880	\$0	\$43	\$0	\$250	\$0	\$434	\$0	FY11-Comp. MMRP		\$15,510
Not Required	11	MRSPP-5	0	No Longer Required	3														FY11-Complete		\$29,071
Total IRP Sites	199	MRSPP-6	0	Total MRSs	39					Total	\$31,078	\$13,957	\$469	\$884	\$847	\$4,036	\$4,191	\$468			
Total Number of IRP Installations with Sites																25					
Total Number of MMRP Installations with Sites																4					

BRAC Installations

IRP Sites and MRSs by Classification				Study	123	17	5	5	0	0	\$32,510	\$173	\$388	\$0	\$88	\$164	\$0	\$0	FY13	\$0	\$0
Response Complete	99	Response Complete	16	IRA	35(52)	0	4(4)	0			\$15,336	\$0	\$2,240	\$0	\$49	\$0	\$0	\$0	FY14	\$33	\$0
High	0	MRSPP-1	0	MRSPP-7	0	0	0	2	0		\$13,796	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$949	\$0
Medium	3	MRSPP-2	0	MRSPP-8	0	0	0	2	0		\$37,064	\$0	\$0	\$0	\$104	\$0	\$0	\$0	FY16	\$2,043	\$0
Low	1	MRSPP-3	0	Evaluation Pending	6	0	24	0	5	0	\$41,196	\$0	\$6,868	\$0	\$18	\$0	\$0	\$0	FY11-Comp. IRP		\$33,248
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	0	16	2	24	0	\$3,248	\$0	\$1,103	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$164
Not Required	24	MRSPP-5	0	No Longer Required	16														FY11-Complete		\$33,412
Total IRP Sites	128	MRSPP-6	0	Total MRSs	22					Total	\$143,150	\$173	\$10,599	\$0	\$259	\$164	\$0	\$0			
Total Number of IRP Installations with Sites																4					
Total Number of MMRP Installations with Sites																3					

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	76	22	10	8	2	0	\$38,638	\$1,627	\$1,216	\$296	\$2,391	\$126	\$194	\$42	FY13	\$1,609	\$0
Response Complete	72	Response Complete	21	IRA	3(3)	0	0	0			\$1,069	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,689	\$302
High	3	MRSPP-1	0	MRSPP-7	0	0	2	0	4	8	\$6,340	\$0	\$0	\$0	\$50	\$0	\$454	\$0	FY15	\$2,969	\$0
Medium	4	MRSPP-2	0	MRSPP-8	0	0	2	0	7	8	\$16,067	\$0	\$9	\$0	\$83	\$0	\$14	\$0	FY16	\$1,778	\$0
Low	2	MRSPP-3	1	Evaluation Pending	7	0	4	0	3	0	\$2,611	\$0	\$353	\$0	\$1,077	\$0	\$658	\$0	FY11-Comp. IRP		\$41,814
Not Evaluated	1	MRSPP-4	1	No Known/Suspected	0	0	2	0	6	8	\$1,836	\$72	\$63	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$59,557
Not Required	6	MRSPP-5	0	No Longer Required	21														FY11-Complete		\$101,371
Total IRP Sites	88	MRSPP-6	0	Total MRSs	30					Total	\$66,561	\$1,699	\$1,641	\$296	\$3,601	\$126	\$1,320	\$42			
Total Number of IRP Installations with Sites																41					
Total Number of MMRP Installations with Sites																30					

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)	FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)													
	IRP	MMRP	IRP	MMRP	IRP	MMRP		IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP											
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP													
Midway Islands																											
BRAC Installations																											
IRP Sites and MRSs by Classification																											
Response Complete	39	Response Complete	0				IRA	39	0	0	0	0	0	\$1,470	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0		Design	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0		RA-C	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0		RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0		LTM	0	0	1	0	0	0	\$165	\$0	\$165	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$189		
Not Required	0	MRSPP-5	0	No Longer Required	0																			FY11-Comp. MMRP	\$0		
Total IRP Sites	39	MRSPP-6	0	Total MRSs	0									Total	\$15,108	\$0	\$165	\$0	FY11-Complete	\$189							
Total Number of IRP Installations with Sites																											
1																											
Total Number of MMRP Installations with Sites																											
0																											

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Minnesota

Active Installations

IRP Sites and MRSs by Classification						Study	223	6	1	16	7	0	\$33,556	\$2,747	\$416	\$366	\$10	\$937	\$450	\$563	FY13	\$2,104	\$2,700
Response Complete	209	Response Complete	6			IRA	18(25)	0	0	0			\$21,135	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$3,206	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	32	0	0	0	1	5	\$14,070	\$0	\$0	\$0	\$0	\$0	\$2,636	\$0	FY15	\$2,663	\$244
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	39	0	0	0	1	5	\$111,677	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$2,759	\$74
Low	1	MRSPP-3	0	Evaluation Pending	16	RA-O	16	0	14	0	1	1	\$43,186	\$0	\$3,555	\$0	\$3,568	\$0	\$48,357	\$0	FY11-Comp. IRP		\$103,386
Not Evaluated	7	MRSPP-4	0	No Known/Suspected	0	LTM	9	0	14	0	6	3	\$2,557	\$0	\$0	\$0	\$0	\$0	\$30	\$0	FY11-Comp. MMRP		\$9,450
Not Required	14	MRSPP-5	0	No Longer Required	6																FY11-Complete		\$112,836
Total IRP Sites	231	MRSPP-6	0	Total MRSs	22								Total	\$226,181	\$2,747	\$3,971	\$366	\$3,578	\$937	\$51,473	\$563		
Total Number of IRP Installations with Sites														27									
Total Number of MMRP Installations with Sites														5									

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	31	0	0	0	0	0	\$6,514	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$64	\$0
Response Complete	28	Response Complete	0			IRA	2(2)	0	0	0			\$967	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$64	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	23	0	0	0	0	0	\$1,483	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	23	0	2	0	0	0	\$5,880	\$0	\$130	\$0	\$74	\$0	\$44	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$1,637	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	5	0	1	0	1	0	\$45	\$0	\$20	\$0	\$15	\$0	\$14	\$0	FY11-Comp. MMRP		\$0	
Not Required	2	MRSPP-5	0	No Longer Required	0																FY11-Complete		\$1,637	
Total IRP Sites	31	MRSPP-6	0	Total MRSs	0								Total	\$14,889	\$0	\$150	\$0	\$89	\$0	\$58	\$0			
Total Number of IRP Installations with Sites														16										
Total Number of MMRP Installations with Sites														0										

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Mississippi

Active Installations

IRP Sites and MRSs by Classification				Study	238	4	3	4	1	2	\$36,250	\$519	\$2,995	\$356	\$55	\$336	\$0	\$327	FY13	\$4,125	\$500		
Response Complete	207	Response Complete	4	IRA	26(28)	0	2(4)	0			\$23,326	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,113	\$1,403		
High	0	MRSPP-1	0	MRSPP-7	0	Design	22	0	2	0	1	4	\$7,980	\$0	\$87	\$0	\$0	\$66	\$0	FY15	\$1,012	\$0	
Medium	7	MRSPP-2	0	MRSPP-8	0	RA-C	22	0	3	0	4	3	\$29,514	\$0	\$1,870	\$0	\$1,438	\$0	\$1,976	\$0	FY16	\$679	\$64
Low	2	MRSPP-3	0	Evaluation Pending	6	RA-O	3	0	9	0	2	0	\$15,380	\$0	\$450	\$0	\$236	\$0	\$241	\$0	FY11-Comp. IRP		\$28,367
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	2	0	23	0	18	2	\$4,624	\$0	\$301	\$0	\$1,170	\$0	\$1,949	\$0	FY11-Comp. MMRP		\$3,329
Not Required	25	MRSPP-5	0	No Longer Required	4																		
Total IRP Sites	242	MRSPP-6	0	Total MRSs	10							Total	\$117,074	\$519	\$5,703	\$356	\$2,899	\$336	\$4,232	\$327	FY11-Complete		\$31,696
Total Number of IRP Installations with Sites								28															
Total Number of MMRP Installations with Sites																5							

BRAC Installations

IRP Sites and MRSs by Classification				Study	0	1	0	1	0	0	\$0	\$1,063	\$0	\$1,063	\$0	\$0	\$0	\$0	FY13	\$0	\$0		
Response Complete	0	Response Complete	1	IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0		
High	0	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	0	MRSPP-5	1	No Longer Required	1																		
Total IRP Sites	0	MRSPP-6	0	Total MRSs	2							Total	\$0	\$1,063	\$0	\$1,063	\$0	\$0	\$0	\$0	FY11-Complete		\$0
Total Number of IRP Installations with Sites								0															
Total Number of MMRP Installations with Sites																1							

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	22	11	0	22	0	0	\$3,253	\$4,580	\$0	\$860	\$0	\$3,455	\$0	\$3,394	FY13	\$0	\$4,053		
Response Complete	22	Response Complete	11	IRA	0	1(1)	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0		
High	0	MRSPP-1	0	MRSPP-7	0	Design	16	0	0	0	22	\$1,136	\$0	\$25	\$0	\$0	\$0	\$87	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	15	4	0	0	22	\$3,433	\$2	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0	
Low	0	MRSPP-3	2	Evaluation Pending	15	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$5	
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	1	LTM	7	4	1	3	0	19	\$65	\$121	\$46	\$2	\$5	\$113	\$0	\$0	FY11-Comp. MMRP		\$166,409
Not Required	0	MRSPP-5	2	No Longer Required	10																		
Total IRP Sites	22	MRSPP-6	2	Total MRSs	33							Total	\$7,887	\$4,703	\$71	\$862	\$5	\$3,568	\$0	\$3,481	FY11-Complete		\$166,414
Total Number of IRP Installations with Sites								14															
Total Number of MMRP Installations with Sites																25							

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Missouri

Active Installations

IRP Sites and MRSs by Classification					Study	288	11	19	27	2	0	\$84,848	\$1,240	\$2,627	\$475	\$1,028	\$3,047	\$0	\$2,255	FY13	\$5,467	\$0	
Response Complete	267	Response Complete	11		IRA	42(51)	0	1(1)	0			\$49,986	\$0	\$0	\$0	\$244	\$0	\$0	\$0	FY14	\$4,088	\$1,120	
High	0	MRSPP-1	0	MRSPP-7	0	Design	32	0	4	0	1	13	\$7,827	\$0	\$0	\$0	\$0	\$37	\$0	FY15	\$4,150	\$8,798	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	58	0	5	0	3	13	\$65,675	\$0	\$0	\$0	\$0	\$4,668	\$0	FY16	\$4,203	\$613	
Low	9	MRSPP-3	3	Evaluation Pending	21	RA-O	7	0	20	0	1	4	\$13,326	\$0	\$3,340	\$0	\$1,871	\$0	\$1,896	\$0	FY11-Comp. IRP		\$102,865
Not Evaluated	11	MRSPP-4	0	No Known/Suspected	2	LTM	18	0	26	0	4	2	\$7,050	\$0	\$610	\$0	\$1,380	\$0	\$892	\$0	FY11-Comp. MMRP		\$21,174
Not Required	21	MRSPP-5	1	No Longer Required	11																		
Total IRP Sites	309	MRSPP-6	0	Total MRSs	38							Total	\$228,712	\$1,240	\$6,577	\$475	\$4,523	\$3,047	\$7,493	\$2,255	FY11-Complete		\$124,039
Total Number of IRP Installations with Sites					34																		
Total Number of MMRP Installations with Sites					4																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	37	0	0	0	0	0	\$7,679	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$206	\$0
Response Complete	32	Response Complete	0		IRA	10(11)	0	0	0			\$2,846	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$156	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	5	0	0	0	0	0	\$23	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$262	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	8	0	0	0	0	0	\$2,056	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$154	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	2	0	5	0	0	0	\$1,523	\$0	\$184	\$0	\$353	\$0	\$294	\$0	FY11-Comp. IRP		\$3,856
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	0	0	1	0	\$3	\$0	\$0	\$0	\$0	\$0	\$4	\$0	FY11-Comp. MMRP		\$0
Not Required	5	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	37	MRSPP-6	0	Total MRSs	0							Total	\$14,130	\$0	\$184	\$0	\$353	\$0	\$298	\$0	FY11-Complete		\$3,856
Total Number of IRP Installations with Sites					4																		
Total Number of MMRP Installations with Sites					0																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	44	7	2	6	2	0	\$111,910	\$2,893	\$3,652	\$140	\$2,287	\$0	\$1,988	\$0	FY13	\$1,462	\$23	
Response Complete	43	Response Complete	6		IRA	7(7)	2(2)	0	0			\$1,618	\$241	\$0	\$29	\$0	\$35	\$0	\$0	FY14	\$2,261	\$23	
High	2	MRSPP-1	0	MRSPP-7	0	Design	20	0	1	0	2	5	\$3,460	\$0	\$10	\$0	\$0	\$0	\$0	\$0	FY15	\$6,614	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	24	3	2	0	2	6	\$122,878	\$837	\$186	\$0	\$285	\$0	\$132	\$0	FY16	\$1,212	\$0
Low	0	MRSPP-3	0	Evaluation Pending	6	RA-O	2	0	1	0	3	0	\$27,616	\$0	\$51	\$0	\$335	\$0	\$183	\$0	FY11-Comp. IRP		\$28,080
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	0	LTM	20	0	1	3	0	1	\$820	\$254	\$55	\$42	\$55	\$47	\$0	\$0	FY11-Comp. MMRP		\$10,982
Not Required	3	MRSPP-5	0	No Longer Required	6																		
Total IRP Sites	48	MRSPP-6	0	Total MRSs	13							Total	\$268,302	\$4,225	\$3,954	\$211	\$2,962	\$82	\$2,303	\$0	FY11-Complete		\$39,062
Total Number of IRP Installations with Sites					23																		
Total Number of MMRP Installations with Sites					11																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Montana

Active Installations

IRP Sites and MRSs by Classification					Study	93	8	0	35	22	0	\$9,598	\$3,046	\$0	\$2,676	\$0	\$2,167	\$0	\$14,397	FY13	\$644	\$6,804	
Response Complete	83	Response Complete	8		IRA	10(18)	0	0	0			\$1,346	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$208	\$179	
High	0	MRSPP-1	0	MRSPP-7	0	Design	13	0	0	0	17	\$775	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$9,762	\$7,774	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	30	1	0	0	17	\$6,149	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$215	\$7,529	
Low	0	MRSPP-3	0	Evaluation Pending	32	RA-O	2	0	10	0	0	\$2,823	\$0	\$692	\$0	\$68	\$0	\$74	\$0	FY11-Comp. IRP		\$13,740	
Not Evaluated	22	MRSPP-4	1	No Known/Suspected	0	LTM	0	0	0	0	5	\$496	\$0	\$0	\$0	\$86	\$0	\$80	\$0	FY11-Comp. MMRP		\$54,547	
Not Required	10	MRSPP-5	1	No Longer Required	8																		
Total IRP Sites	115	MRSPP-6	1	Total MRSs	43							Total	\$21,187	\$3,046	\$692	\$2,676	\$154	\$2,167	\$154	\$14,397	FY11-Complete		\$68,287
Total Number of IRP Installations with Sites					11																		
Total Number of MMRP Installations with Sites					4																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	22	1	0	0	0	0	\$602	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
Response Complete	22	Response Complete	1		IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	4	0	0	0	0	\$25	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	0	MRSPP-5	0	No Longer Required	1																		
Total IRP Sites	22	MRSPP-6	0	Total MRSs	1							Total	\$627	\$0	FY11-Complete		\$0						
Total Number of IRP Installations with Sites					2																		
Total Number of MMRP Installations with Sites					1																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	17	2	0	8	0	0	\$4,389	\$885	\$0	\$15	\$0	\$50	\$0	\$0	\$0	FY13	\$50	\$0
Response Complete	17	Response Complete	2		IRA	1(1)	0	0	0			\$630	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$50	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	11	0	0	0	4	\$413	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$50	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	13	0	0	0	4	\$3,264	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	5	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$701
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	3	0	2	0	3	\$1,187	\$0	\$424	\$0	\$40	\$0	\$71	\$0	\$0	FY11-Comp. MMRP		\$10,421
Not Required	0	MRSPP-5	3	No Longer Required	1																		
Total IRP Sites	17	MRSPP-6	0	Total MRSs	10							Total	\$9,883	\$885	\$424	\$15	\$40	\$50	\$71	\$0	FY11-Complete		\$11,122
Total Number of IRP Installations with Sites					10																		
Total Number of MMRP Installations with Sites					10																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Nebraska

Active Installations

IRP Sites and MRSs by Classification					Study	155	1	0	16	5	0	\$23,886	\$2,589	\$0	\$1,682	\$257	\$1,531	\$88	\$1,275	FY13	\$4,695	\$4,568
Response Complete	147	Response Complete	0		IRA	75(259)	0	0	1(2)			\$30,723	\$5,665	\$0	\$150	\$0	\$201	\$0	\$19	FY14	\$1,971	\$810
High	0	MRSPP-1	0	MRSPP-7	0	Design	15	0	0	1	8	\$8,485	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$1,488	\$191
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	15	0	0	1	8	\$17,878	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$1,368	\$198
Low	0	MRSPP-3	0	Evaluation Pending	16	RA-O	4	0	7	0	5	\$22,977	\$0	\$2,208	\$0	\$2,020	\$0	\$2,135	\$0	FY11-Comp. IRP		\$21,752
Not Evaluated	5	MRSPP-4	1	No Known/Suspected	0	LTM	12	0	5	0	7	\$10,759	\$0	\$0	\$0	\$0	\$108	\$0	\$0	FY11-Comp. MMRP		\$14,423
Not Required	8	MRSPP-5	0	No Longer Required	0															FY11-Complete		\$36,175
Total IRP Sites	160	MRSPP-6	0	Total MRSs	17							Total	\$114,708	\$8,254	\$2,208	\$1,832	\$2,277	\$1,732	\$2,331	\$1,294		
Total Number of IRP Installations with Sites					20																	
Total Number of MMRP Installations with Sites					3																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	49	9	14	27	1	0	\$104,260	\$5,313	\$3,507	\$146	\$481	\$1,718	\$6,307	\$0	FY13	\$14,076	\$207
Response Complete	44	Response Complete	8		IRA	9(9)	1(1)	0	0			\$4,628	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$6,889	\$109
High	8	MRSPP-1	0	MRSPP-7	3	Design	33	0	4	0	9	\$19,900	\$0	\$199	\$0	\$455	\$50	\$224	\$0	FY15	\$10,224	\$0
Medium	8	MRSPP-2	0	MRSPP-8	0	RA-C	33	4	6	0	10	\$94,769	\$6,798	\$4,907	\$0	\$2,953	\$1,456	\$2,393	\$152	FY16	\$7,360	\$969
Low	2	MRSPP-3	0	Evaluation Pending	21	RA-O	2	0	4	0	7	\$45,488	\$0	\$4,819	\$0	\$13,404	\$0	\$9,164	\$0	FY11-Comp. IRP		\$416,283
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	2	LTM	15	5	3	1	17	\$1,008	\$16	\$129	\$0	\$97	\$10	\$165	\$0	FY11-Comp. MMRP		\$86,593
Not Required	2	MRSPP-5	0	No Longer Required	6															FY11-Complete		\$502,876
Total IRP Sites	64	MRSPP-6	4	Total MRSs	36							Total	\$270,053	\$12,127	\$13,561	\$146	\$17,390	\$3,234	\$18,253	\$152		
Total Number of IRP Installations with Sites					34																	
Total Number of MMRP Installations with Sites					27																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Nevada

Active Installations

IRP Sites and MRSs by Classification						Study	265	10	16	28	8	0	\$49,437	\$13,686	\$3,458	\$11,971	\$7,272	\$452	\$4,941	\$0	FY13	\$4,198	\$7,847	
Response Complete	242	Response Complete	10			IRA	27(29)	0	0	0			\$20,035	\$0	\$0	\$0	\$2,080	\$0	\$2,110	\$0	FY14	\$1,204	\$33,110	
High	2	MRSPP-1	0	MRSPP-7	0	Design	64	0	1	0	3	17	\$4,202	\$0	\$0	\$0	\$0	\$2,862	\$5	\$0	FY15	\$1,653	\$40,360	
Medium	7	MRSPP-2	0	MRSPP-8	0	RA-C	89	0	5	0	2	22	\$41,808	\$0	\$565	\$0	\$591	\$0	\$0	\$5,145	FY16	\$2,742	\$11	
Low	6	MRSPP-3	0	Evaluation Pending	20	RA-O	12	0	12	0	4	0	\$30,553	\$0	\$1,162	\$0	\$973	\$0	\$446	\$0	FY11-Comp. IRP		\$48,210	
Not Evaluated	16	MRSPP-4	0	No Known/Suspected	0	LTM	26	0	12	0	7	14	\$7,233	\$0	\$662	\$0	\$743	\$0	\$1,054	\$0	FY11-Comp. MMRP		\$342,244	
Not Required	16	MRSPP-5	6	No Longer Required	10																			
Total IRP Sites	289	MRSPP-6	2	Total MRSs	38								Total	\$153,268	\$13,686	\$5,847	\$11,971	\$11,659	\$3,314	\$8,556	\$5,145	FY11-Complete		\$390,454
Total Number of IRP Installations with Sites														7										
Total Number of MMRP Installations with Sites														4										

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	19	28	1	3	0	0	\$8,142	\$1,424	\$437	\$9	\$0	\$526	\$0	\$0	FY13	\$442	\$0	
Response Complete	18	Response Complete	28			IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$120	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	9	0	0	0	0	3	\$501	\$0	\$26	\$0	\$0	\$0	\$0	\$0	FY15	\$16	\$729	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	13	3	0	0	0	3	\$6,289	\$192	\$8	\$0	\$0	\$0	\$0	\$1,215	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	2	RA-O	1	0	0	0	0	0	\$18	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$620	
Not Evaluated	1	MRSPP-4	1	No Known/Suspected	5	LTM	11	10	0	0	1	4	\$117	\$71	\$3	\$3	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$41,558	
Not Required	1	MRSPP-5	0	No Longer Required	23																			
Total IRP Sites	20	MRSPP-6	0	Total MRSs	31								Total	\$15,067	\$1,687	\$474	\$12	\$0	\$526	\$0	\$1,265	FY11-Complete		\$42,178
Total Number of IRP Installations with Sites														17										
Total Number of MMRP Installations with Sites														30										

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

New Hampshire

Active Installations

IRP Sites and MRSs by Classification				Study	82	2	0	8	1	0	\$3,136	\$7,210	\$0	\$478	\$0	\$0	\$80	\$141	FY13	\$426	\$127
Response Complete	79	Response Complete	2	IRA	4(4)	4(4)	0	1(1)			\$1,380	\$7,531	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$641	\$57
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	0	0	\$559	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$481	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	0	0	6	\$3,746	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$379	\$0
Low	0	MRSPP-3	0	Evaluation Pending	8	0	3	0	0	0	\$5,418	\$0	\$521	\$0	\$244	\$0	\$248	\$0	FY11-Comp. IRP		\$5,756
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	0	0	0	1	0	\$778	\$75	\$40	\$0	\$393	\$0	\$209	\$0	FY11-Comp. MMRP		\$495
Not Required	3	MRSPP-5	0	No Longer Required	2														FY11-Complete		\$6,251
Total IRP Sites	83	MRSPP-6	0	Total MRSs	10						Total	\$15,017	\$14,816	\$561	\$478	\$637	\$0	\$537	\$141		
Total Number of IRP Installations with Sites																8					
Total Number of MMRP Installations with Sites																2					

BRAC Installations

IRP Sites and MRSs by Classification				Study	61	1	0	0	0	0	\$69,088	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
Response Complete	41	Response Complete	1	IRA	24(35)	0	0	0			\$24,205	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	0	0	\$1,743	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	0	0	0	\$35,994	\$0	\$275	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	0	20	0	0	0	\$24,592	\$0	\$17	\$0	\$2,340	\$0	\$6,730	\$0	FY11-Comp. IRP		\$19,216
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	0	10	0	11	0	\$11,220	\$0	\$0	\$0	\$109	\$0	\$533	\$0	FY11-Comp. MMRP		\$0
Not Required	20	MRSPP-5	0	No Longer Required	1														FY11-Complete		\$19,216
Total IRP Sites	61	MRSPP-6	0	Total MRSs	1						Total	\$166,842	\$0	\$292	\$0	\$2,449	\$0	\$7,263	\$0		
Total Number of IRP Installations with Sites																1					
Total Number of MMRP Installations with Sites																1					

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	15	5	0	0	0	0	\$496	\$0	\$2	\$0	\$0	\$0	\$0	\$0	FY13	\$7	\$0
Response Complete	14	Response Complete	5	IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	0	0	\$150	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	0	1	0	\$486	\$0	\$0	\$0	\$6	\$0	\$5	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$18
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	0	0	0	0	0	\$1	\$1	\$1	\$1	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	1	MRSPP-5	0	No Longer Required	5														FY11-Complete		\$18
Total IRP Sites	15	MRSPP-6	0	Total MRSs	5						Total	\$1,133	\$1	\$3	\$1	\$6	\$0	\$5	\$0		
Total Number of IRP Installations with Sites																11					
Total Number of MMRP Installations with Sites																5					

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

New Jersey

Active Installations

IRP Sites and MRSs by Classification				Study	394	14	79	19	31	0	\$126,576	\$7,621	\$7,673	\$3,511	\$777	\$786	\$0	\$735	FY13	\$7,670	\$3,092			
Response Complete	344	Response Complete	13	IRA	64(78)	2(3)	1(1)	4(6)			\$16,041	\$8,868	\$0	\$1,712	\$0	\$1,010	\$0	\$1,026	FY14	\$5,605	\$1,260			
High	10	MRSPP-1	0	MRSPP-7	0	Design	41	0	35	0	18	14	\$6,586	\$0	\$0	\$0	\$68	\$0	\$1,915	\$54	FY15	\$22,888	\$13,642	
Medium	42	MRSPP-2	0	MRSPP-8	0	RA-C	61	0	44	0	20	15	\$86,807	\$0	\$0	\$0	\$3,614	\$0	\$12,777	\$2,023	FY16	\$6,854	\$50,728	
Low	24	MRSPP-3	5	Evaluation Pending	9	RA-O	8	0	36	0	39	0	\$14,797	\$0	\$1,299	\$0	\$2,907	\$0	\$6,400	\$0	FY11-Comp. IRP		\$156,725	
Not Evaluated	40	MRSPP-4	3	No Known/Suspected	0	LTM	15	0	22	0	47	10	\$11,346	\$0	\$511	\$0	\$384	\$0	\$1,266	\$0	FY11-Comp. MMRP		\$76,424	
Not Required	44	MRSPP-5	3	No Longer Required	13																			
Total IRP Sites	504	MRSPP-6	0	Total MRSs	33								Total	\$262,153	\$16,489	\$9,483	\$5,223	\$7,750	\$1,796	\$22,358	\$3,838	FY11-Complete		\$233,149
Total Number of IRP Installations with Sites																								
Total Number of MMRP Installations with Sites																								

BRAC Installations

IRP Sites and MRSs by Classification				Study	121	3	1	0	0	0	\$17,595	\$0	\$0	\$0	\$290	\$0	\$0	\$0	FY13	\$1,777	\$0			
Response Complete	107	Response Complete	3	IRA	6(9)	0	0	0			\$985	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,604	\$0			
High	0	MRSPP-1	0	MRSPP-7	0	Design	29	0	0	0	0	\$4,026	\$202	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$6,077	\$0		
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	37	0	1	0	0	\$38,087	\$202	\$232	\$0	\$0	\$0	\$0	\$0	FY16	\$894	\$0		
Low	1	MRSPP-3	0	Evaluation Pending	0	RA-O	1	0	13	0	0	\$11,074	\$0	\$1,261	\$0	\$6,227	\$0	\$960	\$0	FY11-Comp. IRP		\$40,253		
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	12	0	11	0	\$2,178	\$0	\$106	\$0	\$4,337	\$0	\$687	\$0	FY11-Comp. MMRP		\$0	
Not Required	13	MRSPP-5	0	No Longer Required	3																			
Total IRP Sites	122	MRSPP-6	0	Total MRSs	3								Total	\$73,945	\$404	\$1,599	\$0	\$10,854	\$0	\$1,647	\$0	FY11-Complete		\$40,253
Total Number of IRP Installations with Sites																								
Total Number of MMRP Installations with Sites																								

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	42	16	6	10	2	0	\$34,855	\$7,128	\$2,166	\$941	\$2,125	\$25	\$587	\$0	FY13	\$4,791	\$1,217			
Response Complete	23	Response Complete	14	IRA	4(4)	3(3)	0	0			\$12,074	\$539	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$3,990	\$718			
High	6	MRSPP-1	0	MRSPP-7	1	Design	20	1	5	0	9	7	\$2,131	\$33	\$24	\$0	\$229	\$0	\$107	\$0	FY15	\$2,804	\$0	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	22	3	4	4	9	4	\$20,975	\$13,579	\$625	\$4,718	\$1,401	\$0	\$1,942	\$640	FY16	\$1,478	\$0	
Low	1	MRSPP-3	0	Evaluation Pending	10	RA-O	0	0	0	0	3	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$52,959	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	4	2	0	1	4	7	\$9	\$21	\$9	\$5	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$76,996	
Not Required	19	MRSPP-5	0	No Longer Required	13																			
Total IRP Sites	50	MRSPP-6	1	Total MRSs	26								Total	\$70,044	\$21,300	\$2,824	\$5,664	\$3,755	\$25	\$2,636	\$640	FY11-Complete		\$129,955
Total Number of IRP Installations with Sites																								
Total Number of MMRP Installations with Sites																								

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)	FY10 Funds Obligated (\$000)	FY11 Execution Planned (\$000)	FY12 Planning Estimate (\$000)	Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP					Fiscal Year	IRP	MMRP
	Sites (Actions)												

New Mexico

Active Installations

IRP Sites and MRSs by Classification					Study	273	24	12	43	87	0	\$60,423	\$10,894	\$0	\$4,926	\$2,474	\$3,970	\$2,433	\$3,480	FY13	\$5,750	\$36,558	
Response Complete	242	Response Complete	11		IRA	47(53)	2(2)	11(13)	3(3)			\$71,838	\$4,115	\$35,723	\$0	\$14,473	\$0	\$0	\$0	FY14	\$17,500	\$30,756	
High	1	MRSPP-1	0	MRSPP-7	0	Design	32	0	1	0	13	28	\$4,826	\$0	\$0	\$0	\$10	\$1,126	\$0	\$1,437	FY15	\$4,566	\$56,889
Medium	5	MRSPP-2	0	MRSPP-8	0	RA-C	47	0	14	0	16	38	\$79,772	\$0	\$0	\$0	\$6,197	\$0	\$381	\$36,853	FY16	\$5,653	\$33,568
Low	21	MRSPP-3	0	Evaluation Pending	53	RA-O	8	0	13	0	17	19	\$29,992	\$0	\$5,099	\$0	\$3,327	\$0	\$2,114	\$0	FY11-Comp. IRP		\$107,834
Not Evaluated	92	MRSPP-4	0	No Known/Suspected	3	LTM	20	0	57	0	21	33	\$14,502	\$0	\$1,649	\$0	\$1,740	\$0	\$1,272	\$0	FY11-Comp. MMRP		\$239,072
Not Required	11	MRSPP-5	0	No Longer Required	11																FY11-Complete		\$346,906
Total IRP Sites	372	MRSPP-6	0	Total MRSs	67							Total	\$261,353	\$15,009	\$42,471	\$4,926	\$28,221	\$5,096	\$6,200	\$41,770			
Total Number of IRP Installations with Sites					12																		
Total Number of MMRP Installations with Sites					4																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	30	2	13	3	0	0	\$16,811	\$1,851	\$983	\$508	\$3,138	\$818	\$2,519	\$720	FY13	\$4,892	\$2,534	
Response Complete	26	Response Complete	2		IRA	1(1)	0	0	1(3)			\$0	\$4,020	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$12,262	\$5,816
High	7	MRSPP-1	0	MRSPP-7	0	Design	6	0	1	0	12	3	\$2,826	\$60	\$0	\$0	\$69	\$141	\$0	\$0	FY15	\$10,183	\$10,953
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	8	0	1	0	13	3	\$26,000	\$60	\$2,265	\$0	\$2,492	\$2,000	\$3,011	\$2,000	FY16	\$4,302	\$5,318
Low	7	MRSPP-3	0	Evaluation Pending	3	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$65,129
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	0	0	6	1	\$364	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$69,611
Not Required	0	MRSPP-5	0	No Longer Required	2							Total	\$46,001	\$5,991	\$3,248	\$508	\$5,699	\$2,959	\$5,530	\$2,720	FY11-Complete		\$134,740
Total IRP Sites	43	MRSPP-6	0	Total MRSs	5																		
Total Number of IRP Installations with Sites					1																		
Total Number of MMRP Installations with Sites					1																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	61	9	15	119	5	0	\$30,833	\$26,090	\$1,935	\$2,133	\$308	\$4,485	\$432	\$0	FY13	\$4,566	\$14,804	
Response Complete	54	Response Complete	8		IRA	1(1)	1(1)	0	0			\$161	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$3,953	\$0
High	1	MRSPP-1	0	MRSPP-7	45	Design	30	0	3	2	15	118	\$2,491	\$62	\$0	\$0	\$444	\$50	\$0	\$137	FY15	\$6,873	\$5,872
Medium	3	MRSPP-2	0	MRSPP-8	0	RA-C	34	1	7	2	15	118	\$10,559	\$1,430	\$3,069	\$213	\$455	\$50	\$3,442	\$1,963	FY16	\$7,708	\$19,800
Low	0	MRSPP-3	1	Evaluation Pending	64	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$79,359
Not Evaluated	15	MRSPP-4	1	No Known/Suspected	2	LTM	21	3	0	0	6	120	\$24	\$1	\$0	\$0	\$0	\$0	\$40	\$0	FY11-Comp. MMRP		\$804,050
Not Required	8	MRSPP-5	4	No Longer Required	6							Total	\$44,068	\$27,583	\$5,004	\$2,346	\$1,207	\$4,585	\$3,914	\$2,100	FY11-Complete		\$883,409
Total IRP Sites	81	MRSPP-6	5	Total MRSs	128																		
Total Number of IRP Installations with Sites					25																		
Total Number of MMRP Installations with Sites					121																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

New York

Active Installations

IRP Sites and MRSs by Classification					Study	602	15	6	37	2	2	\$63,755	\$4,726	\$4,581	\$3,713	\$2,539	\$709	\$112	\$188	FY13	\$8,180	\$500
Response Complete	577	Response Complete	15		IRA	59(84)	1(1)	2(2)	1(1)			\$29,277	\$828	\$0	\$16	\$0	\$0	\$0	\$0	FY14	\$9,822	\$1,603
High	3	MRSPP-1	0	MRSPP-7	0	Design	48	0	2	0	2	\$7,076	\$0	\$0	\$0	\$1,448	\$0	\$36	\$0	FY15	\$15,223	\$0
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	97	0	5	0	3	\$77,756	\$0	\$3,098	\$0	\$9,322	\$0	\$8,025	\$0	FY16	\$5,349	\$8,993
Low	4	MRSPP-3	1	Evaluation Pending	26	RA-O	2	0	19	0	6	\$12,874	\$0	\$2,159	\$0	\$1,396	\$0	\$779	\$0	FY11-Comp. IRP		\$121,962
Not Evaluated	5	MRSPP-4	5	No Known/Suspected	0	LTM	23	0	29	0	13	\$28,899	\$0	\$1,127	\$0	\$3,874	\$0	\$4,690	\$0	FY11-Comp. MMRP		\$49,317
Not Required	19	MRSPP-5	7	No Longer Required	15															FY11-Complete		\$171,279
Total IRP Sites	610	MRSPP-6	0	Total MRSs	54							Total	\$219,637	\$5,554	\$10,965	\$3,729	\$18,579	\$709	\$13,642	\$188		
Total Number of IRP Installations with Sites					76																	
Total Number of MMRP Installations with Sites					6																	

BRAC Installations

IRP Sites and MRSs by Classification					Study	240	32	5	4	0	0	\$103,692	\$107	\$7,479	\$7	\$823	\$35	\$0	\$37	FY13	\$2,266	\$125	
Response Complete	219	Response Complete	32		IRA	73(90)	1(1)	0	2(2)			\$23,289	\$7,718	\$0	\$1,561	\$27	\$0	\$0	\$0	FY14	\$2,541	\$79	
High	2	MRSPP-1	0	MRSPP-7	0	Design	23	1	1	0	2	\$22,297	\$60	\$10	\$0	\$0	\$0	\$20	\$54	FY15	\$1,611	\$186	
Medium	5	MRSPP-2	0	MRSPP-8	0	RA-C	43	5	2	0	3	\$108,430	\$4,720	\$1,503	\$0	\$0	\$239	\$604	FY16	\$2,106	\$219		
Low	0	MRSPP-3	0	Evaluation Pending	4	RA-O	9	0	15	0	4	\$20,363	\$0	\$700	\$0	\$1,282	\$0	\$1,451	\$0	FY11-Comp. IRP		\$37,122	
Not Evaluated	4	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	38	3	11	\$15,932	\$214	\$1,397	\$0	\$1,514	\$49	\$1,059	\$9	FY11-Comp. MMRP		\$2,092	
Not Required	15	MRSPP-5	0	No Longer Required	32							Total	\$294,003	\$12,819	\$11,089	\$1,568	\$3,646	\$84	\$2,769	\$704	FY11-Complete		\$39,214
Total IRP Sites	245	MRSPP-6	0	Total MRSs	36																		
Total Number of IRP Installations with Sites					13																		
Total Number of MMRP Installations with Sites					5																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	109	9	16	16	9	0	\$36,937	\$6,121	\$1,897	\$72	\$3,299	\$1,302	\$4,019	\$1,386	FY13	\$6,027	\$694	
Response Complete	46	Response Complete	8		IRA	9(9)	1(1)	0	0			\$9,381	\$1,099	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$7,647	\$1,296	
High	11	MRSPP-1	0	MRSPP-7	0	Design	26	1	4	0	62	\$4,543	\$6	\$10	\$0	\$76	\$0	\$451	\$0	FY15	\$7,747	\$2,370	
Medium	6	MRSPP-2	0	MRSPP-8	0	RA-C	33	2	8	0	63	\$25,386	\$2,396	\$1,020	\$0	\$1,401	\$0	\$3,000	\$0	FY16	\$12,464	\$2,567	
Low	2	MRSPP-3	0	Evaluation Pending	15	RA-O	0	0	0	0	9	\$0	\$0	\$0	\$0	\$1,886	\$0	\$1,238	\$0	FY11-Comp. IRP		\$176,062	
Not Evaluated	4	MRSPP-4	2	No Known/Suspected	2	LTM	7	1	1	0	13	\$16	\$10	\$4	\$10	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$86,085	
Not Required	65	MRSPP-5	0	No Longer Required	6							Total	\$76,263	\$9,632	\$2,931	\$82	\$6,662	\$1,302	\$8,708	\$1,386	FY11-Complete		\$262,147
Total IRP Sites	134	MRSPP-6	0	Total MRSs	25																		
Total Number of IRP Installations with Sites					81																		
Total Number of MMRP Installations with Sites					22																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

North Carolina

Active Installations

IRP Sites and MRSs by Classification						Study	535	43	29	23	26	4	\$110,962	\$9,185	\$4,548	\$1,845	\$1,136	\$3,515	\$180	\$3,924	FY13	\$8,347	\$4,316
Response Complete	417	Response Complete	41			IRA	70(92)	0	0	1(1)			\$46,525	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$9,851	\$5,113
High	8	MRSPP-1	0	MRSPP-7	0	Design	102	4	1	0	5	24	\$15,758	\$0	\$914	\$0	\$346	\$0	\$0	\$0	FY15	\$13,104	\$3,096
Medium	4	MRSPP-2	2	MRSPP-8	3	RA-C	117	4	21	1	23	25	\$76,225	\$880	\$2,538	\$0	\$5,950	\$0	\$3,008	\$0	FY16	\$19,683	\$3,985
Low	0	MRSPP-3	1	Evaluation Pending	15	RA-O	75	3	63	0	21	3	\$99,872	\$0	\$8,427	\$0	\$5,550	\$0	\$5,155	\$0	FY11-Comp. IRP		\$176,199
Not Evaluated	64	MRSPP-4	4	No Known/Suspected	5	LTM	22	3	33	0	70	23	\$13,577	\$0	\$802	\$0	\$1,416	\$0	\$1,208	\$0	FY11-Comp. MMRP		\$130,303
Not Required	97	MRSPP-5	3	No Longer Required	36																FY11-Complete		\$306,502
Total IRP Sites	590	MRSPP-6	1	Total MRSs	70								\$362,919	\$10,065	\$17,229	\$1,845	\$14,398	\$3,515	\$9,551	\$3,924			
Total Number of IRP Installations with Sites														35									
Total Number of MMRP Installations with Sites														7									

BRAC Installations

IRP Sites and MRSs by Classification						Study	2	0	0	0	0	0	\$95	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
Response Complete	2	Response Complete	0			IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	0	MRSPP-5	0	No Longer Required	0																FY11-Complete		\$0
Total IRP Sites	2	MRSPP-6	0	Total MRSs	0								\$95	\$0									
Total Number of IRP Installations with Sites														1									
Total Number of MMRP Installations with Sites														0									

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	37	12	0	16	0	0	\$10,195	\$9,681	\$0	\$90	\$0	\$311	\$0	\$2,661	FY13	\$1,201	\$757
Response Complete	33	Response Complete	11			IRA	1(1)	1(1)	0	0			\$135	\$891	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$3,335	\$0
High	2	MRSPP-1	0	MRSPP-7	0	Design	24	0	2	0	0	17	\$982	\$0	\$49	\$0	\$144	\$0	\$0	\$0	FY15	\$2,165	\$1,101
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	26	2	1	2	2	15	\$7,294	\$10,520	\$274	\$2,663	\$2,507	\$100	\$3,143	\$0	FY16	\$2,479	\$3,782
Low	0	MRSPP-3	0	Evaluation Pending	14	RA-O	1	0	1	0	2	0	\$305	\$0	\$205	\$0	\$47	\$0	\$755	\$0	FY11-Comp. IRP		\$37,646
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	4	LTM	24	6	1	2	4	16	\$185	\$80	\$37	\$4	\$67	\$153	\$0	\$0	FY11-Comp. MMRP		\$301,483
Not Required	2	MRSPP-5	1	No Longer Required	7																FY11-Complete		\$339,129
Total IRP Sites	37	MRSPP-6	1	Total MRSs	28								\$19,096	\$21,172	\$565	\$2,757	\$2,765	\$564	\$3,898	\$2,661			
Total Number of IRP Installations with Sites														20									
Total Number of MMRP Installations with Sites														22									

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

North Dakota

Active Installations

IRP Sites and MRSs by Classification					Study	73	4	0	15	11	1	\$8,538	\$3,973	\$0	\$2,073	\$0	\$1,843	\$4,746	\$1,216	FY13	\$643	\$3,163
Response Complete	69	Response Complete	3		IRA	5(5)	0	0	0			\$447	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$630	\$2,974
High	0	MRSPP-1	0	MRSPP-7	0	Design	7	0	0	0	1	\$3,605	\$0	\$0	\$0	\$1,424	\$0	\$0	\$0	FY15	\$653	\$155
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	26	1	0	0	1	\$15,100	\$0	\$0	\$0	\$0	\$0	\$27	\$0	FY16	\$690	\$217
Low	0	MRSPP-3	0	Evaluation Pending	17	RA-O	4	0	2	0	1	\$2,391	\$0	\$80	\$0	\$258	\$0	\$268	\$0	FY11-Comp. IRP		\$15,449
Not Evaluated	11	MRSPP-4	0	No Known/Suspected	0	LTM	2	1	4	0	4	\$4,091	\$0	\$461	\$0	\$301	\$0	\$560	\$0	FY11-Comp. MMRP		\$12,355
Not Required	3	MRSPP-5	0	No Longer Required	3															FY11-Complete		\$27,804
Total IRP Sites	84	MRSPP-6	0	Total MRSs	20							Total	\$34,172	\$3,973	\$541	\$2,073	\$1,983	\$1,843	\$5,601	\$1,216		
Total Number of IRP Installations with Sites					8																	
Total Number of MMRP Installations with Sites					5																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	5	0	0	0	0	0	\$449	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
Response Complete	5	Response Complete	0		IRA	1(1)	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	5	0	0	0	0	\$322	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	4	0	0	0	0	\$773	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	0	MRSPP-5	0	No Longer Required	0																FY11-Complete		\$0
Total IRP Sites	5	MRSPP-6	0	Total MRSs	0							Total	\$1,544	\$0									
Total Number of IRP Installations with Sites					4																		
Total Number of MMRP Installations with Sites					0																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)													
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP											
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP														
Northern Mariana Islands																												
◀ Formerly Used Defense Sites																												
IRP Sites and MRSs by Classification										Study	16	1	2	5	0	0	\$3,201	\$797	\$434	\$568	\$221	\$200	\$0	\$621	FY13	\$2,577	\$0	
Response Complete	12	Response Complete	1							IRA	0	0	0	0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,524	\$2,815		
High	0	MRSPP-1	0	MRSPP-7	0					Design	8	0	0	0	3	5	\$1,363	\$0	\$63	\$0	\$132	\$0	\$0	\$0	FY15	\$2,119	\$0	
Medium	1	MRSPP-2	0	MRSPP-8	0					RA-C	8	0	0	0	6	5	\$4,039	\$0	\$0	\$0	\$1,555	\$0	\$2,349	\$0	FY16	\$2,620	\$0	
Low	2	MRSPP-3	0	Evaluation Pending	5					RA-O	4	0	0	0	1	0	\$18,354	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$20,139	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0					LTM	1	0	0	0	3	5	\$165	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$141,755	
Not Required	2	MRSPP-5	0	No Longer Required	1																							
Total IRP Sites	18	MRSPP-6	0	Total MRSs	6					Total							\$27,122	\$797	\$497	\$568	\$1,908	\$200	\$2,349	\$621	FY11-Complete		\$161,894	
Total Number of IRP Installations with Sites											13																	
Total Number of MMRP Installations with Sites											6																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Ohio

Active Installations

IRP Sites and MRSs by Classification					Study	448	6	39	20	0	1	\$163,597	\$13,059	\$3,911	\$7,733	\$2,252	\$3,232	\$1,466	\$952	FY13	\$8,812	\$697	
Response Complete	433	Response Complete	6		IRA	63(78)	1(2)	5(5)	0			\$13,530	\$374	\$102	\$0	\$574	\$0	\$116	\$0	FY14	\$7,013	\$7,128	
High	6	MRSPP-1	0	MRSPP-7	0	Design	13	0	22	5	15	\$17,105	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$7,917	\$356	
Medium	19	MRSPP-2	0	MRSPP-8	0	RA-C	45	0	24	5	17	\$69,976	\$0	\$103	\$0	\$1,364	\$0	\$63	\$0	FY16	\$15,596	\$2,273	
Low	8	MRSPP-3	2	Evaluation Pending	8	RA-O	14	0	5	0	6	\$32,423	\$0	\$12,582	\$0	\$1,208	\$0	\$2,525	\$0	FY11-Comp. IRP		\$89,222	
Not Evaluated	14	MRSPP-4	3	No Known/Suspected	1	LTM	2	0	16	0	10	\$21,601	\$0	\$2,751	\$0	\$3,419	\$0	\$3,386	\$0	FY11-Comp. MMRP		\$16,837	
Not Required	7	MRSPP-5	6	No Longer Required	6																		
Total IRP Sites	487	MRSPP-6	1	Total MRSs	27							Total	\$318,232	\$13,433	\$19,449	\$7,733	\$8,817	\$3,232	\$7,556	\$952	FY11-Complete		\$106,059
Total Number of IRP Installations with Sites					51																		
Total Number of MMRP Installations with Sites					4																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	81	0	0	0	0	0	\$18,293	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$606	\$0	
Response Complete	73	Response Complete	0		IRA	27(28)	0	0	0			\$5,975	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$506	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	8	0	0	0	0	\$2,136	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$540	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	11	0	0	0	0	\$5,743	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$571	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	6	0	8	0	0	\$11,658	\$0	\$393	\$0	\$2,860	\$0	\$505	\$0	FY11-Comp. IRP		\$11,612	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	26	0	8	\$344	\$0	\$0	\$0	\$299	\$0	\$156	\$0	FY11-Comp. MMRP		\$0	
Not Required	8	MRSPP-5	0	No Longer Required	0																		
Total IRP Sites	81	MRSPP-6	0	Total MRSs	0							Total	\$44,149	\$0	\$393	\$0	\$3,159	\$0	\$661	\$0	FY11-Complete		\$11,612
Total Number of IRP Installations with Sites					3																		
Total Number of MMRP Installations with Sites					0																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	50	7	23	2	0	1	\$63,304	\$4,564	\$5,868	\$276	\$6,128	\$83	\$3,460	\$347	FY13	\$8,865	\$57	
Response Complete	48	Response Complete	7		IRA	6(6)	1(1)	0	0			\$4,067	\$362	\$34	\$0	\$0	\$0	\$0	\$0	FY14	\$11,804	\$72	
High	14	MRSPP-1	0	MRSPP-7	0	Design	21	1	7	0	13	\$4,132	\$42	\$112	\$0	\$628	\$0	\$620	\$0	FY15	\$6,509	\$0	
Medium	5	MRSPP-2	0	MRSPP-8	0	RA-C	26	2	7	1	16	\$45,948	\$2,042	\$3,661	\$125	\$4,145	\$0	\$6,446	\$0	FY16	\$3,543	\$464	
Low	5	MRSPP-3	0	Evaluation Pending	3	RA-O	2	0	0	0	5	\$208	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$178,594	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	23	5	5	2	14	\$1,325	\$165	\$213	\$19	\$5	\$0	\$0	\$0	FY11-Comp. MMRP		\$11,824	
Not Required	0	MRSPP-5	0	No Longer Required	7																		
Total IRP Sites	73	MRSPP-6	0	Total MRSs	10							Total	\$118,984	\$7,175	\$9,888	\$420	\$10,906	\$83	\$10,526	\$347	FY11-Complete		\$190,418
Total Number of IRP Installations with Sites					28																		
Total Number of MMRP Installations with Sites					8																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Oklahoma

Active Installations

IRP Sites and MRSs by Classification						Study	339	7	1	24	29	0	\$117,754	\$6,709	\$125	\$1,465	\$3,591	\$2,765	\$818	\$1,635	FY13	\$9,341	\$2,234
Response Complete	305	Response Complete	1			IRA	54(94)	0	0	0			\$90,538	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$6,775	\$11,538
High	0	MRSPP-1	0	MRSPP-7	0	Design	29	0	1	0	0	18	\$20,823	\$0	\$0	\$0	\$0	\$248	\$0	\$0	FY15	\$7,050	\$678
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	42	0	3	0	0	20	\$62,581	\$0	\$0	\$0	\$15	\$0	\$0	\$0	FY16	\$4,392	\$13
Low	1	MRSPP-3	1	Evaluation Pending	24	RA-O	7	0	28	0	3	0	\$56,526	\$0	\$2,147	\$0	\$6,045	\$0	\$9,184	\$0	FY11-Comp. IRP		\$87,977
Not Evaluated	30	MRSPP-4	1	No Known/Suspected	0	LTM	19	0	24	0	29	18	\$27,863	\$0	\$2,054	\$0	\$2,084	\$0	\$839	\$0	FY11-Comp. MMRP		\$20,254
Not Required	31	MRSPP-5	4	No Longer Required	1																FY11-Complete		\$108,231
Total IRP Sites	369	MRSPP-6	0	Total MRSs	31							Total	\$376,085	\$6,709	\$4,326	\$1,465	\$11,735	\$3,013	\$10,841	\$1,635			
Total Number of IRP Installations with Sites							38																
Total Number of MMRP Installations with Sites							5																

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	58	18	1	9	0	0	\$14,423	\$6,701	\$39	\$74	\$0	\$83	\$560	\$386	FY13	\$1,428	\$861
Response Complete	57	Response Complete	17			IRA	3(3)	2(2)	0	0			\$5,015	\$1,604	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$174	\$63
High	1	MRSPP-1	0	MRSPP-7	0	Design	42	3	3	1	0	9	\$3,469	\$17	\$20	\$7	\$128	\$77	\$0	\$60	FY15	\$184	\$14
Medium	1	MRSPP-2	1	MRSPP-8	0	RA-C	40	1	1	1	2	9	\$19,223	\$18	\$856	\$18	\$202	\$876	\$0	\$46	FY16	\$622	\$1,592
Low	0	MRSPP-3	0	Evaluation Pending	6	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$5	\$0	\$194	\$0	FY11-Comp. IRP		\$20,745
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	3	LTM	8	7	4	0	3	7	\$5,059	\$172	\$497	\$0	\$371	\$0	\$269	\$0	FY11-Comp. MMRP		\$50,925
Not Required	0	MRSPP-5	2	No Longer Required	14																FY11-Complete		\$71,670
Total IRP Sites	59	MRSPP-6	0	Total MRSs	27							Total	\$47,189	\$8,512	\$1,412	\$99	\$706	\$1,036	\$1,023	\$492			
Total Number of IRP Installations with Sites							34																
Total Number of MMRP Installations with Sites							19																

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Oregon

Active Installations

IRP Sites and MRSs by Classification				Study	68	2	0	13	13	3	\$12,004	\$5,930	\$130	\$3,321	\$183	\$1,332	\$607	\$282	FY13	\$0	\$5,039		
Response Complete	65	Response Complete	2	IRA	10(12)	0	0	1(1)			\$4,469	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,001	\$5,174		
High	0	MRSPP-1	0	MRSPP-7	0	Design	6	0	2	0	2	5	\$813	\$0	\$0	\$0	\$984	\$0	\$1,159	\$0	FY15	\$350	\$0
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	12	0	0	0	4	5	\$5,634	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$279	\$18,340
Low	1	MRSPP-3	0	Evaluation Pending	16	RA-O	2	0	1	0	4	1	\$102	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$5,787
Not Evaluated	13	MRSPP-4	0	No Known/Suspected	0	LTM	6	0	5	0	4	9	\$2,452	\$0	\$1,132	\$0	\$0	\$0	\$0	\$184	FY11-Comp. MMRP		\$32,263
Not Required	1	MRSPP-5	0	No Longer Required	2																FY11-Complete		\$38,050
Total IRP Sites	81	MRSPP-6	0	Total MRSs	18						Total	\$25,474	\$5,930	\$1,262	\$3,321	\$1,167	\$1,332	\$1,766	\$466				
Total Number of IRP Installations with Sites								21															
Total Number of MMRP Installations with Sites								5															

BRAC Installations

IRP Sites and MRSs by Classification				Study	117	1	0	1	0	0	\$20,983	\$7	\$0	\$7	\$0	\$0	\$0	\$279	FY13	\$2,277	\$5,923		
Response Complete	116	Response Complete	1	IRA	0	0	0	0			\$590	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,612	\$12,001
High	1	MRSPP-1	0	MRSPP-7	0	Design	12	1	0	0	1	1	\$397	\$0	\$0	\$0	\$747	\$0	\$0	\$0	FY15	\$3,041	\$91
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	13	1	0	0	1	1	\$28,675	\$0	\$0	\$0	\$298	\$0	\$1,911	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	1	RA-O	1	0	0	0	1	0	\$3,031	\$0	\$338	\$0	\$0	\$0	\$314	\$0	FY11-Comp. IRP		\$10,397
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	1	1	1	1	\$1,575	\$0	\$58	\$0	\$109	\$60	\$88	\$0	FY11-Comp. MMRP		\$18,354
Not Required	0	MRSPP-5	0	No Longer Required	1																		
Total IRP Sites	117	MRSPP-6	0	Total MRSs	2						Total	\$55,251	\$7	\$396	\$7	\$1,154	\$60	\$2,313	\$279				
Total Number of IRP Installations with Sites								1															
Total Number of MMRP Installations with Sites								1															

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	29	5	3	16	1	0	\$10,460	\$2,107	\$585	\$106	\$965	\$731	\$104	\$26	FY13	\$4,690	\$1,345		
Response Complete	29	Response Complete	5	IRA	2(2)	0	0	0			\$936	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$9,639	\$60
High	1	MRSPP-1	0	MRSPP-7	1	Design	25	0	1	0	1	16	\$3,229	\$0	\$0	\$0	\$0	\$0	\$1,344	\$0	FY15	\$1,970	\$2,092
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	22	0	2	0	1	16	\$12,627	\$0	\$19	\$0	\$0	\$0	\$0	\$0	FY16	\$6,332	\$0
Low	0	MRSPP-3	0	Evaluation Pending	12	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$40,002
Not Evaluated	1	MRSPP-4	2	No Known/Suspected	0	LTM	19	0	1	0	1	15	\$678	\$0	\$4	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$213,295
Not Required	1	MRSPP-5	1	No Longer Required	5																		
Total IRP Sites	33	MRSPP-6	0	Total MRSs	21						Total	\$27,930	\$2,107	\$608	\$106	\$965	\$731	\$1,448	\$26				
Total Number of IRP Installations with Sites								19															
Total Number of MMRP Installations with Sites								15															

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Pennsylvania

Active Installations

IRP Sites and MRSs by Classification					Study	741	12	15	13	8	0	\$63,316	\$3,833	\$481	\$704	\$0	\$881	\$525	\$2,079	FY13	\$1,045	\$129	
Response Complete	734	Response Complete	12		IRA	60(70)	0	1(1)	0			\$18,537	\$29	\$258	\$0	\$0	\$0	\$0	\$0	FY14	\$2,124	\$0	
High	10	MRSPP-1	0	MRSPP-7	0	Design	30	0	7	0	6	\$6,140	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$676	\$13,851	
Medium	7	MRSPP-2	1	MRSPP-8	0	RA-C	99	1	9	0	6	\$71,785	\$0	\$5,725	\$0	\$20	\$0	\$667	\$0	FY16	\$1,043	\$17,628	
Low	1	MRSPP-3	0	Evaluation Pending	11	RA-O	13	0	10	0	1	\$13,941	\$0	\$371	\$0	\$614	\$0	\$412	\$0	FY11-Comp. IRP		\$17,734	
Not Evaluated	8	MRSPP-4	0	No Known/Suspected	0	LTM	13	0	23	1	9	\$7,171	\$2,011	\$486	\$274	\$607	\$0	\$866	\$0	FY11-Comp. MMRP		\$36,450	
Not Required	4	MRSPP-5	0	No Longer Required	12																		
Total IRP Sites	764	MRSPP-6	1	Total MRSs	25							Total	\$180,890	\$5,873	\$7,321	\$978	\$1,241	\$881	\$2,470	\$2,079	FY11-Complete		\$54,184
Total Number of IRP Installations with Sites					95																		
Total Number of MMRP Installations with Sites					5																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	158	2	15	0	0	0	\$30,765	\$0	\$602	\$0	\$0	\$0	\$0	\$0	FY13	\$1,782	\$0	
Response Complete	147	Response Complete	2		IRA	17(19)	0	1(1)	0			\$10,104	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,821	\$0	
High	8	MRSPP-1	0	MRSPP-7	0	Design	49	0	1	0	3	\$7,281	\$0	\$27	\$0	\$827	\$0	\$0	\$0	FY15	\$1,751	\$0	
Medium	3	MRSPP-2	0	MRSPP-8	0	RA-C	70	0	1	0	5	\$40,891	\$0	\$397	\$0	\$422	\$0	\$190	\$0	FY16	\$1,766	\$0	
Low	5	MRSPP-3	0	Evaluation Pending	0	RA-O	6	0	6	0	3	\$24,071	\$0	\$2,013	\$0	\$1,872	\$0	\$1,672	\$0	FY11-Comp. IRP		\$48,900	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	9	0	3	0	4	\$2,912	\$0	\$18	\$0	\$5	\$0	\$43	\$0	FY11-Comp. MMRP		\$0	
Not Required	10	MRSPP-5	0	No Longer Required	2							Total	\$116,024	\$0	\$3,057	\$0	\$3,126	\$0	\$1,905	\$0	FY11-Complete		\$48,900
Total IRP Sites	173	MRSPP-6	0	Total MRSs	2																		
Total Number of IRP Installations with Sites					20																		
Total Number of MMRP Installations with Sites					1																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	66	33	4	1	3	2	\$18,224	\$2,831	\$982	\$112	\$1,278	\$13	\$219	\$0	FY13	\$2,108	\$187	
Response Complete	63	Response Complete	17		IRA	3(3)	3(3)	0	0			\$897	\$4,891	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,799	\$97	
High	2	MRSPP-1	0	MRSPP-7	0	Design	35	1	0	1	6	\$3,390	\$137	\$0	\$27	\$69	\$0	\$264	\$0	FY15	\$1,394	\$12	
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	44	2	3	4	5	\$23,108	\$4,406	\$287	\$4,378	\$2,367	\$0	\$2,383	\$0	FY16	\$827	\$12	
Low	0	MRSPP-3	0	Evaluation Pending	19	RA-O	0	0	2	0	2	\$1,893	\$0	\$469	\$0	\$500	\$0	\$342	\$0	FY11-Comp. IRP		\$33,059	
Not Evaluated	3	MRSPP-4	0	No Known/Suspected	2	LTM	21	8	2	0	6	\$2,116	\$143	\$363	\$0	\$57	\$4	\$26	\$12	FY11-Comp. MMRP		\$97,740	
Not Required	3	MRSPP-5	0	No Longer Required	15							Total	\$49,628	\$12,408	\$2,101	\$4,517	\$4,271	\$17	\$3,234	\$12	FY11-Complete		\$130,799
Total IRP Sites	73	MRSPP-6	0	Total MRSs	36																		
Total Number of IRP Installations with Sites					41																		
Total Number of MMRP Installations with Sites					18																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

Puerto Rico

Active Installations

IRP Sites and MRSs by Classification					Study	136	4	12	23	3	0	\$36,620	\$27,368	\$2,246	\$3,682	\$1,458	\$5,732	\$206	\$3,490	FY13	\$1,848	\$20,990	
Response Complete	71	Response Complete	3		IRA	7(10)	0	3(3)	0			\$6,643	\$16,575	\$0	\$16,575	\$0	\$15,174	\$0	\$16,198	FY14	\$3,644	\$21,039	
High	6	MRSPP-1	0	MRSPP-7	0	Design	5	0	1	0	7	17	\$2,115	\$2,892	\$0	\$0	\$1,673	\$0	\$0	\$131	FY15	\$1,299	\$21,081
Medium	1	MRSPP-2	16	MRSPP-8	0	RA-C	6	0	2	0	8	17	\$13,380	\$74,951	\$0	\$0	\$1,142	\$0	\$1,645	\$254	FY16	\$842	\$21,756
Low	1	MRSPP-3	1	Evaluation Pending	5	RA-O	2	0	2	0	8	0	\$5,823	\$0	\$3,494	\$0	\$0	\$0	\$546	\$0	FY11-Comp. IRP		\$27,055
Not Evaluated	9	MRSPP-4	2	No Known/Suspected	0	LTM	3	0	0	0	11	16	\$186	\$0	\$0	\$0	\$21	\$0	\$92	\$0	FY11-Comp. MMRP		\$363,018
Not Required	63	MRSPP-5	0	No Longer Required	3																		
Total IRP Sites	151	MRSPP-6	0	Total MRSs	27							Total	\$64,767	\$121,786	\$5,740	\$20,257	\$4,294	\$20,906	\$2,489	\$20,073	FY11-Complete		\$390,073
Total Number of IRP Installations with Sites					10																		
Total Number of MMRP Installations with Sites					6																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	38	1	24	2	0	0	\$9,060	\$608	\$6,893	\$608	\$2,228	\$1,803	\$1,874	\$654	FY13	\$630	\$69	
Response Complete	28	Response Complete	1		IRA	0	0	0	0			\$889	\$0	\$0	\$0	\$825	\$0	\$0	\$0	FY14	\$702	\$0	
High	1	MRSPP-1	0	MRSPP-7	1	Design	6	0	7	0	14	2	\$122	\$0	\$122	\$0	\$399	\$0	\$201	\$288	FY15	\$701	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	10	0	11	0	16	2	\$7,180	\$0	\$230	\$0	\$376	\$0	\$9,050	\$1,031	FY16	\$714	\$0
Low	0	MRSPP-3	0	Evaluation Pending	1	RA-O	0	0	3	0	8	0	\$1,154	\$0	\$800	\$0	\$624	\$0	\$975	\$0	FY11-Comp. IRP		\$48,442
Not Evaluated	29	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	3	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$9,627
Not Required	4	MRSPP-5	0	No Longer Required	1																		
Total IRP Sites	62	MRSPP-6	0	Total MRSs	3							Total	\$18,405	\$608	\$8,045	\$608	\$4,452	\$1,803	\$12,100	\$1,973	FY11-Complete		\$58,069
Total Number of IRP Installations with Sites					2																		
Total Number of MMRP Installations with Sites					2																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	11	5	2	18	0	0	\$6,557	\$9,900	\$337	\$3,640	\$80	\$2,164	\$320	\$577	FY13	\$2,933	\$50	
Response Complete	7	Response Complete	4		IRA	1(1)	2(2)	0	0			\$378	\$27	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,865	\$4,173	
High	2	MRSPP-1	0	MRSPP-7	0	Design	6	0	1	1	2	17	\$2,108	\$7	\$0	\$0	\$0	\$0	\$541	\$0	FY15	\$3,352	\$1,453
Medium	0	MRSPP-2	3	MRSPP-8	0	RA-C	6	0	2	3	2	15	\$16,204	\$8,171	\$256	\$0	\$449	\$0	\$1,132	\$0	FY16	\$1,429	\$75
Low	0	MRSPP-3	2	Evaluation Pending	6	RA-O	0	0	0	0	3	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$18,731
Not Evaluated	1	MRSPP-4	7	No Known/Suspected	1	LTM	2	1	1	0	0	16	\$701	\$1	\$16	\$0	\$50	\$0	\$10	\$0	FY11-Comp. MMRP		\$121,336
Not Required	3	MRSPP-5	1	No Longer Required	3																		
Total IRP Sites	13	MRSPP-6	0	Total MRSs	23							Total	\$25,948	\$18,106	\$609	\$3,640	\$579	\$2,164	\$2,003	\$577	FY11-Complete		\$140,067
Total Number of IRP Installations with Sites					11																		
Total Number of MMRP Installations with Sites					11																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Rhode Island

Active Installations

IRP Sites and MRSs by Classification				Study	66	2	11	4	6	0	\$35,217	\$982	\$1,822	\$521	\$721	\$1,139	\$912	\$1,345	FY13	\$9,573	\$0
Response Complete	60	Response Complete	2	IRA	13(16)	0	0	1(1)			\$19,980	\$266	\$0	\$266	\$0	\$0	\$0	\$0	FY14	\$4,759	\$17
High	7	MRSPP-1	0	MRSPP-7	0				8	3	\$2,127	\$0	\$368	\$0	\$994	\$0	\$330	\$0	FY15	\$2,162	\$843
Medium	3	MRSPP-2	0	MRSPP-8	0				12	3	\$55,273	\$0	\$0	\$0	\$2,542	\$0	\$7,382	\$0	FY16	\$1,173	\$1,348
Low	2	MRSPP-3	0	Evaluation Pending	4				7	0	\$3,956	\$0	\$215	\$0	\$72	\$0	\$454	\$0	FY11-Comp. IRP		\$38,514
Not Evaluated	7	MRSPP-4	0	No Known/Suspected	0				3	0	\$1,673	\$0	\$168	\$0	\$70	\$0	\$131	\$0	FY11-Comp. MMRP		\$4,732
Not Required	4	MRSPP-5	0	No Longer Required	2														FY11-Complete		\$43,246
Total IRP Sites	83	MRSPP-6	0	Total MRSs	6						Total	\$118,226	\$1,248	\$2,573	\$787	\$4,399	\$1,139	\$9,209	\$1,345		
Total Number of IRP Installations with Sites								12													
Total Number of MMRP Installations with Sites								4													

BRAC Installations

IRP Sites and MRSs by Classification				Study	27	0	3	0	0	0	\$34,428	\$0	\$1,049	\$0	\$579	\$0	\$0	\$0	FY13	\$451	\$0
Response Complete	22	Response Complete	0	IRA	0	0	0	0			\$1,566	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$461	\$0
High	0	MRSPP-1	0	MRSPP-7	0				1	0	\$1,199	\$0	\$0	\$0	\$0	\$0	\$558	\$0	FY15	\$305	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0				1	0	\$4,966	\$0	\$0	\$0	\$0	\$0	\$743	\$0	FY16	\$310	\$0
Low	2	MRSPP-3	0	Evaluation Pending	0				1	0	\$2,019	\$0	\$1,303	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$16,105
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0				0	0	\$10,776	\$0	\$1,258	\$0	\$622	\$0	\$1,221	\$0	FY11-Comp. MMRP		\$0
Not Required	5	MRSPP-5	0	No Longer Required	0														FY11-Complete		\$16,105
Total IRP Sites	30	MRSPP-6	0	Total MRSs	0						Total	\$54,954	\$0	\$3,610	\$0	\$1,201	\$0	\$2,522	\$0		
Total Number of IRP Installations with Sites								4													
Total Number of MMRP Installations with Sites								0													

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	55	10	8	9	1	0	\$19,839	\$1,836	\$1,091	\$380	\$2,254	\$94	\$2,177	\$0	FY13	\$3,825	\$0
Response Complete	49	Response Complete	10	IRA	4(4)	1(1)	0	0			\$53	\$337	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,082	\$0
High	7	MRSPP-1	0	MRSPP-7	0				6	9	\$2,535	\$0	\$22	\$0	\$1	\$0	\$189	\$0	FY15	\$3,822	\$0
Medium	1	MRSPP-2	0	MRSPP-8	0				7	9	\$19,505	\$0	\$600	\$0	\$49	\$0	\$40	\$0	FY16	\$2,707	\$0
Low	1	MRSPP-3	0	Evaluation Pending	8				4	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$47,621
Not Evaluated	2	MRSPP-4	0	No Known/Suspected	1				6	6	\$2,825	\$0	\$342	\$0	\$578	\$0	\$423	\$0	FY11-Comp. MMRP		\$28,504
Not Required	4	MRSPP-5	0	No Longer Required	9														FY11-Complete		\$76,125
Total IRP Sites	64	MRSPP-6	1	Total MRSs	19						Total	\$44,757	\$2,173	\$2,055	\$380	\$2,882	\$94	\$2,829	\$0		
Total Number of IRP Installations with Sites								30													
Total Number of MMRP Installations with Sites								19													

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		

South Carolina

Active Installations

IRP Sites and MRSs by Classification					Study	333	10	36	24	50	0	\$72,493	\$10,508	\$2,503	\$1,940	\$3,320	\$2,153	\$1,541	\$597	FY13	\$11,873	\$3,757	
Response Complete	286	Response Complete	8		IRA	59(72)	0	2(2)	0			\$24,519	\$0	\$0	\$0	\$610	\$0	\$661	\$0	FY14	\$11,158	\$914	
High	3	MRSPP-1	0	MRSPP-7	0	Design	20	0	0	2	6	\$19,282	\$0	\$1,224	\$0	\$95	\$0	\$117	\$59	FY15	\$8,437	\$268	
Medium	15	MRSPP-2	0	MRSPP-8	0	RA-C	38	0	5	1	5	\$53,828	\$0	\$532	\$0	\$3,569	\$0	\$154	\$157	FY16	\$18,847	\$188	
Low	19	MRSPP-3	2	Evaluation Pending	21	RA-O	22	0	15	0	8	\$35,228	\$0	\$2,016	\$0	\$6,232	\$0	\$3,303	\$0	FY11-Comp. IRP		\$118,318	
Not Evaluated	52	MRSPP-4	0	No Known/Suspected	0	LTM	11	0	57	0	37	\$16,571	\$0	\$2,830	\$0	\$1,175	\$0	\$1,543	\$0	FY11-Comp. MMRP		\$12,444	
Not Required	44	MRSPP-5	3	No Longer Required	8																		
Total IRP Sites	419	MRSPP-6	0	Total MRSs	34							Total	\$221,921	\$10,508	\$9,105	\$1,940	\$15,001	\$2,153	\$7,319	\$813	FY11-Complete		\$130,762
Total Number of IRP Installations with Sites										26													
Total Number of MMRP Installations with Sites										7													

BRAC Installations

IRP Sites and MRSs by Classification					Study	315	3	2	0	0	0	\$29,682	\$0	\$1,416	\$0	\$0	\$0	\$53	\$0	FY13	\$16	\$0	
Response Complete	204	Response Complete	3		IRA	68(86)	0	0	0			\$19,615	\$0	\$225	\$0	\$0	\$0	\$0	\$0	FY14	\$16	\$0	
High	1	MRSPP-1	0	MRSPP-7	0	Design	37	0	0	1	0	\$2,134	\$0	\$0	\$0	\$0	\$0	\$24	\$0	FY15	\$1,746	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	61	0	0	0	2	\$22,625	\$0	\$0	\$0	\$0	\$0	\$74	\$0	FY16	\$1,227	\$0	
Low	1	MRSPP-3	0	Evaluation Pending	1	RA-O	12	1	10	0	2	\$24,559	\$394	\$6,737	\$0	\$106	\$0	\$110	\$0	FY11-Comp. IRP		\$5,653	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	7	1	6	0	6	\$2,076	\$0	\$446	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	110	MRSPP-5	0	No Longer Required	1																		
Total IRP Sites	317	MRSPP-6	1	Total MRSs	3							Total	\$100,691	\$394	\$8,824	\$0	\$106	\$0	\$261	\$0	FY11-Complete		\$5,653
Total Number of IRP Installations with Sites										6													
Total Number of MMRP Installations with Sites										2													

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	21	10	2	18	5	0	\$13,137	\$6,956	\$416	\$69	\$537	\$1,298	\$397	\$1,207	FY13	\$2,708	\$929	
Response Complete	16	Response Complete	10		IRA	2(2)	2(2)	0	0			\$2,681	\$5,307	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$3,654	\$828	
High	1	MRSPP-1	0	MRSPP-7	0	Design	9	0	2	3	4	\$1,422	\$145	\$508	\$0	\$623	\$0	\$823	\$0	FY15	\$3,761	\$1,489	
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	15	1	4	2	5	\$11,698	\$10,952	\$259	\$1,479	\$1,088	\$0	\$692	\$0	FY16	\$5,720	\$1,030	
Low	0	MRSPP-3	0	Evaluation Pending	7	RA-O	0	0	0	0	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$48,431	
Not Evaluated	3	MRSPP-4	6	No Known/Suspected	2	LTM	9	10	1	0	5	\$161	\$10	\$57	\$2	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$157,375	
Not Required	6	MRSPP-5	1	No Longer Required	8																		
Total IRP Sites	28	MRSPP-6	4	Total MRSs	28							Total	\$29,099	\$23,370	\$1,240	\$1,550	\$2,248	\$1,298	\$1,912	\$1,207	FY11-Complete		\$205,806
Total Number of IRP Installations with Sites										15													
Total Number of MMRP Installations with Sites										18													

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

South Dakota

Active Installations

IRP Sites and MRSs by Classification						Study	50	2	0	16	15	0	\$26,872	\$610	\$6,318	\$610	\$0	\$1,492	\$0	\$656	FY13	\$876	\$6,611
Response Complete	47	Response Complete	2			IRA	9(9)	0	1(1)	0			\$10,977	\$0	\$1,734	\$0	\$0	\$0	\$0	\$0	FY14	\$1,998	\$541
High	0	MRSPP-1	0	MRSPP-7	0	Design	18	0	0	0	0	12	\$3,478	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$728	\$1,478
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	20	0	0	0	0	12	\$25,113	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$1,160	\$3,329
Low	0	MRSPP-3	0	Evaluation Pending	16	RA-O	6	0	2	0	0	0	\$29,338	\$0	\$502	\$0	\$468	\$0	\$985	\$0	FY11-Comp. IRP		\$21,753
Not Evaluated	15	MRSPP-4	0	No Known/Suspected	0	LTM	7	0	10	0	3	8	\$3,549	\$0	\$0	\$0	\$350	\$0	\$67	\$0	FY11-Comp. MMRP		\$16,210
Not Required	2	MRSPP-5	0	No Longer Required	2																FY11-Complete		\$37,963
Total IRP Sites	65	MRSPP-6	0	Total MRSs	18							Total	\$99,327	\$610	\$8,554	\$610	\$818	\$1,492	\$1,052	\$656			
Total Number of IRP Installations with Sites							5																
Total Number of MMRP Installations with Sites							3																

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	23	10	1	19	0	0	\$23,014	\$15,869	\$41	\$3,568	\$80	\$0	\$406	\$0	FY13	\$4,813	\$0
Response Complete	23	Response Complete	5			IRA	1(1)	2(2)	0	0			\$654	\$373	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$500	\$0
High	1	MRSPP-1	0	MRSPP-7	1	Design	16	0	0	0	1	22	\$376	\$0	\$0	\$0	\$0	\$0	\$121	\$0	FY15	\$500	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	12	1	1	1	0	21	\$7,667	\$24,576	\$0	\$2,915	\$0	\$0	\$0	\$0	FY16	\$7,000	\$13
Low	0	MRSPP-3	0	Evaluation Pending	23	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$26,486
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	2	LTM	6	3	1	1	0	17	\$298	\$9	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$133,042
Not Required	0	MRSPP-5	0	No Longer Required	3																FY11-Complete		\$159,528
Total IRP Sites	24	MRSPP-6	0	Total MRSs	29							Total	\$32,009	\$40,827	\$41	\$6,483	\$80	\$0	\$527	\$0			
Total Number of IRP Installations with Sites							18																
Total Number of MMRP Installations with Sites							18																

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Tennessee

Active Installations

IRP Sites and MRSs by Classification				Study	234	20	5	13	12	1	\$140,667	\$9,585	\$560	\$7,741	\$0	\$2,670	\$404	\$2,442	FY13	\$11,865	\$7,645	
Response Complete	213	Response Complete	9	IRA	56(85)	1(1)	3(3)	3(3)			\$72,491	\$4,876	\$156	\$1,353	\$0	\$222	\$0	\$1,978	FY14	\$16,739	\$478	
High	5	MRSPP-1	0	MRSPP-7	0	Design	33	2	2	2	1	14	\$16,682	\$0	\$0	\$825	\$0	\$0	FY15	\$4,758	\$371	
Medium	3	MRSPP-2	0	MRSPP-8	1	RA-C	46	0	6	1	2	10	\$117,615	\$0	\$948	\$0	\$3,821	\$0	\$5,204	FY16	\$4,137	\$1,034
Low	1	MRSPP-3	0	Evaluation Pending	22	RA-O	15	0	14	0	8	2	\$63,190	\$1,230	\$5,707	\$1,230	\$8,519	\$0	\$5,610	\$84	FY11-Comp. IRP	\$119,400
Not Evaluated	12	MRSPP-4	1	No Known/Suspected	0	LTM	8	0	20	0	17	8	\$4,012	\$0	\$639	\$0	\$434	\$0	\$503	\$0	FY11-Comp. MMRP	\$35,762
Not Required	17	MRSPP-5	0	No Longer Required	9																	
Total IRP Sites	251	MRSPP-6	1	Total MRSs	34							Total	\$414,657	\$15,691	\$8,010	\$10,324	\$13,599	\$2,892	\$11,721	\$10,221	FY11-Complete	\$155,162
Total Number of IRP Installations with Sites								22														
Total Number of MMRP Installations with Sites								8														

BRAC Installations

IRP Sites and MRSs by Classification				Study	153	2	0	0	0	0	\$9,261	\$243	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$15	\$0
Response Complete	146	Response Complete	0	IRA	21(25)	0	0	0			\$7,448	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$15	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	11	0	0	0	0	0	\$12,373	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$18	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	12	0	0	0	0	0	\$17,989	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$18	\$0
Low	0	MRSPP-3	0	Evaluation Pending	2	RA-O	2	0	7	0	0	0	\$11,405	\$0	\$1,330	\$0	\$16	\$0	\$588	\$0	FY11-Comp. IRP	\$1,393
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	2	0	7	0	6	0	\$676	\$0	\$378	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$0
Not Required	7	MRSPP-5	0	No Longer Required	0																	
Total IRP Sites	153	MRSPP-6	0	Total MRSs	2							Total	\$59,152	\$243	\$1,708	\$0	\$16	\$0	\$588	\$0	FY11-Complete	\$1,393
Total Number of IRP Installations with Sites								2														
Total Number of MMRP Installations with Sites								1														

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	10	9	1	7	0	0	\$3,018	\$5,532	\$504	\$578	\$98	\$1,276	\$626	\$15	FY13	\$432	\$2,200		
Response Complete	10	Response Complete	7	IRA	2(2)	1(1)	0	0			\$49	\$46	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$54	\$4,073		
High	1	MRSPP-1	0	MRSPP-7	0	Design	6	1	1	1	0	6	\$360	\$100	\$21	\$0	\$0	\$71	\$0	\$34	FY15	\$478	\$1,872
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	8	1	0	2	1	6	\$1,813	\$7,148	\$0	\$0	\$0	\$0	\$0	\$733	FY16	\$0	\$0
Low	0	MRSPP-3	1	Evaluation Pending	8	RA-O	0	0	0	0	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP	\$3,294	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	7	3	0	1	1	5	\$78	\$21	\$1	\$1	\$0	\$0	\$0	\$0	FY11-Comp. MMRP	\$84,248	
Not Required	0	MRSPP-5	0	No Longer Required	6																		
Total IRP Sites	11	MRSPP-6	0	Total MRSs	16							Total	\$5,318	\$12,847	\$526	\$579	\$98	\$1,347	\$626	\$782	FY11-Complete	\$87,542	
Total Number of IRP Installations with Sites								7															
Total Number of MMRP Installations with Sites								14															

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Texas

Active Installations

IRP Sites and MRSs by Classification					Study	963	54	4	49	35	0	\$201,185	\$24,398	\$934	\$6,019	\$157	\$7,281	\$2,876	\$4,256	FY13	\$18,912	\$15,919	
Response Complete	898	Response Complete	45		IRA	60(79)	4(6)	4(5)	1(1)			\$71,520	\$1,087	\$0	\$576	\$827	\$0	\$0	\$0	FY14	\$5,512	\$16,346	
High	7	MRSPP-1	0	MRSPP-7	0	Design	96	0	8	0	2	20	\$25,761	\$0	\$0	\$0	\$152	\$0	\$0	\$416	FY15	\$27,947	\$38,922
Medium	4	MRSPP-2	0	MRSPP-8	2	RA-C	160	1	11	0	4	34	\$159,048	\$0	\$661	\$0	\$595	\$0	\$6,796	\$0	FY16	\$19,681	\$51,255
Low	3	MRSPP-3	4	Evaluation Pending	44	RA-O	16	0	49	0	6	0	\$70,515	\$0	\$7,515	\$0	\$10,193	\$0	\$12,192	\$0	FY11-Comp. IRP		\$204,669
Not Evaluated	39	MRSPP-4	6	No Known/Suspected	2	LTM	53	0	16	0	44	31	\$29,797	\$0	\$1,360	\$0	\$768	\$0	\$748	\$74	FY11-Comp. MMRP		\$147,362
Not Required	51	MRSPP-5	0	No Longer Required	45																		
Total IRP Sites	1,002	MRSPP-6	0	Total MRSs	103							Total	\$557,826	\$25,485	\$10,470	\$6,595	\$12,692	\$7,281	\$22,612	\$4,746	FY11-Complete		\$352,031
Total Number of IRP Installations with Sites					83																		
Total Number of MMRP Installations with Sites					14																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	204	16	1	3	0	0	\$75,185	\$478	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$2,649	\$445
Response Complete	179	Response Complete	16		IRA	67(78)	0	0	0			\$96,566	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$2,359	\$2
High	0	MRSPP-1	0	MRSPP-7	0	Design	29	0	0	1	3	\$22,347	\$0	\$0	\$0	\$11	\$254	\$0	\$13	\$13	FY15	\$6,154	\$491
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	46	5	0	0	1	3	\$147,161	\$0	\$0	\$0	\$100	\$1,997	\$0	\$535	FY16	\$6,963	\$3
Low	1	MRSPP-3	2	Evaluation Pending	2	RA-O	8	0	25	0	0	0	\$139,523	\$0	\$6,799	\$0	\$23,860	\$0	\$4,596	\$0	FY11-Comp. IRP		\$74,121
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	9	0	58	1	19	2	\$14,894	\$0	\$1,504	\$0	\$327	\$0	\$364	\$489	FY11-Comp. MMRP		\$4,267
Not Required	25	MRSPP-5	0	No Longer Required	14																		
Total IRP Sites	205	MRSPP-6	0	Total MRSs	19							Total	\$495,676	\$478	\$8,303	\$0	\$24,298	\$2,251	\$4,960	\$1,037	FY11-Complete		\$78,388
Total Number of IRP Installations with Sites					9																		
Total Number of MMRP Installations with Sites					7																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	150	32	17	130	3	1	\$42,515	\$41,139	\$628	\$6,189	\$1,544	\$7,618	\$1,033	\$4,314	FY13	\$1,863	\$5,399	
Response Complete	138	Response Complete	29		IRA	5(5)	9(9)	0	0			\$3,473	\$2,552	\$0	\$1,725	\$0	\$0	\$0	\$0	\$0	FY14	\$3,091	\$5,295
High	7	MRSPP-1	0	MRSPP-7	11	Design	104	0	2	3	15	117	\$5,090	\$175	\$22	\$0	\$127	\$78	\$130	\$317	FY15	\$3,309	\$5,295
Medium	8	MRSPP-2	2	MRSPP-8	0	RA-C	105	0	9	6	17	115	\$37,940	\$33,538	\$360	\$274	\$1,065	\$0	\$810	\$1,036	FY16	\$2,927	\$5,567
Low	6	MRSPP-3	1	Evaluation Pending	107	RA-O	0	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$41,164
Not Evaluated	2	MRSPP-4	1	No Known/Suspected	1	LTM	39	4	1	1	33	99	\$470	\$8	\$27	\$5	\$13	\$0	\$0	\$0	FY11-Comp. MMRP		\$687,409
Not Required	9	MRSPP-5	10	No Longer Required	28																		
Total IRP Sites	170	MRSPP-6	2	Total MRSs	163							Total	\$89,488	\$77,412	\$1,037	\$8,193	\$2,749	\$7,696	\$1,973	\$5,667	FY11-Complete		\$728,573
Total Number of IRP Installations with Sites					93																		
Total Number of MMRP Installations with Sites					150																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Utah

Active Installations

IRP Sites and MRSs by Classification						Study	580	12	12	54	13	0	\$222,563	\$15,103	\$897	\$3,173	\$3,085	\$7,167	\$0	\$2,482	FY13	\$24,507	\$15,119	
Response Complete	546	Response Complete	7			IRA	142(218)	0	10(15)	4(4)			\$101,944	\$6,813	\$1,771	\$0	\$1,937	\$0	\$3,060	\$0	FY14	\$18,381	\$36,286	
High	1	MRSPP-1	0	MRSPP-7	0	Design	105	0	1	0	13	23	\$38,406	\$0	\$0	\$0	\$391	\$100	\$164	\$3,466	FY15	\$21,238	\$8,010	
Medium	8	MRSPP-2	0	MRSPP-8	0	RA-C	137	0	12	0	13	34	\$151,485	\$0	\$0	\$0	\$11,966	\$0	\$11,707	\$3,329	FY16	\$16,579	\$16,683	
Low	11	MRSPP-3	6	Evaluation Pending	46	RA-O	26	0	15	0	10	0	\$85,124	\$0	\$15,623	\$0	\$7,515	\$0	\$14,304	\$0	FY11-Comp. IRP		\$429,524	
Not Evaluated	20	MRSPP-4	2	No Known/Suspected	0	LTM	36	0	64	0	44	14	\$22,734	\$0	\$391	\$0	\$1,161	\$0	\$1,687	\$0	FY11-Comp. MMRP		\$128,232	
Not Required	19	MRSPP-5	3	No Longer Required	7																			
Total IRP Sites	605	MRSPP-6	2	Total MRSs	66								Total	\$622,256	\$21,916	\$18,682	\$3,173	\$26,055	\$7,267	\$30,922	\$9,277	FY11-Complete		\$557,756
Total Number of IRP Installations with Sites							15																	
Total Number of MMRP Installations with Sites							7																	

BRAC Installations

IRP Sites and MRSs by Classification						Study	46	0	1	2	0	0	\$48,024	\$36	\$0	\$0	\$233	\$0	\$0	\$4,732	FY13	\$3,143	\$22,591	
Response Complete	43	Response Complete	0			IRA	4(4)	0	1(1)	0			\$572	\$28	\$0	\$28	\$2,000	\$10,496	\$904	\$9,590	FY14	\$2,392	\$13,390	
High	2	MRSPP-1	0	MRSPP-7	0	Design	15	0	0	0	0	0	\$6,553	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$1,500	\$16,561	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	23	0	1	0	1	2	\$34,708	\$0	\$0	\$0	\$44	\$0	\$1,994	\$0	FY16	\$3,295	\$27,200	
Low	0	MRSPP-3	2	Evaluation Pending	0	RA-O	2	0	2	0	1	0	\$15,035	\$0	\$1,846	\$0	\$2,597	\$0	\$1,017	\$0	FY11-Comp. IRP		\$19,774	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	2	0	12	0	1	2	\$839	\$0	\$0	\$0	\$0	\$0	\$44	\$0	FY11-Comp. MMRP		\$104,560	
Not Required	2	MRSPP-5	0	No Longer Required	0																			
Total IRP Sites	47	MRSPP-6	0	Total MRSs	2								Total	\$105,731	\$64	\$1,846	\$28	\$4,874	\$10,496	\$3,959	\$14,322	FY11-Complete		\$124,334
Total Number of IRP Installations with Sites							4																	
Total Number of MMRP Installations with Sites							1																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	10	13	3	1	3	0	\$8,907	\$7,786	\$252	\$459	\$413	\$0	\$0	\$395	FY13	\$675	\$553	
Response Complete	6	Response Complete	13			IRA	0	1(1)	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$87	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	2	0	4	0	2	1	\$631	\$0	\$156	\$0	\$156	\$0	\$36	\$0	FY15	\$86	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	1	4	4	0	4	1	\$1,145	\$2,146	\$810	\$236	\$420	\$0	\$1,162	\$0	FY16	\$86	\$0	
Low	1	MRSPP-3	0	Evaluation Pending	1	RA-O	0	0	0	0	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$10,487	
Not Evaluated	5	MRSPP-4	0	No Known/Suspected	1	LTM	0	5	0	0	2	4	\$0	\$98	\$0	\$1	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$18,719	
Not Required	4	MRSPP-5	0	No Longer Required	12																			
Total IRP Sites	16	MRSPP-6	0	Total MRSs	14								Total	\$10,683	\$10,030	\$1,218	\$696	\$989	\$0	\$1,198	\$395	FY11-Complete		\$29,206
Total Number of IRP Installations with Sites							8																	
Total Number of MMRP Installations with Sites							14																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Vermont

Active Installations

IRP Sites and MRSs by Classification						Study	36	3	0	15	2	0	\$6,387	\$758	\$0	\$758	\$0	\$516	\$118	\$0	FY13	\$0	\$0	
Response Complete	31	Response Complete	3			IRA	1(1)	0	0	0			\$9,407	\$0	\$840	\$0	\$0	\$0	\$0	\$0	FY14	\$1,624	\$1,914	
High	1	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	5	4	\$350	\$0	\$0	\$0	\$10,096	\$0	\$0	\$0	FY15	\$1,212	\$0	
Medium	4	MRSPP-2	0	MRSPP-8	0	RA-C	6	0	0	0	5	4	\$323	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$1,232	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	15	RA-O	0	0	0	0	5	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$23,702	
Not Evaluated	2	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	5	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$4,161	
Not Required	0	MRSPP-5	0	No Longer Required	3																			
Total IRP Sites	38	MRSPP-6	0	Total MRSs	18								Total	\$16,467	\$758	\$840	\$758	\$10,096	\$516	\$118	\$0	FY11-Complete		\$27,863
Total Number of IRP Installations with Sites												6												
Total Number of MMRP Installations with Sites												2												

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	6	2	2	0	0	0	\$2,049	\$75	\$190	\$0	\$582	\$0	\$58	\$0	FY13	\$22	\$0	
Response Complete	5	Response Complete	2			IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$50	\$0	
High	2	MRSPP-1	0	MRSPP-7	0	Design	7	0	0	0	0	0	\$420	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$50	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	4	0	2	0	0	0	\$694	\$0	\$0	\$0	\$0	\$0	\$400	\$0	FY16	\$50	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$1,543	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	0	0	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0	
Not Required	0	MRSPP-5	0	No Longer Required	2								Total	\$3,163	\$75	\$190	\$0	\$582	\$0	\$458	\$0	FY11-Complete		\$1,543
Total IRP Sites	8	MRSPP-6	0	Total MRSs	2																			
Total Number of IRP Installations with Sites												4												
Total Number of MMRP Installations with Sites												2												

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Virgin Islands of the U.S.

Active Installations

IRP Sites and MRSs by Classification				Study	0	0	0	1	5	0	\$0	\$95	\$0	\$95	\$0	\$331	\$425	\$0	FY13	\$0	\$0
Response Complete	0	Response Complete	0	IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,085	\$0
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	1	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$1,585
Not Evaluated	5	MRSPP-4	0	No Known/Suspected	0	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$331
Not Required	0	MRSPP-5	0	No Longer Required	0																
Total IRP Sites	5	MRSPP-6	0	Total MRSs	1						\$0	\$95	\$0	\$95	\$0	\$331	\$425	\$0	FY11-Complete		\$1,916
Total Number of IRP Installations with Sites																1					
Total Number of MMRP Installations with Sites																1					

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	2	2	0	1	0	0	\$2,472	\$2,901	\$0	\$22	\$0	\$24	\$0	\$958	FY13	\$0	\$959
Response Complete	1	Response Complete	2	IRA	0	1(1)	0	0			\$187	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	0	0	0	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	0	1	0	1	1	\$676	\$334	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$109
Low	0	MRSPP-3	0	Evaluation Pending	1	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	0	0	1	0	1	\$0	\$69	\$0	\$69	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$6,981
Not Required	1	MRSPP-5	0	No Longer Required	2																
Total IRP Sites	2	MRSPP-6	0	Total MRSs	3						\$3,335	\$3,304	\$0	\$91	\$0	\$24	\$0	\$958	FY11-Complete		\$6,981
Total Number of IRP Installations with Sites																2					
Total Number of MMRP Installations with Sites																3					

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Virginia

Active Installations

IRP Sites and MRSs by Classification						Study	860	74	63	49	16	1	\$245,146	\$20,783	\$4,627	\$3,385	\$5,945	\$6,526	\$2,307	\$5,732	FY13	\$26,927	\$36,617
Response Complete	742	Response Complete	67			IRA	148(156)	0	6(7)	3(3)			\$103,396	\$7,626	\$3,507	\$405	\$3,868	\$0	\$64	\$0	FY14	\$23,786	\$18,037
High	35	MRSPP-1	0	MRSPP-7	4	Design	157	0	11	4	10	31	\$44,686	\$0	\$351	\$0	\$2,627	\$0	\$1,514	\$509	FY15	\$20,357	\$5,167
Medium	10	MRSPP-2	0	MRSPP-8	0	RA-C	179	2	22	5	31	35	\$310,736	\$2,403	\$4,589	\$0	\$33,187	\$0	\$18,918	\$105	FY16	\$22,675	\$4,935
Low	12	MRSPP-3	1	Evaluation Pending	31	RA-O	58	0	50	3	34	0	\$79,645	\$1,606	\$17,039	\$1,569	\$10,769	\$1,238	\$11,065	\$781	FY11-Comp. IRP		\$424,950
Not Evaluated	44	MRSPP-4	6	No Known/Suspected	6	LTM	44	0	62	1	36	18	\$48,680	\$1,117	\$3,599	\$1,117	\$4,558	\$73	\$4,040	\$70	FY11-Comp. MMRP		\$397,711
Not Required	96	MRSPP-5	6	No Longer Required	64																FY11-Complete		\$822,661
Total IRP Sites	939	MRSPP-6	6	Total MRSs	124							Total	\$832,289	\$33,535	\$33,712	\$6,476	\$60,954	\$7,837	\$37,908	\$7,197			
Total Number of IRP Installations with Sites												53											
Total Number of MMRP Installations with Sites												17											

BRAC Installations

IRP Sites and MRSs by Classification						Study	119	1	9	16	0	0	\$24,381	\$1,351	\$0	\$334	\$254	\$0	\$0	\$0	FY13	\$927	\$10,525
Response Complete	116	Response Complete	1			IRA	6(6)	0	0	0			\$297	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$159	\$28,619
High	1	MRSPP-1	0	MRSPP-7	0	Design	39	0	0	0	3	11	\$2,061	\$0	\$122	\$0	\$279	\$450	\$10	\$0	FY15	\$251	\$13,450
Medium	1	MRSPP-2	0	MRSPP-8	1	RA-C	52	0	2	0	3	11	\$21,111	\$0	\$0	\$0	\$3,129	\$0	\$5,065	\$7,172	FY16	\$170	\$2,674
Low	9	MRSPP-3	1	Evaluation Pending	1	RA-O	7	0	1	0	0	0	\$891	\$0	\$44	\$0	\$377	\$0	\$36	\$0	FY11-Comp. IRP		\$12,002
Not Evaluated	0	MRSPP-4	1	No Known/Suspected	0	LTM	8	0	10	0	13	11	\$5,546	\$0	\$205	\$0	\$381	\$0	\$278	\$161	FY11-Comp. MMRP		\$63,051
Not Required	1	MRSPP-5	10	No Longer Required	1																FY11-Complete		\$75,053
Total IRP Sites	128	MRSPP-6	2	Total MRSs	17							Total	\$54,287	\$1,351	\$371	\$334	\$4,420	\$450	\$5,389	\$7,333			
Total Number of IRP Installations with Sites												10											
Total Number of MMRP Installations with Sites												2											

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	38	7	12	12	6	1	\$35,140	\$8,777	\$3,951	\$2,576	\$1,134	\$1,619	\$1,018	\$107	FY13	\$3,795	\$1,373
Response Complete	35	Response Complete	5			IRA	4(4)	3(3)	0	0			\$2,953	\$3,573	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$4,920	\$1,763
High	9	MRSPP-1	0	MRSPP-7	0	Design	26	0	2	0	13	12	\$975	\$0	\$0	\$0	\$427	\$80	\$357	\$51	FY15	\$5,963	\$1,942
Medium	2	MRSPP-2	1	MRSPP-8	0	RA-C	27	2	1	2	17	12	\$9,619	\$17,677	\$237	\$32	\$0	\$10	\$1,437	\$132	FY16	\$6,915	\$2,050
Low	0	MRSPP-3	0	Evaluation Pending	14	RA-O	0	0	0	0	1	0	\$0	\$0	\$0	\$0	\$276	\$0	\$0	\$0	FY11-Comp. IRP		\$77,397
Not Evaluated	9	MRSPP-4	0	No Known/Suspected	0	LTM	15	3	1	0	16	12	\$117	\$6	\$48	\$0	\$160	\$0	\$0	\$0	FY11-Comp. MMRP		\$97,721
Not Required	1	MRSPP-5	0	No Longer Required	5																FY11-Complete		\$175,118
Total IRP Sites	56	MRSPP-6	0	Total MRSs	20							Total	\$48,804	\$30,033	\$4,236	\$2,608	\$1,997	\$1,709	\$2,812	\$290			
Total Number of IRP Installations with Sites												33											
Total Number of MMRP Installations with Sites												12											

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)						
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP				
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP							
Wake Island																					
Active Installations																					
IRP Sites and MRSs by Classification																					
Response Complete	44	Response Complete	0							\$17,984	\$779	\$1,153	\$779	\$0	\$289	\$0	\$542	FY13	\$2,365	\$571	
High	0	MRSPP-1	0	MRSPP-7	0					\$21,499	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
Medium	6	MRSPP-2	0	MRSPP-8	0					\$10	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	1					\$50	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$12,300	\$0	
Not Evaluated	30	MRSPP-4	0	No Known/Suspected	0					\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$17,965	
Not Required	2	MRSPP-5	0	No Longer Required	0					\$858	\$0	\$350	\$0	\$189	\$0	\$3,111	\$0	FY11-Comp. MMRP		\$1,475	
Total IRP Sites	82	MRSPP-6	0	Total MRSs	1					Total	\$40,401	\$779	\$1,503	\$779	\$189	\$289	\$3,111	\$542	FY11-Complete		\$19,440
Total Number of IRP Installations with Sites																					
1																					
Total Number of MMRP Installations with Sites																					
1																					

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)	FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP		IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)							IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

Washington

Active Installations

IRP Sites and MRSs by Classification					Study	539	39	12	18	28	0	\$170,100	\$29,928	\$1,638	\$1,098	\$0	\$1,249	\$1,124	\$1,288	FY13	\$13,150	\$9,911	
Response Complete	493	Response Complete	28		IRA	122(151)	3(3)	0	3(3)			\$36,088	\$2,354	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$23,044	\$5,263	
High	6	MRSPP-1	0	MRSPP-7	0	Design	85	1	2	3	3	\$23,498	\$53	\$0	\$53	\$0	\$282	\$0	\$439	FY15	\$11,705	\$4,666	
Medium	2	MRSPP-2	1	MRSPP-8	1	RA-C	179	0	8	7	7	\$281,542	\$2,712	\$3,011	\$1,154	\$3,346	\$10,040	\$1,415	\$7,746	FY16	\$12,593	\$2,325	
Low	4	MRSPP-3	2	Evaluation Pending	18	RA-O	18	0	41	1	6	\$94,431	\$2,214	\$7,618	\$2,214	\$8,267	\$0	\$8,103	\$0	FY11-Comp. IRP		\$219,889	
Not Evaluated	32	MRSPP-4	3	No Known/Suspected	0	LTM	47	1	20	1	9	\$13,165	\$0	\$204	\$0	\$460	\$0	\$225	\$0	FY11-Comp. MMRP		\$66,654	
Not Required	42	MRSPP-5	2	No Longer Required	28																		
Total IRP Sites	579	MRSPP-6	2	Total MRSs	57							Total	\$618,824	\$37,261	\$12,471	\$4,519	\$12,073	\$11,571	\$10,867	\$9,473	FY11-Complete		\$286,543
Total Number of IRP Installations with Sites					50																		
Total Number of MMRP Installations with Sites					12																		

BRAC Installations

IRP Sites and MRSs by Classification					Study	34	13	0	2	0	0	\$3,242	\$267	\$0	\$214	\$0	\$0	\$0	\$0	FY13	\$0	\$0	
Response Complete	33	Response Complete	12		IRA	0	1(1)	0	0			\$0	\$6,103	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0	
High	0	MRSPP-1	0	MRSPP-7	0	Design	9	0	0	0	2	\$1,640	\$805	\$0	\$0	\$0	\$129	\$0	\$0	FY15	\$0	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	11	6	1	1	0	\$8,075	\$34,198	\$1,585	\$5,000	\$0	\$3,267	\$0	\$1,334	FY16	\$0	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	3	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$7,632	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	\$10	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$4,730	
Not Required	0	MRSPP-5	0	No Longer Required	12							Total	\$12,967	\$41,373	\$1,585	\$5,214	\$0	\$3,396	\$0	\$1,334	FY11-Complete		\$12,362
Total IRP Sites	34	MRSPP-6	0	Total MRSs	15																		
Total Number of IRP Installations with Sites					4																		
Total Number of MMRP Installations with Sites					3																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification					Study	74	8	2	9	3	0	\$28,039	\$4,824	\$356	\$395	\$858	\$262	\$490	\$0	FY13	\$1,871	\$1,777	
Response Complete	72	Response Complete	8		IRA	3(3)	3(3)	0	0			\$2,243	\$6,746	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,485	\$1,717	
High	1	MRSPP-1	0	MRSPP-7	0	Design	57	0	0	0	2	\$2,673	\$0	\$40	\$0	\$0	\$0	\$0	\$0	FY15	\$1,037	\$1,932	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	60	0	4	0	3	\$22,505	\$0	\$430	\$0	\$349	\$0	\$279	\$0	FY16	\$1,266	\$94	
Low	0	MRSPP-3	0	Evaluation Pending	9	RA-O	0	0	0	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$22,354	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	1	LTM	12	4	1	0	0	\$1,078	\$29	\$346	\$0	\$332	\$0	\$192	\$0	FY11-Comp. MMRP		\$59,048	
Not Required	5	MRSPP-5	0	No Longer Required	7							Total	\$56,538	\$11,599	\$1,172	\$395	\$1,539	\$262	\$961	\$0	FY11-Complete		\$81,402
Total IRP Sites	79	MRSPP-6	0	Total MRSs	17																		
Total Number of IRP Installations with Sites					56																		
Total Number of MMRP Installations with Sites					16																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)								IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

West Virginia

Active Installations

IRP Sites and MRSs by Classification						Study	134	1	2	7	1	0	\$10,352	\$823	\$0	\$549	\$0	\$468	\$73	\$993	FY13	\$5,687	\$0	
Response Complete	124	Response Complete	1			IRA	10(10)	0	0	1(1)			\$10,350	\$645	\$0	\$645	\$0	\$0	\$0	\$0	FY14	\$3,488	\$547	
High	3	MRSPP-1	0	MRSPP-7	0	Design	6	0	2	0	1	2	\$3,876	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$8,855	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	8	0	0	0	3	2	\$8,088	\$0	\$0	\$0	\$173	\$0	\$468	\$0	FY16	\$987	\$634	
Low	0	MRSPP-3	0	Evaluation Pending	7	RA-O	0	0	4	0	1	0	\$10,215	\$0	\$3,622	\$0	\$1,906	\$0	\$1,309	\$0	FY11-Comp. IRP		\$38,320	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	1	\$971	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$3,368	
Not Required	9	MRSPP-5	0	No Longer Required	1																			
Total IRP Sites	137	MRSPP-6	0	Total MRSs	8								Total	\$43,852	\$1,468	\$3,622	\$1,194	\$2,079	\$468	\$1,850	\$993	FY11-Complete		\$41,688
Total Number of IRP Installations with Sites							27																	
Total Number of MMRP Installations with Sites							2																	

Formerly Used Defense Sites

IRP Sites and MRSs by Classification						Study	54	3	2	0	0	0	\$33,153	\$171	\$874	\$0	\$215	\$0	\$340	\$0	FY13	\$742	\$0	
Response Complete	50	Response Complete	3			IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,151	\$0	
High	2	MRSPP-1	0	MRSPP-7	0	Design	18	0	0	0	0	0	\$3,417	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$423	\$0	
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	35	1	3	0	0	0	\$27,460	\$2,806	\$14	\$0	\$51	\$0	\$82	\$0	FY16	\$890	\$0	
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	4	0	1	0	2	0	\$6,525	\$0	\$566	\$0	\$883	\$0	\$169	\$0	FY11-Comp. IRP		\$47,263	
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	36	2	6	1	0	0	\$13,565	\$1,050	\$924	\$137	\$211	\$0	\$0	\$0	FY11-Comp. MMRP		\$3,313	
Not Required	4	MRSPP-5	0	No Longer Required	3								Total	\$84,120	\$4,027	\$2,378	\$137	\$1,360	\$0	\$591	\$0	FY11-Complete		\$50,576
Total IRP Sites	56	MRSPP-6	0	Total MRSs	3																			
Total Number of IRP Installations with Sites							9																	
Total Number of MMRP Installations with Sites							3																	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Wisconsin

Active Installations

IRP Sites and MRSs by Classification				Study	274	0	3	21	0	0	\$31,370	\$3,449	\$11	\$312	\$3,543	\$3,357	\$0	\$1,222	FY13	\$4,058	\$3,218	
Response Complete	270	Response Complete	0	IRA	8(9)	0	1(2)	0			\$47,086	\$0	\$17,240	\$0	\$0	\$0	\$0	\$0	FY14	\$3,921	\$5,370	
High	2	MRSPP-1	0	MRSPP-7	0	Design	23	0	3	0	14	\$11,944	\$0	\$0	\$0	\$1,815	\$0	\$0	\$0	FY15	\$3,989	\$0
Medium	2	MRSPP-2	0	MRSPP-8	0	RA-C	31	0	3	0	4	\$58,025	\$0	\$0	\$0	\$380	\$0	\$3,904	\$0	FY16	\$4,099	\$680
Low	0	MRSPP-3	0	Evaluation Pending	21	RA-O	7	0	3	0	0	\$34,999	\$0	\$4,968	\$0	\$1,684	\$0	\$1,711	\$0	FY11-Comp. IRP		\$84,559
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	20	0	8	0	1	\$25,139	\$0	\$1,989	\$0	\$2,129	\$0	\$2,132	\$0	FY11-Comp. MMRP		\$15,713
Not Required	3	MRSPP-5	0	No Longer Required	0																	
Total IRP Sites	277	MRSPP-6	0	Total MRSs	21						Total	\$208,563	\$3,449	\$24,208	\$312	\$9,551	\$3,357	\$7,747	\$1,222	FY11-Complete		\$100,272
Total Number of IRP Installations with Sites																35						
Total Number of MMRP Installations with Sites																2						

BRAC Installations

IRP Sites and MRSs by Classification				Study	1	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY13	\$0	\$0
Response Complete	1	Response Complete	0	IRA	0	0	0	0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$0	\$0
High	0	MRSPP-1	0	MRSPP-7	0	Design	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY15	\$0	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	0	MRSPP-3	0	Evaluation Pending	0	RA-O	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$0
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	0	0	0	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$0
Not Required	0	MRSPP-5	0	No Longer Required	0																	
Total IRP Sites	1	MRSPP-6	0	Total MRSs	0						Total	\$0	FY11-Complete		\$0							
Total Number of IRP Installations with Sites																1						
Total Number of MMRP Installations with Sites																0						

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	37	1	2	1	0	0	\$4,936	\$359	\$751	\$0	\$314	\$0	\$119	\$0	\$0	FY13	\$0	\$0
Response Complete	37	Response Complete	0	IRA	2(2)	0	0	0			\$221	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$862	\$0
High	1	MRSPP-1	0	MRSPP-7	0	Design	22	0	1	0	1	\$3,242	\$0	\$0	\$0	\$901	\$0	\$213	\$0	FY15	\$164	\$0
Medium	0	MRSPP-2	0	MRSPP-8	0	RA-C	24	0	1	0	1	\$3,372	\$0	\$30	\$0	\$0	\$0	\$0	\$0	FY16	\$0	\$0
Low	1	MRSPP-3	0	Evaluation Pending	2	RA-O	0	0	0	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY11-Comp. IRP		\$10,236
Not Evaluated	0	MRSPP-4	0	No Known/Suspected	0	LTM	10	0	0	0	3	\$16	\$0	\$15	\$0	\$0	\$0	\$5	\$0	FY11-Comp. MMRP		\$11,796
Not Required	0	MRSPP-5	0	No Longer Required	0																	
Total IRP Sites	39	MRSPP-6	0	Total MRSs	2						Total	\$11,787	\$359	\$796	\$0	\$1,215	\$0	\$337	\$0	FY11-Complete		\$22,032
Total Number of IRP Installations with Sites																23						
Total Number of MMRP Installations with Sites																2						

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.

Table E-5 Status of State IRP/MMRP Summary as of September 30, 2010

	Phase	Completed		Underway		Future		Costs Through FY10 (\$000)		FY10 Funds Obligated (\$000)		FY11 Execution Planned (\$000)		FY12 Planning Estimate (\$000)		Estimated Costs (\$000)		
		IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
		Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

Wyoming

Active Installations

IRP Sites and MRSs by Classification				Study	36	0	1	40	11	0	\$79,680	\$1,533	\$112	\$1,533	\$0	\$2,053	\$0	\$2,086	FY13	\$1,611	\$0	
Response Complete	28	Response Complete	0	IRA	8(17)	0	0	0			\$32,733	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY14	\$1,789	\$3,194	
High	0	MRSPP-1	0	MRSPP-7	0	Design	7	0	0	0	\$4,510	\$0	\$482	\$0	\$7,430	\$0	\$0	\$0	FY15	\$1,411	\$9,135	
Medium	4	MRSPP-2	0	MRSPP-8	0	RA-C	11	0	1	0	\$20,007	\$0	\$1,236	\$0	\$1,364	\$0	\$0	\$0	FY16	\$4,922	\$2,002	
Low	0	MRSPP-3	0	Evaluation Pending	40	RA-O	3	0	5	0	\$5,221	\$0	\$542	\$0	\$671	\$0	\$1,490	\$0	FY11-Comp. IRP		\$43,024	
Not Evaluated	11	MRSPP-4	0	No Known/Suspected	0	LTM	1	0	5	0	\$3,491	\$0	\$231	\$0	\$263	\$0	\$274	\$0	FY11-Comp. MMRP		\$23,425	
Not Required	5	MRSPP-5	0	No Longer Required	0																	
Total IRP Sites	48	MRSPP-6	0	Total MRSs	40						Total	\$145,642	\$1,533	\$2,603	\$1,533	\$9,728	\$2,053	\$1,764	\$2,086	FY11-Complete		\$66,449
Total Number of IRP Installations with Sites				5																		
Total Number of MMRP Installations with Sites				1																		

Formerly Used Defense Sites

IRP Sites and MRSs by Classification				Study	18	4	3	8	1	4	\$15,348	\$11,906	\$2,798	\$4,316	\$1,635	\$480	\$1,570	\$0	FY13	\$996	\$0	
Response Complete	13	Response Complete	4	IRA	7(7)	1(1)	1(1)	0			\$7,005	\$0	\$5,929	\$0	\$40	\$0	\$0	\$0	FY14	\$5,884	\$0	
High	6	MRSPP-1	0	MRSPP-7	0	Design	9	0	5	1	\$952	\$26	\$753	\$0	\$135	\$0	\$484	\$0	FY15	\$5,507	\$0	
Medium	1	MRSPP-2	0	MRSPP-8	0	RA-C	9	0	0	1	\$1,187	\$17	\$0	\$0	\$2,033	\$0	\$2,279	\$0	FY16	\$4,154	\$2,898	
Low	1	MRSPP-3	0	Evaluation Pending	8	RA-O	0	0	0	6	\$0	\$0	\$0	\$0	\$0	\$0	\$99	\$0	FY11-Comp. IRP		\$107,313	
Not Evaluated	1	MRSPP-4	0	No Known/Suspected	3	LTM	9	4	0	0	\$11	\$8	\$5	\$0	\$0	\$0	\$0	\$0	FY11-Comp. MMRP		\$76,425	
Not Required	0	MRSPP-5	2	No Longer Required	1																	
Total IRP Sites	22	MRSPP-6	2	Total MRSs	16						Total	\$24,503	\$11,957	\$9,485	\$4,316	\$3,843	\$480	\$4,432	\$0	FY11-Complete		\$183,738
Total Number of IRP Installations with Sites				13																		
Total Number of MMRP Installations with Sites				12																		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs.