

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Alabama**

**DoD Installations**

Sites with Response Complete	420	Investigation	440	277	0	\$81,678	\$11,396	\$14,250	\$11,592	FY00	\$55,202
Sites in Progress -Relative Risk Category	High	132	Interim Actions	66(96)	30(41)	\$20,948	\$1,082	\$8,729	\$3,037	FY01	\$28,015
	Medium	42	Design	44	6	\$4,254	\$72	\$882	\$3,675	FY02	\$25,411
	Low	23	RA-C	70	7	\$59,827	\$2,334	\$6,942	\$29,727	FY03	\$27,059
	Not Evaluated	96	RA-O (LTO)	1	3	\$376	\$179	\$916	\$1,507	FY98-Comp.	\$519,331
	Not Required	4	LTM	1	9	\$1,241	\$826	\$391	\$768		
Total Number of Sites	717	<b>Total</b>			<b>\$168,324</b>	<b>\$15,889</b>	<b>\$32,110</b>	<b>\$50,306</b>			
<b>Total Number of Installations Funded:</b>		<b>42</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	25	16	0	\$11,142	\$2,106	\$315	\$2,470	FY00	\$4,436
Sites in Progress -Relative Risk Category	High	6	Interim Actions	1(1)	1(1)	\$89	\$78	\$0	\$0	FY01	\$12,715
	Medium	0	Design	12	3	\$856	\$63	\$0	\$72	FY02	\$9,805
	Low	1	RA-C	6	3	\$4,949	\$2,629	\$211	\$72	FY03	\$4,057
	Not Evaluated	10	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$41,657
	Not Required	9	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	41	<b>Total</b>			<b>\$17,036</b>	<b>\$4,876</b>	<b>\$526</b>	<b>\$2,614</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>169</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Alaska**

**DoD Installations**

Sites with Response Complete	530	Investigation	771	141	10	\$211,885	\$13,872	\$5,718	\$5,515	FY00	\$61,007	
Sites in Progress -Relative Risk Category	High	119	Interim Actions	214(321)	63(123)		\$63,142	\$15,105	\$6,880	\$6,913	FY01	\$63,392
	Medium	44	Design	105	10	153	\$28,808	\$1,405	\$1,076	\$2,057	FY02	\$39,427
	Low	103	RA-C	214	23	164	\$197,574	\$50,877	\$31,439	\$23,480	FY03	\$34,412
	Not Evaluated	33	RA-O (LTO)	3	57	82	\$5,939	\$4,397	\$3,816	\$4,699	FY98-Comp.	\$497,255
	Not Required	93	LTM	1	85	132	\$5,460	\$940	\$15,873	\$17,216		
Total Number of Sites	922	<b>Total</b>				<b>\$512,808</b>	<b>\$86,596</b>	<b>\$64,802</b>	<b>\$59,880</b>			
<b>Total Number of Installations Funded:</b>		<b>61</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	85	Investigation	186	85	12	\$39,098	\$6,976	\$11,946	\$10,386	FY00	\$33,125	
Sites in Progress -Relative Risk Category	High	39	Interim Actions	11(11)	1(1)		\$10,145	\$974	\$110	\$0	FY01	\$26,882
	Medium	17	Design	83	47	66	\$18,831	\$1,698	\$4,232	\$1,499	FY02	\$4,242
	Low	5	RA-C	40	71	76	\$113,100	\$26,343	\$31,546	\$18,650	FY03	\$14,267
	Not Evaluated	76	RA-O (LTO)	0	3	0	\$0	\$0	\$1,058	\$0	FY98-Comp.	\$426,938
	Not Required	61	LTM	0	7	8	\$176	\$176	\$560	\$0		
Total Number of Sites	283	<b>Total</b>				<b>\$181,350</b>	<b>\$36,167</b>	<b>\$49,452</b>	<b>\$30,535</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>563</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**American Samoa**

**Formerly Used Defense Sites**

Sites with Response Complete		1	Investigation	5	0	0	\$0	\$0	\$0	\$0	FY00	\$918
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY01	\$86
	Medium	0	Design	0	0	3	\$0	\$0	\$0	\$100	FY02	\$61
	Low	0	RA-C	1	1	3	\$140	\$65	\$5	\$0	FY03	\$61
	Not Evaluated	0	RA-O (LTO)	0	1	3	\$0	\$0	\$235	\$0	FY98-Comp.	\$9,287
	Not Required	3	LTM	0	1	0	\$0	\$0	\$10	\$0		
Total Number of Sites		5	<b>Total</b>				<b>\$140</b>	<b>\$65</b>	<b>\$250</b>	<b>\$100</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>30</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Arizona**

**DoD Installations**

Sites with Response Complete	247	Investigation	321	76	8	\$89,887	\$509	\$2,730	\$764	FY00	\$12,986	
Sites in Progress -Relative Risk Category	High	23	Interim Actions	57(60)	19(22)		\$8,835	\$387	\$0	\$739	FY01	\$14,061
	Medium	20	Design	40	8	61	\$21,270	\$48	\$420	\$565	FY02	\$15,226
	Low	85	RA-C	31	16	69	\$49,175	\$535	\$4,407	\$5,326	FY03	\$9,506
	Not Evaluated	11	RA-O (LTO)	4	16	9	\$15,210	\$6,759	\$6,027	\$3,811	FY98-Comp.	\$168,954
	Not Required	19	LTM	0	24	24	\$3,749	\$2,493	\$460	\$431		
Total Number of Sites	405	<b>Total</b>				<b>\$188,126</b>	<b>\$10,731</b>	<b>\$14,044</b>	<b>\$11,636</b>			
<b>Total Number of Installations Funded:</b>		<b>18</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	18	Investigation	73	18	0	\$3,439	\$309	\$272	\$380	FY00	\$0	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0		\$0	\$0	\$0	\$0	FY01	\$0
	Medium	0	Design	3	8	56	\$319	\$0	\$0	\$0	FY02	\$0
	Low	1	RA-C	3	8	56	\$10,393	\$24	\$0	\$0	FY03	\$0
	Not Evaluated	14	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY98-Comp.	\$363,793
	Not Required	57	LTM	0	0	1	\$0	\$0	\$0	\$0		
Total Number of Sites	91	<b>Total</b>				<b>\$14,151</b>	<b>\$333</b>	<b>\$272</b>	<b>\$380</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>188</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Arkansas**

**DoD Installations**

Sites with Response Complete	190	Investigation	223	60	0	\$26,142	\$803	\$2,549	\$4,618	FY00	\$11,070
Sites in Progress -Relative Risk Category	High	13	Interim Actions	33(39)	5(5)	\$3,712	\$1,523	\$913	\$2,585	FY01	\$1,525
	Medium	8	Design	25	0	\$644	\$71	\$646	\$470	FY02	\$16,929
	Low	32	RA-C	26	4	\$12,590	\$6,112	\$6,914	\$3,496	FY03	\$9,115
	Not Evaluated	35	RA-O (LTO)	1	0	\$45	\$45	\$7	\$2,500	FY98-Comp.	\$100,591
	Not Required	5	LTM	0	18	\$2,653	\$258	\$276	\$763		
Total Number of Sites		283	<b>Total</b>			<b>\$45,786</b>	<b>\$8,812</b>	<b>\$11,305</b>	<b>\$14,432</b>		
<b>Total Number of Installations Funded:</b>		<b>32</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	9	Investigation	15	2	4	\$3,307	\$128	\$120	\$1,117	FY00	\$4,388
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$1,266	\$0	\$0	\$0	FY01	\$1,832
	Medium	1	Design	7	0	\$123	\$0	\$0	\$0	FY02	\$1,177
	Low	1	RA-C	8	2	\$2,580	\$2,077	\$1,260	\$4,028	FY03	\$2,265
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$68,016
	Not Required	10	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		21	<b>Total</b>			<b>\$7,276</b>	<b>\$2,205</b>	<b>\$1,380</b>	<b>\$5,145</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>82</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**California**

**DoD Installations**

Sites with Response Complete	1503	Investigation	2196	1065	145	\$1,355,065	\$89,675	\$67,457	\$38,634	FY00	\$383,376	
Sites in Progress -Relative Risk Category	High	595	Interim Actions	555(756)	264(345)		\$382,226	\$70,270	\$58,836	\$71,533	FY01	\$381,406
	Medium	301	Design	332	159	963	\$154,430	\$21,800	\$23,583	\$20,105	FY02	\$282,497
	Low	480	RA-C	254	119	1150	\$767,409	\$44,353	\$89,568	\$107,672	FY03	\$218,997
	Not Evaluated	412	RA-O (LTO)	29	41	663	\$93,099	\$47,247	\$48,652	\$38,062		
	Not Required	115	LTM	17	116	999	\$17,921	\$8,723	\$20,722	\$12,520		
Total Number of Sites	3406	<b>Total</b>				<b>\$2,770,150</b>	<b>\$282,068</b>	<b>\$308,818</b>	<b>\$288,526</b>	<b>FY98-Comp.</b>	<b>\$3,680,562</b>	
<b>Total Number of Installations Funded:</b>		<b>132</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	92	Investigation	281	59	44	\$32,754	\$8,676	\$4,225	\$845	FY00	\$6,046	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	7(7)	3(3)		\$2,888	\$803	\$200	\$0	FY01	\$3,252
	Medium	7	Design	49	32	180	\$12,732	\$2,605	\$135	\$707	FY02	\$5,793
	Low	1	RA-C	39	54	187	\$98,077	\$8,346	\$8,149	\$6,701	FY03	\$7,484
	Not Evaluated	116	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0		
	Not Required	157	LTM	1	1	38	\$131	\$131	\$3	\$233		
Total Number of Sites	384	<b>Total</b>				<b>\$146,582</b>	<b>\$20,561</b>	<b>\$12,712</b>	<b>\$8,486</b>	<b>FY98-Comp.</b>	<b>\$892,404</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>1060</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Colorado**

**DoD Installations**

Sites with Response Complete	230	Investigation	379	139	0	\$281,234	\$4,539	\$7,636	\$3,086	FY00	\$99,932
Sites in Progress -Relative Risk Category	High	105	Interim Actions	79(104)	26(26)	\$348,697	\$0	\$6,108	\$3,913	FY01	\$93,466
	Medium	91	Design	143	11	\$31,526	\$610	\$972	\$1,923	FY02	\$110,873
	Low	40	RA-C	51	120	\$270,088	\$61,369	\$58,315	\$76,701	FY03	\$115,899
	Not Evaluated	36	RA-O (LTO)	0	15	\$24,941	\$8,624	\$18,662	\$23,317	FY98-Comp.	\$2,375,609
	Not Required	16	LTM	0	30	\$6,295	\$4,849	\$1,989	\$2,355		
Total Number of Sites	518	<b>Total</b>			<b>\$962,781</b>	<b>\$79,991</b>	<b>\$93,682</b>	<b>\$111,295</b>			
<b>Total Number of Installations Funded:</b>		<b>23</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	16	Investigation	24	12	1	\$12,201	\$8,706	\$1,770	\$240	FY00	\$1,300
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	1(1)	\$812	\$326	\$1,554	\$0	FY01	\$2,361
	Medium	3	Design	11	1	\$761	\$0	\$0	\$0	FY02	\$101
	Low	0	RA-C	8	3	\$1,703	\$18	\$110	\$2,340	FY03	\$656
	Not Evaluated	8	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$46,991
	Not Required	7	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	37	<b>Total</b>			<b>\$15,477</b>	<b>\$9,050</b>	<b>\$3,434</b>	<b>\$2,580</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>97</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Connecticut**

**◆ DoD Installations**

Sites with Response Complete	131	Investigation	139	63	8	\$13,958	\$2,774	\$3,179	\$528	FY00	\$9,245
Sites in Progress -Relative Risk Category	High	19	Interim Actions	42(47)	1(1)	\$824	\$0	\$0	\$3,098	FY01	\$11,267
	Medium	16	Design	5	0	\$3,659	\$570	\$2,301	\$0	FY02	\$14,680
	Low	7	RA-C	32	0	\$20,548	\$4,946	\$1,732	\$6,095	FY03	\$8,519
	Not Evaluated	37	RA-O (LTO)	0	0	\$216	\$216	\$376	\$338	FY98-Comp.	\$119,413
	Not Required	0	LTM	0	1	\$0	\$0	\$0	\$118		
Total Number of Sites	210	<b>Total</b>			<b>\$39,205</b>	<b>\$8,506</b>	<b>\$7,588</b>	<b>\$10,177</b>			
<b>Total Number of Installations Funded:</b>		<b>30</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	20	Investigation	25	8	0	\$569	\$0	\$50	\$0	FY00	\$1
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY01	\$0
	Medium	0	Design	13	0	\$742	\$0	\$0	\$18	FY02	\$12
	Low	0	RA-C	15	0	\$2,271	\$1	\$0	\$5	FY03	\$0
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$9,692
	Not Required	10	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	33	<b>Total</b>			<b>\$3,582</b>	<b>\$1</b>	<b>\$50</b>	<b>\$23</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>55</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Delaware**

**DoD Installations**

Sites with Response Complete	44	Investigation	54	28	0	\$26,850	\$294	\$193	\$43	FY00	\$6,886
Sites in Progress -Relative Risk Category	High	23	Interim Actions	5(5)	7(7)	\$6,540	\$3,877	\$2,126	\$1,702	FY01	\$9,186
	Medium	7	Design	2	4	\$1,893	\$57	\$760	\$659	FY02	\$6,580
	Low	8	RA-C	1	3	\$675	\$0	\$746	\$1,616	FY03	\$6,670
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$35	\$954	FY98-Comp.	\$64,923
	Not Required	0	LTM	0	2	\$1,342	\$642	\$898	\$1,081		
Total Number of Sites	82	<b>Total</b>			<b>\$37,300</b>	<b>\$4,870</b>	<b>\$4,758</b>	<b>\$6,055</b>			
<b>Total Number of Installations Funded:</b>		<b>6</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	11	Investigation	18	7	0	\$1,320	\$198	\$105	\$592	FY00	\$26
Sites in Progress -Relative Risk Category	High	0	Interim Actions	3(3)	0	\$0	\$0	\$0	\$0	FY01 <td>\$511</td>	\$511
	Medium	1	Design	6	1	\$444	\$0	\$0	\$30	FY02 <td>\$61</td>	\$61
	Low	0	RA-C	5	4	\$2,106	\$878	\$475	\$301	FY03 <td>\$0</td>	\$0
	Not Evaluated	5	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$48,657
	Not Required	8	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	25	<b>Total</b>			<b>\$3,870</b>	<b>\$1,076</b>	<b>\$580</b>	<b>\$923</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>34</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**District of Columbia**

**DoD Installations**

Sites with Response Complete	15	Investigation	32	24	1	\$9,176	\$3,159	\$2,893	\$1,639	FY00	\$2,992
Sites in Progress -Relative Risk Category	High	14	Interim Actions	16(23)	7(7)		\$3,711	\$599	\$56	FY01	\$8,907
	Medium	13	Design	4	6	16	\$667	\$434	\$0	FY02	\$1,548
	Low	6	RA-C	4	4	25	\$2,668	\$921	\$2,899	FY03	\$1,644
	Not Evaluated	6	RA-O (LTO)	2	4	12	\$120	\$120	\$75	FY98-Comp.	\$33,613
	Not Required	3	LTM	0	4	23	\$18	\$18	\$0		
Total Number of Sites	57	<b>Total</b>				<b>\$16,360</b>	<b>\$5,251</b>	<b>\$5,923</b>	<b>\$3,323</b>		
<b>Total Number of Installations Funded:</b>		<b>9</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	27	2	0	\$19,002	\$418	\$320	\$190	FY00	\$844
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$5,494	\$0	\$0	FY01	\$221
	Medium	0	Design	0	0	21	\$0	\$0	\$0	FY02	\$165
	Low	0	RA-C	0	2	21	\$1,288	\$112	\$410	FY03	\$16
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY98-Comp.	\$57,238
	Not Required	24	LTM	0	0	1	\$0	\$0	\$0		
Total Number of Sites	29	<b>Total</b>				<b>\$25,784</b>	<b>\$530</b>	<b>\$730</b>	<b>\$240</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>54</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Florida**

**DoD Installations**

Sites with Response Complete	349	Investigation	470	299	15	\$241,569	\$14,238	\$11,420	\$9,361	FY00	\$40,264
Sites in Progress -Relative Risk Category	High	200	Interim Actions	133(176)	53(60)	\$67,891	\$17,420	\$11,382	\$7,246	FY01	\$37,281
	Medium	71	Design	45	22	\$11,741	\$2,349	\$2,431	\$4,535	FY02	\$27,119
	Low	72	RA-C	45	21	\$48,206	\$7,253	\$25,995	\$21,303	FY03	\$30,653
	Not Evaluated	60	RA-O (LTO)	2	22	\$3,148	\$1,941	\$3,693	\$3,641	FY98-Comp.	\$475,330
	Not Required	32	LTM	3	38	\$2,855	\$1,931	\$2,772	\$5,576		
Total Number of Sites	784	<b>Total</b>			<b>\$375,410</b>	<b>\$45,132</b>	<b>\$57,693</b>	<b>\$51,662</b>			
<b>Total Number of Installations Funded:</b>		<b>57</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	91	Investigation	113	66	10	\$15,871	\$2,411	\$4,546	\$839	FY00	\$9,758
Sites in Progress -Relative Risk Category	High	18	Interim Actions	3(3)	4(4)	\$1,342	\$1,297	\$200	\$30	FY01	\$4,514
	Medium	6	Design	22	7	\$1,910	\$301	\$265	\$130	FY02	\$10,181
	Low	2	RA-C	15	16	\$11,755	\$3,482	\$1,589	\$1,438	FY03	\$8,839
	Not Evaluated	14	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$456,237
	Not Required	58	LTM	2	0	\$91	\$91	\$0	\$0		
Total Number of Sites	189	<b>Total</b>			<b>\$30,969</b>	<b>\$7,582</b>	<b>\$6,600</b>	<b>\$2,437</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>647</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Georgia**

**◆ DoD Installations**

Sites with Response Complete	277	Investigation	308	129	0	\$72,581	\$6,562	\$10,163	\$6,399	FY00	\$30,449
Sites in Progress -Relative Risk Category	High	98	Interim Actions	81(86)	29(31)	\$16,742	\$2,218	\$6,716	\$10,637	FY01	\$32,125
	Medium	37	Design	16	7	\$21,587	\$3,407	\$4,056	\$1,284	FY02	\$44,984
	Low	20	RA-C	13	7	\$88,775	\$12,586	\$540	\$10,870	FY03	\$33,135
	Not Evaluated	1	RA-O (LTO)	2	2	\$1,061	\$880	\$2,525	\$346	FY98-Comp.	\$596,627
	Not Required	4	LTM	7	20	\$9,904	\$4,256	\$1,377	\$1,721		
Total Number of Sites	437	<b>Total</b>			<b>\$210,650</b>	<b>\$29,909</b>	<b>\$25,377</b>	<b>\$31,257</b>			
<b>Total Number of Installations Funded:</b>		<b>37</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	37	Investigation	32	31	1	\$8,837	\$1,713	\$1,170	\$10	FY00	\$649
Sites in Progress -Relative Risk Category	High	5	Interim Actions	2(2)	1(1)	\$0	\$0	\$146	\$0	FY01	\$1,736
	Medium	0	Design	11	3	\$1,474	\$38	\$20	\$140	FY02	\$11,609
	Low	0	RA-C	15	1	\$5,082	\$2	\$162	\$0	FY03	\$2,242
	Not Evaluated	13	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$72,912
	Not Required	9	LTM	0	1	\$40	\$40	\$136	\$0		
Total Number of Sites	64	<b>Total</b>			<b>\$15,433</b>	<b>\$1,793</b>	<b>\$1,634</b>	<b>\$150</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>229</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Guam**

**DoD Installations**

Sites with Response Complete	51	Investigation	62	86	11	\$104,200	\$9,987	\$10,172	\$1,791	FY00	\$31,047	
Sites in Progress -Relative Risk Category	High	57	Interim Actions	19(19)	29(33)		\$31,571	\$10,972	\$2,995	\$14,881	FY01	\$21,367
	Medium	24	Design	3	0	94	\$1,077	\$0	\$1,683	\$3,716	FY02	\$17,834
	Low	7	RA-C	1	1	30	\$18,873	\$0	\$3,321	\$7,723	FY03	\$13,089
	Not Evaluated	20	RA-O (LTO)	0	0	8	\$0	\$0	\$0	\$5	FY98-Comp.	\$202,253
	Not Required	0	LTM	0	0	64	\$0	\$0	\$1,825	\$890		
Total Number of Sites	159	<b>Total</b>				<b>\$155,721</b>	<b>\$20,959</b>	<b>\$19,996</b>	<b>\$29,006</b>			
<b>Total Number of Installations Funded:</b>		<b>9</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	2	Investigation	15	1	0	\$54	\$54	\$7	\$0	FY00	\$105	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY01	\$806
	Medium	0	Design	0	1	12	\$10	\$10	\$0	\$0	FY02	\$75
	Low	0	RA-C	2	0	13	\$5	\$0	\$0	\$0	FY03	\$9,763
	Not Evaluated	3	RA-O (LTO)	0	0	9	\$0	\$0	\$0	\$0	FY98-Comp.	\$111,605
	Not Required	10	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	16	<b>Total</b>				<b>\$69</b>	<b>\$64</b>	<b>\$7</b>	<b>\$0</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>47</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Hawaii**

**DoD Installations**

Sites with Response Complete	342	Investigation	381	189	10	\$111,455	\$8,309	\$4,726	\$6,127	FY00	\$27,871	
Sites in Progress -Relative Risk Category	High	122	Interim Actions	71(79)	46(47)		\$51,207	\$16,915	\$14,479	\$14,173	FY01	\$44,621
	Medium	43	Design	3	12	148	\$1,391	\$591	\$1,134	\$1,389	FY02	\$33,933
	Low	61	RA-C	51	12	84	\$35,484	\$4,492	\$3,424	\$2,194	FY03	\$35,958
	Not Evaluated	12	RA-O (LTO)	0	7	105	\$1,081	\$471	\$902	\$777	FY98-Comp.	\$406,244
	Not Required	0	LTM	0	9	96	\$835	\$507	\$262	\$740		
Total Number of Sites	580				<b>Total</b>	<b>\$201,453</b>	<b>\$31,285</b>	<b>\$24,927</b>	<b>\$25,400</b>			
<b>Total Number of Installations Funded:</b>		<b>43</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	73	5	1	\$6,017	\$328	\$450	\$414	FY00	\$1,011	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0		\$21	\$0	\$0	\$0	FY01	\$706
	Medium	0	Design	8	3	53	\$369	\$154	\$55	\$414	FY02	\$669
	Low	0	RA-C	14	1	60	\$5,927	\$245	\$25	\$259	FY03	\$254
	Not Evaluated	8	RA-O (LTO)	0	2	51	\$0	\$0	\$310	\$325	FY98-Comp.	\$260,592
	Not Required	55	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	79				<b>Total</b>	<b>\$12,334</b>	<b>\$727</b>	<b>\$840</b>	<b>\$1,412</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>378</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Idaho**

**◆ DoD Installations**

Sites with Response Complete	83	Investigation	83	0	1	\$9,911	\$0	\$200	\$0	FY00	\$487
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0	\$65	\$0	\$450	\$0	FY01	\$0
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY02	\$0
	Low	0	RA-C	0	0	\$0	\$0	\$104	\$0	FY03	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$1,266
	Not Required	0	LTM	0	1	1	\$199	\$31	\$0	\$0	
Total Number of Sites	84	<b>Total</b>			<b>\$10,175</b>	<b>\$31</b>	<b>\$754</b>	<b>\$0</b>			
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	10	15	0	\$1,484	\$55	\$10	\$1,105	FY00	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$40	\$40	\$0	\$0	FY01	\$0
	Medium	0	Design	3	0	\$38	\$0	\$0	\$0	FY02	\$0
	Low	0	RA-C	5	1	\$78	\$0	\$200	\$25	FY03	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$18,620
	Not Required	9	LTM	0	0	0	\$0	\$0	\$0		
Total Number of Sites	25	<b>Total</b>			<b>\$1,640</b>	<b>\$95</b>	<b>\$210</b>	<b>\$1,130</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>74</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Illinois**

**DoD Installations**

Sites with Response Complete	450	Investigation	485	223	1	\$70,783	\$5,357	\$2,050	\$3,337	FY00	\$101,198	
Sites in Progress -Relative Risk Category	High	71	Interim Actions	57(60)	19(20)		\$9,832	\$4,388	\$11,505	\$0	FY01	\$62,461
	Medium	55	Design	31	14	106	\$6,248	\$1,389	\$8,429	\$13,623	FY02	\$52,518
	Low	31	RA-C	33	9	117	\$88,765	\$5,532	\$45,996	\$24,068	FY03	\$78,656
	Not Evaluated	101	RA-O (LTO)	1	2	52	\$0	\$0	\$1,967	\$273	FY98-Comp.	\$739,643
	Not Required	1	LTM	1	2	76	\$34	\$0	\$906	\$1,176		
Total Number of Sites	709	<b>Total</b>				<b>\$175,662</b>	<b>\$16,666</b>	<b>\$70,853</b>	<b>\$42,477</b>			
<b>Total Number of Installations Funded:</b>		<b>58</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	39	Investigation	66	30	11	\$14,116	\$2,006	\$1,531	\$959	FY00	\$16	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	7(7)	2(2)		\$425	\$45	\$4	\$4	FY01	\$657
	Medium	6	Design	19	17	37	\$3,080	\$694	\$1,135	\$46	FY02	\$58
	Low	2	RA-C	14	23	38	\$6,712	\$500	\$6,725	\$266	FY03	\$2,662
	Not Evaluated	39	RA-O (LTO)	0	0	10	\$0	\$0	\$0	\$0	FY98-Comp.	\$432,161
	Not Required	12	LTM	0	1	7	\$0	\$0	\$56	\$5		
Total Number of Sites	107	<b>Total</b>				<b>\$24,333</b>	<b>\$3,245</b>	<b>\$9,451</b>	<b>\$1,280</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>157</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Indiana**

**DoD Installations**

Sites with Response Complete	282	Investigation	306	142	0	\$55,011	\$761	\$2,078	\$1,770	FY00	\$19,916
Sites in Progress -Relative Risk Category	High	43	Interim Actions	15(17)	18(18)	\$21,680	\$6,361	\$3,867	\$4,662	FY01	\$12,849
	Medium	43	Design	7	5	\$3,361	\$61	\$607	\$1,139	FY02	\$11,858
	Low	45	RA-C	9	7	\$16,798	\$0	\$6,550	\$9,492	FY03	\$12,981
	Not Evaluated	30	RA-O (LTO)	0	2	\$306	\$0	\$1,604	\$38	FY98-Comp.	\$196,598
	Not Required	5	LTM	0	7	\$2,097	\$1,544	\$160	\$428		
Total Number of Sites	448	<b>Total</b>			<b>\$99,253</b>	<b>\$8,727</b>	<b>\$14,866</b>	<b>\$17,529</b>			
<b>Total Number of Installations Funded:</b>		<b>29</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	14	Investigation	31	8	4	\$4,515	\$130	\$917	\$814	FY00	\$695
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)	\$2,867	\$0	\$150	\$0	FY01	\$4,927
	Medium	2	Design	5	9	\$391	\$58	\$40	\$75	FY02	\$4,786
	Low	0	RA-C	10	11	\$2,668	\$367	\$919	\$150	FY03	\$17,599
	Not Evaluated	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$87,085
	Not Required	11	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	43	<b>Total</b>			<b>\$10,441</b>	<b>\$555</b>	<b>\$2,026</b>	<b>\$1,039</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>73</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Iowa**

**DoD Installations**

Sites with Response Complete	143	Investigation	155	30	0	\$19,131	\$415	\$0	\$0	FY00	\$1,497
Sites in Progress -Relative Risk Category	High	13	Interim Actions	18(18)	2(2)	\$1,757	\$1,287	\$1,819	\$0	FY01	\$2,244
	Medium	18	Design	15	3	\$6,315	\$1,645	\$671	\$32	FY02	\$4,963
	Low	5	RA-C	11	5	\$19,267	\$1,121	\$67	\$555	FY03	\$8,172
	Not Evaluated	4	RA-O (LTO)	0	1	\$118	\$118	\$116	\$113	FY98-Comp.	\$104,103
	Not Required	2	LTM	0	5	\$714	\$549	\$484	\$592		
Total Number of Sites	185	<b>Total</b>			<b>\$47,302</b>	<b>\$5,135</b>	<b>\$3,157</b>	<b>\$1,292</b>			
<b>Total Number of Installations Funded:</b>		<b>28</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	13	Investigation	13	11	2	\$1,481	\$166	\$510	\$50	FY00	\$188
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0	\$1,500	\$0	\$0	\$0	FY01	\$615
	Medium	1	Design	5	0	\$20	\$0	\$0	\$0	FY02	\$1,690
	Low	0	RA-C	6	2	\$2,808	\$69	\$450	\$65	FY03	\$1,307
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$30	FY98-Comp.	\$37,479
	Not Required	11	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	26	<b>Total</b>			<b>\$5,809</b>	<b>\$235</b>	<b>\$960</b>	<b>\$145</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>34</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Johnston Atoll**

**DoD Installations**

Sites with Response Complete		8	Investigation	8	10	0	\$1,484	\$250	\$250	\$250	FY00	\$3,135
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0		\$3,932	\$0	\$0	\$0	FY01	\$1,885
	Medium	0	Design	1	0	1	\$3,819	\$200	\$0	\$0	FY02	\$1,885
	Low	0	RA-C	0	0	0	\$5,376	\$0	\$0	\$0	FY03	\$85
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$3,700	\$3,700	\$3,921	\$1,000	FY98-Comp.	\$13,446
	Not Required	8	LTM	0	2	0	\$767	\$295	\$474	\$391		
Total Number of Sites		18	<b>Total</b>				<b>\$19,078</b>	<b>\$4,445</b>	<b>\$4,645</b>	<b>\$1,641</b>		
<b>Total Number of Installations Funded:</b>												<b>2</b>

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Kansas**

**DoD Installations**

Sites with Response Complete	258	Investigation	275	116	0	\$58,089	\$3,147	\$2,376	\$1,067	FY00	\$9,632
Sites in Progress -Relative Risk Category	High	52	Interim Actions	35(40)	8(9)	\$9,823	\$766	\$1,441	\$1,716	FY01	\$7,817
	Medium	48	Design	29	9	\$4,260	\$82	\$555	\$222	FY02	\$8,543
	Low	27	RA-C	46	2	\$8,312	\$833	\$3,717	\$464	FY03	\$11,051
	Not Evaluated	3	RA-O (LTO)	0	1	\$135	\$135	\$273	\$578	FY98-Comp.	\$217,132
	Not Required	3	LTM	5	7	\$2,498	\$882	\$1,262	\$790		
Total Number of Sites		391	<b>Total</b>			<b>\$83,117</b>	<b>\$5,845</b>	<b>\$9,624</b>	<b>\$4,837</b>		
<b>Total Number of Installations Funded:</b>		<b>39</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	57	Investigation	85	37	13	\$14,789	\$2,899	\$2,723	\$100	FY00	\$1,030
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	2(2)	\$1,380	\$2	\$20	\$20	FY01	\$4,907
	Medium	8	Design	8	3	\$2,868	\$221	\$100	\$0	FY02	\$1,786
	Low	2	RA-C	12	6	\$12,921	\$1,981	\$1,374	\$360	FY03	\$3,108
	Not Evaluated	43	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$97,652
	Not Required	20	LTM	0	1	\$0	\$0	\$0	\$0		
Total Number of Sites		135	<b>Total</b>			<b>\$31,958</b>	<b>\$5,103</b>	<b>\$4,217</b>	<b>\$480</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>123</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Kentucky**

**DoD Installations**

Sites with Response Complete	207	Investigation	238	73	0	\$40,315	\$5,793	\$4,327	\$2,986	FY00	\$10,820
Sites in Progress -Relative Risk Category	High	59	Interim Actions	19(20)	12(12)	\$999	\$139	\$1,265	\$2,046	FY01	\$4,862
	Medium	16	Design	20	0	\$1,366	\$15	\$786	\$1,845	FY02	\$8,437
	Low	26	RA-C	9	13	\$23,434	\$269	\$3,885	\$7,796	FY03	\$8,007
	Not Evaluated	2	RA-O (LTO)	0	0	\$114	\$114	\$0	\$1	FY98-Comp.	\$178,611
	Not Required	1	LTM	0	20	\$1,158	\$462	\$1,242	\$1,004		
Total Number of Sites	311	<b>Total</b>			<b>\$67,386</b>	<b>\$6,792</b>	<b>\$11,505</b>	<b>\$15,678</b>			
<b>Total Number of Installations Funded:</b>		<b>28</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	3	Investigation	8	2	0	\$2,697	\$0	\$605	\$2,315	FY00	\$29
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	1(1)	\$0	\$0	\$1,100	\$0	FY01	\$324
	Medium	0	Design	1	0	\$0	\$0	\$0	\$0	FY02	\$17
	Low	0	RA-C	2	0	\$120	\$0	\$0	\$0	FY03	\$53
	Not Evaluated	5	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$118,425
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	10	<b>Total</b>			<b>\$2,817</b>	<b>\$0</b>	<b>\$1,705</b>	<b>\$2,315</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>24</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Louisiana**

**DoD Installations**

Sites with Response Complete	146	Investigation	170	45	2	\$38,587	\$887	\$5,710	\$295	FY00	\$9,132	
Sites in Progress -Relative Risk Category	High	14	Interim Actions	12(17)	1(2)		\$35,723	\$0	\$922	\$179	FY01	\$9,606
	Medium	8	Design	13	0	14	\$3,781	\$290	\$150	\$1,697	FY02	\$11,550
	Low	6	RA-C	16	1	15	\$15,496	\$58	\$421	\$2,990	FY03	\$11,479
	Not Evaluated	31	RA-O (LTO)	1	2	1	\$733	\$733	\$0	\$0	FY98-Comp.	\$176,819
	Not Required	12	LTM	2	15	11	\$802	\$736	\$1,516	\$1,587		
Total Number of Sites	217	<b>Total</b>				<b>\$95,122</b>	<b>\$2,704</b>	<b>\$8,719</b>	<b>\$6,748</b>			
<b>Total Number of Installations Funded:</b>		<b>29</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	16	Investigation	25	2	0	\$1,652	\$85	\$30	\$17	FY00	\$325	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$1,109	\$4	\$0	\$0	FY01	\$77
	Medium	0	Design	12	1	6	\$1,925	\$0	\$0	\$0	FY02	\$1,283
	Low	0	RA-C	14	2	6	\$5,681	\$1,678	\$1,605	\$1,615	FY03	\$1,544
	Not Evaluated	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY98-Comp.	\$18,060
	Not Required	10	LTM	0	0	1	\$0	\$0	\$0	\$0		
Total Number of Sites	27	<b>Total</b>				<b>\$10,367</b>	<b>\$1,767</b>	<b>\$1,635</b>	<b>\$1,632</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>87</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Maine**

**◆ DoD Installations**

Sites with Response Complete	76	Investigation	103	9	1	\$28,035	\$4,228	\$1,274	\$1,437	FY00	\$3,223
Sites in Progress -Relative Risk Category	High	10	Interim Actions	37(37)	4(4)	\$6,878	\$1,467	\$544	\$68	FY01	\$3,330
	Medium	6	Design	35	2	\$5,605	\$0	\$274	\$0	FY02	\$3,286
	Low	7	RA-C	18	4	\$95,086	\$3,783	\$751	\$287	FY03	\$3,728
	Not Evaluated	2	RA-O (LTO)	1	14	\$10,177	\$8,466	\$8,927	\$3,762	FY98-Comp.	\$90,762
	Not Required	12	LTM	0	11	\$967	\$0	\$0	\$360		
Total Number of Sites	113	<b>Total</b>			<b>\$146,748</b>	<b>\$17,944</b>	<b>\$11,770</b>	<b>\$5,914</b>			
<b>Total Number of Installations Funded:</b>		<b>10</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	53	Investigation	85	21	2	\$4,234	\$236	\$432	\$0	FY00	\$1,778
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)	\$84	\$84	\$540	\$0	FY01 <td>\$106</td>	\$106
	Medium	2	Design	29	6	\$1,800	\$48	\$160	\$122	FY02 <td>\$1,171</td>	\$1,171
	Low	1	RA-C	29	7	\$5,072	\$993	\$325	\$3,098	FY03 <td>\$297</td>	\$297
	Not Evaluated	23	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$52,992
	Not Required	25	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	108	<b>Total</b>			<b>\$11,190</b>	<b>\$1,361</b>	<b>\$1,457</b>	<b>\$3,220</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>179</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Marianna Islands**

**Formerly Used Defense Sites**

Sites with Response Complete		1	Investigation	19	4	3	\$552	\$542	\$955	\$20	FY00	\$20
Sites in Progress -Relative Risk Category	High	4	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY01	\$4,510
	Medium	1	Design	3	2	16	\$509	\$504	\$570	\$0	FY02	\$2,344
	Low	0	RA-C	4	3	17	\$2,206	\$1,451	\$115	\$0	FY03	\$24,635
	Not Evaluated	9	RA-O (LTO)	0	5	14	\$0	\$0	\$1,021	\$75	FY98-Comp.	\$272,228
	Not Required	11	LTM	0	0	7	\$0	\$0	\$0	\$0		
Total Number of Sites		26	<b>Total</b>				<b>\$3,267</b>	<b>\$2,497</b>	<b>\$2,661</b>	<b>\$95</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>32</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Maryland**

**DoD Installations**

Sites with Response Complete	288	Investigation	343	391	40	\$223,791	\$10,880	\$13,018	\$7,611	FY00	\$53,948	
Sites in Progress -Relative Risk Category	High	233	Interim Actions	116(157)	46(47)		\$77,831	\$8,638	\$9,577	\$6,628	FY01	\$50,984
	Medium	126	Design	32	23	331	\$17,364	\$1,271	\$9,355	\$2,918	FY02	\$44,542
	Low	102	RA-C	29	12	359	\$162,590	\$11,533	\$18,701	\$30,632	FY03	\$59,682
	Not Evaluated	18	RA-O (LTO)	0	3	221	\$3,526	\$2,835	\$1,057	\$5,647	FY98-Comp.	\$1,058,822
	Not Required	7	LTM	1	12	250	\$184	\$74	\$452	\$957		
Total Number of Sites	774	<b>Total</b>				<b>\$485,286</b>	<b>\$35,231</b>	<b>\$52,160</b>	<b>\$54,393</b>			
<b>Total Number of Installations Funded:</b>		<b>47</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	40	Investigation	38	30	1	\$3,211	\$513	\$405	\$100	FY00	\$679	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$21	\$0	\$0	\$0	FY01	\$609
	Medium	3	Design	20	3	13	\$459	\$0	\$0	\$0	FY02	\$726
	Low	1	RA-C	16	6	16	\$1,561	\$40	\$596	\$411	FY03	\$133
	Not Evaluated	10	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$49,639
	Not Required	15	LTM	0	1	1	\$0	\$0	\$15	\$0		
Total Number of Sites	69	<b>Total</b>				<b>\$5,252</b>	<b>\$553</b>	<b>\$1,016</b>	<b>\$511</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>101</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Massachusetts**

**DoD Installations**

Sites with Response Complete	286	Investigation	377	112	0	\$159,446	\$15,317	\$11,243	\$2,985	FY00	\$45,538
Sites in Progress -Relative Risk Category	High	62	Interim Actions	126(153)	38(38)	\$9,226	\$6,208	\$2,453	\$636	FY01	\$32,783
	Medium	55	Design	72	21	\$17,954	\$1,593	\$6,374	\$1,779	FY02	\$25,773
	Low	51	RA-C	97	32	\$241,973	\$30,151	\$59,022	\$54,518	FY03	\$21,603
	Not Evaluated	28	RA-O (LTO)	2	1	\$3,694	\$369	\$2,896	\$2,170	FY98-Comp.	\$713,124
	Not Required	7	LTM	2	22	\$5,596	\$482	\$1,393	\$1,649		
Total Number of Sites	489	<b>Total</b>			<b>\$437,889</b>	<b>\$54,120</b>	<b>\$83,381</b>	<b>\$63,737</b>			
<b>Total Number of Installations Funded:</b>		<b>35</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	119	Investigation	149	45	0	\$11,265	\$991	\$720	\$0	FY00	\$1,673
Sites in Progress -Relative Risk Category	High	7	Interim Actions	4(4)	2(2)	\$2,004	\$215	\$18	\$0	FY01	\$82
	Medium	1	Design	59	12	\$3,880	\$487	\$617	\$596	FY02	\$274
	Low	2	RA-C	56	11	\$24,039	\$8,274	\$2,782	\$3,111	FY03	\$600
	Not Evaluated	18	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$103,067
	Not Required	47	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	194	<b>Total</b>			<b>\$41,188</b>	<b>\$9,967</b>	<b>\$4,137</b>	<b>\$3,707</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>322</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Michigan**

**◆ DoD Installations**

Sites with Response Complete	190	Investigation	234	49	0	\$35,388	\$95	\$132	\$0	FY00	\$4,412
Sites in Progress -Relative Risk Category	High	9	Interim Actions	22(23)	21(21)	\$630	\$0	\$0	\$1,561	FY01	\$4,343
	Medium	12	Design	30	12	\$11,096	\$858	\$1,033	\$13	FY02	\$3,775
	Low	22	RA-C	22	18	\$29,691	\$2,525	\$7,169	\$1,262	FY03	\$3,673
	Not Evaluated	35	RA-O (LTO)	0	3	\$7,721	\$3,877	\$2,716	\$2,981	FY98-Comp.	\$64,317
	Not Required	15	LTM	0	2	\$334	\$260	\$1,153	\$1,448		
Total Number of Sites	283	<b>Total</b>			<b>\$84,860</b>	<b>\$7,615</b>	<b>\$12,203</b>	<b>\$7,265</b>			
<b>Total Number of Installations Funded:</b>		<b>29</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	63	Investigation	84	28	7	\$14,734	\$1,032	\$484	\$366	FY00	\$1,946
Sites in Progress -Relative Risk Category	High	4	Interim Actions	2(2)	3(3)	\$918	\$15	\$236	\$757	FY01	\$12,704
	Medium	5	Design	33	15	\$4,434	\$523	\$201	\$930	FY02	\$6,966
	Low	3	RA-C	32	13	\$8,817	\$418	\$796	\$396	FY03	\$865
	Not Evaluated	32	RA-O (LTO)	0	1	\$258	\$258	\$310	\$0		
	Not Required	12	LTM	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$368,969
Total Number of Sites	119	<b>Total</b>			<b>\$29,161</b>	<b>\$2,246</b>	<b>\$2,027</b>	<b>\$2,449</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>171</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Midway**

**◆ DoD Installations**

Sites with Response Complete		39	Investigation	39	0	0	\$8,223	\$0	\$0	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	14(29)	1(1)		\$6,961	\$1,036	\$0	\$0	FY01	\$0
	Medium	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY02	\$0
	Low	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY03	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$0
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		39	<b>Total</b>				<b>\$15,184</b>	<b>\$1,036</b>	<b>\$0</b>	<b>\$0</b>		
<b>Total Number of Installations Funded:</b>												<b>1</b>

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Minnesota**

**DoD Installations**

Sites with Response Complete	182	Investigation	206	9	0	\$28,865	\$398	\$436	\$598	FY00	\$6,472
Sites in Progress -Relative Risk Category	High	20	Interim Actions	19(24)	9(11)	\$18,588	\$438	\$1,748	\$0	FY01	\$4,508
	Medium	2	Design	16	11	\$10,764	\$575	\$1,035	\$22	FY02	\$5,305
	Low	5	RA-C	12	8	\$78,896	\$2,051	\$6,723	\$0	FY03	\$9,074
	Not Evaluated	0	RA-O (LTO)	1	2	\$4,474	\$1,156	\$2,042	\$3,773	FY98-Comp.	\$249,460
	Not Required	6	LTM	7	5	\$1,159	\$979	\$413	\$295		
Total Number of Sites	215	<b>Total</b>			<b>\$142,746</b>	<b>\$5,597</b>	<b>\$12,397</b>	<b>\$4,688</b>			
<b>Total Number of Installations Funded:</b>		<b>28</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	19	Investigation	26	6	5	\$2,762	\$1,732	\$835	\$50	FY00	\$352
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0	\$116	\$12	\$0	\$0	FY01 <td>\$102</td>	\$102
	Medium	0	Design	19	1	\$1,070	\$3	\$0	\$18	FY02 <td>\$1,022</td>	\$1,022
	Low	0	RA-C	14	5	\$1,936	\$18	\$30	\$5	FY03 <td>\$205</td>	\$205
	Not Evaluated	14	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$21,486
	Not Required	4	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	37	<b>Total</b>			<b>\$5,884</b>	<b>\$1,765</b>	<b>\$865</b>	<b>\$73</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>76</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Mississippi**

**◆ DoD Installations**

Sites with Response Complete	181	Investigation	196	42	0	\$19,064	\$585	\$994	\$287	FY00	\$4,140
Sites in Progress -Relative Risk Category	High	19	Interim Actions	18(21)	12(14)	\$13,885	\$5,641	\$93	\$552	FY01	\$2,312
	Medium	13	Design	0	3	\$2,667	\$0	\$0	\$364	FY02	\$3,596
	Low	8	RA-C	3	3	\$4,905	\$105	\$0	\$3,609	FY03	\$2,865
	Not Evaluated	4	RA-O (LTO)	0	2	\$531	\$202	\$274	\$218	FY98-Comp.	\$102,276
	Not Required	13	LTM	0	11	\$582	\$185	\$28	\$220		
Total Number of Sites		238	<b>Total</b>			<b>\$41,634</b>	<b>\$6,718</b>	<b>\$1,389</b>	<b>\$5,250</b>		
<b>Total Number of Installations Funded:</b>		<b>29</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	22	Investigation	39	5	1	\$4,934	\$1,594	\$70	\$327	FY00	\$4,880
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$655	\$0	\$0	\$31	FY01 <td>\$40</td>	\$40
	Medium	0	Design	8	1	\$1,072	\$40	\$20	\$50	FY02 <td>\$141</td>	\$141
	Low	0	RA-C	10	1	\$2,015	\$19	\$0	\$0	FY03 <td>\$753</td>	\$753
	Not Evaluated	6	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp. <td>\$94,923</td>	\$94,923
	Not Required	17	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		45	<b>Total</b>			<b>\$8,676</b>	<b>\$1,653</b>	<b>\$90</b>	<b>\$408</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>194</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Missouri**

**DoD Installations**

Sites with Response Complete	206	Investigation	226	90	0	\$28,062	\$1,198	\$2,825	\$1,248	FY00	\$13,049
Sites in Progress -Relative Risk Category	High	49	Interim Actions	55(59)	5(6)	\$30,809	\$1,459	\$1,238	\$1,927	FY01	\$18,968
	Medium	5	Design	3	1	\$1,823	\$421	\$273	\$111	FY02	\$15,467
	Low	22	RA-C	24	0	\$6,521	\$153	\$114	\$4,820	FY03	\$9,531
	Not Evaluated	23	RA-O (LTO)	0	0	\$25	\$25	\$1,181	\$1,601	FY98-Comp.	\$146,580
	Not Required	11	LTM	0	10	\$1,899	\$921	\$1,233	\$1,420		
Total Number of Sites	316	<b>Total</b>			<b>\$69,139</b>	<b>\$4,177</b>	<b>\$6,864</b>	<b>\$11,127</b>			
<b>Total Number of Installations Funded:</b>		<b>36</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	39	Investigation	45	25	1	\$85,346	\$2,900	\$1,560	\$1,404	FY00	\$27,797
Sites in Progress -Relative Risk Category	High	3	Interim Actions	5(5)	2(2)	\$207	\$18	\$625	\$0	FY01	\$14,295
	Medium	0	Design	12	1	\$3,222	\$587	\$0	\$759	FY02	\$13,049
	Low	2	RA-C	12	8	\$61,542	\$31,319	\$22,145	\$28,380	FY03	\$3,495
	Not Evaluated	9	RA-O (LTO)	0	1	\$0	\$0	\$300	\$100	FY98-Comp.	\$134,980
	Not Required	18	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	71	<b>Total</b>			<b>\$150,317</b>	<b>\$34,824</b>	<b>\$24,630</b>	<b>\$30,643</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>86</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Montana**

**◆ DoD Installations**

Sites with Response Complete	101	Investigation	111	2	0	\$9,030	\$18	\$0	\$0	FY00	\$153
Sites in Progress -Relative Risk Category	High	1	Interim Actions	8(12)	3(3)	\$348	\$0	\$78	\$0	FY01	\$59
	Medium	5	Design	6	3	\$413	\$275	\$140	\$0	FY02	\$76
	Low	2	RA-C	14	2	\$4,114	\$456	\$1,944	\$831	FY03	\$0
	Not Evaluated	2	RA-O (LTO)	0	2	\$180	\$84	\$29	\$32	FY98-Comp.	\$4,687
	Not Required	2	LTM	0	3	\$75	\$75	\$0	\$14		
Total Number of Sites	113	<b>Total</b>			<b>\$14,160</b>	<b>\$908</b>	<b>\$2,191</b>	<b>\$877</b>			
<b>Total Number of Installations Funded:</b>		<b>13</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	23	Investigation	22	8	0	\$4,479	\$404	\$332	\$0	FY00	\$50
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY01 <td>\$50</td>	\$50
	Medium	1	Design	10	0	\$383	\$0	\$0	\$0	FY02 <td>\$0</td>	\$0
	Low	0	RA-C	11	1	\$1,885	\$0	\$10	\$330	FY03 <td>\$0</td>	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp. <td>\$13,710</td>	\$13,710
	Not Required	5	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	30	<b>Total</b>			<b>\$6,747</b>	<b>\$404</b>	<b>\$342</b>	<b>\$330</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>106</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Nebraska**

**DoD Installations**

Sites with Response Complete	131	Investigation	146	9	0	\$22,634	\$332	\$0	\$0	FY00	\$4,825
Sites in Progress -Relative Risk Category	High	16	Interim Actions	62(237)	8(8)	\$14,434	\$0	\$0	\$0	FY01	\$5,156
	Medium	2	Design	3	10	\$7,036	\$3,756	\$0	\$1,014	FY02	\$6,653
	Low	5	RA-C	1	10	\$14,125	\$5,183	\$866	\$1,899	FY03	\$2,724
	Not Evaluated	0	RA-O (LTO)	0	1	\$899	\$244	\$750	\$71	FY98-Comp.	\$56,317
	Not Required	1	LTM	0	0	\$1,622	\$1,414	\$821	\$939		
Total Number of Sites	155	<b>Total</b>			<b>\$60,750</b>	<b>\$10,929</b>	<b>\$2,437</b>	<b>\$3,923</b>			
<b>Total Number of Installations Funded:</b>		<b>20</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	38	Investigation	64	27	2	\$56,479	\$1,952	\$6,129	\$3,429	FY00	\$33,957
Sites in Progress -Relative Risk Category	High	15	Interim Actions	3(3)	1(1)	\$2,694	\$222	\$0	\$200	FY01	\$7,376
	Medium	6	Design	25	9	\$10,333	\$1,001	\$717	\$230	FY02	\$37,474
	Low	3	RA-C	21	13	\$32,223	\$17,618	\$9,396	\$1,574	FY03	\$14,260
	Not Evaluated	6	RA-O (LTO)	0	3	\$0	\$0	\$1,789	\$220	FY98-Comp.	\$398,449
	Not Required	25	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	93	<b>Total</b>			<b>\$101,729</b>	<b>\$20,793</b>	<b>\$18,031</b>	<b>\$5,653</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>101</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Nevada**

**DoD Installations**

Sites with Response Complete	108	Investigation	142	130	0	\$32,027	\$771	\$1,422	\$3,272	FY00	\$8,334	
Sites in Progress -Relative Risk Category	High	35	Interim Actions	20(20)	10(19)		\$13,318	\$440	\$1,446	\$1,106	FY01	\$17,710
	Medium	21	Design	22	2	73	\$2,947	\$201	\$376	\$561	FY02	\$10,646
	Low	72	RA-C	15	28	76	\$9,948	\$2,330	\$6,029	\$709	FY03	\$6,874
	Not Evaluated	32	RA-O (LTO)	0	1	9	\$1,795	\$509	\$754	\$1,165	FY98-Comp.	\$180,202
	Not Required	4	LTM	3	11	59	\$1,520	\$8	\$706	\$348		
Total Number of Sites	272	<b>Total</b>				<b>\$61,555</b>	<b>\$4,259</b>	<b>\$10,733</b>	<b>\$7,161</b>			
<b>Total Number of Installations Funded:</b>		<b>7</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	8	Investigation	22	2	4	\$1,364	\$313	\$300	\$300	FY00	\$140	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY01	\$1,091
	Medium	0	Design	1	3	9	\$378	\$71	\$40	\$300	FY02	\$192
	Low	0	RA-C	1	4	10	\$4,102	\$104	\$447	\$100	FY03	\$253
	Not Evaluated	8	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$65,096
	Not Required	12	LTM	0	1	2	\$0	\$0	\$120	\$39		
Total Number of Sites	28	<b>Total</b>				<b>\$5,844</b>	<b>\$488</b>	<b>\$907</b>	<b>\$739</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>56</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Hampshire**

**◆ DoD Installations**

Sites with Response Complete	128	Investigation	153	5	10	\$86,344	\$2,670	\$5	\$1,324	FY00	\$16,863	
Sites in Progress -Relative Risk Category	High	15	Interim Actions	37(40)	1(1)		\$25,252	\$222	\$902	\$1,302	FY01	\$6,867
	Medium	1	Design	20	5	13	\$2,312	\$286	\$1,744	\$1,315	FY02	\$7,559
	Low	4	RA-C	37	0	18	\$39,330	\$0	\$75	\$0	FY03	\$14,619
	Not Evaluated	0	RA-O (LTO)	0	12	14	\$916	\$742	\$200	\$437		
	Not Required	20	LTM	5	27	4	\$9,112	\$2,225	\$185	\$68		
Total Number of Sites	168	<b>Total</b>				<b>\$163,266</b>	<b>\$6,145</b>	<b>\$3,111</b>	<b>\$4,446</b>	<b>FY98-Comp.</b>	<b>\$129,080</b>	
<b>Total Number of Installations Funded:</b>		<b>10</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	16	4	0	\$440	\$14	\$95	\$0	FY00	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY01	\$0
	Medium	1	Design	8	1	1	\$130	\$0	\$25	\$0	FY02	\$0
	Low	0	RA-C	7	1	2	\$644	\$1	\$324	\$0	FY03	\$0
	Not Evaluated	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	20	<b>Total</b>				<b>\$1,214</b>	<b>\$15</b>	<b>\$444</b>	<b>\$0</b>	<b>FY98-Comp.</b>	<b>\$3,445</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>34</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Jersey**

**◆ DoD Installations**

Sites with Response Complete	225	Investigation	267	328	0	\$106,131	\$10,754	\$4,252	\$3,934	FY00	\$27,689	
Sites in Progress -Relative Risk Category	High	145	Interim Actions	56(69)	12(13)		\$9,844	\$2,664	\$4,615	\$823	FY01	\$16,142
	Medium	72	Design	19	11	125	\$9,142	\$2,520	\$3,789	\$1,773	FY02	\$15,965
	Low	57	RA-C	27	8	153	\$64,577	\$18,027	\$17,069	\$15,533	FY03	\$12,375
	Not Evaluated	91	RA-O (LTO)	0	1	57	\$4,335	\$2,040	\$3,462	\$4,360		
	Not Required	5	LTM	1	7	83	\$2,092	\$1,133	\$1,023	\$1,921		
Total Number of Sites	595	<b>Total</b>				<b>\$196,121</b>	<b>\$37,138</b>	<b>\$34,210</b>	<b>\$28,344</b>	<b>FY98-Comp.</b>	<b>\$308,234</b>	
<b>Total Number of Installations Funded:</b>		<b>30</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	19	Investigation	56	23	1	\$27,460	\$2,861	\$1,689	\$875	FY00	\$2,131	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	5(5)	3(3)		\$11,867	\$207	\$1,183	\$100	FY01	\$5,613
	Medium	0	Design	12	3	32	\$1,896	\$126	\$305	\$436	FY02	\$951
	Low	1	RA-C	8	7	40	\$17,594	\$1,659	\$121	\$0	FY03	\$7,562
	Not Evaluated	25	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	31	LTM	1	0	1	\$0	\$0	\$0	\$0		
Total Number of Sites	80	<b>Total</b>				<b>\$58,817</b>	<b>\$4,853</b>	<b>\$3,298</b>	<b>\$1,527</b>	<b>FY98-Comp.</b>	<b>\$152,889</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>175</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Mexico**

**◆ DoD Installations**

Sites with Response Complete	200	Investigation	225	59	1	\$52,700	\$4,377	\$4,116	\$675	FY00	\$19,864
Sites in Progress -Relative Risk Category	High	19	Interim Actions	49(53)	14(14)	\$8,600	\$4,228	\$2,386	\$7,909	FY01	\$16,417
	Medium	15	Design	22	17	\$2,915	\$341	\$479	\$3,583	FY02	\$25,814
	Low	34	RA-C	33	6	\$36,660	\$6,899	\$1,594	\$7,050	FY03	\$10,279
	Not Evaluated	10	RA-O (LTO)	0	10	\$916	\$481	\$435	\$125	FY98-Comp.	\$127,787
	Not Required	7	LTM	9	25	\$3,871	\$2,217	\$743	\$934		
Total Number of Sites	285	<b>Total</b>			<b>\$105,662</b>	<b>\$18,543</b>	<b>\$9,753</b>	<b>\$20,276</b>			
<b>Total Number of Installations Funded:</b>		<b>13</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	27	Investigation	153	22	0	\$8,901	\$214	\$482	\$34	FY00	\$120
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)	\$330	\$71	\$25	\$0	FY01	\$0
	Medium	1	Design	12	16	\$1,574	\$463	\$588	\$200	FY02	\$27
	Low	4	RA-C	16	11	\$3,259	\$340	\$48	\$4,035	FY03	\$0
	Not Evaluated	14	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$444,563
	Not Required	125	LTM	0	1	\$0	\$0	\$300	\$200		
Total Number of Sites	175	<b>Total</b>			<b>\$14,064</b>	<b>\$1,088</b>	<b>\$1,443</b>	<b>\$4,469</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>240</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New York**

**DoD Installations**

Sites with Response Complete	598	Investigation	678	142	0	\$125,465	\$5,723	\$6,541	\$9,664	FY00	\$90,068
Sites in Progress -Relative Risk Category	High	73	Interim Actions	107(119)	29(33)	\$28,262	\$2,766	\$3,809	\$2,776	FY01	\$42,906
	Medium	50	Design	36	9	\$18,482	\$1,514	\$5,378	\$2,582	FY02	\$13,558
	Low	48	RA-C	66	11	\$74,091	\$13,216	\$13,131	\$33,673	FY03	\$13,516
	Not Evaluated	42	RA-O (LTO)	2	6	\$4,741	\$2,790	\$1,353	\$742	FY98-Comp.	\$342,609
	Not Required	9	LTM	3	27	\$2,333	\$642	\$3,185	\$1,409		
Total Number of Sites	820	<b>Total</b>			<b>\$253,374</b>	<b>\$26,651</b>	<b>\$33,397</b>	<b>\$50,846</b>			
<b>Total Number of Installations Funded:</b>		<b>86</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	36	Investigation	107	51	5	\$15,435	\$3,224	\$2,215	\$835	FY00	\$7,254
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	1(1)	\$33	\$33	\$5	\$0	FY01	\$2,075
	Medium	2	Design	18	4	\$3,640	\$585	\$630	\$80	FY02	\$11,107
	Low	1	RA-C	20	9	\$18,661	\$449	\$92	\$3,403	FY03	\$3,259
	Not Evaluated	77	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$200,281
	Not Required	42	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	163	<b>Total</b>			<b>\$37,769</b>	<b>\$4,291</b>	<b>\$2,942</b>	<b>\$4,318</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>483</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**North Carolina**

**DoD Installations**

Sites with Response Complete	297	Investigation	412	75	4	\$66,916	\$3,914	\$2,654	\$950	FY00	\$13,939	
Sites in Progress -Relative Risk Category	High	98	Interim Actions	48(52)	26(35)		\$11,292	\$617	\$2,061	\$0	FY01	\$13,950
	Medium	24	Design	78	16	64	\$11,367	\$1,262	\$537	\$2,003	FY02	\$15,878
	Low	32	RA-C	34	35	92	\$41,186	\$4,544	\$5,858	\$4,198	FY03	\$16,771
	Not Evaluated	8	RA-O (LTO)	1	20	89	\$4,683	\$2,906	\$5,421	\$5,672	FY98-Comp.	\$285,903
	Not Required	32	LTM	0	34	120	\$1,671	\$892	\$1,575	\$1,744		
Total Number of Sites	491	<b>Total</b>				<b>\$137,115</b>	<b>\$14,135</b>	<b>\$18,106</b>	<b>\$14,567</b>			
<b>Total Number of Installations Funded:</b>		<b>38</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	21	Investigation	39	17	1	\$8,473	\$320	\$2,350	\$1,259	FY00	\$430	
Sites in Progress -Relative Risk Category	High	6	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY01	\$2,410
	Medium	0	Design	12	0	21	\$385	\$0	\$0	\$0	FY02	\$324
	Low	1	RA-C	14	11	18	\$3,594	\$266	\$328	\$1,215	FY03	\$302
	Not Evaluated	12	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY98-Comp.	\$113,036
	Not Required	17	LTM	0	2	6	\$0	\$0	\$150	\$0		
Total Number of Sites	57	<b>Total</b>				<b>\$12,452</b>	<b>\$586</b>	<b>\$2,828</b>	<b>\$2,474</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>185</b>										

Table B-5 State Summary Status as of September 30, 1997

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**North Dakota**

**DoD Installations**

Sites with Response Complete	62	Investigation	68	4	0	\$6,489	\$8	\$29	\$0	FY00	\$461
Sites in Progress -Relative Risk Category	High	0	Interim Actions	10(11)	2(2)	\$197	\$35	\$0	\$0	FY01	\$661
	Medium	2	Design	11	1	\$2,874	\$40	\$0	\$0	FY02	\$783
	Low	3	RA-C	8	3	\$11,462	\$2,539	\$2,306	\$0	FY03	\$1,179
	Not Evaluated	4	RA-O (LTO)	0	2	\$0	\$0	\$82	\$73	FY98-Comp.	\$11,487
	Not Required	1	LTM	0	5	\$632	\$250	\$345	\$323		
Total Number of Sites	72	<b>Total</b>			<b>\$21,654</b>	<b>\$2,872</b>	<b>\$2,762</b>	<b>\$396</b>			
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	5	0	0	\$1,238	\$23	\$5	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY01 <td>\$0</td>	\$0
	Medium	0	Design	5	0	\$322	\$0	\$0	\$0	FY02 <td>\$0</td>	\$0
	Low	0	RA-C	4	0	\$773	\$0	\$0	\$0	FY03 <td>\$0</td>	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp. <td>\$5</td>	\$5
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	5	<b>Total</b>			<b>\$2,333</b>	<b>\$23</b>	<b>\$5</b>	<b>\$0</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>66</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Ohio**

**DoD Installations**

Sites with Response Complete	386	Investigation	424	96	0	\$144,745	\$1,694	\$3,162	\$689	FY00	\$7,131
Sites in Progress -Relative Risk Category	High	18	Interim Actions	63(64)	31(33)	\$7,567	\$1,610	\$1,004	\$875	FY01	\$4,852
	Medium	23	Design	10	3	\$18,693	\$176	\$65	\$12	FY02	\$6,472
	Low	56	RA-C	36	7	\$42,527	\$669	\$775	\$139	FY03	\$9,145
	Not Evaluated	27	RA-O (LTO)	0	6	\$4,095	\$1,805	\$2,024	\$2,381	FY98-Comp.	\$110,946
	Not Required	10	LTM	0	4	\$3,544	\$383	\$0	\$830		
Total Number of Sites	520	<b>Total</b>			<b>\$221,171</b>	<b>\$6,337</b>	<b>\$7,030</b>	<b>\$4,926</b>			
<b>Total Number of Installations Funded:</b>		<b>56</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	17	Investigation	31	20	18	\$10,437	\$2,634	\$2,971	\$1,912	FY00	\$2,330
Sites in Progress -Relative Risk Category	High	7	Interim Actions	3(3)	2(2)	\$2,258	\$404	\$582	\$0	FY01	\$17,829
	Medium	1	Design	0	5	\$2,479	\$844	\$640	\$530	FY02	\$21,492
	Low	0	RA-C	5	4	\$1,378	\$26	\$234	\$220	FY03	\$15,140
	Not Evaluated	34	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$317,972
	Not Required	10	LTM	0	2	\$0	\$0	\$50	\$25		
Total Number of Sites	69	<b>Total</b>			<b>\$16,552</b>	<b>\$3,908</b>	<b>\$4,477</b>	<b>\$2,687</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>88</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Oklahoma**

**DoD Installations**

Sites with Response Complete	219	Investigation	241	72	0	\$72,127	\$4,469	\$4,449	\$3,450	FY00	\$21,354
Sites in Progress -Relative Risk Category	High	39	Interim Actions	30(33)	10(12)	\$26,668	\$5,500	\$10,517	\$12,898	FY01	\$22,361
	Medium	7	Design	10	0	\$17,796	\$295	\$65	\$733	FY02	\$29,281
	Low	37	RA-C	18	1	\$48,085	\$3,575	\$1,627	\$3,561	FY03	\$43,629
	Not Evaluated	5	RA-O (LTO)	0	5	\$6,553	\$2,163	\$1,802	\$2,871	FY98-Comp.	\$366,403
	Not Required	6	LTM	1	18	\$14,385	\$3,999	\$1,556	\$2,185		
Total Number of Sites	313	<b>Total</b>			<b>\$185,614</b>	<b>\$20,001</b>	<b>\$20,016</b>	<b>\$25,698</b>			
<b>Total Number of Installations Funded:</b>		<b>36</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	35	Investigation	47	24	3	\$6,783	\$1,228	\$710	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	1(1)	\$3,616	\$1,385	\$120	\$120	FY01	\$1,152
	Medium	6	Design	25	7	\$665	\$0	\$55	\$0	FY02	\$0
	Low	2	RA-C	19	8	\$10,589	\$247	\$347	\$0	FY03	\$686
	Not Evaluated	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$84,886
	Not Required	17	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	74	<b>Total</b>			<b>\$21,653</b>	<b>\$2,860</b>	<b>\$1,232</b>	<b>\$120</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>111</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Oregon**

**◆ DoD Installations**

Sites with Response Complete	166	Investigation	171	15	0	\$28,622	\$1,366	\$1,200	\$942	FY00	\$2,312
Sites in Progress -Relative Risk Category	High	3	Interim Actions	17(19)	3(3)	\$547	\$547	\$107	\$0	FY01	\$7,185
	Medium	7	Design	14	0	\$836	\$0	\$24	\$157	FY02	\$9,616
	Low	7	RA-C	15	3	\$27,616	\$155	\$352	\$143	FY03	\$17,510
	Not Evaluated	1	RA-O (LTO)	0	2	\$102	\$102	\$0	\$820	FY98-Comp.	\$62,588
	Not Required	2	LTM	0	12	\$124	\$0	\$189	\$189		
Total Number of Sites	186	<b>Total</b>			<b>\$57,847</b>	<b>\$2,170</b>	<b>\$1,872</b>	<b>\$2,251</b>			
<b>Total Number of Installations Funded:</b>		<b>19</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	25	Investigation	42	9	0	\$6,086	\$421	\$480	\$0	FY00	\$675
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)	\$598	\$27	\$40	\$40	FY01 <td>\$8,229</td>	\$8,229
	Medium	1	Design	22	2	\$912	\$46	\$75	\$0	FY02 <td>\$372</td>	\$372
	Low	0	RA-C	12	9	\$2,191	\$90	\$1,038	\$25	FY03 <td>\$380</td>	\$380
	Not Evaluated	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$63,166
	Not Required	17	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	51	<b>Total</b>			<b>\$9,787</b>	<b>\$584</b>	<b>\$1,633</b>	<b>\$65</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>115</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Palau**

**Formerly Used Defense Sites**

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY01	\$0
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY02	\$0
	Low	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY03	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	0	<b>Total</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>FY98-Comp.</b>	<b>\$0</b>

**Total Number of Potential Properties Funded: 14**

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Pennsylvania**

**◆ DoD Installations**

Sites with Response Complete	736	Investigation	789	135	1	\$103,465	\$10,820	\$8,125	\$4,165	FY00	\$20,599	
Sites in Progress -Relative Risk Category	High	75	Interim Actions	81(95)	16(19)		\$16,283	\$3,732	\$4,820	\$2,834	FY01	\$47,101
	Medium	27	Design	57	12	105	\$7,636	\$698	\$3,945	\$1,652	FY02	\$13,366
	Low	21	RA-C	119	18	123	\$63,496	\$9,374	\$13,863	\$7,982	FY03	\$14,310
	Not Evaluated	63	RA-O (LTO)	0	5	37	\$1,081	\$200	\$1,138	\$1,147	FY98-Comp.	\$335,310
	Not Required	3	LTM	2	1	53	\$1,149	\$435	\$962	\$858		
Total Number of Sites	925	<b>Total</b>				<b>\$193,110</b>	<b>\$25,259</b>	<b>\$32,853</b>	<b>\$18,638</b>			
<b>Total Number of Installations Funded:</b>		<b>112</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	69	Investigation	63	55	4	\$8,998	\$298	\$447	\$1,165	FY00	\$767	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	1(1)		\$805	\$805	\$110	\$0	FY01	\$2,413
	Medium	1	Design	23	5	15	\$2,271	\$142	\$0	\$0	FY02	\$1,631
	Low	0	RA-C	17	17	24	\$11,278	\$1,557	\$797	\$913	FY03	\$1,528
	Not Evaluated	28	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY98-Comp.	\$71,707
	Not Required	19	LTM	0	2	0	\$358	\$43	\$30	\$10		
Total Number of Sites	122	<b>Total</b>				<b>\$23,710</b>	<b>\$2,845</b>	<b>\$1,384</b>	<b>\$2,088</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>163</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Puerto Rico**

**◆ DoD Installations**

Sites with Response Complete	60	Investigation	68	35	2	\$13,773	\$2,698	\$1,408	\$1,289	FY00	\$2,585
Sites in Progress -Relative Risk Category	High	14	Interim Actions	7(10)	4(4)		\$2,999	\$116	\$0	FY01	\$2,244
	Medium	4	Design	4	2	25	\$1,292	\$325	\$0	FY02	\$3,022
	Low	14	RA-C	6	3	30	\$2,913	\$832	\$917	FY03	\$2,927
	Not Evaluated	8	RA-O (LTO)	3	5	7	\$264	\$7	\$133	FY98-Comp.	\$54,243
	Not Required	5	LTM	0	3	12	\$14	\$0	\$18		
Total Number of Sites	105	<b>Total</b>				<b>\$21,255</b>	<b>\$3,978</b>	<b>\$2,476</b>	<b>\$1,583</b>		
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	12	Investigation	11	17	1	\$4,399	\$358	\$175	\$40	FY00	\$5,056
Sites in Progress -Relative Risk Category	High	6	Interim Actions	1(1)	0		\$363	\$0	\$0	FY01 <td>\$455</td>	\$455
	Medium	2	Design	3	5	6	\$1,819	\$213	\$130	FY02 <td>\$253</td>	\$253
	Low	0	RA-C	1	5	9	\$4,360	\$2,288	\$2,018	FY03 <td>\$332</td>	\$332
	Not Evaluated	2	RA-O (LTO)	0	0	2	\$0	\$0	\$0	FY98-Comp.	\$168,251
	Not Required	7	LTM	0	0	3	\$0	\$0	\$0		
Total Number of Sites	29	<b>Total</b>				<b>\$10,941</b>	<b>\$2,859</b>	<b>\$2,323</b>	<b>\$175</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>79</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Rhode Island**

**DoD Installations**

Sites with Response Complete	73	Investigation	76	15	5	\$35,680	\$2,187	\$1,675	\$1,766	FY00	\$1,084
Sites in Progress -Relative Risk Category	High	10	Interim Actions	24(30)	3(3)	\$4,078	\$1,297	\$0	\$0	FY01	\$3,031
	Medium	7	Design	11	0	\$2,515	\$452	\$418	\$127	FY02	\$2,494
	Low	5	RA-C	19	0	\$35,299	\$3,023	\$13,128	\$1,769	FY03	\$1,561
	Not Evaluated	1	RA-O (LTO)	0	0	\$143	\$143	\$0	\$0	FY98-Comp.	\$62,553
	Not Required	0	LTM	1	1	\$150	\$150	\$893	\$767		
Total Number of Sites	96	<b>Total</b>			<b>\$77,865</b>	<b>\$7,252</b>	<b>\$16,114</b>	<b>\$4,429</b>			
<b>Total Number of Installations Funded:</b>		<b>16</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	47	Investigation	69	19	3	\$7,215	\$149	\$705	\$0	FY00	\$4,232
Sites in Progress -Relative Risk Category	High	9	Interim Actions	3(3)	2(2)	\$53	\$35	\$85	\$0	FY01	\$2,288
	Medium	1	Design	32	10	\$1,937	\$355	\$765	\$12	FY02	\$2,972
	Low	0	RA-C	27	8	\$12,403	\$1,993	\$2,003	\$259	FY03	\$499
	Not Evaluated	16	RA-O (LTO)	0	2	\$0	\$0	\$160	\$0	FY98-Comp.	\$31,048
	Not Required	18	LTM	0	0	\$0	\$0	\$0	\$80		
Total Number of Sites	91	<b>Total</b>			<b>\$21,608</b>	<b>\$2,532</b>	<b>\$3,718</b>	<b>\$351</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>85</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**South Carolina**

**◆ DoD Installations**

Sites with Response Complete	375	Investigation	479	152	5	\$58,304	\$10,245	\$2,612	\$3,587	FY00	\$11,832	
Sites in Progress -Relative Risk Category	High	85	Interim Actions	72(75)	18(19)		\$19,696	\$5,608	\$633	\$1,450	FY01	\$10,489
	Medium	74	Design	19	4	166	\$18,321	\$7	\$642	\$1,106	FY02	\$12,450
	Low	70	RA-C	18	14	179	\$22,494	\$2,522	\$11,127	\$10,509	FY03	\$10,266
	Not Evaluated	15	RA-O (LTO)	0	6	32	\$6,565	\$4,313	\$6,674	\$2,698	FY98-Comp.	\$170,910
	Not Required	17	LTM	2	27	119	\$2,474	\$137	\$3,248	\$1,177		
Total Number of Sites	636	<b>Total</b>				<b>\$127,854</b>	<b>\$22,832</b>	<b>\$24,936</b>	<b>\$20,527</b>			
<b>Total Number of Installations Funded:</b>		<b>30</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	20	Investigation	34	7	2	\$10,357	\$1,995	\$255	\$0	FY00	\$4,666	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	2(2)		\$1,454	\$21	\$630	\$50	FY01	\$298
	Medium	0	Design	10	1	17	\$545	\$213	\$55	\$0	FY02	\$0
	Low	0	RA-C	11	2	18	\$10,847	\$495	\$1,270	\$2,176	FY03	\$2,434
	Not Evaluated	5	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY98-Comp.	\$227,107
	Not Required	16	LTM	0	1	2	\$0	\$0	\$330	\$0		
Total Number of Sites	43	<b>Total</b>				<b>\$23,203</b>	<b>\$2,724</b>	<b>\$2,540</b>	<b>\$2,226</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>207</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**South Dakota**

**◆ DoD Installations**

Sites with Response Complete	44	Investigation	48	0	1	\$19,210	\$0	\$0	\$538	FY00	\$3,664
Sites in Progress -Relative Risk Category	High	1	Interim Actions	18(18)	0	\$8,368	\$111	\$505	\$0	FY01	\$2,971
	Medium	0	Design	16	0	\$3,442	\$0	\$0	\$0	FY02	\$5,081
	Low	0	RA-C	20	1	\$22,866	\$4,688	\$422	\$0	FY03	\$3,250
	Not Evaluated	1	RA-O (LTO)	0	4	\$732	\$732	\$1,174	\$1,171	FY98-Comp.	\$47,328
	Not Required	3	LTM	3	8	\$542	\$390	\$800	\$209		
Total Number of Sites	49	<b>Total</b>			<b>\$55,160</b>	<b>\$5,921</b>	<b>\$2,901</b>	<b>\$1,918</b>			
<b>Total Number of Installations Funded:</b>		<b>4</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	15	Investigation	29	13	1	\$14,833	\$4,178	\$3,132	\$500	FY00	\$1,532
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)	\$512	\$7	\$605	\$110	FY01	\$2,044
	Medium	0	Design	10	0	\$346	\$0	\$0	\$0	FY02	\$102
	Low	2	RA-C	8	2	\$4,912	\$2,331	\$2,060	\$4,150	FY03	\$44
	Not Evaluated	9	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$98,956
	Not Required	13	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	43	<b>Total</b>			<b>\$20,603</b>	<b>\$6,516</b>	<b>\$5,797</b>	<b>\$4,760</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>92</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Tennessee**

**◆ DoD Installations**

Sites with Response Complete	111	Investigation	168	201	0	\$81,456	\$5,379	\$7,331	\$3,663	FY00	\$24,869
Sites in Progress -Relative Risk Category	High	79	Interim Actions	30(38)	19(19)	\$43,949	\$10,682	\$4,129	\$4,417	FY01	\$22,522
	Medium	54	Design	20	18	\$14,849	\$6,426	\$4,152	\$2,425	FY02	\$20,129
	Low	37	RA-C	8	5	\$45,279	\$4,945	\$12,835	\$16,525	FY03	\$23,242
	Not Evaluated	81	RA-O (LTO)	1	2	\$1,839	\$1,404	\$2,413	\$2,794	FY98-Comp.	\$434,445
	Not Required	7	LTM	1	5	\$1,667	\$813	\$612	\$209		
Total Number of Sites	369	<b>Total</b>			<b>\$189,039</b>	<b>\$29,649</b>	<b>\$31,472</b>	<b>\$30,033</b>			
<b>Total Number of Installations Funded:</b>		<b>23</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	13	Investigation	8	10	1	\$3,186	\$365	\$140	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	0	\$83	\$0	\$0	\$0	FY01 <td>\$0</td>	\$0
	Medium	0	Design	4	0	\$284	\$0	\$0	\$0	FY02 <td>\$0</td>	\$0
	Low	0	RA-C	4	1	\$1,646	\$30	\$0	\$0	FY03 <td>\$0</td>	\$0
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$24,718
	Not Required	1	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	19	<b>Total</b>			<b>\$5,199</b>	<b>\$395</b>	<b>\$140</b>	<b>\$0</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>65</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Texas**

**DoD Installations**

Sites with Response Complete	663	Investigation	790	257	4	\$207,695	\$24,452	\$18,364	\$8,055	FY00	\$82,999
Sites in Progress -Relative Risk Category	High	141	Interim Actions	89(92)	29(29)	\$45,421	\$3,370	\$8,411	\$2,635	FY01	\$88,114
	Medium	81	Design	93	18	\$34,418	\$2,790	\$4,126	\$6,045	FY02	\$42,181
	Low	108	RA-C	86	29	\$129,545	\$2,817	\$42,809	\$21,755	FY03	\$35,130
	Not Evaluated	35	RA-O (LTO)	2	4	\$26,846	\$9,048	\$7,011	\$6,024	FY98-Comp.	\$694,599
	Not Required	23	LTM	5	51	\$17,870	\$6,947	\$5,551	\$4,034		
Total Number of Sites	1051	<b>Total</b>			<b>\$461,795</b>	<b>\$49,424</b>	<b>\$86,272</b>	<b>\$48,548</b>			
<b>Total Number of Installations Funded:</b>		<b>92</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	104	Investigation	191	59	13	\$15,446	\$4,086	\$3,506	\$4,962	FY00	\$4,825
Sites in Progress -Relative Risk Category	High	2	Interim Actions	9(9)	2(2)	\$3,132	\$104	\$600	\$0	FY01	\$14,182
	Medium	4	Design	68	17	\$3,108	\$181	\$655	\$214	FY02	\$10,104
	Low	2	RA-C	64	23	\$21,385	\$2,010	\$3,684	\$8,989	FY03	\$7,583
	Not Evaluated	56	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$426,786
	Not Required	95	LTM	0	1	\$0	\$0	\$50	\$50		
Total Number of Sites	263	<b>Total</b>			<b>\$43,071</b>	<b>\$6,381</b>	<b>\$8,495</b>	<b>\$14,215</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>405</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Utah**

**DoD Installations**

Sites with Response Complete	291	Investigation	337	279	8	\$136,589	\$4,021	\$7,270	\$8,538	FY00	\$38,936
Sites in Progress -Relative Risk Category	High	88	Interim Actions	134(143)	22(24)	\$34,267	\$2,146	\$4,517	\$1,937	FY01	\$33,982
	Medium	77	Design	57	2	\$24,107	\$1,370	\$6,834	\$1,993	FY02	\$48,432
	Low	90	RA-C	50	9	\$87,013	\$11,019	\$10,427	\$17,288	FY03	\$45,782
	Not Evaluated	65	RA-O (LTO)	12	13	\$12,308	\$5,487	\$6,094	\$5,869	FY98-Comp.	\$902,001
	Not Required	13	LTM	6	9	\$7,471	\$2,502	\$1,529	\$1,740		
Total Number of Sites	624	<b>Total</b>			<b>\$301,755</b>	<b>\$26,545</b>	<b>\$36,671</b>	<b>\$37,365</b>			
<b>Total Number of Installations Funded:</b>		<b>18</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	2	Investigation	12	5	7	\$2,115	\$102	\$262	\$0	FY00	\$3,019
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$179	\$0	\$0	\$80	FY01	\$42
	Medium	0	Design	0	1	\$6	\$0	\$0	\$27	FY02	\$5
	Low	0	RA-C	0	2	\$12	\$9	\$70	\$156	FY03	\$0
	Not Evaluated	9	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$90,901
	Not Required	13	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	24	<b>Total</b>			<b>\$2,312</b>	<b>\$111</b>	<b>\$332</b>	<b>\$263</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>53</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Vermont**

**DoD Installations**

Sites with Response Complete	31	Investigation	31	5	0	\$1,942	\$570	\$895	\$455	FY00	\$113
Sites in Progress -Relative Risk Category	High	4	Interim Actions	6(6)	3(3)	\$2	\$2	\$384	\$0	FY01	\$760
	Medium	0	Design	0	0	\$350	\$32	\$0	\$0	FY02	\$6,398
	Low	1	RA-C	6	0	\$323	\$0	\$0	\$0	FY03	\$438
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$11,990
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	36	<b>Total</b>			<b>\$2,617</b>	<b>\$604</b>	<b>\$1,279</b>	<b>\$455</b>			
<b>Total Number of Installations Funded:</b>		<b>7</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	7	Investigation	10	4	0	\$463	\$9	\$210	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY01 <td>\$0</td>	\$0
	Medium	0	Design	5	1	\$290	\$2	\$40	\$0	FY02 <td>\$0</td>	\$0
	Low	0	RA-C	4	0	\$353	\$0	\$0	\$0	FY03 <td>\$0</td>	\$0
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$6,527
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	14	<b>Total</b>			<b>\$1,106</b>	<b>\$11</b>	<b>\$250</b>	<b>\$0</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>13</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Virgin Islands**

**Formerly Used Defense Sites**

Sites with Response Complete		4	Investigation	3	3	0	\$2,761	\$94	\$655	\$70	FY00	\$2,246
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0		\$187	\$0	\$0	\$0	FY01	\$0
	Medium	0	Design	1	1	0	\$38	\$0	\$0	\$0	FY02	\$0
	Low	0	RA-C	1	1	1	\$828	\$0	\$0	\$175	FY03	\$20
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$3,166
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		6	<b>Total</b>				<b>\$3,814</b>	<b>\$94</b>	<b>\$655</b>	<b>\$245</b>		
<b>Total Number of Potential Properties Funded:</b>		<b>11</b>										

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Virginia**

**◆ DoD Installations**

Sites with Response Complete	497	Investigation	608	278	128	\$144,277	\$10,624	\$9,543	\$5,215	FY00	\$35,294
Sites in Progress -Relative Risk Category	High	176	Interim Actions	130(147)	51(56)	\$28,233	\$8,051	\$4,482	\$3,964	FY01	\$37,122
	Medium	155	Design	113	31	\$24,609	\$4,291	\$1,582	\$2,589	FY02	\$29,502
	Low	67	RA-C	121	43	\$168,657	\$20,992	\$18,986	\$28,163	FY03	\$27,820
	Not Evaluated	88	RA-O (LTO)	14	28	\$5,502	\$2,280	\$4,076	\$4,683	FY98-Comp.	\$491,479
	Not Required	31	LTM	7	25	\$5,747	\$1,273	\$2,090	\$3,185		
Total Number of Sites	1014	<b>Total</b>			<b>\$377,025</b>	<b>\$47,511</b>	<b>\$40,759</b>	<b>\$47,799</b>			
<b>Total Number of Installations Funded:</b>		<b>63</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	27	Investigation	44	11	7	\$5,119	\$672	\$922	\$0	FY00	\$1,379
Sites in Progress -Relative Risk Category	High	2	Interim Actions	5(5)	1(1)	\$1,205	\$10	\$115	\$365	FY01	\$442
	Medium	0	Design	20	6	\$572	\$5	\$11	\$0	FY02	\$1,313
	Low	0	RA-C	17	7	\$2,707	\$295	\$378	\$50	FY03	\$3,759
	Not Evaluated	20	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$191,418
	Not Required	13	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	62	<b>Total</b>			<b>\$9,603</b>	<b>\$982</b>	<b>\$1,426</b>	<b>\$415</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>278</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wake Island**

**DoD Installations**

Sites with Response Complete		1	Investigation	6	24	0	\$190	\$0	\$0	\$0	FY00	\$5,121
Sites in Progress -Relative Risk Category	High	12	Interim Actions	0	13(13)		\$6,636	\$4,994	\$5,016	\$3,395	FY01	\$2,091
	Medium	12	Design	0	0	18	\$10	\$0	\$0	\$0	FY02	\$2,080
	Low	5	RA-C	0	0	29	\$50	\$0	\$0	\$0	FY03	\$3,601
	Not Evaluated	0	RA-O (LTO)	0	0	30	\$0	\$0	\$0	\$0	FY98-Comp.	\$38,365
	Not Required	0	LTM	0	0	30	\$0	\$0	\$0	\$0		
Total Number of Sites		30	<b>Total</b>				<b>\$6,886</b>	<b>\$4,994</b>	<b>\$5,016</b>	<b>\$3,395</b>		
<b>Total Number of Installations Funded:</b>												<b>1</b>

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Washington**

**◆ DoD Installations**

Sites with Response Complete	426	Investigation	481	88	7	\$142,444	\$7,232	\$2,909	\$408	FY00 \$38,416		
Sites in Progress -Relative Risk Category	High	66	Interim Actions	117(156)	25(27)	\$25,697	\$6,054	\$1,285	\$832		FY01 \$25,168	
	Medium	8	Design	33	8	\$10,691	\$292	\$2,245	\$2,094			
	Low	22	RA-C	92	18	\$148,247	\$12,614	\$8,925	\$17,872			FY02 \$32,018
	Not Evaluated	38	RA-O (LTO)	4	11	\$3,638	\$2,718	\$5,761	\$4,326			
	Not Required	16	LTM	5	48	\$4,044	\$1,313	\$2,656	\$2,597			FY03 \$44,392
Total Number of Sites	576	<b>Total</b>			<b>\$334,761</b>	<b>\$30,223</b>	<b>\$23,781</b>	<b>\$28,129</b>	FY98-Comp. \$353,133			
<b>Total Number of Installations Funded:</b>		<b>53</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	58	Investigation	70	26	5	\$10,179	\$247	\$966	\$924	FY00 \$713		
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0	\$324	\$0	\$0	\$0		FY01 \$248	
	Medium	0	Design	46	6	\$1,223	\$160	\$455	\$511			
	Low	1	RA-C	35	22	\$10,525	\$1,705	\$1,060	\$5,920			FY02 \$450
	Not Evaluated	26	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0			
	Not Required	14	LTM	0	0	\$0	\$0	\$0	\$0			FY03 \$421
Total Number of Sites	101	<b>Total</b>			<b>\$22,251</b>	<b>\$2,112</b>	<b>\$2,481</b>	<b>\$7,355</b>	FY98-Comp. \$161,581			
<b>Total Number of Potential Properties Funded:</b>		<b>323</b>										

Table B-5 State Summary Status as of September 30, 1997

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**West Virginia**

**DoD Installations**

Sites with Response Complete	103	Investigation	108	24	0	\$5,574	\$0	\$425	\$164	FY00	\$2,248
Sites in Progress -Relative Risk Category	High	12	Interim Actions	4(4)	3(3)	\$2,956	\$2,742	\$0	\$246	FY01	\$1,619
	Medium	2	Design	2	2	\$1,196	\$177	\$67	\$533	FY02	\$3,180
	Low	12	RA-C	3	1	\$4,183	\$3,418	\$895	\$1,136	FY03	\$2,148
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$439	FY98-Comp.	\$60,022
	Not Required	0	LTM	0	1	\$58	\$0	\$235	\$383		
Total Number of Sites	132	<b>Total</b>			<b>\$13,967</b>	<b>\$6,337</b>	<b>\$1,622</b>	<b>\$2,901</b>			
<b>Total Number of Installations Funded:</b>		<b>27</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	21	Investigation	35	14	1	\$21,920	\$2,141	\$1,629	\$723	FY00	\$2,365
Sites in Progress -Relative Risk Category	High	13	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY01	\$2,107
	Medium	2	Design	4	6	\$1,995	\$580	\$1,360	\$47	FY02	\$1,964
	Low	0	RA-C	14	7	\$28,064	\$5,548	\$1,795	\$1,893	FY03	\$1,949
	Not Evaluated	4	RA-O (LTO)	0	4	\$13	\$13	\$528	\$493	FY98-Comp.	\$41,985
	Not Required	10	LTM	1	11	\$2,548	\$943	\$1,604	\$1,019		
Total Number of Sites	50	<b>Total</b>			<b>\$54,540</b>	<b>\$9,225</b>	<b>\$6,916</b>	<b>\$4,175</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>25</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wisconsin**

**DoD Installations**

Sites with Response Complete	241	Investigation	259	12	0	\$19,950	\$366	\$200	\$0	FY00	\$18,108
Sites in Progress -Relative Risk Category	High	19	Interim Actions	17(19)	4(6)	\$5,867	\$0	\$2,534	\$0	FY01	\$17,716
	Medium	5	Design	5	16	\$8,304	\$1,649	\$1,323	\$1,413	FY02	\$11,707
	Low	4	RA-C	8	7	\$25,415	\$1,820	\$1,586	\$11,423	FY03	\$14,458
	Not Evaluated	0	RA-O (LTO)	0	4	\$6,236	\$3,055	\$3,169	\$2,585	FY98-Comp.	\$235,080
	Not Required	2	LTM	0	27	\$3,841	\$1,994	\$1,492	\$1,753		
Total Number of Sites	271	<b>Total</b>			<b>\$69,613</b>	<b>\$8,884</b>	<b>\$10,304</b>	<b>\$17,174</b>			
<b>Total Number of Installations Funded:</b>		<b>38</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	20	Investigation	31	21	2	\$3,522	\$414	\$690	\$0	FY00	\$609
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY01	\$686
	Medium	1	Design	14	2	\$2,910	\$10	\$20	\$0	FY02	\$4,325
	Low	1	RA-C	12	6	\$3,364	\$40	\$373	\$0	FY03	\$4,424
	Not Evaluated	22	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$20,396
	Not Required	9	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	54	<b>Total</b>			<b>\$9,796</b>	<b>\$464</b>	<b>\$1,083</b>	<b>\$0</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>69</b>									

**Table B-5 State Summary Status as of September 30, 1997**

Phase	Completed	Underway	Future	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wyoming**

**DoD Installations**

Sites with Response Complete	10	Investigation	12	20	0	\$43,839	\$2,174	\$205	\$3,227	FY00	\$6,902
Sites in Progress -Relative Risk Category	High	11	Interim Actions	0	1(1)	\$6,831	\$2,932	\$3,210	\$230	FY01	\$4,560
	Medium	5	Design	0	0	\$2,029	\$1,341	\$0	\$171	FY02	\$4,313
	Low	5	RA-C	0	0	\$19	\$0	\$0	\$1,760	FY03	\$5,220
	Not Evaluated	0	RA-O (LTO)	0	0	\$62	\$0	\$0	\$0	FY98-Comp.	\$64,242
	Not Required	1	LTM	0	1	\$405	\$18	\$28	\$333		
Total Number of Sites	32	<b>Total</b>			<b>\$53,185</b>	<b>\$6,465</b>	<b>\$3,443</b>	<b>\$5,721</b>			
<b>Total Number of Installations Funded:</b>		<b>4</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	12	Investigation	19	4	0	\$2,273	\$1,069	\$210	\$1,050	FY00	\$0
Sites in Progress -Relative Risk Category	High	1	Interim Actions	7(7)	0	\$165	\$0	\$0	\$0	FY01 <td>\$0</td>	\$0
	Medium	0	Design	7	1	\$151	\$1	\$0	\$0	FY02 <td>\$85</td>	\$85
	Low	0	RA-C	7	1	\$1,183	\$0	\$60	\$100	FY03 <td>\$5,317</td>	\$5,317
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY98-Comp.	\$22,700
	Not Required	8	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	23	<b>Total</b>			<b>\$3,772</b>	<b>\$1,070</b>	<b>\$270</b>	<b>\$1,150</b>			
<b>Total Number of Potential Properties Funded:</b>		<b>70</b>									