## Table B-11 Component Closing Installation IRP Summary Status as of September 30, 2003

			1			T					1	
			Phase	Completed	Under Way	Future	Cost Incurred Thru	FY03 Funds	FY04 Execution	FY05 Planning	Estimated Costs By Fiscal Year	
			- muse	Sites (Actions)		FY03 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)		
<b>ARMY</b>	ľ											
Sites with Res	ponse Complete	1,710	Investigation	1,763	136	0	\$532,867	\$66,966	\$1,911	\$3,022	FY06	\$65,964
Sites in Progress	High	78	Interim Actions	188(417)	6(12)		\$41,063	\$579	\$26	\$0	FY07	\$33,089
	Medium	44	Design	303	16	50	\$91,796	\$2,792	\$511	\$3,290	FY08	\$48,753
	Low	56	RA-C	440	30	68	\$990,074	\$6,313	\$7,521	\$39,426	FY09	\$27,349
-Relative Risk Category	Not Evaluated	1	RA-O (LTO)	29	14	14	\$36,930	\$7,510	\$8,661	\$8,509	1	
	Not Required	10	LTM	15	48	88	\$67,711	\$8,524	\$3,498	\$4,711	IRP FY04-Comp.	\$439,127
Total Number of Sites 1,899		1,899				Total	\$1,760,441	\$92,684	\$22,128	\$58,958	MMRP FY04-Comp	\$496,075
Total Number of	of Installations wit	th Sites		119							FY04-Complete	\$935,202
NAVY		-									1	
Sites with Res	ponse Complete	863	Investigation	969	51	7	\$811,317	\$81,933	\$7,889	\$1,590	FY06	\$183,883
	High	68	Interim Actions	291(348)	14(14)		\$394,849	\$59,035	\$8,894	\$4,965	FY07	\$0
Sites in Progress -Relative Risk Category	Medium	38	Design	214	15	13	\$52,359	\$12,144	\$1,343	\$3,903	FY08	\$0
	Low	12	RA-C	302	35	33	\$662,927	\$188,934	\$24,404	\$13,146	FY09	\$0
	Not Evaluated	3	RA-O (LTO)	29	43	51	\$105,653	\$26,102	\$9,686	\$31,058	]	
	Not Required	43	LTM	73	34	67	\$64,708	\$36,744	\$8,277	\$3,431	IRP FY04-Comp.	\$529,158
Total Number of Sites 1,027					Total	\$2,091,813	\$404,892	\$60,493	\$58,093	MMRP FY04-Comp	\$51,806	
Total Number of	Total Number of Installations with Sites 55									•	FY04-Complete	\$580,964
AIR F	ORCE										-	
Sites with Res	Sites with Response Complete		Investigation	1,264	407	0	\$675,704	\$2,013	\$11,942	\$7,573	FY06	\$83,993
	High	135	Interim Actions	662(836)	222(337)		\$289,491	\$0	\$15,133	\$1,226	FY07	\$78,789
Sites in Progress -Relative Risk Category	Medium	83	Design	92	10	316	\$111,775	\$598	\$1,133	\$0	FY08	\$87,705
	Low	26	RA-C	128	11	341	\$619,304	\$12,761	\$61,236	\$27,312	FY09	\$77,503
	Not Evaluated	228	RA-O (LTO)	26	169	244	\$285,800	\$45,860	\$58,826	\$58,581	1	
	Not Required	172	LTM	15	74	318	\$54,545	\$8,212	\$9,104	\$8,770	IRP FY04-Comp.	\$1,771,634
Total Number of Sites 1,671					Total	\$2,036,619	\$69,444	\$157,374	\$103,462	MMRP FY04-Comp	\$0	
Total Number of Installations with Sites			30						L	FY04-Complete	\$1,771,634	

Note 1: Totals reflect installation project funding allocated to individual sites and do not include program management and support costs.

Note 2: Total BRAC environmental funding includes compliance, planning, program management, and restoration. This table only displays site level BRAC environmental restoration funding.

			Phase	Completed	Under Way Sites (Actions)	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fi (\$000)	iscal Year
DEFENSE LOGISTICS AGENCY												
Sites with Response Complete		130	Investigation	147	17	0	\$16,915	\$0	\$0	\$0	FY06	\$4,515
	High	7	Interim Actions	10(12)	3(3)		\$6,453	\$0	\$0	\$0	FY07	\$4,449
Sites in Progress -Relative Risk Category	Medium	4	Design	21	1	15	\$14,345	\$2,674	\$250	\$0	FY08	\$2,666
	Low	22	RA-C	32	0	16	\$24,735	\$1,077	\$6,101	\$3,161	FY09	\$1,637
	Not Evaluated	0	RA-O (LTO)	0	1	5	\$12,939	\$4,782	\$2,167	\$1,986		
	Not Required	1	LTM	0	0	6	\$541	\$0	\$6	\$6	IRP FY04-Comp.	\$30,297
Total Number of Sites		164				Total	\$75,928	\$8,533	\$8,524	\$5,153	MMRP FY04-Comp	\$0
Total Number of Installations with Sites 2				2							FY04-Complete	\$30,297

Note 1: Totals reflect installation project funding allocated to individual sites and do not include program management and support costs.

Note 2: Total BRAC environmental funding includes compliance, planning, program management, and restoration. This table only displays site level BRAC environmental restoration funding.