

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

New York

Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	

◆ FORMERLY USED DEFENSE SITES - NEW YORK ORDNANCE WORKS (NY29799F110500)
 NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2031
 RAB Status: No MRS Final RC: FY 2009

Investigation	1	0	\$153	\$223	\$50	\$0	\$1,115	\$0	\$79	\$0	IRP	\$12,406
Cleanup	0	0	\$344	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$0
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$12,406
Total	2	1	\$497	\$223	\$50	\$0	\$1,115	\$0	\$79	\$0		

◆ FORMERLY USED DEFENSE SITES - PLUM ISLAND ANIMAL RESEARCH CENTER (NY29799F105600)
 NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2046
 RAB Status: No MRS Final RC: FY

Investigation	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP	\$18,018
Cleanup	2	0	\$468	\$0	\$395	\$0	\$8	\$0	\$0	\$0	MMRP	\$0
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$18,018
Total	4	0	\$468	\$0	\$395	\$0	\$8	\$0	\$0	\$0		

◆ FORMERLY USED DEFENSE SITES - SUFFOLK CO AAF&B&C RGE (NY29799F122300)
 NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY
 RAB Status: No MRS Final RC: FY 2035

Investigation	0	1	\$0	\$238	\$0	\$0	\$0	\$0	\$0	\$0	IRP	\$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$18,288
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$18,288
Total	0	1	\$0	\$238	\$0	\$0	\$0	\$0	\$0	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

North Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - CAMP LEJEUNE MCB (NC417302258000)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2056		
RAB Status: Yes									MRS Final RC: FY 2027		
Investigation	1	3	\$50,748	\$19,796	\$0	\$1,336	\$642	\$75	\$0	\$1,391	IRP \$98,038
Cleanup	20	4	\$169,601	\$13,397	\$6,302	\$4,181	\$7,726	\$18	\$5,923	\$0	MMRP \$42,734
Post-Cleanup/RC	178	23	\$9,384	\$155	\$854	\$45	\$463	\$418	\$353	\$213	Total \$140,772
Total	199	30	\$229,733	\$33,348	\$7,156	\$5,562	\$8,831	\$511	\$6,276	\$1,604	
◆ NAVY - CHERRY POINT MCAS (NC417302726100)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2050		
RAB Status: Yes									MRS Final RC: FY 2027		
Investigation	1	1	\$22,931	\$2,968	\$0	\$0	\$0	\$0	\$110	\$0	IRP \$44,023
Cleanup	20	0	\$94,945	\$559	\$2,994	\$0	\$3,044	\$0	\$1,853	\$0	MMRP \$29,631
Post-Cleanup/RC	88	2	\$3,045	\$0	\$85	\$0	\$2	\$778	\$2	\$43	Total \$73,654
Total	109	3	\$120,921	\$3,527	\$3,079	\$0	\$3,046	\$778	\$1,965	\$43	
◆ AIR FORCE - SEYMOUR JOHNSON AIR FORCE BASE (NC457212447400)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2022		
RAB Status: Yes									MRS Final RC: FY 2013		
Investigation	0	0	\$8,107	\$624	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$16,335
Cleanup	2	0	\$28,732	\$0	\$330	\$0	\$171	\$0	\$108	\$0	MMRP \$0
Post-Cleanup/RC	58	13	\$7,867	\$1	\$286	\$0	\$427	\$0	\$295	\$0	Total \$16,335
Total	60	13	\$44,706	\$625	\$616	\$0	\$598	\$0	\$403	\$0	
◆ FORMERLY USED DEFENSE SITES - CHARLOTTE ARMY MIS PL (NC49799F483800)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2036		
RAB Status: No									MRS Final RC: FY		
Investigation	1	0	\$4,192	\$0	\$1,745	\$0	\$254	\$0	\$230	\$0	IRP \$23,215
Cleanup	0	0	\$3,546	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$0
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$23,215
Total	1	0	\$7,738	\$0	\$1,745	\$0	\$254	\$0	\$230	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

North Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CP BUTNER TRNG CMP (NC49799F482700)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 1999		MRS Final RC: FY 2036			
RAB Status: Yes											
Investigation	0	1	\$298	\$7,555	\$0	\$117	\$0	\$98	\$0	\$0	IRP \$0
Cleanup	0	0	\$25	\$10,202	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$200,705
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$200,705
Total	2	1	\$323	\$17,757	\$0	\$117	\$0	\$98	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CP/FT DAVIS (NC49799F482800)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 1999		MRS Final RC: FY 2049			
RAB Status: No											
Investigation	0	2	\$257	\$175	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$26	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$19,351
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$19,351
Total	2	3	\$283	\$175	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - FT GREEN (NC49799F483100)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY		MRS Final RC: FY 2039			
RAB Status: No											
Investigation	0	1	\$0	\$159	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$0	\$285	\$0	\$14	\$0	\$0	\$0	\$0	MMRP \$10,925
Post-Cleanup/RC	0	0	\$0	\$53	\$0	\$0	\$0	\$0	\$0	\$0	Total \$10,925
Total	0	1	\$0	\$497	\$0	\$14	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - LAURINBURG-MAXTON AB (NC49799F482900)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2005		MRS Final RC: FY 2043			
RAB Status: No											
Investigation	0	2	\$1,156	\$2,545	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$526	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$15,066
Post-Cleanup/RC	3	5	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$15,066
Total	3	7	\$1,682	\$2,545	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

North Dakota

Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - GRAND FORKS AIR FORCE BASE (ND857212475900)											
NPL Status: Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2039			
RAB Status: Yes								MRS Final RC: FY 2005			
Investigation	0	0	\$2,914	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$18,394
Cleanup	4	0	\$15,431	\$0	\$268	\$0	\$264	\$0	\$414	\$0	MMRP \$0
Post-Cleanup/RC	6	2	\$3,106	\$0	\$26	\$0	\$104	\$0	\$22	\$0	Total \$18,394
Total	10	2	\$21,451	\$0	\$294	\$0	\$368	\$0	\$436	\$0	

◆ AIR FORCE - MINOT (ND857212475800)											
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2033			
RAB Status: Yes								MRS Final RC: FY 2022			
Investigation	2	1	\$3,493	\$3,243	\$238	\$2	\$728	\$3	\$379	\$0	IRP \$16,646
Cleanup	3	0	\$13,584	\$43	\$205	\$0	\$198	\$0	\$162	\$0	MMRP \$1,190
Post-Cleanup/RC	26	7	\$2,886	\$2	\$225	\$2	\$223	\$33	\$335	\$1	Total \$17,836
Total	31	8	\$19,963	\$3,288	\$668	\$4	\$1,149	\$36	\$876	\$1	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Northern Mariana Islands											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - KOBLER NAVAL SUPPLY CENTER (CN99799F844500)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2028		
RAB Status: No									MRS Final RC: FY		
Investigation	1	0	\$826	\$0	\$59	\$0	\$78	\$0	\$0	\$0	IRP \$11,626
Cleanup	1	0	\$727	\$0	\$317	\$0	\$3,968	\$0	\$645	\$0	MMRP \$0
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$11,626
Total	2	0	\$1,553	\$0	\$376	\$0	\$4,046	\$0	\$645	\$0	
◆ FORMERLY USED DEFENSE SITES - MARPI POINT FIELD (CN99799F737700)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status: No									MRS Final RC: FY 2035		
Investigation	0	1	\$0	\$3,849	\$0	\$166	\$0	\$156	\$0	\$53	IRP \$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$42,999
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$42,999
Total	0	1	\$0	\$3,849	\$0	\$166	\$0	\$156	\$0	\$53	
◆ FORMERLY USED DEFENSE SITES - NAFTAN BOMB STORAGE (CN99799F692900)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status: No									MRS Final RC: FY 2030		
Investigation	0	1	\$0	\$3,204	\$0	\$81	\$0	\$259	\$0	\$53	IRP \$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$34,679
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$34,679
Total	0	1	\$0	\$3,204	\$0	\$81	\$0	\$259	\$0	\$53	
◆ FORMERLY USED DEFENSE SITES - NORTH FIELD (CN99799F372900)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status: No									MRS Final RC: FY 2030		
Investigation	0	2	\$0	\$168	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$20,182
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$20,182
Total	0	2	\$0	\$168	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Ohio											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - JFHQ OH ARNG (OH52118390NG00)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status: No									MRS Final RC: FY 2020		
Investigation	0	0	\$0	\$7,676	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	2	\$0	\$512	\$0	\$94	\$0	\$0	\$0	\$0	MMRP \$13,499
Post-Cleanup/RC	0	4	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$45	Total \$13,499
Total	0	6	\$0	\$8,188	\$0	\$94	\$0	\$0	\$0	\$45	
◆ ARMY - RAVENNA ARMY AMMUNITION PLANT (OH521382073600)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2053		
RAB Status: Yes									MRS Final RC: FY 2026		
Investigation	25	11	\$62,507	\$18,747	\$3,984	\$146	\$771	\$52	\$237	\$5	IRP \$17,831
Cleanup	2	0	\$42,242	\$4,127	\$58	\$0	\$471	\$0	\$4,991	\$197	MMRP \$10,015
Post-Cleanup/RC	40	9	\$17,360	\$0	\$260	\$0	\$45	\$0	\$39	\$0	Total \$27,846
Total	67	20	\$122,109	\$22,874	\$4,302	\$146	\$1,287	\$52	\$5,267	\$202	
◆ AIR FORCE - AIR FORCE PLANT 85 (OH557172887000)											
NPL Status: Proposed			BRAC Round(s): N/A						IRP Final RC: FY 2024		
RAB Status: No									MRS Final RC: FY		
Investigation	0	0	\$2,003	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$14,413
Cleanup	2	0	\$8,287	\$0	\$67	\$0	\$143	\$0	\$54	\$0	MMRP \$0
Post-Cleanup/RC	11	0	\$2,208	\$0	\$213	\$0	\$201	\$0	\$323	\$0	Total \$14,413
Total	13	0	\$12,498	\$0	\$280	\$0	\$344	\$0	\$377	\$0	
◆ AIR FORCE - WRIGHT PATTERSON (OH557172431200)											
NPL Status: Listed			BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2060		
RAB Status: Yes									MRS Final RC: FY 2020		
Investigation	7	2	\$121,994	\$2,574	\$216	\$16	\$403	\$307	\$281	\$0	IRP \$130,540
Cleanup	5	0	\$93,348	\$20	\$2,331	\$0	\$1,295	\$0	\$1,737	\$0	MMRP \$2,400
Post-Cleanup/RC	72	4	\$11,370	\$0	\$1,029	\$0	\$1,076	\$11	\$749	\$2	Total \$132,940
Total	84	6	\$226,712	\$2,594	\$3,576	\$16	\$2,774	\$318	\$2,767	\$2	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Ohio											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - LOCKBOURNE AIR FORCE BASE (OH59799F363700)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2023		
RAB Status: No									MRS Final RC: FY 2051		
Investigation	2	3	\$10,150	\$1,737	\$0	\$99	\$0	\$294	\$0	\$139	IRP \$20,320
Cleanup	2	0	\$23,734	\$7	\$602	\$0	\$238	\$0	\$9,105	\$0	MMRP \$9,875
Post-Cleanup/RC	7	4	\$833	\$20	\$342	\$0	\$401	\$0	\$410	\$0	Total \$30,195
Total	11	7	\$34,717	\$1,764	\$944	\$99	\$639	\$294	\$9,515	\$139	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Oklahoma											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - ALTUS AIR FORCE BASE (OK657152404500)											
NPL Status: Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2047			
RAB Status: Yes								MRS Final RC: FY 2013			
Investigation	0	0	\$26,079	\$346	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$73,446
Cleanup	11	0	\$39,632	\$40	\$1,448	\$0	\$2,323	\$0	\$618	\$0	MMRP \$0
Post-Cleanup/RC	13	5	\$1,344	\$0	\$216	\$0	\$213	\$0	\$204	\$0	Total \$73,446
Total	24	5	\$67,055	\$386	\$1,664	\$0	\$2,536	\$0	\$822	\$0	
◆ AIR FORCE - TINKER (OK657172439100)											
NPL Status: Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2041			
RAB Status: Yes								MRS Final RC: FY 2024			
Investigation	8	1	\$71,472	\$4,650	\$378	\$0	\$1,686	\$0	\$824	\$0	IRP \$89,197
Cleanup	10	0	\$186,961	\$0	\$3,706	\$0	\$1,811	\$0	\$1,048	\$0	MMRP \$666
Post-Cleanup/RC	35	7	\$28,915	\$0	\$227	\$0	\$242	\$0	\$237	\$0	Total \$89,863
Total	53	8	\$287,348	\$4,650	\$4,311	\$0	\$3,739	\$0	\$2,109	\$0	
◆ AIR FORCE - VANCE (OK657152409500)											
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2035			
RAB Status: Yes								MRS Final RC: FY 2014			
Investigation	2	0	\$18,067	\$487	\$108	\$0	\$112	\$0	\$0	\$0	IRP \$20,431
Cleanup	9	0	\$43,756	\$0	\$905	\$0	\$1,673	\$0	\$487	\$0	MMRP \$0
Post-Cleanup/RC	27	15	\$3,023	\$0	\$99	\$0	\$53	\$0	\$153	\$0	Total \$20,431
Total	38	15	\$64,846	\$487	\$1,112	\$0	\$1,838	\$0	\$640	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Oregon												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - UMATILLA CHEMICAL DEPOT (OR021382091700)												
NPL Status: Listed		BRAC Round(s): BRAC 1988/2005 Closure						IRP Final RC: FY 2048				
RAB Status: Yes								MRS Final RC: FY 2021				
Investigation	0	0	\$20,983	\$7	\$0	\$0	\$0	\$0	\$0	\$0	IRP	\$34,196
Cleanup	1	1	\$42,776	\$55,166	\$0	\$0	\$1,386	\$32,235	\$5,322	\$0	MMRP	\$34,073
Post-Cleanup/RC	116	1	\$1,754	\$347	\$0	\$0	\$0	\$56	\$0	\$58	Total	\$68,269
Total	117	2	\$65,513	\$55,520	\$0	\$0	\$1,386	\$32,291	\$5,322	\$58		
◆ FORMERLY USED DEFENSE SITES - BOARDMAN AIR FORCE RANGE (OR09799F307600)												
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY				
RAB Status: No								MRS Final RC: FY 2035				
Investigation	0	7	\$0	\$3,017	\$0	\$129	\$0	\$93	\$0	\$96	IRP	\$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$29,991
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$29,991
Total	0	7	\$0	\$3,017	\$0	\$129	\$0	\$93	\$0	\$96		
◆ FORMERLY USED DEFENSE SITES - CAMP ABBOT (OR09799F307000)												
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2012				
RAB Status: No								MRS Final RC: FY 2049				
Investigation	0	4	\$12	\$253	\$0	\$0	\$0	\$0	\$0	\$0	IRP	\$0
Cleanup	0	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$13,476
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$13,476
Total	1	5	\$13	\$253	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - CAMP ADAIR/ADAIR AFS (OR09799F306700)												
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2018				
RAB Status: No								MRS Final RC: FY 2029				
Investigation	0	8	\$1,492	\$2,351	\$57	\$34	\$0	\$117	\$0	\$90	IRP	\$0
Cleanup	0	0	\$568	\$9	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$14,857
Post-Cleanup/RC	3	3	\$61	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$14,857
Total	3	11	\$2,121	\$2,360	\$57	\$34	\$0	\$117	\$0	\$90		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Pennsylvania											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - WARMINSTER NAWC (PA317002454500)											
NPL Status: Listed		BRAC Round(s): BRAC 1995/1995				IRP Final RC: FY 2049		MRS Final RC: FY			
RAB Status: Yes											
Investigation	0	0	\$8,343	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$49,156
Cleanup	7	0	\$48,648	\$0	\$6,806	\$0	\$2,600	\$0	\$1,649	\$0	MMRP \$0
Post-Cleanup/RC	3	0	\$106	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$49,156
Total	10	0	\$57,097	\$0	\$6,806	\$0	\$2,600	\$0	\$1,649	\$0	
◆ NAVY - WILLOW GROVE NAS (PA317002231200)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2049		MRS Final RC: FY			
RAB Status: Yes											
Investigation	0	0	\$8,697	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$56,172
Cleanup	3	0	\$46,439	\$0	\$9,942	\$0	\$5,691	\$0	\$4,214	\$0	MMRP \$0
Post-Cleanup/RC	10	0	\$515	\$0	\$0	\$0	\$0	\$0	\$138	\$0	Total \$56,172
Total	13	0	\$55,651	\$0	\$9,942	\$0	\$5,691	\$0	\$4,352	\$0	
◆ AIR FORCE - WILLOW GROVE ANG (PA357282534900)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2050		MRS Final RC: FY			
RAB Status: No											
Investigation	1	0	\$16,705	\$0	\$66	\$0	\$2,152	\$0	\$142	\$0	IRP \$45,198
Cleanup	0	0	\$5,811	\$0	\$5,400	\$0	\$198	\$0	\$151	\$0	MMRP \$0
Post-Cleanup/RC	10	0	\$241	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$45,198
Total	11	0	\$22,757	\$0	\$5,466	\$0	\$2,350	\$0	\$293	\$0	
◆ DEFENSE LOGISTICS AGENCY - DSC PHILADELPHIA (PA397154266500)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1995				IRP Final RC: FY 2048		MRS Final RC: FY			
RAB Status: Yes											
Investigation	0	0	\$5,973	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$44,538
Cleanup	1	0	\$47,355	\$0	\$0	\$0	\$2,982	\$0	\$1,754	\$0	MMRP \$0
Post-Cleanup/RC	47	0	\$300	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$44,538
Total	48	0	\$53,628	\$0	\$0	\$0	\$2,982	\$0	\$1,754	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Puerto Rico											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT BUCHANAN (PR22140RQ32700)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1995				IRP Final RC: FY 2048		MRS Final RC: FY 2013			
RAB Status: No											
Investigation	0	0	\$2,946	\$1,165	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$11,647
Cleanup	2	0	\$4,354	\$0	\$329	\$0	\$410	\$0	\$348	\$0	MMRP \$0
Post-Cleanup/RC	25	3	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$11,647
Total	27	3	\$7,300	\$1,165	\$329	\$0	\$410	\$0	\$348	\$0	
◆ NAVY - NAVACT PUERTO RICO (PR217004000300)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1995				IRP Final RC: FY 2049		MRS Final RC: FY 2022			
RAB Status: Yes											
Investigation	2	0	\$24,914	\$2,206	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$33,442
Cleanup	19	2	\$77,488	\$6,893	\$3,694	\$0	\$4,755	\$0	\$1,146	\$0	MMRP \$0
Post-Cleanup/RC	42	0	\$352	\$0	\$0	\$0	\$244	\$0	\$444	\$0	Total \$33,442
Total	63	2	\$102,754	\$9,099	\$3,694	\$0	\$4,999	\$0	\$1,590	\$0	
◆ NAVY - ROOSEVELT ROADS CAMP GARCIA (PR217300007400)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2054		MRS Final RC: FY			
RAB Status: Yes											
Investigation	1	0	\$5,594	\$0	\$196	\$0	\$3,168	\$0	\$3,592	\$0	IRP \$11,643
Cleanup	0	0	\$4,943	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$0
Post-Cleanup/RC	12	0	\$221	\$0	\$179	\$0	\$25	\$0	\$28	\$0	Total \$11,643
Total	13	0	\$10,758	\$0	\$375	\$0	\$3,193	\$0	\$3,620	\$0	
◆ NAVY - VIEQUES EAST (PR217006932100)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY		MRS Final RC: FY 2032			
RAB Status: Yes											
Investigation	0	16	\$0	\$49,330	\$0	\$1,278	\$0	\$284	\$0	\$396	IRP \$0
Cleanup	0	2	\$0	\$214,129	\$0	\$28,576	\$0	\$12,620	\$0	\$19,355	MMRP \$261,969
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$21	\$0	\$42	Total \$261,969
Total	0	18	\$0	\$263,459	\$0	\$29,854	\$0	\$12,925	\$0	\$19,793	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Puerto Rico											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CULEBRA PUERTO RICO (PR29799F414300)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2021	
RAB Status: Yes										MRS Final RC: FY 2033	
Investigation	1	13	\$2,826	\$28,243	\$679	\$3,730	\$81	\$1,492	\$83	\$1,249	IRP \$248
Cleanup	0	0	\$363	\$22,189	\$0	\$2,433	\$0	\$314	\$0	\$20	MMRP \$85,579
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$85,827
Total	1	14	\$3,189	\$50,432	\$679	\$6,163	\$81	\$1,806	\$83	\$1,269	

◆ FORMERLY USED DEFENSE SITES - FT BROOKE (PR29799F418300)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 1999	
RAB Status: No										MRS Final RC: FY 2046	
Investigation	0	3	\$16	\$187	\$0	\$10	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$169	\$7	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$11,364
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$11,364
Total	1	3	\$185	\$194	\$0	\$10	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Rhode Island											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - DAVISVILLE NCBC (RI17002203600)											
NPL Status: Listed		BRAC Round(s): BRAC 1991									IRP Final RC: FY 2049
RAB Status: Yes											MRS Final RC: FY
Investigation	0	0	\$35,991	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$29,437
Cleanup	2	0	\$26,653	\$0	\$84	\$0	\$588	\$0	\$1,793	\$0	MMRP \$0
Post-Cleanup/RC	23	0	\$15,741	\$0	\$540	\$0	\$312	\$0	\$546	\$0	Total \$29,437
Total	25	0	\$78,385	\$0	\$624	\$0	\$900	\$0	\$2,339	\$0	
◆ NAVY - NEWPORT NETC (RI17002424300)											
NPL Status: Listed		BRAC Round(s): N/A									IRP Final RC: FY 2030
RAB Status: Yes											MRS Final RC: FY 2023
Investigation	8	1	\$42,397	\$3,029	\$2,552	\$695	\$1,086	\$0	\$1,244	\$0	IRP \$56,323
Cleanup	4	0	\$144,756	\$413	\$241	\$0	\$1,127	\$450	\$5,185	\$300	MMRP \$9,648
Post-Cleanup/RC	21	1	\$5,101	\$0	\$1,132	\$0	\$486	\$0	\$807	\$0	Total \$65,971
Total	33	2	\$192,254	\$3,442	\$3,925	\$695	\$2,699	\$450	\$7,236	\$300	
◆ FORMERLY USED DEFENSE SITES - FORT NATHANIEL GREENE (RI19799F212700)											
NPL Status: Not Listed		BRAC Round(s): N/A									IRP Final RC: FY 2013
RAB Status: No											MRS Final RC: FY 2035
Investigation	0	1	\$0	\$141	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$441	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$13,267
Post-Cleanup/RC	2	1	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$13,267
Total	2	2	\$442	\$141	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - QUONSET POINT NAS (RI19799F210900)											
NPL Status: Not Listed		BRAC Round(s): N/A									IRP Final RC: FY 2085
RAB Status: No											MRS Final RC: FY
Investigation	2	0	\$17,466	\$0	\$916	\$0	\$130	\$0	\$93	\$0	IRP \$56,667
Cleanup	1	0	\$10,689	\$0	\$0	\$0	\$457	\$0	\$196	\$0	MMRP \$0
Post-Cleanup/RC	15	0	\$2,603	\$0	\$7	\$0	\$105	\$0	\$107	\$0	Total \$56,667
Total	18	0	\$30,758	\$0	\$923	\$0	\$692	\$0	\$396	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

South Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT JACKSON (SC421372044900)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2048		
RAB Status: No									MRS Final RC: FY 2024		
Investigation	6	1	\$13,935	\$3,065	\$186	\$0	\$781	\$2,195	\$0	\$0	IRP \$12,109
Cleanup	4	3	\$20,325	\$1,682	\$46	\$2	\$77	\$15	\$81	\$16	MMRP \$4,652
Post-Cleanup/RC	41	7	\$1,903	\$2	\$870	\$2	\$61	\$55	\$62	\$55	Total \$16,761
Total	51	11	\$36,163	\$4,749	\$1,102	\$4	\$919	\$2,265	\$143	\$71	
◆ NAVY - BEAUFORT MCAS (SC417302320900)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2042		
RAB Status: No									MRS Final RC: FY 2027		
Investigation	3	1	\$9,044	\$2,239	\$8	\$0	\$263	\$0	\$0	\$0	IRP \$26,256
Cleanup	12	1	\$15,594	\$957	\$1,536	\$0	\$2,134	\$0	\$1,021	\$0	MMRP \$4,198
Post-Cleanup/RC	31	4	\$1,549	\$0	\$18	\$0	\$22	\$19	\$181	\$103	Total \$30,454
Total	46	6	\$26,187	\$3,196	\$1,562	\$0	\$2,419	\$19	\$1,202	\$103	
◆ NAVY - PARRIS ISLAND MCRD (SC417302276300)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2067		
RAB Status: Yes									MRS Final RC: FY 2040		
Investigation	9	6	\$9,445	\$4,643	\$1,746	\$1,055	\$3,237	\$1,278	\$0	\$220	IRP \$55,298
Cleanup	2	0	\$14,967	\$0	\$53	\$0	\$467	\$0	\$53	\$0	MMRP \$30,221
Post-Cleanup/RC	16	2	\$7,456	\$0	\$418	\$0	\$309	\$0	\$445	\$0	Total \$85,519
Total	27	8	\$31,868	\$4,643	\$2,217	\$1,055	\$4,013	\$1,278	\$498	\$220	
◆ AIR FORCE - JB-CHARLESTON-AIR (SC457182446000)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2078		
RAB Status: No									MRS Final RC: FY 2020		
Investigation	3	2	\$13,527	\$1,439	\$481	\$717	\$53	\$43	\$84	\$0	IRP \$46,105
Cleanup	15	0	\$35,600	\$21	\$2,421	\$0	\$2,321	\$0	\$1,370	\$0	MMRP \$1,307
Post-Cleanup/RC	48	1	\$10,774	\$0	\$265	\$0	\$201	\$0	\$151	\$2	Total \$47,412
Total	66	3	\$59,901	\$1,460	\$3,167	\$717	\$2,575	\$43	\$1,605	\$2	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

South Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - JB-CHARLESTON-WEAPONS (SC417002262000)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2078		MRS Final RC: FY 2022			
RAB Status: Yes											
Investigation	5	2	\$25,492	\$5,773	\$1,636	\$20	\$364	\$27	\$98	\$4	IRP \$53,070
Cleanup	26	5	\$34,154	\$617	\$3,385	\$64	\$2,959	\$147	\$2,678	\$36	MMRP \$4,240
Post-Cleanup/RC	69	4	\$5,683	\$25	\$1,121	\$6	\$329	\$28	\$482	\$6	Total \$57,310
Total	100	11	\$65,329	\$6,415	\$6,142	\$90	\$3,652	\$202	\$3,258	\$46	
◆ AIR FORCE - MYRTLE BEACH (SC457002482100)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1991				IRP Final RC: FY 2067		MRS Final RC: FY 2017			
RAB Status: Yes											
Investigation	2	0	\$21,211	\$2,000	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$21,320
Cleanup	9	0	\$48,088	\$0	\$593	\$0	\$368	\$0	\$513	\$0	MMRP \$300
Post-Cleanup/RC	182	2	\$3,409	\$0	\$143	\$0	\$345	\$0	\$229	\$0	Total \$21,620
Total	193	2	\$72,708	\$2,000	\$736	\$0	\$713	\$0	\$742	\$0	
◆ AIR FORCE - SHAW AIR FORCE BASE (SC457212446600)											
NPL Status: Not Listed		BRAC Round(s): BRAC 2005 Realignment				IRP Final RC: FY 2053		MRS Final RC: FY 2002			
RAB Status: Yes											
Investigation	0	0	\$22,735	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$75,459
Cleanup	9	0	\$91,824	\$0	\$1,142	\$0	\$1,006	\$0	\$884	\$0	MMRP \$0
Post-Cleanup/RC	31	1	\$4,739	\$0	\$104	\$0	\$121	\$0	\$139	\$0	Total \$75,459
Total	40	1	\$119,298	\$0	\$1,246	\$0	\$1,127	\$0	\$1,023	\$0	
◆ FORMERLY USED DEFENSE SITES - CONWAY BMB&GUNRY RNG (SC49799F492900)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2013		MRS Final RC: FY 2036			
RAB Status: No											
Investigation	0	5	\$11	\$6,068	\$0	\$76	\$0	\$396	\$0	\$53	IRP \$0
Cleanup	0	0	\$112	\$5,873	\$0	\$6	\$0	\$0	\$0	\$0	MMRP \$15,619
Post-Cleanup/RC	1	3	\$0	\$0	\$0	\$0	\$0	\$30	\$0	\$32	Total \$15,619
Total	1	8	\$123	\$11,941	\$0	\$82	\$0	\$426	\$0	\$85	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

South Carolina												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - DONALDSON AFB (SC49799F494600)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2034 MRS Final RC: FY
Investigation	2	0	\$11,106	\$0	\$258	\$0	\$434	\$0	\$32	\$0	IRP \$10,521	
Cleanup	1	0	\$10,983	\$0	\$61	\$0	\$38	\$0	\$248	\$0	MMRP \$0	
Post-Cleanup/RC	6	0	\$280	\$0	\$2	\$0	\$41	\$0	\$11	\$0	Total \$10,521	
Total	9	0	\$22,369	\$0	\$321	\$0	\$513	\$0	\$291	\$0		
◆ FORMERLY USED DEFENSE SITES - LK MURRAY BMB RNG (SC49799F493800)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY MRS Final RC: FY 2044
Investigation	0	3	\$0	\$132	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0	
Cleanup	0	0	\$0	\$10	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$10,061	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$10,061	
Total	0	3	\$0	\$142	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - SAND HILLS BMB&GN RG (SC49799F492700)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY MRS Final RC: FY 2045
Investigation	0	2	\$0	\$146	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$15,907	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$15,907	
Total	0	2	\$0	\$146	\$0	\$0	\$0	\$0	\$0	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

South Dakota											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - ELLSWORTH AIR FORCE BASE (SD857212464400)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2048		
RAB Status: Yes									MRS Final RC: FY 2025		
Investigation	3	1	\$29,069	\$645	\$2,274	\$154	\$382	\$20	\$272	\$2	IRP \$44,522
Cleanup	4	0	\$77,167	\$0	\$2,069	\$0	\$1,250	\$0	\$619	\$0	MMRP \$22
Post-Cleanup/RC	36	3	\$5,329	\$0	\$1,055	\$0	\$838	\$0	\$256	\$0	Total \$44,544
Total	43	4	\$111,565	\$645	\$5,398	\$154	\$2,470	\$20	\$1,147	\$2	

◆ FORMERLY USED DEFENSE SITES - BLACK HILLS ORD DPT (SD89799F077100)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2053		
RAB Status: Yes									MRS Final RC: FY 2031		
Investigation	2	4	\$20,004	\$7,385	\$59	\$0	\$117	\$0	\$120	\$0	IRP \$4,552
Cleanup	0	1	\$8,655	\$4,499	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$7,788
Post-Cleanup/RC	2	3	\$75	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$12,340
Total	4	8	\$28,734	\$11,884	\$59	\$0	\$117	\$0	\$120	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Tennessee												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - DEFENSE DEPOT MEMPHIS TENNESSEE (TN421002057000)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): BRAC 1995		IRP Final RC: FY 2024 MRS Final RC: FY
Investigation	1	0	\$11,512	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$11,651	
Cleanup	1	0	\$56,415	\$0	\$829	\$0	\$1,911	\$0	\$255	\$0	MMRP \$0	
Post-Cleanup/RC	114	0	\$675	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$11,651	
Total	116	0	\$68,602	\$0	\$829	\$0	\$1,911	\$0	\$255	\$0		
◆ ARMY - MILAN ARMY AMMUNITION PLANT (TN421382058200)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2075 MRS Final RC: FY 2014
Investigation	0	0	\$36,719	\$2,597	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$30,286	
Cleanup	3	0	\$149,824	\$1,297	\$1,077	\$0	\$1,099	\$0	\$1,189	\$0	MMRP \$838	
Post-Cleanup/RC	38	3	\$3,828	\$37	\$162	\$25	\$165	\$25	\$168	\$26	Total \$31,124	
Total	41	3	\$190,371	\$3,931	\$1,239	\$25	\$1,264	\$25	\$1,357	\$26		
◆ ARMY - VOLUNTEER ARMY AMMUNITION PLANT (TN421382093300)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2048 MRS Final RC: FY 2003
Investigation	0	0	\$39,009	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$18,856	
Cleanup	2	0	\$34,434	\$0	\$52	\$0	\$552	\$0	\$562	\$0	MMRP \$0	
Post-Cleanup/RC	18	2	\$1,790	\$0	\$489	\$0	\$0	\$0	\$0	\$0	Total \$18,856	
Total	20	2	\$75,233	\$0	\$541	\$0	\$552	\$0	\$562	\$0		
◆ AIR FORCE - ARNOLD (TN457172404400)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2078 MRS Final RC: FY 2020
Investigation	0	0	\$42,519	\$12,935	\$0	\$235	\$0	\$0	\$0	\$0	IRP \$111,256	
Cleanup	6	1	\$97,989	\$11,274	\$6,722	\$16	\$566	\$29	\$330	\$11	MMRP \$4,683	
Post-Cleanup/RC	26	17	\$5,042	\$929	\$1,216	\$174	\$351	\$57	\$186	\$1,627	Total \$115,939	
Total	32	18	\$145,550	\$25,138	\$7,938	\$425	\$917	\$86	\$516	\$1,638		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Tennessee											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - SPENCER ARTILLERY RANGE (TN49799F352200)											
NPL Status: Not Listed RAB Status: No											
										IRP Final RC: FY MRS Final RC: FY 2038	
Investigation	0	7	\$0	\$3,917	\$0	\$119	\$0	\$636	\$0	\$1	IRP \$0
Cleanup	0	0	\$0	\$64	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$16,069
Post-Cleanup/RC	0	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$16,069
Total	0	9	\$0	\$3,981	\$0	\$119	\$0	\$636	\$0	\$1	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT BLISS (TX621372010100)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2020		
RAB Status: Yes									MRS Final RC: FY 2030		
Investigation	2	4	\$6,505	\$16,182	\$821	\$4,343	\$0	\$179	\$0	\$182	IRP \$143
Cleanup	1	1	\$14,101	\$423	\$0	\$0	\$12	\$0	\$0	\$0	MMRP \$32,968
Post-Cleanup/RC	79	3	\$1,385	\$0	\$7	\$0	\$104	\$0	\$7	\$0	Total \$33,111
Total	82	8	\$21,991	\$16,605	\$828	\$4,343	\$116	\$179	\$7	\$182	
◆ ARMY - LONGHORN ARMY AMMUNITION PLANT (TX621382052900)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2125		
RAB Status: Yes									MRS Final RC: FY 2016		
Investigation	3	0	\$47,728	\$2,510	\$1,588	\$0	\$0	\$0	\$0	\$0	IRP \$81,173
Cleanup	11	0	\$88,263	\$110	\$4,711	\$0	\$1,581	\$0	\$1,908	\$0	MMRP \$1,188
Post-Cleanup/RC	39	4	\$333	\$1,170	\$229	\$1,050	\$0	\$47	\$0	\$36	Total \$82,361
Total	53	4	\$136,324	\$3,790	\$6,528	\$1,050	\$1,581	\$47	\$1,908	\$36	
◆ ARMY - RED RIVER ARMY DEPOT (TX621382073800)											
NPL Status: Not Listed			BRAC Round(s): BRAC 1995/2005 Realignment						IRP Final RC: FY 2048		
RAB Status: Yes									MRS Final RC: FY 2022		
Investigation	0	1	\$14,396	\$3,452	\$0	\$60	\$0	\$0	\$0	\$0	IRP \$11,966
Cleanup	12	0	\$32,581	\$2,015	\$267	\$0	\$372	\$0	\$629	\$11,415	MMRP \$17,518
Post-Cleanup/RC	66	12	\$5,077	\$0	\$0	\$0	\$267	\$0	\$166	\$0	Total \$29,484
Total	78	13	\$52,054	\$5,467	\$267	\$60	\$639	\$0	\$795	\$11,415	
◆ NAVY - CORPUS CHRISTI NAS (TX617002278700)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2034		
RAB Status: Yes									MRS Final RC: FY 2026		
Investigation	0	7	\$7,539	\$5,437	\$0	\$1,313	\$0	\$0	\$0	\$389	IRP \$16,609
Cleanup	2	0	\$13,068	\$1,161	\$2,552	\$0	\$0	\$0	\$477	\$0	MMRP \$9,324
Post-Cleanup/RC	20	0	\$1,600	\$0	\$970	\$0	\$106	\$0	\$436	\$0	Total \$25,933
Total	22	7	\$22,207	\$6,598	\$3,522	\$1,313	\$106	\$0	\$913	\$389	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - DALLAS NAS (TX617002278600)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1993				IRP Final RC: FY 2024		MRS Final RC: FY 2005			
RAB Status: Yes											
Investigation	0	0	\$15,275	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$18,108
Cleanup	2	0	\$73,457	\$0	\$962	\$0	\$650	\$0	\$1,262	\$0	MMRP \$0
Post-Cleanup/RC	45	2	\$1,766	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$18,108
Total	47	2	\$90,498	\$0	\$962	\$0	\$650	\$0	\$1,262	\$0	
◆ NAVY - MCGREGOR NWIRP (TX617002470800)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2049		MRS Final RC: FY			
RAB Status: Yes											
Investigation	0	0	\$13,303	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$25,443
Cleanup	5	0	\$42,911	\$0	\$280	\$0	\$3,584	\$0	\$631	\$0	MMRP \$0
Post-Cleanup/RC	14	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$25,443
Total	19	0	\$56,214	\$0	\$280	\$0	\$3,584	\$0	\$631	\$0	
◆ AIR FORCE - AIR FORCE PLANT 4 (TX657172460500)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2048		MRS Final RC: FY 2013			
RAB Status: Yes											
Investigation	0	0	\$13,491	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$48,445
Cleanup	2	0	\$71,007	\$0	\$866	\$0	\$188	\$0	\$277	\$0	MMRP \$0
Post-Cleanup/RC	29	1	\$4,145	\$0	\$374	\$0	\$1,039	\$0	\$615	\$0	Total \$48,445
Total	31	1	\$88,643	\$0	\$1,240	\$0	\$1,227	\$0	\$892	\$0	
◆ AIR FORCE - BERGSTROM (TX657002418800)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1991				IRP Final RC: FY 2067		MRS Final RC: FY 2027			
RAB Status: Yes											
Investigation	1	6	\$19,950	\$238	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$26,587
Cleanup	1	0	\$28,243	\$0	\$4	\$0	\$11	\$0	\$9	\$0	MMRP \$2,183
Post-Cleanup/RC	226	3	\$4,008	\$0	\$40	\$0	\$130	\$0	\$240	\$0	Total \$28,770
Total	228	9	\$52,201	\$238	\$44	\$0	\$141	\$0	\$249	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - JBSA-LACKLAND (TX657152412900)											
NPL Status: Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2023			
RAB Status: Yes								MRS Final RC: FY 2016			
Investigation	0	0	\$22,297	\$5,878	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$43,656
Cleanup	12	0	\$84,270	\$129	\$1,095	\$0	\$906	\$0	\$971	\$0	MMRP \$0
Post-Cleanup/RC	101	25	\$5,731	\$18	\$304	\$0	\$98	\$0	\$889	\$0	Total \$43,656
Total	113	25	\$112,298	\$6,025	\$1,399	\$0	\$1,004	\$0	\$1,860	\$0	
◆ AIR FORCE - JBSA-RANDOLPH (TX657152411700)											
NPL Status: Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2049			
RAB Status: Yes								MRS Final RC: FY 2016			
Investigation	0	0	\$8,632	\$1,283	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,754
Cleanup	1	0	\$5,586	\$632	\$0	\$0	\$188	\$0	\$56	\$0	MMRP \$495
Post-Cleanup/RC	30	8	\$5,017	\$39	\$93	\$2	\$91	\$3	\$55	\$1	Total \$14,249
Total	31	8	\$19,235	\$1,954	\$93	\$2	\$279	\$3	\$111	\$1	
◆ AIR FORCE - KELLY (TX657172433300)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2057			
RAB Status: Yes								MRS Final RC: FY 2015			
Investigation	3	0	\$68,174	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$111,120
Cleanup	8	0	\$256,708	\$16	\$30	\$0	\$302	\$0	\$1,060	\$0	MMRP \$0
Post-Cleanup/RC	724	2	\$12,238	\$0	\$293	\$0	\$752	\$0	\$653	\$0	Total \$111,120
Total	735	2	\$337,120	\$16	\$323	\$0	\$1,054	\$0	\$1,713	\$0	
◆ AIR FORCE - LAUGHLIN (TX657152410500)											
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2048			
RAB Status: Yes								MRS Final RC: FY 2014			
Investigation	0	0	\$15,098	\$1,497	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$31,827
Cleanup	5	0	\$5,931	\$0	\$521	\$0	\$526	\$0	\$454	\$0	MMRP \$0
Post-Cleanup/RC	23	3	\$5,002	\$18	\$78	\$0	\$78	\$0	\$66	\$0	Total \$31,827
Total	28	3	\$26,031	\$1,515	\$599	\$0	\$604	\$0	\$520	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - REESE (TX657152409100) NPL Status: Not Listed BRAC Round(s): BRAC 1995 RAB Status: Yes IRP Final RC: FY 2057 MRS Final RC: FY 2000											
Investigation	2	0	\$14,574	\$0	\$0	\$0	\$2,071	\$0	\$0	\$0	IRP \$195,734
Cleanup	0	0	\$113,636	\$12	\$3,529	\$0	\$6,272	\$0	\$26	\$0	MMRP \$0
Post-Cleanup/RC	74	3	\$7,853	\$68	\$335	\$0	\$399	\$0	\$264	\$0	Total \$195,734
Total	76	3	\$136,063	\$80	\$3,864	\$0	\$8,742	\$0	\$290	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP BARKELEY (FORT BARKLEY) (TX69799F644200) NPL Status: Not Listed BRAC Round(s): N/A RAB Status: No IRP Final RC: FY 1998 MRS Final RC: FY 2048											
Investigation	0	5	\$13	\$268	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$31	\$1	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$15,549
Post-Cleanup/RC	2	2	\$1	\$5	\$0	\$0	\$0	\$0	\$0	\$0	Total \$15,549
Total	2	7	\$45	\$274	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP BOWIE (TX69799F644400) NPL Status: Not Listed BRAC Round(s): N/A RAB Status: No IRP Final RC: FY 2013 MRS Final RC: FY 2031											
Investigation	0	1	\$1,242	\$7,744	\$0	\$179	\$0	\$724	\$0	\$147	IRP \$0
Cleanup	0	0	\$73	\$88	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$18,197
Post-Cleanup/RC	3	0	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$18,197
Total	3	1	\$1,317	\$7,832	\$0	\$179	\$0	\$724	\$0	\$147	
◆ FORMERLY USED DEFENSE SITES - CAMP HOWZE (FELDERHOFF) (TX69799F644700) NPL Status: Not Listed BRAC Round(s): N/A RAB Status: No IRP Final RC: FY 2020 MRS Final RC: FY 2055											
Investigation	1	5	\$1,061	\$5,222	\$26	\$25	\$20	\$59	\$1	\$45	IRP \$21
Cleanup	0	0	\$55	\$20,408	\$0	\$24	\$0	\$22	\$0	\$81	MMRP \$90,762
Post-Cleanup/RC	1	0	\$5	\$1	\$0	\$0	\$0	\$0	\$0	\$39	Total \$90,783
Total	2	5	\$1,121	\$25,631	\$26	\$49	\$20	\$81	\$1	\$165	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP HULEN (PALACIOS IND. CO.) (TX69799F644800)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 1998		MRS Final RC: FY 2066			
RAB Status: No											
Investigation	0	3	\$13	\$217	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$346	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$59,998
Post-Cleanup/RC	1	1	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$59,998
Total	1	4	\$361	\$217	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP MAXEY (TX69799F668600)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 1999		MRS Final RC: FY 2032			
RAB Status: No											
Investigation	0	13	\$0	\$5,320	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	1	\$47	\$10,037	\$0	\$0	\$0	\$6,428	\$0	\$14,396	MMRP \$42,673
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$42,673
Total	1	14	\$48	\$15,357	\$0	\$0	\$0	\$6,428	\$0	\$14,396	
◆ FORMERLY USED DEFENSE SITES - CAMP SWIFT (TX69799F668500)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 1996		MRS Final RC: FY 2031			
RAB Status: No											
Investigation	0	17	\$13	\$6,936	\$0	\$30	\$0	\$152	\$0	\$15	IRP \$0
Cleanup	0	0	\$411	\$456	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$109,782
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$109,782
Total	2	17	\$424	\$7,392	\$0	\$30	\$0	\$152	\$0	\$15	
◆ FORMERLY USED DEFENSE SITES - CAMP WOLTERS (TX69799F646400)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2015		MRS Final RC: FY 2051			
RAB Status: No											
Investigation	0	4	\$1,167	\$964	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$1,395	\$175	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$31,036
Post-Cleanup/RC	2	0	\$7	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$31,036
Total	2	4	\$2,569	\$1,139	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Texas												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - FORT CLARK (TX69799F644600)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 1999 MRS Final RC: FY 2090
Investigation	0	8	\$13	\$273	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0	
Cleanup	0	0	\$164	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$15,188	
Post-Cleanup/RC	1	1	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$15,188	
Total	1	9	\$179	\$273	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - GALVESTON COUNTY(CROCKETT) (TX69799F807700)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY MRS Final RC: FY 2115
Investigation	0	1	\$0	\$244	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$16,882	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$16,882	
Total	0	2	\$0	\$244	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - MATAGORDA ISLAND AF RANGE (TX69799F648300)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 1995 MRS Final RC: FY 2067
Investigation	0	1	\$84	\$126	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0	
Cleanup	0	0	\$1,278	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$34,828	
Post-Cleanup/RC	3	0	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$34,828	
Total	3	1	\$1,364	\$126	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - MATAGORDA PENINSULA BOMBING RANGE (TX69799F825800)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2013 MRS Final RC: FY 2102
Investigation	0	5	\$175	\$147	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$15,660	
Post-Cleanup/RC	2	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$15,660	
Total	2	7	\$175	\$147	\$0	\$0	\$0	\$0	\$0	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Utah											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - DEFENSE DIST DEPOT OGDEN UTAH (UT821002092200)											
NPL Status: Listed		BRAC Round(s): BRAC 1995									IRP Final RC: FY 2048
RAB Status: No											MRS Final RC: FY
Investigation	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$10,605
Cleanup	1	0	\$12,703	\$0	\$0	\$0	\$334	\$0	\$304	\$0	MMRP \$0
Post-Cleanup/RC	2	0	\$545	\$0	\$0	\$0	\$68	\$0	\$42	\$0	Total \$10,605
Total	3	0	\$13,248	\$0	\$0	\$0	\$402	\$0	\$346	\$0	
◆ ARMY - DUGWAY PROVING GROUND (UT821412028300)											
NPL Status: Not Listed		BRAC Round(s): N/A									IRP Final RC: FY 2024
RAB Status: Yes											MRS Final RC: FY 2024
Investigation	1	1	\$61,044	\$1,425	\$0	\$91	\$470	\$68	\$0	\$0	IRP \$61,475
Cleanup	0	0	\$96,092	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$1,991
Post-Cleanup/RC	204	0	\$10,417	\$0	\$191	\$0	\$1,966	\$0	\$1,796	\$0	Total \$63,466
Total	205	1	\$167,553	\$1,425	\$191	\$91	\$2,436	\$68	\$1,796	\$0	
◆ ARMY - TOOELE ARMY DEPOT (UT821382089400)											
NPL Status: Listed		BRAC Round(s): BRAC 1993									IRP Final RC: FY 2048
RAB Status: Yes											MRS Final RC: FY 2022
Investigation	0	5	\$47,118	\$4,163	\$0	\$177	\$0	\$0	\$0	\$0	IRP \$45,365
Cleanup	2	0	\$108,339	\$652	\$1,343	\$600	\$2,514	\$274	\$715	\$2,980	MMRP \$9,620
Post-Cleanup/RC	62	3	\$2,675	\$0	\$0	\$0	\$81	\$0	\$1,162	\$0	Total \$54,985
Total	64	8	\$158,132	\$4,815	\$1,343	\$777	\$2,595	\$274	\$1,877	\$2,980	
◆ ARMY - TOOELE ARMY DEPOT SOUTH (UT821382026500)											
NPL Status: Not Listed		BRAC Round(s): BRAC 2005 Closure									IRP Final RC: FY 2048
RAB Status: Yes											MRS Final RC: FY 2058
Investigation	0	4	\$20,658	\$19,377	\$0	\$99	\$0	\$0	\$0	\$0	IRP \$6,452
Cleanup	2	0	\$14,832	\$64,658	\$2,989	\$0	\$2,074	\$0	\$148	\$0	MMRP \$50,173
Post-Cleanup/RC	31	2	\$2,584	\$0	\$36	\$0	\$0	\$0	\$24	\$0	Total \$56,625
Total	33	6	\$38,074	\$84,035	\$3,025	\$99	\$2,074	\$0	\$172	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Utah											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - HILL AIR FORCE BASE (UT857172435000)											
NPL Status: Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2125			
RAB Status: Yes								MRS Final RC: FY 2028			
Investigation	5	8	\$131,281	\$48,456	\$207	\$562	\$591	\$101	\$301	\$24	IRP \$350,247
Cleanup	22	14	\$321,719	\$9,462	\$2,771	\$141	\$3,584	\$219	\$3,862	\$0	MMRP \$11,246
Post-Cleanup/RC	102	19	\$17,434	\$31	\$317	\$0	\$437	\$3	\$557	\$26	Total \$361,493
Total	129	41	\$470,434	\$57,949	\$3,295	\$703	\$4,612	\$323	\$4,720	\$50	
◆ FORMERLY USED DEFENSE SITES - FORT DOUGLAS (UT89799FA29100)											
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY			
RAB Status: No								MRS Final RC: FY 2041			
Investigation	0	1	\$0	\$1,054	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$12,302
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$12,302
Total	0	2	\$0	\$1,054	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - WENDOVER BOMBING RANGE (UT89799F805200)											
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2016			
RAB Status: No								MRS Final RC: FY 2036			
Investigation	0	2	\$1,728	\$208	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$1,171	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$23,665
Post-Cleanup/RC	3	0	\$0	\$7	\$0	\$0	\$0	\$0	\$0	\$0	Total \$23,665
Total	3	2	\$2,899	\$215	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - YELLOW JACKET TARGET AREA (UT89799F825000)											
NPL Status: Not Listed		BRAC Round(s): N/A						IRP Final RC: FY			
RAB Status: No								MRS Final RC: FY 2034			
Investigation	0	1	\$0	\$6,172	\$0	\$147	\$0	\$311	\$0	\$5,921	IRP \$0
Cleanup	0	0	\$0	\$1,413	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$23,496
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$23,496
Total	0	1	\$0	\$7,585	\$0	\$147	\$0	\$311	\$0	\$5,921	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Virginia											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT BELVOIR (VA321022008200)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2057		
RAB Status: No									MRS Final RC: FY 2053		
Investigation	8	12	\$10,043	\$11,961	\$383	\$641	\$0	\$0	\$0	\$42	IRP \$26,383
Cleanup	10	0	\$21,014	\$10,433	\$1,443	\$15	\$435	\$123	\$464	\$66	MMRP \$5,088
Post-Cleanup/RC	92	24	\$1,239	\$1,675	\$782	\$488	\$22	\$9	\$59	\$11	Total \$31,471
Total	110	36	\$32,296	\$24,069	\$2,608	\$1,144	\$457	\$132	\$523	\$119	
◆ ARMY - RADFORD ARMY AMMUNITION PLANT (VA321382073000)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2014		
RAB Status: Yes									MRS Final RC: FY 2023		
Investigation	0	1	\$21,961	\$1,656	\$0	\$1,123	\$0	\$43	\$0	\$44	IRP \$11,917
Cleanup	0	0	\$26,969	\$655	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$425
Post-Cleanup/RC	49	1	\$8,248	\$9	\$258	\$5	\$337	\$0	\$343	\$0	Total \$12,342
Total	49	2	\$57,178	\$2,320	\$258	\$1,128	\$337	\$43	\$343	\$44	
◆ NAVY - DAHLGREN NSWC (VA317002468500)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2036		
RAB Status: Yes									MRS Final RC: FY 2028		
Investigation	2	1	\$18,565	\$2,472	\$0	\$0	\$144	\$0	\$0	\$0	IRP \$9,236
Cleanup	3	0	\$52,378	\$0	\$477	\$0	\$804	\$0	\$621	\$0	MMRP \$11,633
Post-Cleanup/RC	65	0	\$7,114	\$0	\$117	\$0	\$0	\$0	\$247	\$0	Total \$20,869
Total	70	1	\$78,057	\$2,472	\$594	\$0	\$948	\$0	\$868	\$0	
◆ NAVY - LITTLE CREEK NAB (VA317002248200)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2049		
RAB Status: Yes									MRS Final RC: FY 2030		
Investigation	0	1	\$17,669	\$1,577	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$21,567
Cleanup	7	0	\$32,348	\$0	\$1,018	\$0	\$499	\$0	\$778	\$0	MMRP \$324,662
Post-Cleanup/RC	43	2	\$3,194	\$0	\$209	\$0	\$1,148	\$0	\$1,616	\$0	Total \$346,229
Total	50	3	\$53,211	\$1,577	\$1,227	\$0	\$1,647	\$0	\$2,394	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Virginia												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - NORFOLK COMNAVBASE (VA317002741400)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2049 MRS Final RC: FY
Investigation	0	0	\$16,384	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$31,571	
Cleanup	8	0	\$100,828	\$0	\$2,352	\$0	\$2,332	\$0	\$1,011	\$0	MMRP \$0	
Post-Cleanup/RC	55	0	\$2,938	\$0	\$752	\$0	\$69	\$0	\$2,244	\$0	Total \$31,571	
Total	63	0	\$120,150	\$0	\$3,104	\$0	\$2,401	\$0	\$3,255	\$0		
◆ NAVY - NORFOLK NSY (VA317002481300)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2057 MRS Final RC: FY
Investigation	1	0	\$12,248	\$0	\$678	\$0	\$855	\$0	\$197	\$0	IRP \$16,309	
Cleanup	0	0	\$30,310	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$0	
Post-Cleanup/RC	31	0	\$409	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$16,309	
Total	32	0	\$42,967	\$0	\$678	\$0	\$855	\$0	\$197	\$0		
◆ NAVY - OCEANA NAS (VA317002460600)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2053 MRS Final RC: FY 2028
Investigation	9	7	\$10,204	\$5,947	\$2,650	\$1,549	\$2,786	\$0	\$1,521	\$0	IRP \$46,542	
Cleanup	11	3	\$23,982	\$2,986	\$896	\$15	\$11,777	\$1,233	\$6,359	\$6,317	MMRP \$120,665	
Post-Cleanup/RC	23	1	\$2,533	\$2	\$1,921	\$2	\$26	\$2	\$26	\$2	Total \$167,207	
Total	43	11	\$36,719	\$8,935	\$5,467	\$1,566	\$14,589	\$1,235	\$7,906	\$6,319		
◆ NAVY - QUANTICO MCB (VA317302472200)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2033 MRS Final RC: FY 2030
Investigation	1	14	\$22,124	\$17,378	\$0	\$899	\$147	\$272	\$0	\$363	IRP \$34,862	
Cleanup	3	0	\$45,216	\$16,222	\$446	\$971	\$0	\$740	\$0	\$3,911	MMRP \$68,821	
Post-Cleanup/RC	102	20	\$14,374	\$69	\$1,097	\$0	\$1,203	\$0	\$735	\$0	Total \$103,683	
Total	106	34	\$81,714	\$33,669	\$1,543	\$1,870	\$1,350	\$1,012	\$735	\$4,274		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Virginia											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - ST JULIEN'S CREEK ANNEX (VA317002758100)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2048		MRS Final RC: FY 2013			
RAB Status: Yes											
Investigation	0	0	\$10,074	\$1,128	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,983
Cleanup	3	0	\$26,923	\$0	\$1,703	\$0	\$427	\$0	\$1,136	\$0	MMRP \$0
Post-Cleanup/RC	13	1	\$1,130	\$0	\$406	\$0	\$91	\$0	\$49	\$0	Total \$13,983
Total	16	1	\$38,127	\$1,128	\$2,109	\$0	\$518	\$0	\$1,185	\$0	
◆ NAVY - WILLIAMSBURG FISC CHEATHAM ANNEX (VA317002460500)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2056		MRS Final RC: FY 2011			
RAB Status: Yes											
Investigation	7	0	\$17,200	\$177	\$1,074	\$0	\$1,214	\$0	\$1,242	\$0	IRP \$40,860
Cleanup	0	0	\$13,001	\$0	\$0	\$0	\$1,311	\$0	\$1,429	\$0	MMRP \$0
Post-Cleanup/RC	11	1	\$99	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$40,860
Total	18	1	\$30,300	\$177	\$1,074	\$0	\$2,525	\$0	\$2,671	\$0	
◆ NAVY - YORKTOWN FISC FUELS DIVISION (VA317002756700)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2049		MRS Final RC: FY			
RAB Status: No											
Investigation	0	0	\$4,258	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$27,468
Cleanup	1	0	\$45,840	\$0	\$1,202	\$0	\$893	\$0	\$893	\$0	MMRP \$0
Post-Cleanup/RC	20	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$27,468
Total	21	0	\$50,098	\$0	\$1,202	\$0	\$893	\$0	\$893	\$0	
◆ NAVY - YORKTOWN NWS (VA317002417000)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2052		MRS Final RC: FY 2021			
RAB Status: Yes											
Investigation	12	1	\$36,836	\$1,922	\$1,210	\$0	\$888	\$186	\$656	\$51	IRP \$60,359
Cleanup	1	0	\$41,266	\$0	\$4,312	\$0	\$4,255	\$0	\$3,475	\$12	MMRP \$762
Post-Cleanup/RC	41	2	\$6,481	\$0	\$16	\$0	\$127	\$0	\$30	\$0	Total \$61,121
Total	54	3	\$84,583	\$1,922	\$5,538	\$0	\$5,270	\$186	\$4,161	\$63	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Virginia												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - JBLE-EUSTIS (VA321372032100)												
NPL Status: Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2048 MRS Final RC: FY 2051
Investigation	3	8	\$17,567	\$1,003	\$81	\$60	\$926	\$1,192	\$0	\$37	IRP \$18,877	
Cleanup	1	0	\$48,283	\$1,197	\$242	\$0	\$2,839	\$0	\$712	\$0	MMRP \$6,901	
Post-Cleanup/RC	27	8	\$6,542	\$264	\$214	\$0	\$239	\$0	\$86	\$0	Total \$25,778	
Total	31	16	\$72,392	\$2,464	\$537	\$60	\$4,004	\$1,192	\$798	\$37		
◆ AIR FORCE - JBLE-LANGLEY (VA357212447700)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): BRAC 2005 Realignment		IRP Final RC: FY 2020 MRS Final RC: FY 2023
Investigation	0	5	\$18,858	\$7,985	\$0	\$20	\$0	\$35	\$0	\$1,446	IRP \$14,343	
Cleanup	1	0	\$51,382	\$185	\$0	\$0	\$110	\$0	\$54	\$20	MMRP \$2,781	
Post-Cleanup/RC	65	11	\$14,806	\$0	\$169	\$0	\$304	\$0	\$143	\$45	Total \$17,124	
Total	66	16	\$85,046	\$8,170	\$169	\$20	\$414	\$35	\$197	\$1,511		
◆ DEFENSE LOGISTICS AGENCY - DSC RICHMOND (VA397152075100)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2064 MRS Final RC: FY
Investigation	3	0	\$34,969	\$0	\$18	\$0	\$0	\$0	\$0	\$0	IRP \$42,375	
Cleanup	2	0	\$46,165	\$0	\$3,241	\$0	\$3,020	\$0	\$1,939	\$0	MMRP \$0	
Post-Cleanup/RC	30	0	\$1,724	\$0	\$388	\$0	\$54	\$0	\$30	\$0	Total \$42,375	
Total	35	0	\$82,858	\$0	\$3,647	\$0	\$3,074	\$0	\$1,969	\$0		
◆ FORMERLY USED DEFENSE SITES - CHOPAWAMSIK TROOP TRAINING SITE (VA39799F166700)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY MRS Final RC: FY 2033
Investigation	0	3	\$0	\$1,931	\$0	\$88	\$0	\$302	\$0	\$150	IRP \$0	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$23,812	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$23,812	
Total	0	3	\$0	\$1,931	\$0	\$88	\$0	\$302	\$0	\$150		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Virginia											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - NANSEMOND ORDNANCE DEPOT (VA39799F156700)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2038	
RAB Status: Yes										MRS Final RC: FY 2036	
Investigation	9	2	\$35,234	\$2,307	\$964	\$50	\$819	\$208	\$574	\$87	IRP \$23,623
Cleanup	1	0	\$4,864	\$19,583	\$95	\$0	\$1,844	\$0	\$138	\$0	MMRP \$1,631
Post-Cleanup/RC	8	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$25,254
Total	18	2	\$40,098	\$21,890	\$1,059	\$50	\$2,663	\$208	\$712	\$87	
◆ FORMERLY USED DEFENSE SITES - PLUM TREE ISLAND RANGE (VA39799F167300)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2006	
RAB Status: No										MRS Final RC: FY 2024	
Investigation	0	8	\$0	\$4,407	\$0	\$123	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$280	\$0	\$0	\$0	\$0	\$130	\$0	\$6,447	MMRP \$17,750
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$17,750
Total	1	8	\$280	\$4,407	\$0	\$123	\$0	\$130	\$0	\$6,447	
◆ FORMERLY USED DEFENSE SITES - VIRGINIA ORDNANCE WORKS (VA39799F163700)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2007	
RAB Status: No										MRS Final RC: FY 2039	
Investigation	0	1	\$789	\$187	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$0	\$525	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$15,223
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$15,223
Total	1	2	\$789	\$712	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - WALLOPS FLIGHT FACILITY (VA39799F169700)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2056	
RAB Status: No										MRS Final RC: FY 2020	
Investigation	2	1	\$9,873	\$2,387	\$47	\$35	\$19	\$19	\$0	\$0	IRP \$30,722
Cleanup	0	0	\$4,162	\$0	\$382	\$0	\$462	\$0	\$1,180	\$0	MMRP \$19
Post-Cleanup/RC	6	2	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$30,741
Total	8	3	\$14,037	\$2,387	\$429	\$35	\$481	\$19	\$1,180	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Wake Island												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - WAKE ISLAND AIRFIELD (WQP57302953300)												
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2025 RAB Status: No MRS Final RC: FY 2015												
Investigation	0	0	\$24,379	\$923	\$0	\$0	\$0	\$0	\$0	\$0	IRP	\$11,115
Cleanup	1	0	\$40,782	\$3	\$324	\$0	\$106	\$0	\$87	\$0	MMRP	\$0
Post-Cleanup/RC	79	1	\$1,055	\$0	\$130	\$0	\$65	\$0	\$55	\$0	Total	\$11,115
Total	80	1	\$66,216	\$926	\$454	\$0	\$171	\$0	\$142	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Washington											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - CAMP BONNEVILLE (WA021402011200)											
NPL Status: Not Listed		BRAC Round(s): BRAC 1995				IRP Final RC: FY 2002					
RAB Status: Yes						MRS Final RC: FY 2022					
Investigation	0	0	\$2,091	\$50	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	1	\$4,611	\$80,676	\$0	\$0	\$0	\$8,468	\$0	\$4,397	MMRP \$12,865
Post-Cleanup/RC	17	6	\$10	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$12,865
Total	17	7	\$6,712	\$80,726	\$0	\$0	\$0	\$8,468	\$0	\$4,397	
◆ ARMY - JOINT BASE LEWIS-MCCHORD (WA021402050600)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2049					
RAB Status: No						MRS Final RC: FY 2020					
Investigation	3	1	\$37,589	\$1,650	\$109	\$80	\$1,207	\$0	\$0	\$0	IRP \$28,454
Cleanup	13	0	\$87,324	\$3,372	\$1,209	\$0	\$790	\$0	\$998	\$0	MMRP \$0
Post-Cleanup/RC	106	22	\$10,220	\$0	\$880	\$0	\$0	\$0	\$0	\$0	Total \$28,454
Total	122	23	\$135,133	\$5,022	\$2,198	\$80	\$1,997	\$0	\$998	\$0	
◆ NAVY - BANGOR NSB (WA017002729100)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2049					
RAB Status: Yes						MRS Final RC: FY 2031					
Investigation	0	16	\$27,548	\$1,090	\$0	\$0	\$0	\$9,175	\$0	\$0	IRP \$72,707
Cleanup	5	0	\$83,669	\$4,318	\$2,784	\$0	\$3,976	\$0	\$2,694	\$0	MMRP \$73,965
Post-Cleanup/RC	37	1	\$278	\$0	\$0	\$0	\$307	\$0	\$23	\$0	Total \$146,672
Total	42	17	\$111,495	\$5,408	\$2,784	\$0	\$4,283	\$9,175	\$2,717	\$0	
◆ NAVY - KEYPORT NUWC (WA017002341900)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2050					
RAB Status: Yes						MRS Final RC: FY					
Investigation	0	0	\$15,851	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$19,759
Cleanup	3	0	\$27,866	\$0	\$2,908	\$0	\$2,564	\$0	\$1,180	\$0	MMRP \$0
Post-Cleanup/RC	10	0	\$302	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$19,759
Total	13	0	\$44,019	\$0	\$2,908	\$0	\$2,564	\$0	\$1,180	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Washington											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - PUGET SOUND NSY (WA017002341800)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2055					
RAB Status: Yes						MRS Final RC: FY 2024					
Investigation	0	0	\$28,973	\$20,364	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$70,355
Cleanup	7	1	\$164,956	\$19,744	\$5,624	\$3,097	\$5,001	\$190	\$6,170	\$5,746	MMRP \$26,609
Post-Cleanup/RC	27	1	\$113	\$468	\$8	\$110	\$9	\$124	\$9	\$104	Total \$96,964
Total	34	2	\$194,042	\$40,576	\$5,632	\$3,207	\$5,010	\$314	\$6,179	\$5,850	
◆ NAVY - WHIDBEY ISLAND NAS (WA017002336100)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2049					
RAB Status: Yes						MRS Final RC: FY 2031					
Investigation	2	1	\$36,971	\$1,313	\$1,747	\$0	\$3,564	\$0	\$99	\$0	IRP \$71,253
Cleanup	6	1	\$92,716	\$2,490	\$5,960	\$0	\$9,103	\$643	\$4,016	\$643	MMRP \$18,702
Post-Cleanup/RC	86	2	\$3,147	\$229	\$330	\$52	\$131	\$43	\$132	\$43	Total \$89,955
Total	94	4	\$132,834	\$4,032	\$8,037	\$52	\$12,798	\$686	\$4,247	\$686	
◆ AIR FORCE - FAIRCHILD AIR FORCE BASE (WA057212464700)											
NPL Status: Listed		BRAC Round(s): BRAC 2005 Realignment				IRP Final RC: FY 2061					
RAB Status: Yes						MRS Final RC: FY 2029					
Investigation	18	3	\$30,990	\$5,497	\$2,729	\$28	\$1,348	\$193	\$141	\$0	IRP \$48,243
Cleanup	9	0	\$49,887	\$660	\$1,040	\$32	\$562	\$0	\$505	\$0	MMRP \$1,431
Post-Cleanup/RC	44	11	\$3,660	\$0	\$138	\$0	\$165	\$0	\$102	\$0	Total \$49,674
Total	71	14	\$84,537	\$6,157	\$3,907	\$60	\$2,075	\$193	\$748	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

West Virginia												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - ALLEGANY BALLISTICS LAB (WV317002369100)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2049 MRS Final RC: FY
Investigation	1	0	\$9,790	\$0	\$98	\$0	\$7	\$0	\$0	\$0	IRP \$37,659	
Cleanup	6	0	\$72,270	\$0	\$7,614	\$0	\$1,396	\$0	\$2,115	\$0	MMRP \$0	
Post-Cleanup/RC	34	0	\$920	\$0	\$15	\$0	\$1,511	\$0	\$196	\$0	Total \$37,659	
Total	41	0	\$82,980	\$0	\$7,727	\$0	\$2,914	\$0	\$2,311	\$0		
◆ FORMERLY USED DEFENSE SITES - WEST VIRGINIA ORD WORKS (WV39799F346100)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2049 MRS Final RC: FY 2009
Investigation	2	0	\$31,596	\$0	\$126	\$0	\$158	\$0	\$162	\$0	IRP \$68,716	
Cleanup	1	0	\$44,182	\$0	\$828	\$0	\$942	\$0	\$1,046	\$0	MMRP \$0	
Post-Cleanup/RC	41	1	\$20,854	\$7	\$1,130	\$0	\$963	\$0	\$1,123	\$0	Total \$68,716	
Total	44	1	\$96,632	\$7	\$2,084	\$0	\$2,063	\$0	\$2,331	\$0		
◆ FORMERLY USED DEFENSE SITES - WV MANEUVER AREA/DOLLY SODS (WV39799F346000)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY MRS Final RC: FY 2030
Investigation	0	4	\$0	\$5,650	\$0	\$4,329	\$0	\$409	\$0	\$3,129	IRP \$0	
Cleanup	0	0	\$0	\$2,806	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$39,573	
Post-Cleanup/RC	0	4	\$0	\$2,063	\$0	\$91	\$0	\$196	\$0	\$200	Total \$39,573	
Total	0	8	\$0	\$10,519	\$0	\$4,420	\$0	\$605	\$0	\$3,329		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Wisconsin											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - BADGER ARMY AMMUNITION PLANT (WI521382005600)											
NPL Status: Not Listed				BRAC Round(s): N/A				IRP Final RC: FY 2048			
RAB Status: Yes								MRS Final RC: FY			
Investigation	0	0	\$24,688	\$0	\$85	\$0	\$0	\$0	\$0	\$0	IRP \$19,267
Cleanup	3	0	\$171,179	\$0	\$806	\$0	\$1,870	\$0	\$1,679	\$0	MMRP \$0
Post-Cleanup/RC	35	0	\$25,072	\$0	\$125	\$0	\$248	\$0	\$92	\$0	Total \$19,267
Total	38	0	\$220,939	\$0	\$1,016	\$0	\$2,118	\$0	\$1,771	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Wyoming											
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - FRANCIS E WARREN AIR FORCE BASE (WY857212417900)											
NPL Status: Listed		BRAC Round(s): N/A				IRP Final RC: FY 2105		MRS Final RC: FY 2015			
RAB Status: Yes											
Investigation	0	0	\$73,923	\$1,986	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$63,955
Cleanup	6	0	\$72,834	\$3	\$402	\$0	\$834	\$0	\$590	\$0	MMRP \$0
Post-Cleanup/RC	43	1	\$2,241	\$0	\$65	\$0	\$195	\$0	\$117	\$0	Total \$63,955
Total	49	1	\$148,998	\$1,989	\$467	\$0	\$1,029	\$0	\$707	\$0	
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 1 (WY89799F086500)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2038		MRS Final RC: FY			
RAB Status: No											
Investigation	1	0	\$2,541	\$0	\$58	\$0	\$67	\$0	\$48	\$0	IRP \$24,797
Cleanup	0	0	\$709	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$0
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$24,797
Total	2	0	\$3,251	\$0	\$58	\$0	\$67	\$0	\$48	\$0	
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 2 (WY89799F086600)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2038		MRS Final RC: FY			
RAB Status: No											
Investigation	1	0	\$6,669	\$0	\$35	\$0	\$64	\$0	\$80	\$0	IRP \$72,615
Cleanup	0	0	\$234	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$0
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$72,615
Total	2	0	\$6,904	\$0	\$35	\$0	\$64	\$0	\$80	\$0	
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 3 (WY89799F086700)											
NPL Status: Not Listed		BRAC Round(s): N/A				IRP Final RC: FY 2221		MRS Final RC: FY			
RAB Status: No											
Investigation	0	0	\$6,530	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$47,619
Cleanup	1	0	\$14,355	\$0	\$146	\$0	\$62	\$0	\$63	\$0	MMRP \$0
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$47,619
Total	2	0	\$20,886	\$0	\$146	\$0	\$62	\$0	\$63	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY19 to Completion Greater Than \$10,000,000

Wyoming												
Phase Category	Current Status (Number of Sites)		Costs Through FY18 (\$000)		FY18 Funds Obligated (\$000)		FY19 Planned Execution (\$000)		FY20 Planning Estimate (\$000)		Cost Estimate from FY19 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 4 (WY89799F090800)												
NPL Status: Not Listed				BRAC Round(s): N/A				IRP Final RC: FY 2055				
RAB Status: Yes								MRS Final RC: FY				
Investigation	1	0	\$22,437	\$0	\$465	\$0	\$3,200	\$0	\$3,791	\$0	IRP	\$149,295
Cleanup	0	0	\$7,414	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$0
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	2	0	\$29,852	\$0	\$465	\$0	\$3,200	\$0	\$3,791	\$0	Total	\$149,295

◆ FORMERLY USED DEFENSE SITES - POLE MOUNTAIN (WY89799F086400)												
NPL Status: Not Listed				BRAC Round(s): N/A				IRP Final RC: FY 2008				
RAB Status: No								MRS Final RC: FY 2034				
Investigation	0	4	\$424	\$11,653	\$0	\$137	\$0	\$24	\$0	\$24	IRP	\$0
Cleanup	0	0	\$50	\$43	\$0	\$0	\$0	\$0	\$0	\$0	MMRP	\$24,739
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	1	5	\$474	\$11,696	\$0	\$137	\$0	\$24	\$0	\$24	Total	\$24,739

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.