

Defense Environmental Restoration Program

Alabama												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - ALABAMA AAP (AL421382000800)												
NPL Status:		Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2056		
RAB Status:		No								MRS Final RC: FY		
Investigation	2	0	\$25,461	\$0	\$360	\$0	\$1,046	\$0	\$998	\$0	IRP \$16,753 MMRP \$0 Total \$16,753	
Cleanup	0	0	\$52,604	\$0	\$0	\$0	\$231	\$0	\$1,573	\$0		
Post-Cleanup/RC	41	0	\$853	\$0	\$0	\$0	\$0	\$0	\$45	\$0		
Total	43	0	\$78,918	\$0	\$360	\$0	\$1,278	\$0	\$2,617	\$0		
◆ ARMY - ANNISTON ARMY DEPOT (AL421382002700)												
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2064		
RAB Status:		Yes								MRS Final RC: FY 2031		
Investigation	13	4	\$49,879	\$4,445	\$64	\$710	\$917	\$249	\$610	\$0	IRP \$44,035 MMRP \$913 Total \$44,948	
Cleanup	8	0	\$51,010	\$20	\$1,279	\$0	\$97	\$55	\$241	\$19		
Post-Cleanup/RC	41	0	\$3,553	\$0	\$665	\$0	\$28	\$0	\$33	\$0		
Total	62	4	\$104,443	\$4,465	\$2,009	\$710	\$1,043	\$304	\$884	\$19		
◆ ARMY - FORT MCCLELLAN (AL421372056200)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2054		
RAB Status:		Yes								MRS Final RC: FY 2031		
Investigation	8	1	\$163,786	\$10,165	\$0	\$0	\$314	\$212	\$0	\$0	IRP \$2,861 MMRP \$52,592 Total \$55,453	
Cleanup	11	0	\$56,581	\$84,148	\$0	\$0	\$402	\$0	\$0	\$5,201		
Post-Cleanup/RC	110	6	\$128,953	\$366	\$0	\$0	\$0	\$169	\$0	\$0		
Total	129	7	\$349,320	\$94,679	\$0	\$0	\$715	\$381	\$0	\$5,201		
◆ ARMY - FORT NOVOSHEL (FORMERLY FORT RUCKER) (AL421372077600)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2058		
RAB Status:		No								MRS Final RC: FY 2054		
Investigation	6	2	\$11,595	\$2,619	\$3,031	\$0	\$655	\$0	\$76	\$0	IRP \$11,621 MMRP \$532 Total \$12,153	
Cleanup	5	0	\$17,408	\$1,201	\$227	\$0	\$499	\$0	\$338	\$87		
Post-Cleanup/RC	99	5	\$1,757	\$0	\$39	\$0	\$0	\$0	\$0	\$0		
Total	110	7	\$30,760	\$3,820	\$3,297	\$0	\$1,154	\$0	\$414	\$87		

CLEARED
For Open Publication

Jan 12, 2026

Department of Defense
OFFICE OF PREPUBLICATION AND SECURITY REVIEW

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Alabama											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - REDSTONE ARSENAL (AL421382074200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2075	
RAB Status:		No								MRS Final RC: FY 2068	
Investigation	29	13	\$292,552	\$58,719	\$1,043	\$9,992	\$889	\$126	\$56	\$698	IRP \$303,256 MMRP \$1,016,566 Total \$1,319,823
Cleanup	31	4	\$189,089	\$81,802	\$3,602	\$1,934	\$5,036	\$1,181	\$6,267	\$883	
Post-Cleanup/RC	230	21	\$5,217	\$0	\$334	\$0	\$418	\$20	\$427	\$14	
Total	290	38	\$486,857	\$140,520	\$4,978	\$11,925	\$6,343	\$1,327	\$6,749	\$1,595	
◆ AIR FORCE - MAXWELL (AL457152418200)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2070	
RAB Status:		Yes								MRS Final RC: FY 2020	
Investigation	4	0	\$9,709	\$2,044	\$114	\$0	\$158	\$0	\$239	\$0	IRP \$84,858 MMRP \$1,823 Total \$86,681
Cleanup	0	0	\$60,108	\$1,445	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	32	7	\$4,372	\$95	\$648	\$25	\$133	\$12	\$179	\$25	
Total	36	7	\$74,189	\$3,584	\$762	\$25	\$291	\$12	\$418	\$25	
◆ AIR FORCE - MONTGOMERY ANGB (AL457282591900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$3,948	\$0	\$17	\$0	\$248	\$0	\$116	\$0	IRP \$19,365 MMRP \$0 Total \$19,365
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$19	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	6	0	\$3,967	\$0	\$17	\$0	\$248	\$0	\$116	\$0	
◆ FORMERLY USED DEFENSE SITES - CP SIBERT (AL49799F421600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2036	
RAB Status:		No								MRS Final RC: FY 2045	
Investigation	1	3	\$9,991	\$12,805	\$2,656	\$0	\$57	\$0	\$58	\$0	IRP \$18,293 MMRP \$25,890 Total \$44,183
Cleanup	0	0	\$1,504	\$42,733	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	9	\$0	\$410	\$0	\$0	\$0	\$158	\$0	\$253	
Total	2	12	\$11,495	\$55,948	\$2,656	\$0	\$57	\$158	\$58	\$253	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Alaska												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - FORT GREELY (AK021452215500)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2058		
RAB Status:		Yes								MRS Final RC: FY 2030		
Investigation	21	1	\$15,164	\$2,281	\$54	\$0	\$1,536	\$279	\$1,458	\$0	IRP \$13,346 MMRP \$463 Total \$13,809	
Cleanup	0	0	\$36,091	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	52	5	\$3,760	\$0	\$44	\$0	\$31	\$0	\$221	\$0		
Total	73	6	\$55,014	\$2,281	\$97	\$0	\$1,566	\$279	\$1,678	\$0		
◆ ARMY - FORT WAINWRIGHT (AK021452242600)												
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status:		Yes								MRS Final RC: FY 2027		
Investigation	27	1	\$84,866	\$4,866	\$0	\$251	\$0	\$0	\$110	\$0	IRP \$57,621 MMRP \$0 Total \$57,621	
Cleanup	18	0	\$129,445	\$0	\$657	\$0	\$398	\$0	\$176	\$0		
Post-Cleanup/RC	65	14	\$12,940	\$0	\$1,160	\$0	\$1,562	\$0	\$1,595	\$0		
Total	110	15	\$227,250	\$4,866	\$1,816	\$251	\$1,960	\$0	\$1,881	\$0		
◆ NAVY - ADAK NAS (AK017002432300)												
NPL Status:		Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2055		
RAB Status:		Yes								MRS Final RC: FY 2026		
Investigation	1	0	\$49,710	\$554	\$0	\$0	\$475	\$0	\$0	\$0	IRP \$52,223 MMRP \$2,328 Total \$54,551	
Cleanup	2	1	\$259,437	\$124,796	\$4,131	\$0	\$2,651	\$85	\$4,831	\$0		
Post-Cleanup/RC	93	0	\$4,626	\$-43	\$0	\$0	\$0	\$107	\$0	\$82		
Total	96	1	\$313,773	\$125,307	\$4,131	\$0	\$3,126	\$192	\$4,831	\$82		
◆ NAVY - AMCHITKA FLTSURSPTDET1 (AK017002752900)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2037		
RAB Status:		No								MRS Final RC: FY 2033		
Investigation	3	2	\$7,588	\$3,442	\$2,511	\$0	\$162	\$0	\$0	\$0	IRP \$8,409 MMRP \$9,869 Total \$18,278	
Cleanup	1	0	\$12,800	\$149	\$0	\$0	\$444	\$0	\$0	\$0		
Post-Cleanup/RC	8	1	\$150	\$0	\$0	\$0	\$0	\$0	\$0	\$308		
Total	12	3	\$20,538	\$3,591	\$2,511	\$0	\$607	\$0	\$0	\$308		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - POINT BARROW NARL (AK017002724500)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2040		
RAB Status: Yes									MRS Final RC: FY		
Investigation	5	0	\$16,481	\$0	\$4,680	\$0	\$724	\$0	\$127	\$0	IRP \$47,050 MMRP \$0 Total \$47,050
Cleanup	3	0	\$77,229	\$0	\$1,183	\$0	\$1,377	\$0	\$4,417	\$0	
Post-Cleanup/RC	7	0	\$237	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	15	0	\$93,948	\$0	\$5,864	\$0	\$2,100	\$0	\$4,544	\$0	
◆ AIR FORCE - BULLEN POINT (AK057302865200)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2026		
RAB Status: Yes									MRS Final RC: FY		
Investigation	1	0	\$706	\$0	\$23	\$0	\$32	\$0	\$0	\$0	IRP \$16,738 MMRP \$0 Total \$16,738
Cleanup	0	0	\$9,452	\$0	\$92	\$0	\$126	\$0	\$144	\$0	
Post-Cleanup/RC	8	0	\$3,330	\$0	\$0	\$0	\$0	\$0	\$18	\$0	
Total	9	0	\$13,488	\$0	\$115	\$0	\$158	\$0	\$162	\$0	
◆ AIR FORCE - CAMPION AIR FORCE STATION (AK057302862800)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: No									MRS Final RC: FY 2028		
Investigation	0	1	\$987	\$4,534	\$0	\$20	\$0	\$24	\$0	\$15	IRP \$10,871 MMRP \$1,159 Total \$12,030
Cleanup	1	1	\$6,449	\$3,864	\$67	\$41	\$79	\$48	\$91	\$60	
Post-Cleanup/RC	8	3	\$1,118	\$81	\$64	\$11	\$47	\$6	\$54	\$8	
Total	9	5	\$8,555	\$8,479	\$132	\$72	\$126	\$78	\$145	\$83	
◆ AIR FORCE - CAPE NEWENHAM LONG RANGE RADAR SITE (AK057302863200)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2071		
RAB Status: No									MRS Final RC: FY		
Investigation	3	0	\$3,962	\$0	\$158	\$0	\$189	\$0	\$213	\$0	IRP \$34,045 MMRP \$0 Total \$34,045
Cleanup	0	0	\$2,551	\$0	\$0	\$0	\$0	\$0	\$17	\$0	
Post-Cleanup/RC	9	0	\$2,812	\$0	\$23	\$0	\$16	\$0	\$51	\$0	
Total	12	0	\$9,325	\$0	\$181	\$0	\$205	\$0	\$282	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - CAPE ROMANZOF LONG RANGE RADAR SITE (AK057302863300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2017	
Investigation	3	0	\$4,608	\$0	\$46	\$0	\$5,890	\$0	\$209	\$0	IRP \$19,919 MMRP \$860 Total \$20,779
Cleanup	3	0	\$14,298	\$555	\$1,158	\$0	\$237	\$0	\$262	\$0	
Post-Cleanup/RC	16	1	\$9,492	\$77	\$605	\$5	\$95	\$6	\$122	\$8	
Total	22	1	\$28,399	\$632	\$1,810	\$5	\$6,221	\$6	\$593	\$8	
◆ AIR FORCE - CLEAR SFS (AK057112863800)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2011	
Investigation	6	0	\$12,613	\$792	\$273	\$0	\$410	\$0	\$784	\$0	IRP \$56,252 MMRP \$0 Total \$56,252
Cleanup	1	0	\$6,403	\$341	\$415	\$0	\$79	\$0	\$87	\$0	
Post-Cleanup/RC	22	4	\$3,419	\$0	\$69	\$0	\$63	\$0	\$69	\$0	
Total	29	4	\$22,434	\$1,133	\$756	\$0	\$552	\$0	\$939	\$0	
◆ AIR FORCE - EARECKSON AIR FORCE BASE (AK057302870500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2029	
Investigation	19	2	\$32,738	\$6,056	\$576	\$20	\$788	\$24	\$1,259	\$30	IRP \$163,721 MMRP \$5,491 Total \$169,212
Cleanup	8	6	\$30,821	\$64	\$702	\$0	\$962	\$0	\$1,314	\$0	
Post-Cleanup/RC	40	11	\$2,779	\$0	\$127	\$0	\$173	\$0	\$363	\$0	
Total	67	19	\$66,338	\$6,120	\$1,405	\$20	\$1,924	\$24	\$2,936	\$30	
◆ AIR FORCE - EIELSON AIR FORCE BASE (AK057302864600)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2068	
RAB Status:		Yes								MRS Final RC: FY 2026	
Investigation	100	4	\$197,763	\$4,665	\$7,161	\$46	\$8,169	\$48	\$8,872	\$45	IRP \$566,073 MMRP \$5,006 Total \$571,078
Cleanup	35	0	\$198,848	\$11	\$20,574	\$0	\$10,439	\$0	\$11,971	\$0	
Post-Cleanup/RC	8	4	\$10,984	\$0	\$69	\$0	\$47	\$0	\$296	\$30	
Total	143	8	\$407,595	\$4,676	\$27,804	\$46	\$18,655	\$48	\$21,139	\$75	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Alaska												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - FORT YUKON LONG RANGE RADAR SITE (AK057302865400)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2071		
RAB Status:		Yes								MRS Final RC: FY 2010		
Investigation	1	0	\$2,427	\$64	\$12	\$0	\$79	\$0	\$76	\$0	IRP \$26,791 MMRP \$0 Total \$26,791	
Cleanup	0	0	\$9,533	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	9	3	\$190	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	10	3	\$12,150	\$64	\$12	\$0	\$79	\$0	\$76	\$0		
◆ AIR FORCE - GALENA (AK057302865500)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2063		
RAB Status:		Yes								MRS Final RC: FY 2017		
Investigation	3	0	\$58,341	\$2,220	\$235	\$0	\$401	\$0	\$249	\$0	IRP \$119,275 MMRP \$0 Total \$119,275	
Cleanup	18	0	\$108,659	\$0	\$5,482	\$0	\$6,886	\$0	\$5,359	\$0		
Post-Cleanup/RC	26	6	\$111	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	47	6	\$167,110	\$2,220	\$5,716	\$0	\$7,287	\$0	\$5,608	\$0		
◆ AIR FORCE - INDIAN MOUNTAIN RESEARCH (AK057302866200)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2065		
RAB Status:		Yes								MRS Final RC: FY 2025		
Investigation	2	0	\$8,117	\$0	\$92	\$0	\$126	\$0	\$141	\$0	IRP \$41,571 MMRP \$2,640 Total \$44,211	
Cleanup	2	2	\$12,493	\$2,090	\$270	\$81	\$205	\$96	\$88	\$0		
Post-Cleanup/RC	11	2	\$1,727	\$0	\$137	\$0	\$126	\$12	\$141	\$15		
Total	15	4	\$22,337	\$2,090	\$499	\$81	\$457	\$108	\$369	\$15		
◆ AIR FORCE - JBER-ELMENDORF (AK057302864900)												
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2082		
RAB Status:		Yes								MRS Final RC: FY 2014		
Investigation	31	0	\$77,138	\$3,328	\$1,392	\$0	\$1,829	\$0	\$2,007	\$0	IRP \$326,377 MMRP \$616 Total \$326,994	
Cleanup	16	0	\$91,560	\$380	\$2,319	\$0	\$1,435	\$0	\$1,859	\$0		
Post-Cleanup/RC	130	15	\$8,315	\$85	\$352	\$8	\$378	\$6	\$481	\$8		
Total	177	15	\$177,014	\$3,793	\$4,064	\$8	\$3,643	\$6	\$4,347	\$8		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - JBER-RICHARDSON (AK021452215700)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2068	
RAB Status:		Yes								MRS Final RC: FY 2029	
Investigation	11	2	\$57,370	\$1,988	\$426	\$20	\$710	\$24	\$935	\$30	IRP \$151,271 MMRP \$3,632 Total \$154,904
Cleanup	4	0	\$81,041	\$1,482	\$363	\$0	\$363	\$0	\$439	\$0	
Post-Cleanup/RC	103	15	\$12,342	\$0	\$358	\$0	\$205	\$0	\$248	\$0	
Total	118	17	\$150,753	\$3,470	\$1,147	\$20	\$1,277	\$24	\$1,622	\$30	
◆ AIR FORCE - KING SALMON (AK057302866900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2071	
RAB Status:		Yes								MRS Final RC: FY 2020	
Investigation	10	0	\$25,209	\$3,218	\$1,841	\$0	\$599	\$0	\$658	\$0	IRP \$163,864 MMRP \$0 Total \$163,864
Cleanup	8	0	\$74,232	\$1,662	\$861	\$0	\$883	\$0	\$883	\$0	
Post-Cleanup/RC	37	10	\$11,337	\$14	\$154	\$0	\$173	\$0	\$190	\$0	
Total	55	10	\$110,779	\$4,894	\$2,857	\$0	\$1,656	\$0	\$1,731	\$0	
◆ AIR FORCE - NAKNEK RECREATIONAL CAMP II (AK057302868002)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	0	0	\$70	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$10,129 MMRP \$0 Total \$10,129
Cleanup	3	0	\$5,282	\$0	\$205	\$0	\$237	\$0	\$266	\$0	
Post-Cleanup/RC	2	0	\$128	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	5	0	\$5,480	\$0	\$205	\$0	\$237	\$0	\$266	\$0	
◆ AIR FORCE - NIKOLSKI RADIO RELAY STATION (AK057302868400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$3,091	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$14,867 MMRP \$0 Total \$14,867
Cleanup	2	0	\$20,755	\$0	\$167	\$0	\$205	\$0	\$238	\$0	
Post-Cleanup/RC	13	0	\$1,425	\$0	\$87	\$0	\$95	\$0	\$185	\$0	
Total	15	0	\$25,272	\$0	\$255	\$0	\$300	\$0	\$423	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - OLIKTOK RADIO RELAY STATION (AK057302869100)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2030		
RAB Status: Yes									MRS Final RC: FY		
Investigation	0	0	\$1,341	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,851 MMRP \$0 Total \$13,851
Cleanup	1	0	\$6,350	\$0	\$92	\$0	\$126	\$0	\$144	\$0	
Post-Cleanup/RC	11	0	\$6,361	\$0	\$41	\$0	\$32	\$0	\$36	\$0	
Total	12	0	\$14,052	\$0	\$133	\$0	\$158	\$0	\$180	\$0	
◆ AIR FORCE - POINT LAY (AK057302869700)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2032		
RAB Status: Yes									MRS Final RC: FY		
Investigation	0	0	\$1,581	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,370 MMRP \$0 Total \$13,370
Cleanup	1	0	\$31,170	\$0	\$92	\$0	\$126	\$0	\$144	\$0	
Post-Cleanup/RC	10	0	\$277	\$0	\$12	\$0	\$16	\$0	\$18	\$0	
Total	11	0	\$33,028	\$0	\$104	\$0	\$142	\$0	\$162	\$0	
◆ AIR FORCE - PORT HEIDEN RADIO RELAY STATION (AK057302869800)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: No									MRS Final RC: FY		
Investigation	0	0	\$3,172	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$19,629 MMRP \$0 Total \$19,629
Cleanup	4	0	\$134,672	\$0	\$247	\$0	\$363	\$0	\$404	\$0	
Post-Cleanup/RC	4	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	8	0	\$137,844	\$0	\$247	\$0	\$363	\$0	\$404	\$0	
◆ AIR FORCE - SPARREVOHN AIR FORCE STATION (AK057302870900)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2063		
RAB Status: No									MRS Final RC: FY		
Investigation	1	0	\$3,847	\$0	\$46	\$0	\$63	\$0	\$377	\$0	IRP \$37,641 MMRP \$0 Total \$37,641
Cleanup	0	0	\$4,806	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	9	0	\$1,404	\$0	\$131	\$0	\$79	\$0	\$90	\$0	
Total	10	0	\$10,057	\$0	\$177	\$0	\$142	\$0	\$467	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - TATALINA AIR FORCE STATION (AK057302871100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2065	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,986	\$0	\$46	\$0	\$63	\$0	\$70	\$0	IRP \$38,830 MMRP \$0 Total \$38,830
Cleanup	2	0	\$12,655	\$0	\$323	\$0	\$205	\$0	\$229	\$0	
Post-Cleanup/RC	17	0	\$429	\$0	\$42	\$0	\$32	\$0	\$35	\$0	
Total	20	0	\$19,070	\$0	\$411	\$0	\$300	\$0	\$335	\$0	
◆ AIR FORCE - TED STEVENS INTERNATIONAL AIRPORT (AK057282867400)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Closure		IRP Final RC: FY 2063	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,046	\$0	\$178	\$0	\$324	\$0	\$302	\$0	IRP \$30,109 MMRP \$0 Total \$30,109
Cleanup	0	0	\$1,244	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	59	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	60	0	\$6,290	\$0	\$178	\$0	\$324	\$0	\$302	\$0	
◆ FORMERLY USED DEFENSE SITES - AGATTU ISLAND (AK09799F251500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2034	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$49	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$14,031 MMRP \$0 Total \$14,031
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	0	\$49	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - AMAKNAK (AK09799F299500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2034	
RAB Status:		No								MRS Final RC: FY 2044	
Investigation	8	2	\$5,411	\$873	\$8	\$482	\$20	\$153	\$657	\$52	IRP \$10,685 MMRP \$28,119 Total \$38,804
Cleanup	0	0	\$50,622	\$8	\$1,135	\$0	\$1,016	\$0	\$1,102	\$0	
Post-Cleanup/RC	10	0	\$2,922	\$89	\$58	\$0	\$20	\$0	\$21	\$0	
Total	18	2	\$58,955	\$970	\$1,201	\$482	\$1,056	\$153	\$1,780	\$52	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - AMCHITKA AF AUXILIARY FIELD (AK09799F709900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY 2036	
Investigation	1	1	\$6,412	\$4,461	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$20,733 MMRP \$39,319 Total \$60,052
Cleanup	0	0	\$1,128	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$59	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	1	\$7,599	\$4,461	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - ANNETTE ISL LAND FLD (AK09799F254100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2035	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,977	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$17,426 MMRP \$0 Total \$17,426
Cleanup	1	0	\$8,785	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$14,762	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - ATKA AF AUX FLD (AK09799F709200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2033	
RAB Status:		No								MRS Final RC: FY 2034	
Investigation	1	1	\$10,996	\$963	\$69	\$0	\$61	\$0	\$47	\$0	IRP \$25,545 MMRP \$11,237 Total \$36,782
Cleanup	1	0	\$408	\$0	\$50	\$0	\$36	\$0	\$146	\$0	
Post-Cleanup/RC	1	1	\$0	\$10	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	2	\$11,404	\$973	\$119	\$0	\$97	\$0	\$193	\$0	
◆ FORMERLY USED DEFENSE SITES - ATTU ISL MIL SITES (AK09799F254500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2073	
RAB Status:		No								MRS Final RC: FY 2046	
Investigation	2	4	\$1,174	\$274	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$173,486 MMRP \$122,617 Total \$296,103
Cleanup	0	0	\$19,136	\$1	\$25	\$0	\$77	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$0	\$24	\$0	\$0	\$0	\$0	\$0	\$0	
Total	5	4	\$20,310	\$299	\$25	\$0	\$77	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - BURMA ROAD (AK09799F696100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2019	
RAB Status:		No								MRS Final RC: FY 2032	
Investigation	0	5	\$212	\$4,495	\$0	\$257	\$0	\$1,284	\$0	\$891	IRP \$0 MMRP \$11,916 Total \$11,916
Cleanup	0	0	\$169	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	5	\$381	\$4,495	\$0	\$257	\$0	\$1,284	\$0	\$891	
◆ FORMERLY USED DEFENSE SITES - BUSKIN BCH-KODIAK ISL (AK09799F710200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2059	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$9,258	\$0	\$145	\$0	\$985	\$0	\$104	\$0	IRP \$28,983 MMRP \$0 Total \$28,983
Cleanup	3	0	\$37,908	\$0	\$968	\$0	\$317	\$0	\$154	\$0	
Post-Cleanup/RC	2	0	\$380	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	7	0	\$47,546	\$0	\$1,113	\$0	\$1,302	\$0	\$258	\$0	
◆ FORMERLY USED DEFENSE SITES - CANOL PIPELINE (AK09799FA27900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2032	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$3,046	\$0	\$1,827	\$0	\$210	\$0	\$104	\$0	IRP \$15,117 MMRP \$0 Total \$15,117
Cleanup	0	0	\$9,982	\$0	\$170	\$0	\$388	\$0	\$736	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	0	\$13,028	\$0	\$1,997	\$0	\$598	\$0	\$840	\$0	
◆ FORMERLY USED DEFENSE SITES - CHERNOFSKI HBR SUP&STO (AK09799F250300)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2060	
RAB Status:		No								MRS Final RC: FY	
Investigation	7	0	\$752	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$33,690 MMRP \$0 Total \$33,690
Cleanup	0	0	\$9,776	\$0	\$178	\$0	\$331	\$0	\$6,852	\$0	
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	9	0	\$10,528	\$0	\$178	\$0	\$331	\$0	\$6,852	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - COLD BAY - FORT RANDALL (AK09799F708800)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2041
RAB Status:		No										MRS Final RC:	FY 2039
Investigation	3	2	\$16,335	\$0	\$3,402	\$0	\$132	\$0	\$188	\$0	IRP \$18,826 MMRP \$42,318 Total \$61,144		
Cleanup	1	0	\$43,503	\$0	\$1,552	\$0	\$77	\$0	\$119	\$0			
Post-Cleanup/RC	2	0	\$729	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	6	2	\$60,567	\$0	\$4,954	\$0	\$209	\$0	\$307	\$0			
◆ FORMERLY USED DEFENSE SITES - DAVIS AFB (AK09799F287500)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2022
RAB Status:		No										MRS Final RC:	FY 2089
Investigation	0	5	\$21	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$98,340 Total \$98,340		
Cleanup	0	0	\$5,548	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	1	5	\$5,569	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - EKLUTNA ARMY SITES (AK09799F258700)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2060
RAB Status:		No										MRS Final RC:	FY
Investigation	1	0	\$8,324	\$0	\$153	\$0	\$92	\$0	\$73	\$0	IRP \$17,503 MMRP \$0 Total \$17,503		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	1	0	\$8,324	\$0	\$153	\$0	\$92	\$0	\$73	\$0			
◆ FORMERLY USED DEFENSE SITES - FORT GLENN (AK09799F278300)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2072
RAB Status:		No										MRS Final RC:	FY 2063
Investigation	6	9	\$1,085	\$11,186	\$0	\$93	\$0	\$194	\$0	\$104	IRP \$153,233 MMRP \$163,050 Total \$316,283		
Cleanup	1	1	\$5,549	\$17,161	\$154	\$62	\$20	\$88	\$1,295	\$0			
Post-Cleanup/RC	1	1	\$0	\$21	\$0	\$21	\$0	\$20	\$0	\$0			
Total	8	11	\$6,634	\$28,368	\$154	\$176	\$20	\$302	\$1,295	\$104			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - FORT LEARNARD (AK09799F250700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2008	
RAB Status:		No								MRS Final RC: FY 2032	
Investigation	0	1	\$15	\$4,886	\$0	\$189	\$0	\$514	\$0	\$352	IRP \$0 MMRP \$15,827 Total \$15,827
Cleanup	0	0	\$3,471	\$550	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$5	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	2	\$3,491	\$5,436	\$0	\$189	\$0	\$514	\$0	\$352	
◆ FORMERLY USED DEFENSE SITES - FORT PIERCE (AK09799F255600)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2045	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$119	\$0	\$48	\$0	\$92	\$0	\$496	\$0	IRP \$18,181 MMRP \$0 Total \$18,181
Cleanup	0	0	\$2,134	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$2,253	\$0	\$48	\$0	\$92	\$0	\$496	\$0	
◆ FORMERLY USED DEFENSE SITES - FORT ROUSSEAU, SITKA (AK09799F696900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2033	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$2,173	\$0	\$142	\$0	\$60	\$0	\$31	\$0	IRP \$12,396 MMRP \$0 Total \$12,396
Cleanup	0	0	\$4,949	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	0	\$6	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	0	\$7,128	\$0	\$142	\$0	\$60	\$0	\$31	\$0	
◆ FORMERLY USED DEFENSE SITES - GREAT SITKIN ISL (AK09799F260400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2041	
RAB Status:		No								MRS Final RC: FY 2053	
Investigation	1	1	\$12,089	\$93	\$154	\$12	\$153	\$128	\$992	\$86	IRP \$154,533 MMRP \$16,213 Total \$170,746
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$2	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	1	\$12,089	\$95	\$154	\$12	\$153	\$128	\$992	\$86	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - HAINES FAIRBANKS PIPELINE (AK09799F980700)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2037
RAB Status:		No										MRS Final RC:	FY
Investigation	7	0	\$5,151	\$0	\$11	\$0	\$26	\$0	\$17	\$0	IRP \$10,052 MMRP \$0 Total \$10,052		
Cleanup	1	0	\$21,631	\$0	\$610	\$0	\$1,289	\$0	\$1,255	\$0			
Post-Cleanup/RC	12	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	20	0	\$26,782	\$0	\$621	\$0	\$1,315	\$0	\$1,272	\$0			
◆ FORMERLY USED DEFENSE SITES - KISKA ISL GARR(B & L) (AK09799F262700)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2054
RAB Status:		No										MRS Final RC:	FY 2036
Investigation	1	1	\$896	\$1,219	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$21,387 MMRP \$201,239 Total \$222,626		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	2	1	\$896	\$1,219	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - KODIAK NAVY/ARMY (AK09799F913300)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2061
RAB Status:		No										MRS Final RC:	FY
Investigation	4	0	\$14,168	\$0	\$235	\$0	\$1,515	\$0	\$214	\$0	IRP \$106,517 MMRP \$0 Total \$106,517		
Cleanup	0	0	\$41,181	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	8	0	\$7,651	\$0	\$1,001	\$0	\$751	\$0	\$401	\$0			
Total	12	0	\$63,000	\$0	\$1,236	\$0	\$2,266	\$0	\$615	\$0			
◆ FORMERLY USED DEFENSE SITES - KOGRU DEW (POW B) (AK09799F251200)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2035
RAB Status:		Yes										MRS Final RC:	FY
Investigation	1	0	\$763	\$0	\$206	\$0	\$102	\$0	\$57	\$0	IRP \$12,962 MMRP \$0 Total \$12,962		
Cleanup	0	0	\$10,799	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	3	0	\$44	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	4	0	\$11,606	\$0	\$206	\$0	\$102	\$0	\$57	\$0			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - NE CAPE (ST LAWRENCE ISLAND) (AK09799F299900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2053	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	0	0	\$6,546	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$25,179 MMRP \$0 Total \$25,179
Cleanup	1	0	\$122,476	\$0	\$56	\$0	\$66	\$0	\$68	\$0	
Post-Cleanup/RC	3	0	\$378	\$0	\$4	\$0	\$66	\$0	\$68	\$0	
Total	4	0	\$129,400	\$0	\$60	\$0	\$132	\$0	\$136	\$0	
◆ FORMERLY USED DEFENSE SITES - NIKE SITE BAY (AK09799F842000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2061	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,812	\$0	\$169	\$0	\$118	\$0	\$121	\$0	IRP \$20,249 MMRP \$0 Total \$20,249
Cleanup	1	0	\$993	\$0	\$468	\$0	\$61	\$0	\$125	\$0	
Post-Cleanup/RC	1	0	\$33	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	0	\$6,838	\$0	\$637	\$0	\$179	\$0	\$246	\$0	
◆ FORMERLY USED DEFENSE SITES - OGLIUGA ISL (AK09799F267000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$12,540	\$0	\$194	\$0	\$143	\$0	\$85	\$0	IRP \$14,725 MMRP \$0 Total \$14,725
Cleanup	0	0	\$688	\$0	\$0	\$0	\$0	\$0	\$263	\$0	
Post-Cleanup/RC	1	0	\$3	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$13,231	\$0	\$194	\$0	\$143	\$0	\$348	\$0	
◆ FORMERLY USED DEFENSE SITES - PORT HEIDEN (AK09799F251700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2058	
RAB Status:		No								MRS Final RC: FY 2036	
Investigation	1	1	\$14,162	\$0	\$95	\$0	\$164	\$0	\$146	\$0	IRP \$8,851 MMRP \$26,541 Total \$35,392
Cleanup	0	0	\$3,075	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$613	\$0	\$270	\$0	\$41	\$0	\$31	\$0	
Total	4	1	\$17,850	\$0	\$365	\$0	\$205	\$0	\$177	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Alaska													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - SUSITNA GUNNERY RNG (AK09799F271500)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2051
Investigation	0	1	\$0	\$2,907	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$98,396 Total \$98,396		
Cleanup	0	1	\$0	\$396	\$0	\$14	\$0	\$133	\$0	\$8			
Post-Cleanup/RC	0	1	\$0	\$265	\$0	\$45	\$0	\$51	\$0	\$52			
Total	0	3	\$0	\$3,568	\$0	\$59	\$0	\$184	\$0	\$60			
◆ FORMERLY USED DEFENSE SITES - TANAGA ISL (AK09799F271800)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2032
RAB Status:		No										MRS Final RC:	FY 2033
Investigation	1	1	\$16,695	\$10,307	\$226	\$212	\$767	\$256	\$211	\$183	IRP \$38,273 MMRP \$17,855 Total \$56,128		
Cleanup	0	0	\$3,857	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	2	1	\$20,552	\$10,307	\$226	\$212	\$767	\$256	\$211	\$183			
◆ FORMERLY USED DEFENSE SITES - UGADAGA BAY STA (AK09799F272900)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2036
RAB Status:		No										MRS Final RC:	FY
Investigation	1	0	\$78	\$0	\$74	\$0	\$2,274	\$0	\$183	\$0	IRP \$10,960 MMRP \$0 Total \$10,960		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	1	0	\$78	\$0	\$74	\$0	\$2,274	\$0	\$183	\$0			
◆ FORMERLY USED DEFENSE SITES - UMIAT AFS (AK09799F273100)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2066
RAB Status:		Yes										MRS Final RC:	FY
Investigation	1	0	\$8,112	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$310,368 MMRP \$0 Total \$310,368		
Cleanup	1	0	\$114,222	\$0	\$586	\$0	\$399	\$0	\$511	\$0			
Post-Cleanup/RC	6	0	\$291	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	8	0	\$122,625	\$0	\$586	\$0	\$399	\$0	\$511	\$0			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Arizona												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - YUMA PROVING GROUND (AZ921412099100)												
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2054		
RAB Status:		Yes						MRS Final RC:		FY 2033		
Investigation	3	3	\$23,558	\$6,941	\$119	\$59	\$259	\$107	\$0	\$0	IRP \$12,611 MMRP \$6,635 Total \$19,247	
Cleanup	4	2	\$14,345	\$2,243	\$251	\$0	\$313	\$108	\$319	\$28		
Post-Cleanup/RC	46	1	\$4,141	\$0	\$249	\$0	\$20	\$0	\$20	\$7		
Total	53	6	\$42,044	\$9,184	\$619	\$59	\$591	\$215	\$339	\$35		
◆ NAVY - YUMA MCAS (AZ917302449300)												
NPL Status:		Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2031		
RAB Status:		Yes						MRS Final RC:		FY 2026		
Investigation	4	1	\$27,018	\$3,383	\$2,869	\$0	\$0	\$0	\$0	\$0	IRP \$10,321 MMRP \$1,154 Total \$11,475	
Cleanup	0	0	\$37,183	\$7,349	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	23	5	\$7,676	\$337	\$852	\$36	\$154	\$0	\$490	\$43		
Total	27	6	\$71,878	\$11,069	\$3,722	\$36	\$154	\$0	\$490	\$43		
◆ AIR FORCE - AIR FORCE PLANT 44 (AZ957172462900)												
NPL Status:		Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2066		
RAB Status:		Yes						MRS Final RC:		FY 2014		
Investigation	2	0	\$19,256	\$177	\$531	\$0	\$132	\$0	\$756	\$0	IRP \$65,574 MMRP \$0 Total \$65,574	
Cleanup	1	0	\$120,327	\$0	\$659	\$0	\$712	\$0	\$726	\$0		
Post-Cleanup/RC	11	3	\$6,309	\$0	\$59	\$0	\$77	\$0	\$87	\$0		
Total	14	3	\$145,892	\$177	\$1,249	\$0	\$922	\$0	\$1,568	\$0		
◆ AIR FORCE - DAVIS-MONTHAN AIR FORCE BASE (AZ957212405500)												
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2054		
RAB Status:		Yes						MRS Final RC:		FY 2023		
Investigation	5	0	\$18,767	\$2,132	\$109	\$0	\$126	\$0	\$241	\$0	IRP \$29,795 MMRP \$3,104 Total \$32,900	
Cleanup	0	0	\$24,847	\$780	\$57	\$0	\$234	\$0	\$244	\$0		
Post-Cleanup/RC	55	15	\$3,275	\$62	\$291	\$47	\$16	\$18	\$108	\$114		
Total	60	15	\$46,889	\$2,974	\$457	\$47	\$376	\$18	\$593	\$114		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Arizona												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - GOLDWATER ANGB (AZ957282587900)												
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2054		
RAB Status:		No						MRS Final RC:		FY		
Investigation	4	0	\$2,369	\$0	\$0	\$0	\$330	\$0	\$147	\$0	IRP \$42,239 MMRP \$0 Total \$42,239	
Cleanup	0	0	\$4,193	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	5	0	\$1,212	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	9	0	\$7,774	\$0	\$0	\$0	\$330	\$0	\$147	\$0		
◆ AIR FORCE - LUKE (AZ957152413300)												
NPL Status:		Deleted		BRAC Round(s):		BRAC 2005 Realignment		IRP Final RC:		FY 2054		
RAB Status:		Yes						MRS Final RC:		FY 2016		
Investigation	10	0	\$31,837	\$299	\$227	\$0	\$315	\$0	\$434	\$0	IRP \$151,558 MMRP \$0 Total \$151,558	
Cleanup	3	0	\$25,448	\$0	\$10,136	\$0	\$473	\$0	\$1,290	\$0		
Post-Cleanup/RC	31	4	\$1,968	\$0	\$57	\$0	\$79	\$0	\$102	\$0		
Total	44	4	\$59,253	\$299	\$10,420	\$0	\$867	\$0	\$1,827	\$0		
◆ AIR FORCE - TUCSON INTERNATIONAL AIRPORT (AZ957282593400)												
NPL Status:		Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2054		
RAB Status:		Yes						MRS Final RC:		FY		
Investigation	2	0	\$3,693	\$0	\$6	\$0	\$165	\$0	\$62	\$0	IRP \$20,947 MMRP \$0 Total \$20,947	
Cleanup	0	0	\$23,948	\$0	\$12	\$0	\$165	\$0	\$62	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	2	0	\$27,640	\$0	\$17	\$0	\$330	\$0	\$123	\$0		
◆ AIR FORCE - WILLIAMS (AZ957002858200)												
NPL Status:		Listed		BRAC Round(s):		BRAC 1991		IRP Final RC:		FY 2063		
RAB Status:		Yes						MRS Final RC:		FY 2032		
Investigation	2	1	\$30,137	\$7,369	\$3,732	\$0	\$159	\$0	\$150	\$0	IRP \$90,218 MMRP \$1,799 Total \$92,017	
Cleanup	1	0	\$81,783	\$1,768	\$1,646	\$0	\$1,950	\$0	\$1,116	\$0		
Post-Cleanup/RC	76	3	\$31,688	\$0	\$975	\$0	\$1,975	\$0	\$1,608	\$0		
Total	79	4	\$143,608	\$9,137	\$6,353	\$0	\$4,084	\$0	\$2,874	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Arizona													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - CAMP BOUSE (AZ99799F507300)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2063
Investigation	0	7	\$0	\$265	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$150,562 Total \$150,562		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	8	\$0	\$265	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - CAMP HORN (AZ99799F507500)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2090
Investigation	0	5	\$0	\$655	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$10,944 Total \$10,944		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	7	\$0	\$655	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - CAMP HYDER (AZ99799F507600)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2060
Investigation	0	1	\$0	\$232	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$12,485 Total \$12,485		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	2	\$0	\$232	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - FORT HUACHUCA (AZ99799FA38900)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2032
Investigation	0	0	\$0	\$4,131	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$32,463 Total \$32,463		
Cleanup	0	1	\$0	\$16,234	\$0	\$317	\$0	\$5,642	\$0	\$104			
Post-Cleanup/RC	0	3	\$0	\$540	\$0	\$486	\$0	\$480	\$0	\$393			
Total	0	4	\$0	\$20,905	\$0	\$803	\$0	\$6,122	\$0	\$497			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Arizona											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - KINGMAN G TO G GUNNERY RANGE (AZ99799F695300)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2004	
RAB Status:		No								MRS Final RC: FY 2033	
Investigation	0	1	\$0	\$6,871	\$0	\$66	\$0	\$800	\$0	\$104	IRP \$0 MMRP \$93,176 Total \$93,176
Cleanup	0	0	\$331	\$9,030	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	2	\$331	\$15,901	\$0	\$66	\$0	\$800	\$0	\$104	
◆ FORMERLY USED DEFENSE SITES - KOFA NWR (AZ99799F505000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2079	
Investigation	0	7	\$0	\$7,232	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$181,757 Total \$181,757
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	1	\$0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	8	\$0	\$7,233	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - LAGUNA MANEUVER AREA (AZ99799F512600)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2070	
Investigation	0	12	\$0	\$1,237	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$70,198 Total \$70,198
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	4	\$0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	16	\$0	\$1,238	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - MUGGINS MOUNTAINS (AZ99799FA35900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2057	
Investigation	0	1	\$0	\$227	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$13,969 Total \$13,969
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$227	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Arizona											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - SAHUARITA AFR (AZ99799F516500)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY	
RAB Status: No										MRS Final RC: FY 2035	
Investigation	0	3	\$0	\$9,529	\$0	\$116	\$0	\$792	\$0	\$291	IRP \$0
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$131,704
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$131,704
Total	0	3	\$0	\$9,529	\$0	\$116	\$0	\$792	\$0	\$291	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Arkansas												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - PINE BLUFF ARSENAL (AR621382070700)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2029			
RAB Status: No									MRS Final RC: FY 2024			
Investigation	2	0	\$2,898	\$9,440	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$30,165 MMRP \$3,948 Total \$34,113	
Cleanup	0	0	\$7,214	\$32,829	\$0	\$134	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	74	4	\$24,040	\$578	\$910	\$120	\$875	\$116	\$893	\$119		
Total	76	4	\$34,152	\$42,847	\$910	\$254	\$875	\$116	\$893	\$119		
◆ AIR FORCE - EAKER (AR657002447300)												
NPL Status: Not Listed			BRAC Round(s): BRAC 1991						IRP Final RC: FY 2063			
RAB Status: Yes									MRS Final RC: FY 2032			
Investigation	6	2	\$21,668	\$477	\$65	\$0	\$100	\$0	\$95	\$0	IRP \$19,739 MMRP \$1,984 Total \$21,724	
Cleanup	2	0	\$18,300	\$0	\$32	\$0	\$49	\$0	\$47	\$0		
Post-Cleanup/RC	21	7	\$3,211	\$74	\$149	\$20	\$198	\$8	\$189	\$8		
Total	29	9	\$43,180	\$551	\$247	\$20	\$347	\$8	\$330	\$8		
◆ AIR FORCE - FT SMITH (AR6210450A2000)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054			
RAB Status: No									MRS Final RC: FY			
Investigation	3	0	\$591	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$16,262 MMRP \$0 Total \$16,262	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	3	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	6	0	\$591	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
◆ AIR FORCE - LITTLE ROCK AIR FORCE BASE (AR657182480800)												
NPL Status: Not Listed			BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054			
RAB Status: Yes									MRS Final RC: FY 2013			
Investigation	16	0	\$29,312	\$489	\$5,729	\$0	\$1,048	\$0	\$1,099	\$0	IRP \$96,416 MMRP \$0 Total \$96,416	
Cleanup	1	0	\$31,112	\$488	\$1,329	\$0	\$2,504	\$0	\$3,498	\$0		
Post-Cleanup/RC	50	1	\$3,551	\$19	\$176	\$0	\$114	\$0	\$124	\$0		
Total	67	1	\$63,974	\$996	\$7,233	\$0	\$3,666	\$0	\$4,720	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Arkansas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP ROBINSON/CAMP PIKE (AR69799F604600)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 1999	
RAB Status: Yes										MRS Final RC: FY 2040	
Investigation	0	2	\$65	\$6,765	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$117,379 Total \$117,379
Cleanup	0	4	\$141	\$21,838	\$0	\$1,674	\$0	\$401	\$0	\$2,252	
Post-Cleanup/RC	1	8	\$0	\$189	\$0	\$26	\$0	\$390	\$0	\$0	
Total	1	14	\$206	\$28,792	\$0	\$1,700	\$0	\$791	\$0	\$2,252	
◆ FORMERLY USED DEFENSE SITES - SOUTHWESTERN PROV GROUNDS (AR69799F605000)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2009	
RAB Status: Yes										MRS Final RC: FY 2040	
Investigation	0	1	\$2,114	\$9,331	\$0	\$21	\$0	\$1,468	\$0	\$210	IRP \$0 MMRP \$928,289 Total \$928,289
Cleanup	0	0	\$1,623	\$7,288	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	0	\$4	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	1	\$3,741	\$16,619	\$0	\$21	\$0	\$1,468	\$0	\$210	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - DEFENSE DIST DEPOT SAN JOAQUIN, SHARPE FACILITY (CA997152083200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$12,610	\$0	\$142	\$0	\$558	\$0	\$0	\$0	IRP \$201,565 MMRP \$0 Total \$201,565
Cleanup	10	0	\$128,484	\$0	\$8,673	\$0	\$450	\$0	\$619	\$0	
Post-Cleanup/RC	141	0	\$2,964	\$0	\$0	\$0	\$189	\$0	\$0	\$0	
Total	154	0	\$144,057	\$0	\$8,814	\$0	\$1,197	\$0	\$619	\$0	
◆ ARMY - FORT ORD (CA921372067600)											
NPL Status:		Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2041	
RAB Status:		Yes								MRS Final RC: FY 2033	
Investigation	0	0	\$37,434	\$102,925	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$119,606 MMRP \$301,547 Total \$421,153
Cleanup	4	3	\$313,679	\$279,680	\$396	\$2,520	\$13,922	\$14,939	\$5,627	\$14,747	
Post-Cleanup/RC	42	19	\$18,806	\$11,923	\$0	\$0	\$0	\$17	\$0	\$86	
Total	46	22	\$369,919	\$394,528	\$396	\$2,520	\$13,922	\$14,956	\$5,627	\$14,833	
◆ ARMY - MILITARY OCEAN TERMINAL CONCORD (CA921350696A00)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2058	
RAB Status:		Yes								MRS Final RC: FY 2029	
Investigation	5	3	\$38,459	\$5,457	\$96	\$0	\$1,314	\$1,256	\$96	\$0	IRP \$292,592 MMRP \$2,163 Total \$294,755
Cleanup	1	0	\$17,959	\$0	\$88	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	44	1	\$17,495	\$0	\$1,670	\$0	\$1,713	\$0	\$1,579	\$0	
Total	50	4	\$73,913	\$5,457	\$1,854	\$0	\$3,027	\$1,256	\$1,675	\$0	
◆ ARMY - NATIONAL TRAINING CENTER AND FORT IRWIN (CA921402044600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2047	
RAB Status:		No								MRS Final RC: FY 2027	
Investigation	3	7	\$30,108	\$27,165	\$2,607	\$124	\$1,808	\$0	\$0	\$0	IRP \$16,986 MMRP \$13,080 Total \$30,066
Cleanup	0	2	\$4,523	\$74	\$0	\$8	\$0	\$630	\$0	\$298	
Post-Cleanup/RC	45	6	\$4,312	\$0	\$129	\$0	\$201	\$0	\$75	\$140	
Total	48	15	\$38,943	\$27,238	\$2,736	\$131	\$2,008	\$630	\$75	\$438	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - RIVERBANK ARMY AMMUNITION PLANT (CA921382075900)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2008	
Investigation	4	0	\$5,970	\$37	\$0	\$0	\$3	\$0	\$0	\$0	IRP \$48,071 MMRP \$0 Total \$48,071
Cleanup	1	0	\$83,249	\$0	\$0	\$0	\$5,620	\$0	\$1,365	\$0	
Post-Cleanup/RC	11	1	\$838	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	16	1	\$90,057	\$37	\$0	\$0	\$5,622	\$0	\$1,365	\$0	
◆ ARMY - SACRAMENTO ARMY DEPOT (CA921382078000)											
NPL Status:		Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	0	0	\$18,844	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$11,424 MMRP \$0 Total \$11,424
Cleanup	1	0	\$57,687	\$0	\$2,259	\$0	\$812	\$0	\$328	\$0	
Post-Cleanup/RC	15	0	\$609	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	16	0	\$77,140	\$0	\$2,259	\$0	\$812	\$0	\$328	\$0	
◆ ARMY - SIERRA ARMY DEPOT (CA921382084300)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995/2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2027	
Investigation	3	1	\$33,721	\$8,144	\$54	\$0	\$3,015	\$295	\$161	\$0	IRP \$20,045 MMRP \$11,914 Total \$31,960
Cleanup	4	0	\$40,895	\$21,201	\$445	\$0	\$662	\$0	\$580	\$0	
Post-Cleanup/RC	40	15	\$6,135	\$1,316	\$48	\$45	\$50	\$4	\$31	\$28	
Total	47	16	\$80,752	\$30,661	\$548	\$45	\$3,727	\$299	\$772	\$28	
◆ ARMY - TS AFRC LOS ALAMITOS (CA921180636800)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2028	
RAB Status:		Yes								MRS Final RC: FY 2008	
Investigation	1	0	\$1,501	\$149	\$1,321	\$0	\$42	\$0	\$28	\$0	IRP \$17,033 MMRP \$0 Total \$17,033
Cleanup	0	0	\$31,384	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	8	1	\$13,617	\$0	\$1,349	\$0	\$609	\$0	\$485	\$0	
Total	9	1	\$46,502	\$149	\$2,670	\$0	\$651	\$0	\$513	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - ALAMEDA NAS (CA917002323600)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): BRAC 1993		IRP Final RC: FY 2055 MRS Final RC: FY
Investigation	2	0	\$168,982	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$102,830 MMRP \$0 Total \$102,830	
Cleanup	10	0	\$400,289	\$0	\$70	\$0	\$420	\$0	\$1,153	\$0		
Post-Cleanup/RC	31	0	\$33,316	\$0	\$620	\$0	\$821	\$0	\$4,429	\$0		
Total	43	0	\$602,587	\$0	\$690	\$0	\$1,241	\$0	\$5,582	\$0		
◆ NAVY - BARSTOW MCLB (CA917302426100)												
NPL Status: Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2055 MRS Final RC: FY
Investigation	10	0	\$56,014	\$0	\$1,678	\$0	\$2,311	\$0	\$2,822	\$0	IRP \$55,143 MMRP \$0 Total \$55,143	
Cleanup	2	0	\$95,411	\$0	\$1,918	\$0	\$449	\$0	\$1,978	\$0		
Post-Cleanup/RC	40	0	\$3,007	\$0	\$0	\$0	\$107	\$0	\$109	\$0		
Total	52	0	\$154,432	\$0	\$3,596	\$0	\$2,867	\$0	\$4,910	\$0		
◆ NAVY - CAMP PENDLETON MCB (CA917302353300)												
NPL Status: Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2035 MRS Final RC: FY
Investigation	3	0	\$76,804	\$0	\$0	\$0	\$0	\$0	\$545	\$0	IRP \$67,231 MMRP \$0 Total \$67,231	
Cleanup	3	0	\$223,156	\$0	\$141	\$0	\$267	\$0	\$0	\$0		
Post-Cleanup/RC	209	0	\$49,132	\$0	\$1,851	\$0	\$2,622	\$0	\$2,750	\$0		
Total	215	0	\$349,092	\$0	\$1,992	\$0	\$2,889	\$0	\$3,295	\$0		
◆ NAVY - CHINA LAKE NAWS (CA917002315200)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2039 MRS Final RC: FY 2037
Investigation	27	5	\$108,381	\$5,263	\$5,381	\$100	\$0	\$5,579	\$6,053	\$899	IRP \$186,171 MMRP \$20,067 Total \$206,238	
Cleanup	2	0	\$57,987	\$0	\$1,469	\$0	\$666	\$0	\$1,135	\$0		
Post-Cleanup/RC	76	0	\$15,401	\$0	\$1,073	\$0	\$361	\$0	\$653	\$0		
Total	105	5	\$181,769	\$5,263	\$7,923	\$100	\$1,027	\$5,579	\$7,841	\$899		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - CONCORD NWS (CA917002452800)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2060	
RAB Status:		Yes								MRS Final RC: FY 2031	
Investigation	5	7	\$62,024	\$26,736	\$945	\$1,537	\$1,030	\$0	\$0	\$679	IRP \$83,801 MMRP \$8,973 Total \$92,774
Cleanup	0	0	\$53,605	\$11,453	\$0	\$0	\$324	\$0	\$2,926	\$927	
Post-Cleanup/RC	14	5	\$37,493	\$704	\$1,646	\$160	\$1,710	\$88	\$2,440	\$9	
Total	19	12	\$153,122	\$38,893	\$2,591	\$1,697	\$3,065	\$88	\$5,367	\$1,616	
◆ NAVY - CROWS LANDING NALF (CA917002757500)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2057	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$9,831	\$0	\$0	\$0	\$783	\$0	\$0	\$0	IRP \$19,345 MMRP \$0 Total \$19,345
Cleanup	0	0	\$28,306	\$0	\$80	\$0	\$736	\$0	\$581	\$0	
Post-Cleanup/RC	8	0	\$3	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	9	0	\$38,140	\$0	\$80	\$0	\$1,519	\$0	\$581	\$0	
◆ NAVY - EL CENTRO NAF (CA917002453000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2040	
RAB Status:		No								MRS Final RC: FY 2030	
Investigation	7	2	\$10,216	\$7,579	\$0	\$3,148	\$0	\$0	\$0	\$0	IRP \$13,023 MMRP \$6,576 Total \$19,598
Cleanup	0	0	\$44,499	\$434	\$0	\$0	\$0	\$1,180	\$0	\$0	
Post-Cleanup/RC	19	2	\$10,664	\$0	\$263	\$0	\$363	\$0	\$300	\$0	
Total	26	4	\$65,379	\$8,013	\$263	\$3,148	\$363	\$1,180	\$300	\$0	
◆ NAVY - EL TORO MCAS (CA917302320800)											
NPL Status:		Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2048	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$64,552	\$0	\$0	\$0	\$0	\$0	\$543	\$0	IRP \$46,103 MMRP \$0 Total \$46,103
Cleanup	5	0	\$117,180	\$0	\$1,004	\$0	\$1,015	\$0	\$3,287	\$0	
Post-Cleanup/RC	23	0	\$10,931	\$0	\$125	\$0	\$103	\$0	\$530	\$0	
Total	29	0	\$192,663	\$0	\$1,129	\$0	\$1,118	\$0	\$4,360	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - FALLBROOK NOC PAC DIV DET (CA917000039600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2036	
RAB Status:		No								MRS Final RC: FY 2029	
Investigation	3	6	\$10,171	\$22,044	\$261	\$839	\$631	\$1,409	\$0	\$701	IRP \$8,751 MMRP \$17,593 Total \$26,344
Cleanup	1	2	\$128	\$1,599	\$87	\$0	\$0	\$0	\$175	\$163	
Post-Cleanup/RC	10	0	\$555	\$0	\$138	\$0	\$50	\$0	\$256	\$0	
Total	14	8	\$10,855	\$23,643	\$487	\$839	\$680	\$1,409	\$430	\$863	
◆ NAVY - IMPERIAL BEACH OLF (CA917002378900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2035	
RAB Status:		No								MRS Final RC: FY 2018	
Investigation	3	0	\$9,229	\$1,256	\$39	\$0	\$593	\$0	\$0	\$0	IRP \$16,293 MMRP \$0 Total \$16,293
Cleanup	1	0	\$17,126	\$1,168	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	1	\$1,828	\$0	\$154	\$0	\$167	\$0	\$0	\$0	
Total	7	1	\$28,183	\$2,424	\$193	\$0	\$760	\$0	\$0	\$0	
◆ NAVY - LEMOORE NAS (CA917002438100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2043	
RAB Status:		No								MRS Final RC: FY	
Investigation	11	0	\$24,176	\$0	\$982	\$0	\$934	\$0	\$0	\$0	IRP \$40,477 MMRP \$0 Total \$40,477
Cleanup	0	0	\$15,443	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	13	0	\$7,080	\$0	\$391	\$0	\$229	\$0	\$234	\$0	
Total	24	0	\$46,700	\$0	\$1,374	\$0	\$1,164	\$0	\$234	\$0	
◆ NAVY - MARE ISLAND NSY (CA917002477500)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2030	
RAB Status:		Yes								MRS Final RC: FY 2032	
Investigation	4	8	\$78,364	\$24,811	\$0	\$490	\$445	\$0	\$308	\$783	IRP \$24,382 MMRP \$47,292 Total \$71,673
Cleanup	0	1	\$148,021	\$36,055	\$0	\$9	\$0	\$19,201	\$782	\$2,421	
Post-Cleanup/RC	34	4	\$37,833	\$2,305	\$0	\$0	\$508	\$27	\$750	\$43	
Total	38	13	\$264,218	\$63,171	\$0	\$499	\$953	\$19,228	\$1,840	\$3,247	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - MIRAMAR MCAS (CA917309876500)											
NPL Status: Not Listed RAB Status: Yes											
BRAC Round(s): N/A											
IRP Final RC: FY 2035 MRS Final RC: FY 2027											
Investigation	9	0	\$29,480	\$5,619	\$339	\$0	\$0	\$0	\$1,010	\$0	IRP \$16,006 MMRP \$1,365 Total \$17,372
Cleanup	0	1	\$36,578	\$10,559	\$0	\$0	\$0	\$1,365	\$0	\$0	
Post-Cleanup/RC	13	14	\$3,904	\$180	\$0	\$62	\$537	\$0	\$0	\$0	
Total	22	15	\$69,962	\$16,358	\$339	\$62	\$537	\$1,365	\$1,010	\$0	
◆ NAVY - MOFFETT FIELD NAS (CA917002323800)											
NPL Status: Listed RAB Status: Yes											
BRAC Round(s): BRAC 1991											
IRP Final RC: FY 2055 MRS Final RC: FY											
Investigation	0	0	\$53,306	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$18,991 MMRP \$0 Total \$18,991
Cleanup	3	0	\$156,788	\$0	\$2,084	\$0	\$551	\$0	\$894	\$0	
Post-Cleanup/RC	29	0	\$15,503	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	32	0	\$225,597	\$0	\$2,084	\$0	\$551	\$0	\$894	\$0	
◆ NAVY - NORTH ISLAND NAS (CA917002311800)											
NPL Status: Not Listed RAB Status: Yes											
BRAC Round(s): N/A											
IRP Final RC: FY 2064 MRS Final RC: FY 2026											
Investigation	9	1	\$124,515	\$4,807	\$2,069	\$0	\$6,101	\$0	\$288	\$0	IRP \$97,006 MMRP \$1,522 Total \$98,528
Cleanup	3	0	\$159,427	\$4,271	\$5,452	\$0	\$92	\$0	\$526	\$0	
Post-Cleanup/RC	20	1	\$27,690	\$69	\$709	\$22	\$370	\$22	\$269	\$22	
Total	32	2	\$311,632	\$9,147	\$8,230	\$22	\$6,563	\$22	\$1,082	\$22	
◆ NAVY - POINT MUGU NAWS (CA917002727100)											
NPL Status: Not Listed RAB Status: Yes											
BRAC Round(s): N/A											
IRP Final RC: FY 2035 MRS Final RC: FY 2032											
Investigation	12	1	\$21,090	\$1,451	\$0	\$263	\$0	\$215	\$0	\$0	IRP \$19,625 MMRP \$1,762 Total \$21,386
Cleanup	4	1	\$46,786	\$1,318	\$64	\$0	\$77	\$0	\$0	\$0	
Post-Cleanup/RC	33	4	\$10,133	\$394	\$597	\$50	\$347	\$51	\$338	\$52	
Total	49	6	\$78,009	\$3,163	\$661	\$313	\$424	\$266	\$338	\$52	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - PORT HUENEME NCBC (CA917002332300)												
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2036												
RAB Status: Yes MRS Final RC: FY 2017												
Investigation	5	0	\$53,062	\$698	\$4,618	\$0	\$0	\$0	\$0	\$0	IRP \$13,464	
Cleanup	1	0	\$35,362	\$0	\$177	\$0	\$0	\$0	\$0	\$0		MMRP \$0
Post-Cleanup/RC	24	2	\$4,745	\$0	\$241	\$0	\$530	\$0	\$371	\$0		
Total	30	2	\$93,169	\$698	\$5,036	\$0	\$530	\$0	\$371	\$0		
◆ NAVY - SAN DIEGO NCCOSC (CA917002475000)												
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2034												
RAB Status: Yes MRS Final RC: FY 2027												
Investigation	3	1	\$22,446	\$1,021	\$638	\$12	\$497	\$0	\$0	\$0	IRP \$14,338	
Cleanup	2	0	\$27,672	\$1,012	\$10,769	\$0	\$1,604	\$896	\$0	\$0		MMRP \$896
Post-Cleanup/RC	10	1	\$7,182	\$0	\$75	\$0	\$76	\$0	\$613	\$0		
Total	15	2	\$57,301	\$2,033	\$11,483	\$12	\$2,177	\$896	\$613	\$0		
◆ NAVY - SAN DIEGO NISE WEST (CA917002478600)												
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2031												
RAB Status: Yes MRS Final RC: FY												
Investigation	2	0	\$10,735	\$0	\$613	\$0	\$262	\$0	\$0	\$0	IRP \$15,745	
Cleanup	0	0	\$8,417	\$0	\$0	\$0	\$583	\$0	\$4,823	\$0		MMRP \$0
Post-Cleanup/RC	10	0	\$14,175	\$0	\$3,493	\$0	\$523	\$0	\$471	\$0		
Total	12	0	\$33,327	\$0	\$4,106	\$0	\$1,368	\$0	\$5,294	\$0		
◆ NAVY - SAN DIEGO NS (CA917002428900)												
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2033												
RAB Status: Yes MRS Final RC: FY 2034												
Investigation	8	2	\$64,807	\$4,455	\$0	\$68	\$239	\$1,160	\$0	\$0	IRP \$35,925	
Cleanup	0	0	\$72,652	\$0	\$0	\$0	\$167	\$0	\$164	\$0		MMRP \$125,103
Post-Cleanup/RC	18	1	\$1,423	\$6,182	\$64	\$276	\$104	\$276	\$393	\$282		
Total	26	3	\$138,882	\$10,637	\$64	\$344	\$510	\$1,436	\$556	\$282		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

California												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - SEAL BEACH NWS (CA917002449100)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2062		
RAB Status:		Yes								MRS Final RC: FY 2030		
Investigation	6	1	\$45,346	\$5,683	\$220	\$250	\$1,892	\$0	\$0	\$146	IRP \$26,738 MMRP \$13,268 Total \$40,006	
Cleanup	1	1	\$46,532	\$0	\$268	\$0	\$0	\$0	\$876	\$7,989		
Post-Cleanup/RC	75	1	\$4,649	\$0	\$299	\$0	\$0	\$0	\$256	\$0		
Total	82	3	\$96,527	\$5,683	\$787	\$250	\$1,892	\$0	\$1,132	\$8,135		
◆ NAVY - TREASURE ISLAND NS (CA917002333000)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2055		
RAB Status:		Yes								MRS Final RC: FY		
Investigation	4	0	\$60,504	\$0	\$0	\$0	\$0	\$0	\$1,068	\$0	IRP \$293,840 MMRP \$0 Total \$293,840	
Cleanup	2	0	\$224,949	\$0	\$75	\$0	\$4,237	\$0	\$4,454	\$0		
Post-Cleanup/RC	26	0	\$22,828	\$0	\$0	\$0	\$197	\$0	\$1,587	\$0		
Total	32	0	\$308,281	\$0	\$75	\$0	\$4,434	\$0	\$7,109	\$0		
◆ NAVY - TREASURE ISLAND NS HUNTERS PT ANNEX (CA917002278400)												
NPL Status:		Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2039		
RAB Status:		Yes								MRS Final RC: FY		
Investigation	1	0	\$184,479	\$0	\$0	\$0	\$0	\$0	\$2,493	\$0	IRP \$1,234,500 MMRP \$0 Total \$1,234,500	
Cleanup	5	0	\$1,035,551	\$0	\$5,595	\$0	\$11,330	\$0	\$11,226	\$0		
Post-Cleanup/RC	64	0	\$76,441	\$0	\$2,614	\$0	\$2,915	\$0	\$2,916	\$0		
Total	70	0	\$1,296,471	\$0	\$8,209	\$0	\$14,245	\$0	\$16,635	\$0		
◆ NAVY - TUSTIN MCAS (CA917302478300)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991/1995						IRP Final RC: FY 2052		
RAB Status:		Yes								MRS Final RC: FY		
Investigation	1	0	\$24,413	\$0	\$0	\$0	\$1,702	\$0	\$823	\$0	IRP \$35,305 MMRP \$0 Total \$35,305	
Cleanup	5	0	\$168,985	\$0	\$79,354	\$0	\$5,844	\$0	\$283	\$0		
Post-Cleanup/RC	7	0	\$2,489	\$0	\$55	\$0	\$100	\$0	\$17	\$0		
Total	13	0	\$195,887	\$0	\$79,409	\$0	\$7,646	\$0	\$1,123	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - AF PLANT NO 42 - B (CA957172462700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2067	
RAB Status:		Yes								MRS Final RC: FY 2013	
Investigation	18	0	\$20,998	\$0	\$6,583	\$0	\$1,575	\$0	\$1,025	\$0	IRP \$76,559 MMRP \$0 Total \$76,559
Cleanup	0	0	\$16,408	\$0	\$657	\$0	\$205	\$0	\$956	\$0	
Post-Cleanup/RC	27	2	\$2,375	\$0	\$91	\$0	\$114	\$0	\$122	\$0	
Total	45	2	\$39,781	\$0	\$7,331	\$0	\$1,895	\$0	\$2,103	\$0	
◆ AIR FORCE - BEALE (CA957212450800)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2068	
RAB Status:		Yes								MRS Final RC: FY 2027	
Investigation	11	0	\$90,900	\$18,646	\$2,501	\$0	\$1,689	\$0	\$1,476	\$0	IRP \$158,134 MMRP \$15,050 Total \$173,184
Cleanup	5	7	\$146,101	\$15,767	\$3,782	\$325	\$1,640	\$337	\$3,300	\$422	
Post-Cleanup/RC	48	116	\$9,102	\$5	\$289	\$0	\$385	\$6	\$520	\$8	
Total	64	123	\$246,103	\$34,418	\$6,572	\$325	\$3,714	\$343	\$5,297	\$430	
◆ AIR FORCE - CASTLE (CA957002455100)											
NPL Status:		Listed		BRAC Round(s):				BRAC 1991		IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2008	
Investigation	1	0	\$47,132	\$-1	\$0	\$0	\$90	\$0	\$85	\$0	IRP \$169,058 MMRP \$0 Total \$169,058
Cleanup	2	0	\$141,063	\$0	\$884	\$0	\$2,158	\$0	\$939	\$0	
Post-Cleanup/RC	371	1	\$14,596	\$0	\$897	\$0	\$1,440	\$0	\$1,369	\$0	
Total	374	1	\$202,791	\$-1	\$1,781	\$0	\$3,688	\$0	\$2,393	\$0	
◆ AIR FORCE - EDWARDS AIR FORCE BASE (CA957172450400)											
NPL Status:		Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2105	
RAB Status:		Yes								MRS Final RC: FY 2026	
Investigation	74	6	\$270,364	\$16,419	\$7,458	\$41	\$14,381	\$72	\$5,623	\$0	IRP \$729,314 MMRP \$5,881 Total \$735,195
Cleanup	13	0	\$376,769	\$333	\$18,014	\$0	\$18,711	\$12	\$13,178	\$23	
Post-Cleanup/RC	236	9	\$31,466	\$93	\$2,443	\$0	\$2,060	\$0	\$2,083	\$23	
Total	323	15	\$678,599	\$16,845	\$27,915	\$41	\$35,152	\$84	\$20,884	\$45	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - FRESNO (CA957282590900)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2053	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$10,418	\$0	\$5,838	\$0	\$165	\$0	\$85	\$0	IRP \$33,829 MMRP \$0 Total \$33,829
Cleanup	0	0	\$1,639	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	13	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	15	0	\$12,057	\$0	\$5,838	\$0	\$165	\$0	\$85	\$0	
◆ AIR FORCE - GEORGE (CA957002445300)											
NPL Status:		Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2033	
Investigation	5	1	\$56,817	\$79	\$4,603	\$10	\$902	\$11	\$2,095	\$10	IRP \$98,797 MMRP \$844 Total \$99,641
Cleanup	4	1	\$119,604	\$6,411	\$3,498	\$10	\$861	\$11	\$904	\$10	
Post-Cleanup/RC	196	5	\$27,071	\$0	\$1,180	\$0	\$2,759	\$0	\$1,434	\$0	
Total	205	7	\$203,492	\$6,489	\$9,281	\$19	\$4,521	\$21	\$4,433	\$19	
◆ AIR FORCE - MARCH (CA957212452700)											
NPL Status:		Listed		BRAC Round(s): BRAC 1993/2005 Realignment						IRP Final RC: FY 2117	
RAB Status:		Yes								MRS Final RC: FY 1999	
Investigation	10	0	\$35,465	\$0	\$526	\$0	\$845	\$0	\$667	\$0	IRP \$205,236 MMRP \$0 Total \$205,236
Cleanup	3	0	\$177,379	\$0	\$1,945	\$0	\$3,276	\$0	\$3,365	\$0	
Post-Cleanup/RC	72	3	\$16,195	\$0	\$573	\$0	\$913	\$0	\$866	\$0	
Total	85	3	\$229,039	\$0	\$3,044	\$0	\$5,034	\$0	\$4,897	\$0	
◆ AIR FORCE - MATHER (CA957002474300)											
NPL Status:		Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2061	
RAB Status:		Yes								MRS Final RC: FY 2012	
Investigation	3	0	\$72,426	\$0	\$0	\$0	\$1,564	\$0	\$121	\$0	IRP \$225,250 MMRP \$115 Total \$225,365
Cleanup	3	0	\$182,053	\$1,412	\$2,898	\$0	\$4,463	\$0	\$1,401	\$0	
Post-Cleanup/RC	113	6	\$14,032	\$156	\$1,355	\$16	\$1,942	\$14	\$1,871	\$15	
Total	119	6	\$268,510	\$1,568	\$4,252	\$16	\$7,969	\$14	\$3,392	\$15	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Defense Environmental Restoration Program

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - MCCLELLAN (CA957172433700)											
NPL Status:		Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2013	
Investigation	1	0	\$394,299	\$2,860	\$1,421	\$0	\$9	\$0	\$8	\$0	IRP \$158,830 MMRP \$25 Total \$158,855
Cleanup	11	0	\$512,963	\$0	\$11,912	\$0	\$3,822	\$0	\$4,896	\$0	
Post-Cleanup/RC	324	2	\$35,463	\$165	\$4,295	\$5	\$1,882	\$4	\$4,481	\$4	
Total	336	2	\$942,725	\$3,025	\$17,628	\$5	\$5,713	\$4	\$9,385	\$4	
◆ AIR FORCE - MOFFETT (CA000000000004)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$1,640	\$0	\$1,516	\$0	\$83	\$0	\$54	\$0	IRP \$19,824 MMRP \$0 Total \$19,824
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$1,640	\$0	\$1,516	\$0	\$83	\$0	\$54	\$0	
◆ AIR FORCE - NORTON (CA957002434500)											
NPL Status:		Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2010	
Investigation	2	0	\$50,089	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$106,205 MMRP \$0 Total \$106,205
Cleanup	0	0	\$73,789	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	200	5	\$7,430	\$0	\$325	\$0	\$428	\$0	\$440	\$0	
Total	202	5	\$131,308	\$0	\$325	\$0	\$428	\$0	\$440	\$0	
◆ AIR FORCE - TRAVIS AIR FORCE BASE (CA957182457500)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2079	
RAB Status:		Yes								MRS Final RC: FY 2019	
Investigation	19	0	\$52,718	\$2,649	\$1,101	\$0	\$1,482	\$0	\$1,309	\$0	IRP \$301,261 MMRP \$0 Total \$301,261
Cleanup	15	0	\$138,774	\$781	\$4,197	\$0	\$4,960	\$0	\$4,841	\$0	
Post-Cleanup/RC	40	4	\$8,449	\$0	\$76	\$0	\$76	\$0	\$123	\$0	
Total	74	4	\$199,941	\$3,430	\$5,374	\$0	\$6,518	\$0	\$6,274	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - VANDENBERG SFB (CA957112514900)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2090 MRS Final RC: FY 2026
Investigation	18	1	\$188,670	\$11,962	\$881	\$5	\$2,059	\$12	\$3,164	\$15	IRP \$343,343 MMRP \$23,654 Total \$366,997	
Cleanup	18	1	\$214,061	\$63,577	\$3,041	\$41	\$9,059	\$48	\$12,463	\$60		
Post-Cleanup/RC	347	46	\$21,495	\$707	\$774	\$273	\$1,070	\$162	\$1,158	\$673		
Total	383	48	\$424,225	\$76,246	\$4,695	\$319	\$12,188	\$222	\$16,785	\$748		
◆ DEFENSE LOGISTICS AGENCY - DD SAN JOAQUIN, TRACY FACILITY (CA997150682700)												
NPL Status: Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2035 MRS Final RC: FY
Investigation	0	0	\$15,667	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$14,489 MMRP \$0 Total \$14,489	
Cleanup	3	0	\$113,421	\$0	\$1,506	\$0	\$1,377	\$0	\$1,089	\$0		
Post-Cleanup/RC	73	0	\$1,869	\$0	\$265	\$0	\$21	\$0	\$23	\$0		
Total	76	0	\$130,957	\$0	\$1,771	\$0	\$1,398	\$0	\$1,112	\$0		
◆ FORMERLY USED DEFENSE SITES - BEALE AFB TITAN 1-A (CA99799F599600)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2038 MRS Final RC: FY
Investigation	1	0	\$11,686	\$0	\$436	\$0	\$234	\$0	\$165	\$0	IRP \$29,090 MMRP \$0 Total \$29,090	
Cleanup	0	0	\$2,194	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	2	0	\$394	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	3	0	\$14,274	\$0	\$436	\$0	\$234	\$0	\$165	\$0		
◆ FORMERLY USED DEFENSE SITES - BENICIA ARSENAL (CA99799F569900)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2038 MRS Final RC: FY 2057
Investigation	1	1	\$12,015	\$3,957	\$39	\$0	\$184	\$0	\$697	\$0	IRP \$18,089 MMRP \$5,709 Total \$23,798	
Cleanup	0	0	\$1,788	\$2,508	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	2	2	\$13,803	\$6,465	\$39	\$0	\$184	\$0	\$697	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - BORREGO SPRINGS (CA99799F774300)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2054
Investigation	0	7	\$0	\$8,883	\$0	\$1,927	\$0	\$1,456	\$0	\$3,743	IRP \$0 MMRP \$107,538 Total \$107,538		
Cleanup	0	0	\$0	\$7,357	\$0	\$49	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	2	\$0	\$174	\$0	\$173	\$0	\$149	\$0	\$52			
Total	0	9	\$0	\$16,414	\$0	\$2,149	\$0	\$1,605	\$0	\$3,795			
◆ FORMERLY USED DEFENSE SITES - CADIZ LAKE A TO G GUNNERY RGE (CA99799F537800)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2074
Investigation	0	1	\$0	\$161	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$10,940 Total \$10,940		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$161	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - CADIZ LAKE SONIC TARGET #9 (CA99799F538800)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2040
Investigation	0	1	\$0	\$1,825	\$0	\$379	\$0	\$493	\$0	\$266	IRP \$0 MMRP \$15,376 Total \$15,376		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$1,825	\$0	\$379	\$0	\$493	\$0	\$266			
◆ FORMERLY USED DEFENSE SITES - CAMP BEALE (CA99799F736400)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2009
RAB Status:		Yes										MRS Final RC:	FY 2044
Investigation	0	13	\$14	\$33,297	\$0	\$759	\$0	\$283	\$0	\$199	IRP \$0 MMRP \$134,129 Total \$134,129		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	1	13	\$14	\$33,297	\$0	\$759	\$0	\$283	\$0	\$199			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Defense Environmental Restoration Program

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP COXCOMB (CA99799F539600)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY	
RAB Status:		No						MRS Final RC:		FY 2138	
Investigation	0	7	\$0	\$208	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$14,313 Total \$14,313
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	7	\$0	\$208	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP ELLIOT (CA99799F527500)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY	
RAB Status:		No						MRS Final RC:		FY 2038	
Investigation	0	2	\$0	\$6,130	\$0	\$87	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$23,579 Total \$23,579
Cleanup	0	1	\$0	\$13,794	\$0	\$563	\$0	\$311	\$0	\$197	
Post-Cleanup/RC	0	5	\$0	\$5,867	\$0	\$869	\$0	\$394	\$0	\$382	
Total	0	8	\$0	\$25,791	\$0	\$1,519	\$0	\$705	\$0	\$579	
◆ FORMERLY USED DEFENSE SITES - CAMP ESSEX (CA99799F539900)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY	
RAB Status:		No						MRS Final RC:		FY 2085	
Investigation	0	5	\$0	\$321	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$14,554 Total \$14,554
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	5	\$0	\$321	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP IRON MOUNTAIN (CA99799F224600)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY	
RAB Status:		No						MRS Final RC:		FY 2056	
Investigation	0	5	\$0	\$194	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$28,723 Total \$28,723
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	5	\$0	\$194	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP LOCKETT (CA99799F979900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2002	
RAB Status:		No								MRS Final RC: FY 2045	
Investigation	0	4	\$0	\$3,182	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$15,174 Total \$15,174
Cleanup	0	0	\$150	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	4	\$150	\$3,182	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP SAN LUIS OBISPO (CA99799F688000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 1997	
RAB Status:		No								MRS Final RC: FY 2032	
Investigation	0	1	\$279	\$7,757	\$0	\$98	\$0	\$641	\$0	\$104	IRP \$0 MMRP \$36,762 Total \$36,762
Cleanup	0	2	\$250	\$26,445	\$0	\$924	\$0	\$2,957	\$0	\$726	
Post-Cleanup/RC	4	1	\$972	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	4	\$1,501	\$34,202	\$0	\$1,022	\$0	\$3,598	\$0	\$830	
◆ FORMERLY USED DEFENSE SITES - CAMP YOUNG (CAMA) (CA99799F541100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2088	
Investigation	0	1	\$0	\$339	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$12,997 Total \$12,997
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	1	\$0	\$29	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$368	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CARRIZO IMPACT AREA (CA99799F798100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2035	
Investigation	0	2	\$0	\$7,243	\$0	\$518	\$0	\$566	\$0	\$384	IRP \$0 MMRP \$230,638 Total \$230,638
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$7,243	\$0	\$518	\$0	\$566	\$0	\$384	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - DRY CANYON ARTILLERY RANGE (CA99799F543100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2052	
Investigation	0	1	\$0	\$4,084	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$51,759 Total \$51,759
Cleanup	0	1	\$0	\$8,419	\$0	\$839	\$0	\$422	\$0	\$104	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$12,503	\$0	\$839	\$0	\$422	\$0	\$104	
◆ FORMERLY USED DEFENSE SITES - FORT BARRY (CA99799F689300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2018	
RAB Status:		No								MRS Final RC: FY 2037	
Investigation	0	2	\$9,616	\$1,034	\$0	\$345	\$0	\$217	\$0	\$221	IRP \$0 MMRP \$25,344 Total \$25,344
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$0	\$12	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	2	\$9,616	\$1,046	\$0	\$345	\$0	\$217	\$0	\$221	
◆ FORMERLY USED DEFENSE SITES - FORT MCDOWELL (CA99799F574300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2033	
RAB Status:		No								MRS Final RC: FY 2039	
Investigation	1	1	\$4,062	\$222	\$24	\$0	\$119	\$0	\$37	\$0	IRP \$12,749 MMRP \$3,929 Total \$16,678
Cleanup	1	0	\$1,584	\$0	\$260	\$0	\$419	\$0	\$257	\$0	
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	2	\$5,646	\$222	\$284	\$0	\$538	\$0	\$294	\$0	
◆ FORMERLY USED DEFENSE SITES - HAMILTON ARMY AIRFIELD (CA99799F902400)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2032	
RAB Status:		Yes								MRS Final RC: FY 2010	
Investigation	1	0	\$7,080	\$617	\$231	\$0	\$1,375	\$0	\$355	\$0	IRP \$44,054 MMRP \$0 Total \$44,054
Cleanup	0	0	\$81,507	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	7	1	\$8,530	\$0	\$410	\$0	\$667	\$0	\$328	\$0	
Total	8	1	\$97,117	\$617	\$641	\$0	\$2,042	\$0	\$683	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

California											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - IRON MTN & KILBECK HILLS (CA99799F525600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2077	
Investigation	0	1	\$0	\$241	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$22,576 Total \$22,576
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$241	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - MOJAVE GUNNERY RANGE C (CA99799FA26200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2049	
Investigation	0	5	\$0	\$3,331	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$37,575 Total \$37,575
Cleanup	0	2	\$0	\$24,706	\$0	\$4,841	\$0	\$688	\$0	\$897	
Post-Cleanup/RC	0	3	\$0	\$703	\$0	\$181	\$0	\$516	\$0	\$165	
Total	0	10	\$0	\$28,740	\$0	\$5,022	\$0	\$1,204	\$0	\$1,062	
◆ FORMERLY USED DEFENSE SITES - NAVAL AUXILIARY AIR STATION SANTA ROSA (CA99799F600100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2034	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,998	\$0	\$133	\$0	\$236	\$0	\$225	\$0	IRP \$14,007 MMRP \$0 Total \$14,007
Cleanup	1	0	\$7,793	\$0	\$273	\$0	\$128	\$0	\$231	\$0	
Post-Cleanup/RC	1	0	\$288	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	0	\$14,079	\$0	\$406	\$0	\$364	\$0	\$456	\$0	
◆ FORMERLY USED DEFENSE SITES - NEEDLES DIVISION CAMP (CA99799F553000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2055	
Investigation	0	3	\$0	\$189	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$128,915 Total \$128,915
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	3	\$0	\$189	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

[illegible]

Installation Restoration Program and Military Munitions Response Program Status Tables

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Colorado											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - BUCKLEY SFB (CO857282564400)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2065	
RAB Status:		Yes								MRS Final RC: FY 2032	
Investigation	8	0	\$21,834	\$2,821	\$182	\$0	\$315	\$0	\$623	\$0	IRP \$81,617 MMRP \$20,177 Total \$101,795
Cleanup	3	3	\$26,677	\$7,066	\$1,278	\$81	\$1,104	\$144	\$1,207	\$121	
Post-Cleanup/RC	34	23	\$3,855	\$642	\$42	\$25	\$16	\$6	\$19	\$8	
Total	45	26	\$52,366	\$10,529	\$1,502	\$106	\$1,435	\$150	\$1,849	\$128	
◆ AIR FORCE - LOWRY (CO857002413000)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2066	
RAB Status:		Yes								MRS Final RC: FY 2007	
Investigation	2	0	\$36,361	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$25,075 MMRP \$0 Total \$25,075
Cleanup	0	0	\$69,588	\$0	\$53	\$0	\$358	\$0	\$271	\$0	
Post-Cleanup/RC	38	4	\$854	\$600	\$26	\$0	\$310	\$0	\$226	\$0	
Total	40	4	\$106,803	\$600	\$79	\$0	\$668	\$0	\$497	\$0	
◆ AIR FORCE - PETERSON SFB (CO857112419100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2068	
RAB Status:		No								MRS Final RC: FY 2018	
Investigation	5	0	\$26,158	\$3,765	\$644	\$0	\$315	\$0	\$569	\$0	IRP \$246,813 MMRP \$0 Total \$246,813
Cleanup	0	0	\$79,996	\$1,282	\$4,513	\$0	\$4,089	\$0	\$5,582	\$0	
Post-Cleanup/RC	12	15	\$4,835	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	17	15	\$110,989	\$5,047	\$5,157	\$0	\$4,405	\$0	\$6,151	\$0	
◆ AIR FORCE - SCHRIEVER SFB (CO857112889200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2066	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$1,746	\$0	\$128	\$0	\$126	\$0	\$219	\$0	IRP \$17,307 MMRP \$0 Total \$17,307
Cleanup	0	0	\$3,904	\$0	\$182	\$0	\$252	\$0	\$512	\$0	
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	0	\$5,650	\$0	\$310	\$0	\$378	\$0	\$731	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Colorado											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - USAF ACADEMY (CO857292492800)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2065	
RAB Status:		Yes								MRS Final RC: FY 2018	
Investigation	2	0	\$6,801	\$737	\$522	\$0	\$126	\$0	\$672	\$0	IRP \$65,604 MMRP \$0 Total \$65,604
Cleanup	2	0	\$8,666	\$50	\$658	\$0	\$158	\$0	\$305	\$0	
Post-Cleanup/RC	10	3	\$2,853	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	14	3	\$18,320	\$787	\$1,180	\$0	\$284	\$0	\$978	\$0	
◆ FORMERLY USED DEFENSE SITES - BUCKLEY FIELD (CO89799F051500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		Yes								MRS Final RC: FY 2039	
Investigation	0	1	\$0	\$18,794	\$0	\$56	\$0	\$123	\$0	\$699	IRP \$0 MMRP \$54,466 Total \$54,466
Cleanup	0	1	\$0	\$156,303	\$0	\$3	\$0	\$11	\$0	\$11	
Post-Cleanup/RC	0	2	\$0	\$8	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	4	\$0	\$175,105	\$0	\$59	\$0	\$134	\$0	\$710	
◆ FORMERLY USED DEFENSE SITES - CAMP HALE (CO89799F051300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2037	
RAB Status:		No								MRS Final RC: FY 2049	
Investigation	2	9	\$1,872	\$15,912	\$85	\$38	\$52	\$26	\$532	\$63	IRP \$50,327 MMRP \$269,299 Total \$319,626
Cleanup	0	0	\$4,145	\$10,410	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	3	\$0	\$322	\$0	\$49	\$0	\$276	\$0	\$137	
Total	3	12	\$6,017	\$26,644	\$85	\$87	\$52	\$302	\$532	\$200	
◆ FORMERLY USED DEFENSE SITES - LOWRY AFB S-2 (COMPLEX 2C) (CO89799F694600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$4,377	\$0	\$264	\$0	\$254	\$0	\$296	\$0	IRP \$11,053 MMRP \$0 Total \$11,053
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	0	\$4,377	\$0	\$264	\$0	\$254	\$0	\$296	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Colorado											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - PUEBLO PRE BOMB RGE #2 (CO89799F058600)											
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY	
RAB Status: No										MRS Final RC: FY 2043	
Investigation	0	8	\$0	\$198	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0
Cleanup	0	0	\$0	\$78	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$19,795
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$19,795
Total	0	9	\$0	\$276	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

◆ AIR FORCE - BRADLEY IAP (EAST GRANBY) (CT157282678300)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2073	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$3,865	\$0	\$1,971	\$0	\$165	\$0	\$62	\$0	<div>IRP\$20,294</div> <div>MMRP\$0</div> <div>Total\$20,294</div>
Cleanup	0	0	\$2,566	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	12	0	\$1,093	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	14	0	\$7,524	\$0	\$1,971	\$0	\$165	\$0	\$62	\$0	

Installation Restoration Program and Military Munitions Response Program Status Tables

Defense Environmental Restoration Program

Delaware											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - DOVER AIR FORCE BASE (DE357182401000)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY	
Investigation	12	0	\$32,581	\$0	\$1,041	\$0	\$764	\$0	\$943	\$0	IRP \$173,685 MMRP \$0 Total \$173,685
Cleanup	21	0	\$102,814	\$0	\$2,094	\$0	\$2,587	\$0	\$2,647	\$0	
Post-Cleanup/RC	38	0	\$7,490	\$0	\$257	\$0	\$349	\$0	\$546	\$0	
Total	71	0	\$142,885	\$0	\$3,392	\$0	\$3,701	\$0	\$4,136	\$0	
◆ FORMERLY USED DEFENSE SITES - DELAWARE TARGET AREAS (DE39799F133400)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 1995	
RAB Status:		No								MRS Final RC: FY 2050	
Investigation	0	2	\$0	\$169	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$16,841 Total \$16,841
Cleanup	0	0	\$0	\$439	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	3	\$0	\$608	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

District of Columbia											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - WASHINGTON NAVY YARD (DC317002431000)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2043	
RAB Status:		Yes								MRS Final RC: FY 2012	
Investigation	5	0	\$20,490	\$709	\$2,082	\$0	\$0	\$0	\$0	\$0	IRP \$21,593
Cleanup	3	0	\$27,196	\$0	\$0	\$0	\$2,614	\$0	\$3,604	\$0	
Post-Cleanup/RC	27	1	\$4,327	\$0	\$11	\$0	\$179	\$0	\$5	\$0	
Total	35	1	\$52,014	\$709	\$2,094	\$0	\$2,793	\$0	\$3,609	\$0	
◆ AIR FORCE - JOINT BASE ANACOSTIA-BOLLING (DC317002756200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2011	
Investigation	5	0	\$17,473	\$132	\$91	\$0	\$315	\$0	\$377	\$0	IRP \$27,441
Cleanup	0	0	\$6,701	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	26	2	\$1,476	\$0	\$11	\$0	\$16	\$0	\$19	\$0	
Total	31	2	\$25,650	\$132	\$102	\$0	\$331	\$0	\$396	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Florida											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - CECIL FIELD NAS (FL417002247400)											
NPL Status:		Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2015	
Investigation	1	0	\$19,423	\$4,363	\$0	\$0	\$767	\$0	\$0	\$0	IRP \$13,748 MMRP \$361 Total \$14,109
Cleanup	8	0	\$57,347	\$794	\$249	\$0	\$581	\$0	\$548	\$0	
Post-Cleanup/RC	22	2	\$1,732	\$616	\$0	\$480	\$0	\$0	\$0	\$0	
Total	31	2	\$78,502	\$5,773	\$249	\$480	\$1,348	\$0	\$548	\$0	
◆ NAVY - JACKSONVILLE NAS (FL417002441200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2079	
RAB Status:		Yes								MRS Final RC: FY 2050	
Investigation	9	0	\$40,230	\$2,105	\$0	\$0	\$226	\$0	\$366	\$0	IRP \$54,596 MMRP \$11,950 Total \$66,546
Cleanup	11	6	\$94,205	\$2,796	\$1,783	\$0	\$4,321	\$168	\$629	\$240	
Post-Cleanup/RC	70	0	\$6,435	\$0	\$97	\$0	\$97	\$0	\$75	\$0	
Total	90	6	\$140,871	\$4,901	\$1,881	\$0	\$4,644	\$168	\$1,069	\$240	
◆ NAVY - KEY WEST NAS (FL417002295200)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2046	
RAB Status:		Yes								MRS Final RC: FY 2037	
Investigation	5	1	\$17,048	\$13,984	\$1,186	\$0	\$535	\$885	\$0	\$430	IRP \$16,521 MMRP \$33,633 Total \$50,155
Cleanup	3	4	\$23,809	\$8,276	\$76	\$0	\$1,310	\$1,908	\$77	\$2,661	
Post-Cleanup/RC	31	3	\$13,944	\$0	\$35	\$0	\$35	\$4	\$1,569	\$4	
Total	39	8	\$54,801	\$22,260	\$1,297	\$0	\$1,880	\$2,797	\$1,646	\$3,096	
◆ NAVY - MAYPORT NS (FL417002378800)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2032	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	2	0	\$21,676	\$0	\$2,561	\$0	\$0	\$0	\$0	\$0	IRP \$12,565 MMRP \$0 Total \$12,565
Cleanup	8	0	\$22,078	\$0	\$59	\$0	\$134	\$0	\$100	\$0	
Post-Cleanup/RC	43	0	\$2,933	\$0	\$158	\$0	\$158	\$0	\$168	\$0	
Total	53	0	\$46,687	\$0	\$2,778	\$0	\$292	\$0	\$268	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Florida											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - ORLANDO NTC (FL417002473600)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	3	0	\$16,197	\$0	\$0	\$0	\$767	\$0	\$0	\$0	IRP \$25,723 MMRP \$0 Total \$25,723
Cleanup	2	0	\$30,804	\$0	\$587	\$0	\$687	\$0	\$648	\$0	
Post-Cleanup/RC	11	0	\$7,405	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	16	0	\$54,406	\$0	\$587	\$0	\$1,454	\$0	\$648	\$0	
◆ NAVY - PENSACOLA NAS (FL417002461000)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2052	
RAB Status:		Yes								MRS Final RC: FY 2033	
Investigation	3	0	\$55,882	\$1,557	\$1,727	\$0	\$354	\$0	\$2,283	\$0	IRP \$58,878 MMRP \$7,572 Total \$66,450
Cleanup	12	2	\$78,574	\$2,180	\$1,791	\$6	\$1,337	\$0	\$3,965	\$228	
Post-Cleanup/RC	50	1	\$8,987	\$0	\$718	\$0	\$653	\$6	\$658	\$6	
Total	65	3	\$143,443	\$3,737	\$4,236	\$6	\$2,345	\$6	\$6,906	\$234	
◆ NAVY - SAUFLEY FIELD NAS (FL417002447300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY 2031	
Investigation	1	0	\$3,862	\$708	\$76	\$0	\$0	\$0	\$362	\$0	IRP \$9,193 MMRP \$6,359 Total \$15,552
Cleanup	1	1	\$8,161	\$177	\$800	\$0	\$520	\$223	\$531	\$0	
Post-Cleanup/RC	4	1	\$3,616	\$0	\$9	\$0	\$9	\$0	\$197	\$0	
Total	6	2	\$15,639	\$885	\$885	\$0	\$529	\$223	\$1,090	\$0	
◆ NAVY - WHITING FIELD NAS (FL417002324400)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2041	
RAB Status:		Yes								MRS Final RC: FY 2030	
Investigation	13	1	\$56,110	\$3,638	\$12,785	\$0	\$3,662	\$0	\$3,052	\$0	IRP \$55,175 MMRP \$3,675 Total \$58,851
Cleanup	3	1	\$35,035	\$4,484	\$165	\$1,511	\$438	\$97	\$339	\$797	
Post-Cleanup/RC	42	1	\$1,175	\$0	\$0	\$0	\$243	\$0	\$31	\$2	
Total	58	3	\$92,320	\$8,122	\$12,950	\$1,511	\$4,343	\$97	\$3,423	\$800	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Florida											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - AVON PARK AIR FORCE RANGE (FL457212458700)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: Yes									MRS Final RC: FY		
Investigation	1	0	\$33,092	\$0	\$232	\$0	\$63	\$0	\$131	\$0	IRP \$23,667 MMRP \$0 Total \$23,667
Cleanup	1	0	\$16,360	\$0	\$266	\$0	\$79	\$0	\$85	\$0	
Post-Cleanup/RC	87	0	\$7,163	\$0	\$332	\$0	\$63	\$0	\$68	\$0	
Total	89	0	\$56,615	\$0	\$830	\$0	\$205	\$0	\$285	\$0	
◆ AIR FORCE - CAPE CANAVERAL SFS (FL457112440700)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2155		
RAB Status: No									MRS Final RC: FY 2010		
Investigation	6	0	\$56,775	\$889	\$273	\$0	\$378	\$0	\$376	\$0	IRP \$235,649 MMRP \$0 Total \$235,649
Cleanup	16	0	\$169,919	\$0	\$3,380	\$0	\$4,296	\$0	\$2,937	\$0	
Post-Cleanup/RC	97	5	\$14,573	\$0	\$462	\$0	\$347	\$0	\$322	\$0	
Total	119	5	\$241,267	\$889	\$4,115	\$0	\$5,022	\$0	\$3,635	\$0	
◆ AIR FORCE - EGLIN (FL457172436600)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2065		
RAB Status: Yes									MRS Final RC: FY 2030		
Investigation	29	1	\$53,024	\$25,626	\$1,479	\$20	\$1,829	\$24	\$2,442	\$30	IRP \$202,520 MMRP \$196 Total \$202,715
Cleanup	9	0	\$62,542	\$0	\$1,073	\$0	\$1,312	\$0	\$1,155	\$0	
Post-Cleanup/RC	144	26	\$20,252	\$55	\$263	\$5	\$379	\$6	\$390	\$8	
Total	182	27	\$135,818	\$25,681	\$2,815	\$25	\$3,520	\$30	\$3,987	\$38	
◆ AIR FORCE - HOMESTEAD (FL457212403700)											
NPL Status: Listed			BRAC Round(s): BRAC 1993/2005 Realignment						IRP Final RC: FY 2067		
RAB Status: Yes									MRS Final RC: FY 2034		
Investigation	15	2	\$34,043	\$3,239	\$2,278	\$41	\$946	\$48	\$1,095	\$15	IRP \$121,215 MMRP \$2,352 Total \$123,567
Cleanup	2	0	\$17,551	\$200	\$398	\$0	\$466	\$48	\$502	\$60	
Post-Cleanup/RC	37	0	\$22,214	\$0	\$1,043	\$0	\$442	\$0	\$545	\$0	
Total	54	2	\$73,808	\$3,439	\$3,719	\$41	\$1,855	\$96	\$2,142	\$75	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Florida											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - HURLBURT FIELD (FL457182437500)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2071	
RAB Status:		Yes								MRS Final RC: FY 2026	
Investigation	11	1	\$14,219	\$2,386	\$1,541	\$10	\$741	\$12	\$744	\$0	IRP \$93,600 MMRP \$26 Total \$93,625
Cleanup	2	0	\$25,210	\$213	\$282	\$0	\$277	\$0	\$306	\$0	
Post-Cleanup/RC	31	3	\$7,430	\$25	\$105	\$5	\$126	\$6	\$142	\$8	
Total	44	4	\$46,859	\$2,624	\$1,928	\$15	\$1,144	\$18	\$1,192	\$8	
◆ AIR FORCE - MACDILL (FL457182458200)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2029	
Investigation	9	3	\$52,419	\$6,668	\$372	\$303	\$568	\$108	\$1,128	\$45	IRP \$85,770 MMRP \$4,953 Total \$90,723
Cleanup	2	0	\$52,227	\$60	\$331	\$0	\$158	\$0	\$171	\$0	
Post-Cleanup/RC	59	11	\$16,838	\$540	\$523	\$39	\$252	\$12	\$273	\$15	
Total	70	14	\$121,483	\$7,268	\$1,225	\$342	\$978	\$120	\$1,572	\$60	
◆ AIR FORCE - PATRICK SFB (FL457112440400)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2104	
RAB Status:		Yes								MRS Final RC: FY 2030	
Investigation	9	1	\$49,385	\$5,340	\$469	\$30	\$643	\$36	\$683	\$15	IRP \$88,005 MMRP \$483 Total \$88,488
Cleanup	4	0	\$41,379	\$0	\$824	\$0	\$2,178	\$48	\$865	\$94	
Post-Cleanup/RC	49	5	\$9,008	\$0	\$209	\$0	\$318	\$0	\$249	\$0	
Total	62	6	\$99,772	\$5,340	\$1,502	\$30	\$3,139	\$84	\$1,797	\$109	
◆ AIR FORCE - TYNDALL (FL457152412400)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2072	
RAB Status:		Yes								MRS Final RC: FY 2063	
Investigation	27	5	\$90,317	\$18,786	\$1,790	\$1,572	\$2,165	\$156	\$1,504	\$106	IRP \$126,624 MMRP \$53,796 Total \$180,419
Cleanup	5	0	\$44,195	\$4,518	\$772	\$0	\$3,637	\$0	\$1,437	\$0	
Post-Cleanup/RC	67	9	\$1,189	\$0	\$23	\$0	\$27	\$0	\$29	\$0	
Total	99	14	\$135,701	\$23,304	\$2,585	\$1,572	\$5,828	\$156	\$2,969	\$106	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Florida											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP BLANDING (FL49799F434300)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2008	
RAB Status:		No								MRS Final RC: FY 2055	
Investigation	0	10	\$744	\$6,041	\$0	\$211	\$0	\$295	\$0	\$1,109	IRP \$0 MMRP \$83,029 Total \$83,029
Cleanup	0	1	\$580	\$5,695	\$0	\$87	\$0	\$162	\$0	\$157	
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	11	\$1,325	\$11,736	\$0	\$298	\$0	\$457	\$0	\$1,266	
◆ FORMERLY USED DEFENSE SITES - CAMP GORDON JOHNSTON (FL49799F715100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2018	
RAB Status:		No								MRS Final RC: FY 2035	
Investigation	0	1	\$715	\$7,616	\$0	\$49	\$0	\$138	\$0	\$157	IRP \$0 MMRP \$11,969 Total \$11,969
Cleanup	0	0	\$675	\$2,901	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	2	\$1,390	\$10,517	\$0	\$49	\$0	\$138	\$0	\$157	
◆ FORMERLY USED DEFENSE SITES - CORRY ST USN TECH TRAINING (FL49799F467900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2036	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$2,004	\$0	\$151	\$0	\$112	\$0	\$115	\$0	IRP \$12,415 MMRP \$0 Total \$12,415
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	0	\$2,004	\$0	\$151	\$0	\$112	\$0	\$115	\$0	
◆ FORMERLY USED DEFENSE SITES - FORT TAYLOR (FL49799F444700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2036	
Investigation	0	3	\$0	\$7,400	\$0	\$342	\$0	\$459	\$0	\$501	IRP \$0 MMRP \$25,948 Total \$25,948
Cleanup	0	0	\$0	\$95	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	3	\$0	\$7,495	\$0	\$342	\$0	\$459	\$0	\$501	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

[illegible]

Installation Restoration Program and Military Munitions Response Program Status Tables

Defense Environmental Restoration Program

Georgia												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - FORT EISENHOWER (FORMERLY FORT GORDON) (GA421372036800)												
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2060		
RAB Status:		No								MRS Final RC: FY 2017		
Investigation	13	0	\$21,657	\$290	\$0	\$0	\$447	\$0	\$58	\$0	IRP \$14,830 MMRP \$0 Total \$14,830	
Cleanup	3	0	\$21,408	\$0	\$175	\$0	\$636	\$0	\$793	\$0		
Post-Cleanup/RC	48	2	\$90	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	64	2	\$43,155	\$290	\$175	\$0	\$1,084	\$0	\$851	\$0		
◆ ARMY - FORT GILLEM (GA421402004600)												
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Closure		IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY 2012		
Investigation	1	0	\$24,848	\$173	\$0	\$0	\$800	\$0	\$0	\$0	IRP \$17,141 MMRP \$0 Total \$17,141	
Cleanup	3	0	\$52,252	\$1,594	\$0	\$0	\$1,124	\$0	\$425	\$0		
Post-Cleanup/RC	7	1	\$1,916	\$0	\$0	\$0	\$28	\$0	\$0	\$0		
Total	11	1	\$79,016	\$1,767	\$0	\$0	\$1,951	\$0	\$425	\$0		
◆ NAVY - ALBANY MCLB (GA417302369400)												
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055		
RAB Status:		Yes								MRS Final RC: FY		
Investigation	1	0	\$18,749	\$0	\$1,260	\$0	\$888	\$0	\$0	\$0	IRP \$15,518 MMRP \$0 Total \$15,518	
Cleanup	5	0	\$35,546	\$0	\$446	\$0	\$193	\$0	\$612	\$0		
Post-Cleanup/RC	26	0	\$755	\$0	\$2	\$0	\$2	\$0	\$2	\$0		
Total	32	0	\$55,050	\$0	\$1,708	\$0	\$1,083	\$0	\$614	\$0		
◆ AIR FORCE - AIR FORCE PLANT 6 (GA457172460600)												
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2069		
RAB Status:		No								MRS Final RC: FY 2016		
Investigation	52	0	\$50,019	\$40	\$2,850	\$0	\$3,969	\$0	\$4,457	\$0	IRP \$104,462 MMRP \$0 Total \$104,462	
Cleanup	1	0	\$85,882	\$3	\$121	\$0	\$81	\$0	\$87	\$0		
Post-Cleanup/RC	29	1	\$4,534	\$0	\$347	\$0	\$490	\$0	\$530	\$0		
Total	82	1	\$140,435	\$43	\$3,318	\$0	\$4,541	\$0	\$5,074	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Georgia												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - DOBBINS AIR FORCE BASE (GA457122458700)												
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2063		
RAB Status:		No						MRS Final RC:		FY		
Investigation	17	0	\$9,329	\$0	\$853	\$0	\$1,072	\$0	\$1,155	\$0	IRP \$91,467 MMRP \$0 Total \$91,467	
Cleanup	0	0	\$2,173	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	6	0	\$2,613	\$0	\$160	\$0	\$95	\$0	\$102	\$0		
Total	23	0	\$14,115	\$0	\$1,013	\$0	\$1,167	\$0	\$1,257	\$0		
◆ AIR FORCE - MOODY AIR FORCE BASE (GA457212410600)												
NPL Status:		Not Listed		BRAC Round(s):		BRAC 2005 Realignment		IRP Final RC:		FY 2054		
RAB Status:		Yes						MRS Final RC:		FY 2021		
Investigation	8	0	\$13,846	\$3,430	\$227	\$0	\$505	\$0	\$547	\$0	IRP \$99,470 MMRP \$0 Total \$99,470	
Cleanup	7	0	\$78,527	\$1,790	\$981	\$0	\$1,269	\$0	\$1,196	\$0		
Post-Cleanup/RC	34	4	\$17,232	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	49	4	\$109,606	\$5,220	\$1,209	\$0	\$1,774	\$0	\$1,742	\$0		
◆ AIR FORCE - ROBINS (GA457172433000)												
NPL Status:		Listed		BRAC Round(s):		BRAC 2005 Realignment		IRP Final RC:		FY 2054		
RAB Status:		Yes						MRS Final RC:		FY 2026		
Investigation	19	0	\$32,822	\$199	\$863	\$0	\$1,198	\$0	\$1,398	\$0	IRP \$172,829 MMRP \$1,549 Total \$174,378	
Cleanup	10	1	\$244,706	\$1,553	\$3,858	\$41	\$3,459	\$48	\$3,318	\$60		
Post-Cleanup/RC	37	0	\$30,150	\$359	\$120	\$0	\$187	\$0	\$155	\$25		
Total	66	1	\$307,678	\$2,111	\$4,841	\$41	\$4,845	\$48	\$4,871	\$85		
◆ AIR FORCE - SAVANNAH INTERNATIONAL AIRPORT (GA457282608100)												
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2054		
RAB Status:		No						MRS Final RC:		FY		
Investigation	1	0	\$6,817	\$0	\$6	\$0	\$83	\$0	\$31	\$0	IRP \$10,076 MMRP \$0 Total \$10,076	
Cleanup	0	0	\$11,018	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	6	0	\$116	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	7	0	\$17,951	\$0	\$6	\$0	\$83	\$0	\$31	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Georgia											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP WHEELER (GA49799F472700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2046	
Investigation	0	11	\$0	\$5,872	\$0	\$246	\$0	\$404	\$0	\$517	IRP \$0 MMRP \$208,323 Total \$208,323
Cleanup	0	0	\$0	\$29,286	\$0	\$148	\$0	\$233	\$0	\$238	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	12	\$0	\$35,158	\$0	\$394	\$0	\$637	\$0	\$755	
◆ FORMERLY USED DEFENSE SITES - HOMERVILLE BMB&GNRY (GA49799F472900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2070	
Investigation	0	4	\$0	\$716	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$10,876 Total \$10,876
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	4	\$0	\$716	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - TURNER AIR FORCE BASE (GA49799F474900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$16,621	\$0	\$49	\$0	\$81	\$0	\$82	\$0	IRP \$46,469 MMRP \$0 Total \$46,469
Cleanup	3	0	\$11,906	\$0	\$58	\$0	\$443	\$0	\$290	\$0	
Post-Cleanup/RC	3	0	\$1,605	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	7	0	\$30,132	\$0	\$107	\$0	\$524	\$0	\$372	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Guam											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - GUAM NAVACTS (GU917002758300)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2066	
RAB Status:		Yes								MRS Final RC: FY 2033	
Investigation	7	4	\$41,193	\$8,900	\$1,559	\$448	\$0	\$177	\$701	\$0	IRP \$61,981 MMRP \$24,429 Total \$86,411
Cleanup	0	0	\$35,905	\$0	\$0	\$0	\$0	\$0	\$0	\$425	
Post-Cleanup/RC	30	1	\$17,132	\$0	\$389	\$0	\$328	\$0	\$855	\$0	
Total	37	5	\$94,230	\$8,900	\$1,948	\$448	\$328	\$177	\$1,556	\$425	
◆ NAVY - GUAM NSRF (GU917002758500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2041	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	5	0	\$13,337	\$0	\$0	\$0	\$340	\$0	\$347	\$0	IRP \$16,057 MMRP \$0 Total \$16,057
Cleanup	0	0	\$4,249	\$0	\$0	\$0	\$0	\$0	\$4,743	\$0	
Post-Cleanup/RC	7	0	\$1,030	\$0	\$208	\$0	\$819	\$0	\$2	\$0	
Total	12	0	\$18,616	\$0	\$208	\$0	\$1,159	\$0	\$5,093	\$0	
◆ NAVY - NSA ANDERSEN GUAM (GU917309951900)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2044	
RAB Status:		Yes								MRS Final RC: FY 2034	
Investigation	15	10	\$81,842	\$29,892	\$3,724	\$381	\$7,486	\$970	\$1,272	\$0	IRP \$38,989 MMRP \$39,492 Total \$78,481
Cleanup	3	0	\$83,789	\$902	\$44	\$0	\$125	\$57	\$299	\$4,576	
Post-Cleanup/RC	81	8	\$15,537	\$0	\$29	\$0	\$236	\$0	\$241	\$0	
Total	99	18	\$181,169	\$30,794	\$3,798	\$381	\$7,847	\$1,027	\$1,812	\$4,576	
◆ FORMERLY USED DEFENSE SITES - AREA 101 (GM99799F984700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2037	
Investigation	0	1	\$0	\$4,999	\$0	\$269	\$0	\$1,686	\$0	\$2,405	IRP \$0 MMRP \$29,741 Total \$29,741
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$4,999	\$0	\$269	\$0	\$1,686	\$0	\$2,405	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Guam											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - AREA 106 (GM99799F984900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2041	
Investigation	0	1	\$0	\$147	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$27,268 Total \$27,268
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$147	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - AREA 108 (GM99799F985000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2052	
Investigation	0	1	\$0	\$152	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$27,200 Total \$27,200
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$152	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - LONFIT PLANNING PROJECT (GM99799F985200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2023	
RAB Status:		No								MRS Final RC: FY 2045	
Investigation	0	1	\$303	\$149	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$68,309 Total \$68,309
Cleanup	0	0	\$1,051	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	1	\$1,354	\$149	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Hawaii											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT SHAFTER (HI921452220700)											
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2054											
RAB Status: No MRS Final RC: FY 2016											
Investigation	1	0	\$5,920	\$6,789	\$0	\$0	\$511	\$0	\$522	\$0	IRP \$10,468 MMRP \$2,681 Total \$13,149
Cleanup	2	0	\$5,057	\$241	\$244	\$0	\$109	\$0	\$111	\$0	
Post-Cleanup/RC	48	5	\$1,885	\$466	\$393	\$118	\$155	\$242	\$158	\$41	
Total	51	5	\$12,862	\$7,496	\$637	\$118	\$775	\$242	\$791	\$41	
◆ ARMY - MAKUA MILITARY RESERVATION (HI921452222700)											
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 1984											
RAB Status: No MRS Final RC: FY 2028											
Investigation	0	1	\$0	\$10,252	\$0	\$46	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$10,281 Total \$10,281
Cleanup	0	0	\$0	\$137	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	4	5	\$0	\$419	\$0	\$160	\$0	\$166	\$0	\$170	
Total	4	6	\$0	\$10,808	\$0	\$206	\$0	\$166	\$0	\$170	
◆ ARMY - POHAKULOA TRAINING AREA (HI921452223400)											
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2028											
RAB Status: No MRS Final RC: FY 2062											
Investigation	1	1	\$1,337	\$16,421	\$0	\$82	\$3,000	\$0	\$0	\$0	IRP \$8,696 MMRP \$40,987 Total \$49,683
Cleanup	0	0	\$7	\$1,457	\$0	\$93	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	18	5	\$1,812	\$0	\$184	\$0	\$265	\$0	\$141	\$0	
Total	19	6	\$3,156	\$17,878	\$184	\$175	\$3,264	\$0	\$141	\$0	
◆ ARMY - SCHOFIELD BARRACKS (HI921452223900)											
NPL Status: Deleted BRAC Round(s): N/A IRP Final RC: FY 2054											
RAB Status: No MRS Final RC: FY 2015											
Investigation	1	0	\$22,867	\$4,387	\$35	\$0	\$106	\$0	\$1,769	\$0	IRP \$42,667 MMRP \$2,618 Total \$45,284
Cleanup	1	0	\$16,192	\$211	\$192	\$0	\$794	\$0	\$810	\$0	
Post-Cleanup/RC	139	15	\$18,165	\$534	\$79	\$157	\$348	\$78	\$355	\$80	
Total	141	15	\$57,224	\$5,132	\$306	\$157	\$1,247	\$78	\$2,934	\$80	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ ARMY - WHEELER ARMY AIRFIELD (HI921452234900)													
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2028 MRS Final RC: FY 2030	
Investigation	1	1	\$3,244	\$10,857	\$0	\$0	\$4,530	\$0	\$0	\$214	IRP \$4,690 MMRP \$6,630 Total \$11,320		
Cleanup	0	0	\$2,722	\$734	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	25	15	\$0	\$898	\$0	\$315	\$0	\$122	\$0	\$125			
Total	26	16	\$5,966	\$12,489	\$0	\$315	\$4,530	\$122	\$0	\$339			
◆ NAVY - CAMP H.M. SMITH OAHU (HI917302434700)													
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2040 MRS Final RC: FY 2031	
Investigation	1	1	\$2,117	\$2,639	\$0	\$0	\$0	\$1,144	\$0	\$0	IRP \$18,705 MMRP \$2,597 Total \$21,302		
Cleanup	0	0	\$2,759	\$0	\$0	\$0	\$0	\$0	\$1,375	\$0			
Post-Cleanup/RC	2	3	\$88	\$30	\$2	\$0	\$2	\$0	\$19	\$0			
Total	3	4	\$4,964	\$2,669	\$2	\$0	\$2	\$1,144	\$1,394	\$0			
◆ NAVY - KANEOHE BAY MCB (HI917302276200)													
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2041 MRS Final RC: FY 2019	
Investigation	4	0	\$18,176	\$5,043	\$101	\$0	\$888	\$0	\$1,800	\$0	IRP \$36,721 MMRP \$2,767 Total \$39,487		
Cleanup	0	0	\$7,375	\$5,013	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	43	6	\$1,569	\$562	\$63	\$6	\$9	\$5	\$94	\$137			
Total	47	6	\$27,120	\$10,618	\$164	\$6	\$897	\$5	\$1,894	\$137			
◆ NAVY - LUALUALEI NAVMAG (HI917002227100)													
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2042 MRS Final RC: FY 2034	
Investigation	9	10	\$30,711	\$31,352	\$1,176	\$6,829	\$1,978	\$3,079	\$760	\$567	IRP \$34,585 MMRP \$15,527 Total \$50,112		
Cleanup	0	0	\$18,853	\$3,615	\$0	\$0	\$0	\$121	\$0	\$0			
Post-Cleanup/RC	19	3	\$6,760	\$0	\$0	\$0	\$68	\$0	\$49	\$16			
Total	28	13	\$56,324	\$34,967	\$1,176	\$6,829	\$2,046	\$3,200	\$810	\$582			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - PEARL HARBOR FISC (HI917002434200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2035	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	4	0	\$46,684	\$0	\$10,226	\$0	\$0	\$0	\$993	\$0	IRP \$24,646 MMRP \$0 Total \$24,646
Cleanup	0	0	\$23,605	\$0	\$0	\$0	\$0	\$0	\$133	\$0	
Post-Cleanup/RC	14	0	\$1,759	\$0	\$15	\$0	\$145	\$0	\$19	\$0	
Total	18	0	\$72,048	\$0	\$10,241	\$0	\$145	\$0	\$1,145	\$0	
◆ NAVY - PEARL HARBOR NS (HI917002434100)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2060	
RAB Status:		Yes								MRS Final RC: FY 2030	
Investigation	9	2	\$151,584	\$4,977	\$4,457	\$0	\$3,144	\$0	\$5,358	\$174	IRP \$116,847 MMRP \$7,207 Total \$124,054
Cleanup	8	1	\$183,488	\$152	\$824	\$7	\$4,869	\$0	\$1,346	\$133	
Post-Cleanup/RC	113	16	\$8,771	\$3,320	\$146	\$0	\$1,012	\$119	\$288	\$90	
Total	130	19	\$343,843	\$8,449	\$5,427	\$7	\$9,025	\$119	\$6,993	\$397	
◆ NAVY - PEARL HARBOR PWC (HI917002433400)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2038	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	5	0	\$28,448	\$0	\$413	\$0	\$1,313	\$0	\$5,873	\$0	IRP \$43,792 MMRP \$0 Total \$43,792
Cleanup	0	0	\$50,861	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	12	0	\$130	\$0	\$0	\$0	\$20	\$0	\$0	\$0	
Total	17	0	\$79,439	\$0	\$413	\$0	\$1,333	\$0	\$5,873	\$0	
◆ FORMERLY USED DEFENSE SITES - BIG ISLAND BOMBING TARGETS (HI99799FA10000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2075	
Investigation	0	2	\$0	\$633	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$40,278 Total \$40,278
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	3	\$0	\$633	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - HAMAKUA MAUI MARINE AREA 8 (HI99799F383800)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2034
Investigation	0	1	\$0	\$829	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$20,329 Total \$20,329		
Cleanup	0	0	\$0	\$668	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$58	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$1,555	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - HEEIA COMBAT TRAINING CAMP (HI99799F385900)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		Yes										MRS Final RC:	FY 2036
Investigation	0	2	\$0	\$9,160	\$0	\$286	\$0	\$716	\$0	\$522	IRP \$0 MMRP \$22,769 Total \$22,769		
Cleanup	0	0	\$0	\$2,269	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	2	\$0	\$11,429	\$0	\$286	\$0	\$716	\$0	\$522			
◆ FORMERLY USED DEFENSE SITES - KAHUKU TRAINING CAMP (HI99799F388300)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2040
Investigation	0	1	\$0	\$168	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$145,814 Total \$145,814		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$168	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - KA'U BOMBING RANGE (HI99799F390400)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2047
Investigation	0	1	\$0	\$125	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$14,628 Total \$14,628		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$125	\$0	\$0	\$0	\$0	\$0	\$0			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - MAKALAPA CRATER FORMER NAVY SALVAGE YARD (HI99799FA10800)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2033	
RAB Status:		No										MRS Final RC: FY	
Investigation	1	0	\$2,465	\$0	\$231	\$0	\$204	\$0	\$52	\$0	IRP \$17,345 MMRP \$0 Total \$17,345		
Cleanup	0	0	\$50	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	1	0	\$2,515	\$0	\$231	\$0	\$204	\$0	\$52	\$0			
◆ FORMERLY USED DEFENSE SITES - MOKUHOONIKI ISLAND (HI99799F397400)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY	
RAB Status:		No										MRS Final RC: FY 2057	
Investigation	0	1	\$0	\$189	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$16,596 Total \$16,596		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$189	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - MOLOKINI ISLAND TARGET (HI99799F397700)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY	
RAB Status:		No										MRS Final RC: FY 2049	
Investigation	0	1	\$0	\$145	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$21,156 Total \$21,156		
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	1	\$0	\$145	\$0	\$0	\$0	\$0	\$0	\$0			
◆ FORMERLY USED DEFENSE SITES - OAHU ISLAND TARGET (HI99799F399400)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY	
RAB Status:		No										MRS Final RC: FY 2031	
Investigation	0	0	\$0	\$2,353	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$11,206 Total \$11,206		
Cleanup	0	1	\$0	\$2,361	\$0	\$34	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	2	\$0	\$4,714	\$0	\$34	\$0	\$0	\$0	\$0			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - OPANA POINT BOMBING RANGE (HI99799F400200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2035	
Investigation	0	1	\$0	\$25	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$28,247 Total \$28,247
Cleanup	0	0	\$0	\$793	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$301	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$1,119	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - PACIFIC JUNGLE COMBAT (HI99799F400400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2044	
Investigation	0	2	\$0	\$4,125	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$24,087 Total \$24,087
Cleanup	0	0	\$0	\$18	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$4,143	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - PAKINI BOMBING RANGE (HI99799F739700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2045	
Investigation	0	1	\$0	\$385	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$12,001 Total \$12,001
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$385	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - PALI TRAINING CAMP (HI99799F400700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2036	
Investigation	0	1	\$0	\$4,141	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$14,084 Total \$14,084
Cleanup	0	1	\$0	\$1,557	\$0	\$26	\$0	\$51	\$0	\$81	
Post-Cleanup/RC	0	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	4	\$0	\$5,698	\$0	\$26	\$0	\$51	\$0	\$81	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - PAPOHAKU RANCHLAND SUB (HI99799F739500)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2034
Investigation	0	1	\$0	\$4,466	\$0	\$459	\$0	\$230	\$0	\$209	IRP \$0 MMRP \$16,131 Total \$16,131	
Cleanup	0	0	\$0	\$699	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$303	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$5,468	\$0	\$459	\$0	\$230	\$0	\$209		
◆ FORMERLY USED DEFENSE SITES - RABBIT ISLAND (HI99799F404100)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2049
Investigation	0	1	\$0	\$234	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$23,322 Total \$23,322	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$234	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - RANGE D-400-L (HI99799FA10300)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2055
Investigation	0	1	\$0	\$188	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$20,380 Total \$20,380	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$188	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - WAIAWA TRAINING AREA (HI99799FA10200)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2078
Investigation	0	1	\$0	\$210	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$15,213 Total \$15,213	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$210	\$0	\$0	\$0	\$0	\$0	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Hawaii												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - WAIKANE TRAINING AREA (HI99799F407400)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		Yes										MRS Final RC: FY 2037
Investigation	0	1	\$0	\$3,392	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$14,259 Total \$14,259	
Cleanup	0	1	\$0	\$6,877	\$0	\$154	\$0	\$37	\$0	\$0		
Post-Cleanup/RC	0	1	\$0	\$410	\$0	\$57	\$0	\$664	\$0	\$365		
Total	0	3	\$0	\$10,679	\$0	\$211	\$0	\$701	\$0	\$365		
◆ FORMERLY USED DEFENSE SITES - WAIKOLOA MANEUVER AREA (HI99799F407700)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		Yes										MRS Final RC: FY 2062
Investigation	0	10	\$0	\$72,742	\$0	\$1,447	\$0	\$1,152	\$0	\$3,724	IRP \$0 MMRP \$442,044 Total \$442,044	
Cleanup	0	9	\$0	\$231,145	\$0	\$3,971	\$0	\$6,508	\$0	\$1,605		
Post-Cleanup/RC	0	3	\$0	\$2,256	\$0	\$469	\$0	\$300	\$0	\$266		
Total	0	22	\$0	\$306,143	\$0	\$5,887	\$0	\$7,960	\$0	\$5,595		
◆ FORMERLY USED DEFENSE SITES - WAILUA ARTILLERY IMPACT AREA (HI99799F411900)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2046
Investigation	0	1	\$0	\$219	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$23,310 Total \$23,310	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$219	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - WAIMEA TRAINING SITE (HI99799F408300)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2072
Investigation	0	1	\$0	\$196	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$33,821 Total \$33,821	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$196	\$0	\$0	\$0	\$0	\$0	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Idaho											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - MOUNTAIN HOME AIR FORCE BASE (ID057212455700)											
NPL Status: Listed		BRAC Round(s): BRAC 2005 Realignment								IRP Final RC: FY 2075	
RAB Status: Yes										MRS Final RC: FY 2018	
Investigation	5	0	\$13,086	\$1,189	\$159	\$0	\$221	\$0	\$273	\$0	IRP \$90,790 MMRP \$0 Total \$90,790
Cleanup	2	0	\$23,353	\$56	\$635	\$0	\$237	\$0	\$256	\$0	
Post-Cleanup/RC	35	6	\$5,332	\$0	\$90	\$0	\$63	\$0	\$68	\$0	
Total	42	6	\$41,771	\$1,245	\$884	\$0	\$520	\$0	\$598	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Illinois											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT SHERIDAN (IL521402083800)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2029	
RAB Status:		Yes								MRS Final RC: FY 2017	
Investigation	1	0	\$9,148	\$387	\$1,639	\$0	\$344	\$0	\$0	\$0	IRP \$12,770 MMRP \$0 Total \$12,770
Cleanup	0	0	\$54,544	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	68	3	\$6,809	\$0	\$208	\$0	\$583	\$0	\$37	\$0	
Total	69	3	\$70,501	\$387	\$1,847	\$0	\$927	\$0	\$37	\$0	
◆ ARMY - JOLIET AAP (IL521382046000)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2029	
Investigation	0	3	\$15,334	\$16,289	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$31,262 MMRP \$8,830 Total \$40,092
Cleanup	11	0	\$113,140	\$456	\$20	\$0	\$1,177	\$0	\$800	\$225	
Post-Cleanup/RC	42	3	\$5,943	\$470	\$3	\$0	\$71	\$0	\$73	\$0	
Total	53	6	\$134,417	\$17,215	\$23	\$0	\$1,249	\$0	\$873	\$225	
◆ ARMY - ROCK ISLAND ARSENAL (IL521382183300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2064	
RAB Status:		No								MRS Final RC: FY 2014	
Investigation	6	0	\$18,524	\$595	\$804	\$0	\$717	\$0	\$716	\$0	IRP \$47,727 MMRP \$0 Total \$47,727
Cleanup	1	0	\$20,659	\$781	\$1,164	\$0	\$4,286	\$0	\$161	\$0	
Post-Cleanup/RC	28	1	\$0	\$936	\$0	\$0	\$0	\$0	\$0	\$0	
Total	35	1	\$39,182	\$2,312	\$1,967	\$0	\$5,003	\$0	\$877	\$0	
◆ ARMY - SAVANNA DEPOT ACTIVITY (IL521382080300)											
NPL Status:		Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2065	
RAB Status:		Yes								MRS Final RC: FY 2036	
Investigation	10	11	\$47,837	\$26,198	\$1,029	\$0	\$3,538	\$319	\$0	\$708	IRP \$8,492 MMRP \$49,551 Total \$58,042
Cleanup	5	0	\$81,352	\$8,231	\$0	\$0	\$727	\$85	\$200	\$274	
Post-Cleanup/RC	112	4	\$2,298	\$0	\$0	\$0	\$160	\$0	\$44	\$0	
Total	127	15	\$131,487	\$34,429	\$1,029	\$0	\$4,424	\$404	\$243	\$981	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Illinois												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - GREAT LAKES NTC (IL517002259600)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2038		
RAB Status:		No								MRS Final RC: FY 2039		
Investigation	2	2	\$12,563	\$1,298	\$32	\$0	\$0	\$0	\$221	\$0	IRP \$17,703 MMRP \$314,569 Total \$332,272	
Cleanup	1	0	\$25,930	\$687	\$22	\$0	\$0	\$46	\$0	\$47		
Post-Cleanup/RC	36	5	\$10,584	\$0	\$441	\$0	\$319	\$0	\$326	\$0		
Total	39	7	\$49,077	\$1,985	\$495	\$0	\$319	\$46	\$546	\$47		
◆ AIR FORCE - ABRAHAM LINCOLN CAPITAL AP (IL557282588200)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY		
Investigation	2	0	\$3,375	\$0	\$0	\$0	\$165	\$0	\$85	\$0	IRP \$19,571 MMRP \$0 Total \$19,571	
Cleanup	0	0	\$1,316	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	9	0	\$366	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	11	0	\$5,057	\$0	\$0	\$0	\$165	\$0	\$85	\$0		
◆ AIR FORCE - CHANUTE (IL557002475700)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2062		
RAB Status:		Yes								MRS Final RC: FY 2018		
Investigation	8	0	\$88,664	\$1,368	\$1,449	\$0	\$2,333	\$0	\$1,499	\$0	IRP \$68,921 MMRP \$0 Total \$68,921	
Cleanup	2	0	\$78,454	\$0	\$43	\$0	\$1,208	\$0	\$453	\$0		
Post-Cleanup/RC	267	14	\$8,985	\$86	\$976	\$0	\$370	\$0	\$369	\$0		
Total	277	14	\$176,103	\$1,454	\$2,468	\$0	\$3,911	\$0	\$2,321	\$0		
◆ AIR FORCE - GREATER PEORIA AIRPORT (IL557282590700)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY		
Investigation	5	0	\$4,203	\$0	\$29	\$0	\$413	\$0	\$178	\$0	IRP \$21,571 MMRP \$0 Total \$21,571	
Cleanup	0	0	\$4,214	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	9	0	\$97	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	14	0	\$8,514	\$0	\$29	\$0	\$413	\$0	\$178	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Illinois												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - OHARE (IL557122427200)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2063		
RAB Status:		Yes								MRS Final RC: FY 2002		
Investigation	1	0	\$2,974	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$36,974 MMRP \$0 Total \$36,974	
Cleanup	0	0	\$6,798	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	45	2	\$5,238	\$0	\$209	\$0	\$351	\$0	\$335	\$0		
Total	46	2	\$15,010	\$0	\$209	\$0	\$351	\$0	\$335	\$0		
◆ AIR FORCE - SCOTT AIR FORCE BASE (IL557182417700)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2078		
RAB Status:		No								MRS Final RC: FY 2035		
Investigation	9	3	\$33,988	\$1,546	\$635	\$334	\$534	\$30	\$444	\$38	IRP \$90,399 MMRP \$825 Total \$91,225	
Cleanup	11	0	\$71,446	\$0	\$1,435	\$0	\$2,998	\$0	\$1,017	\$0		
Post-Cleanup/RC	41	1	\$481	\$82	\$11	\$0	\$22	\$0	\$95	\$8		
Total	61	4	\$105,916	\$1,628	\$2,082	\$334	\$3,554	\$30	\$1,557	\$45		
◆ FORMERLY USED DEFENSE SITES - CAMP ELLIS MILITARY RESERVATION (IL59799F217300)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2028		
RAB Status:		No								MRS Final RC: FY 2038		
Investigation	0	8	\$3,120	\$5,993	\$0	\$106	\$0	\$445	\$0	\$704	IRP \$697 MMRP \$12,408 Total \$13,105	
Cleanup	1	0	\$3,266	\$6,427	\$115	\$588	\$103	\$192	\$325	\$559		
Post-Cleanup/RC	4	1	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	5	9	\$6,387	\$12,420	\$115	\$694	\$103	\$637	\$325	\$1,263		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Indiana											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - JEFFERSON PROVING GROUND (IN521382045400)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2031	
Investigation	0	1	\$12,202	\$4,724	\$0	\$21	\$0	\$758	\$0	\$766	IRP \$8,295 MMRP \$35,462 Total \$43,756
Cleanup	3	0	\$26,844	\$8,612	\$86	\$1,139	\$281	\$0	\$238	\$0	
Post-Cleanup/RC	79	14	\$2,274	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	82	15	\$41,320	\$13,336	\$86	\$1,160	\$281	\$758	\$238	\$766	
◆ NAVY - CRANE NSWC (IN517002350000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2061	
RAB Status:		Yes								MRS Final RC: FY 2020	
Investigation	5	0	\$46,113	\$1,240	\$590	\$0	\$97	\$0	\$294	\$0	IRP \$16,999 MMRP \$0 Total \$16,999
Cleanup	9	0	\$60,895	\$1,126	\$446	\$0	\$181	\$0	\$922	\$0	
Post-Cleanup/RC	27	9	\$4,108	\$94	\$1	\$0	\$2	\$0	\$2	\$0	
Total	41	9	\$111,116	\$2,460	\$1,037	\$0	\$280	\$0	\$1,218	\$0	
◆ AIR FORCE - GRISSOM ARB (IN557212447200)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2062	
RAB Status:		Yes								MRS Final RC: FY 2024	
Investigation	5	0	\$22,604	\$947	\$1,306	\$0	\$318	\$0	\$444	\$0	IRP \$58,272 MMRP \$0 Total \$58,272
Cleanup	3	0	\$24,894	\$0	\$53	\$0	\$1,331	\$0	\$250	\$0	
Post-Cleanup/RC	40	6	\$8,412	\$243	\$375	\$0	\$293	\$0	\$366	\$0	
Total	48	6	\$55,911	\$1,190	\$1,735	\$0	\$1,942	\$0	\$1,061	\$0	
◆ AIR FORCE - HULMAN REGIONAL AIRPORT (IN557282590500)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$2,203	\$0	\$0	\$0	\$165	\$0	\$92	\$0	IRP \$12,288 MMRP \$0 Total \$12,288
Cleanup	0	0	\$354	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$27	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	6	0	\$2,584	\$0	\$0	\$0	\$165	\$0	\$92	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Iowa											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - IOWA ARMY AMMUNITION PLANT (IA721382044500)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2062	
RAB Status:		Yes								MRS Final RC: FY 2017	
Investigation	51	0	\$44,154	\$4,453	\$1,087	\$0	\$1,045	\$0	\$1,067	\$0	IRP \$110,644 MMRP \$10,091 Total \$120,735
Cleanup	2	0	\$81,430	\$1,198	\$2,600	\$0	\$388	\$0	\$798	\$0	
Post-Cleanup/RC	26	8	\$9,350	\$8,045	\$529	\$374	\$175	\$347	\$223	\$392	
Total	79	8	\$134,934	\$13,696	\$4,216	\$374	\$1,608	\$347	\$2,088	\$392	
◆ AIR FORCE - DES MOINES (IA757282589500)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$2,357	\$0	\$153	\$0	\$330	\$0	\$123	\$0	IRP \$33,485 MMRP \$0 Total \$33,485
Cleanup	0	0	\$116	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	7	0	\$227	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	11	0	\$2,700	\$0	\$153	\$0	\$330	\$0	\$123	\$0	
◆ AIR FORCE - SIOUX CTY APT ANG (IA757282425600)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$2,980	\$0	\$174	\$0	\$330	\$0	\$147	\$0	IRP \$26,439 MMRP \$0 Total \$26,439
Cleanup	0	0	\$4,349	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	9	0	\$349	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	13	0	\$7,678	\$0	\$174	\$0	\$330	\$0	\$147	\$0	
◆ FORMERLY USED DEFENSE SITES - OFFUTT AFB AF FAC S-3 (IA79799F021900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2071	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$10,628	\$0	\$442	\$0	\$1,015	\$0	\$1,670	\$0	IRP \$71,050 MMRP \$0 Total \$71,050
Cleanup	0	0	\$3,899	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$14,527	\$0	\$442	\$0	\$1,015	\$0	\$1,670	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Louisiana												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - LOUISIANA ARMY AMMUNITION PLANT (LA621382053300)												
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY 2025		
Investigation	0	0	\$18,422	\$4,028	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$6,357 MMRP \$3,961 Total \$10,318	
Cleanup	1	1	\$48,553	\$0	\$1,324	\$0	\$401	\$0	\$91	\$0		
Post-Cleanup/RC	9	4	\$3,279	\$0	\$0	\$0	\$0	\$118	\$0	\$121		
Total	10	5	\$70,254	\$4,028	\$1,324	\$0	\$401	\$118	\$91	\$121		
◆ NAVY - NEW ORLEANS NAS (LA617002278800)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2039		
RAB Status:		No								MRS Final RC: FY 2015		
Investigation	4	0	\$7,376	\$1,610	\$1,500	\$0	\$2,989	\$0	\$361	\$0	IRP \$14,973 MMRP \$0 Total \$14,973	
Cleanup	0	0	\$1,364	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	15	1	\$3,233	\$25	\$0	\$0	\$0	\$0	\$0	\$0		
Total	19	1	\$11,973	\$1,635	\$1,500	\$0	\$2,989	\$0	\$361	\$0		
◆ AIR FORCE - BARKSDALE AIR FORCE BASE (LA657212405000)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054		
RAB Status:		Yes								MRS Final RC: FY 2025		
Investigation	28	0	\$26,674	\$11,006	\$1,510	\$0	\$1,924	\$0	\$2,307	\$0	IRP \$69,704 MMRP \$9,145 Total \$78,849	
Cleanup	0	1	\$21,431	\$5,532	\$0	\$0	\$0	\$30	\$0	\$0		
Post-Cleanup/RC	58	41	\$8,320	\$1,086	\$799	\$357	\$142	\$90	\$161	\$113		
Total	86	42	\$56,425	\$17,624	\$2,309	\$357	\$2,066	\$120	\$2,467	\$113		
◆ AIR FORCE - ENGLAND (LA657002445200)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2064		
RAB Status:		Yes								MRS Final RC: FY 2026		
Investigation	3	1	\$22,390	\$2,064	\$2,209	\$0	\$20	\$0	\$19	\$0	IRP \$50,558 MMRP \$18 Total \$50,576	
Cleanup	1	0	\$25,341	\$39	\$46	\$0	\$70	\$0	\$47	\$0		
Post-Cleanup/RC	217	7	\$9,789	\$5	\$424	\$1	\$584	\$1	\$569	\$1		
Total	221	8	\$57,520	\$2,108	\$2,679	\$1	\$674	\$1	\$635	\$1		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Louisiana											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - BREEZY HILL ARTLY RG (LA69799F013600)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2032	
Investigation	0	1	\$0	\$11,841	\$0	\$74	\$0	\$94	\$0	\$33	IRP \$0 MMRP \$18,628 Total \$18,628
Cleanup	0	0	\$0	\$831	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$12,672	\$0	\$74	\$0	\$94	\$0	\$33	
◆ FORMERLY USED DEFENSE SITES - FORMER CAMP CLAIBORNE (LA69799F013400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2007	
RAB Status:		No								MRS Final RC: FY 2041	
Investigation	0	0	\$488	\$2,851	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$89,160 Total \$89,160
Cleanup	0	1	\$3,675	\$15,651	\$0	\$328	\$0	\$131	\$0	\$134	
Post-Cleanup/RC	2	5	\$0	\$121	\$0	\$0	\$0	\$164	\$0	\$220	
Total	2	6	\$4,163	\$18,623	\$0	\$328	\$0	\$295	\$0	\$354	
◆ FORMERLY USED DEFENSE SITES - HAMMOND BOMBING RANGE (LA69799F803900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2033	
Investigation	0	2	\$0	\$7,842	\$0	\$4,694	\$0	\$153	\$0	\$157	IRP \$0 MMRP \$11,001 Total \$11,001
Cleanup	0	0	\$0	\$327	\$0	\$0	\$0	\$12	\$0	\$13	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	3	\$0	\$8,169	\$0	\$4,694	\$0	\$165	\$0	\$170	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Maine											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - BRUNSWICK NAS (ME117002201800)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2031	
Investigation	0	0	\$13,640	\$19,293	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$88,632 MMRP \$8,818 Total \$97,449
Cleanup	6	1	\$123,417	\$6,350	\$12,581	\$0	\$6,568	\$258	\$1,591	\$0	
Post-Cleanup/RC	14	2	\$1,837	\$400	\$0	\$0	\$0	\$91	\$75	\$94	
Total	20	3	\$138,894	\$26,043	\$12,581	\$0	\$6,568	\$349	\$1,666	\$94	
◆ NAVY - CUTLER NCTS (ME117002435500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY 2017	
Investigation	4	0	\$14,729	\$60	\$635	\$0	\$1,679	\$0	\$769	\$0	IRP \$19,013 MMRP \$0 Total \$19,013
Cleanup	1	0	\$25,149	\$0	\$212	\$0	\$323	\$0	\$330	\$0	
Post-Cleanup/RC	7	1	\$359	\$0	\$236	\$0	\$58	\$0	\$59	\$0	
Total	12	1	\$40,238	\$60	\$1,084	\$0	\$2,060	\$0	\$1,158	\$0	
◆ AIR FORCE - BANGOR INTERNATIONAL AIRPORT (ME157282453400)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$2,918	\$0	\$17	\$0	\$248	\$0	\$92	\$0	IRP \$19,487 MMRP \$0 Total \$19,487
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	5	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	8	0	\$2,918	\$0	\$17	\$0	\$248	\$0	\$92	\$0	
◆ AIR FORCE - LORING (ME157002452200)											
NPL Status:		Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 1999	
Investigation	3	0	\$35,927	\$0	\$79	\$0	\$70	\$0	\$68	\$0	IRP \$124,549 MMRP \$0 Total \$124,549
Cleanup	5	0	\$134,104	\$0	\$1,991	\$0	\$2,014	\$0	\$387	\$0	
Post-Cleanup/RC	69	8	\$13,009	\$11	\$481	\$0	\$1,216	\$0	\$717	\$0	
Total	77	8	\$183,040	\$11	\$2,551	\$0	\$3,299	\$0	\$1,171	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Maine												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - AF GAT (ME19799FA23500)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2054
RAB Status:		No										MRS Final RC: FY
Investigation	0	0	\$4,278	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$19,851 MMRP \$0 Total \$19,851	
Cleanup	1	0	\$3,903	\$0	\$452	\$0	\$511	\$0	\$595	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	1	0	\$8,181	\$0	\$452	\$0	\$511	\$0	\$595	\$0		
◆ FORMERLY USED DEFENSE SITES - DOW MIL AF (ME19799F199100)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2031
RAB Status:		No										MRS Final RC: FY
Investigation	3	0	\$12,783	\$0	\$518	\$0	\$737	\$0	\$341	\$0	IRP \$13,055 MMRP \$0 Total \$13,055	
Cleanup	0	0	\$1,639	\$0	\$0	\$0	\$0	\$0	\$52	\$0		
Post-Cleanup/RC	5	0	\$49	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	8	0	\$14,471	\$0	\$518	\$0	\$737	\$0	\$393	\$0		
◆ FORMERLY USED DEFENSE SITES - NIKE 58 (ME19799F200200)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2109
RAB Status:		No										MRS Final RC: FY
Investigation	0	0	\$1,903	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$33,198 MMRP \$0 Total \$33,198	
Cleanup	1	0	\$2,241	\$0	\$274	\$0	\$443	\$0	\$346	\$0		
Post-Cleanup/RC	1	0	\$388	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	2	0	\$4,532	\$0	\$274	\$0	\$443	\$0	\$346	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Maryland											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - ABERDEEN PROVING GROUND (MD321382135500)											
NPL Status: Listed											

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Maryland											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - ANNAPOLIS NS (MD317009002200)											
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2042											
RAB Status: No MRS Final RC: FY 2035											
Investigation	3	4	\$3,648	\$4,923	\$0	\$27	\$0	\$0	\$0	\$0	IRP \$8,028 MMRP \$12,920 Total \$20,948
Cleanup	0	0	\$32,860	\$557	\$0	\$0	\$1,379	\$0	\$0	\$359	
Post-Cleanup/RC	2	2	\$4,613	\$0	\$0	\$0	\$266	\$0	\$89	\$0	
Total	5	6	\$41,121	\$5,480	\$0	\$27	\$1,645	\$0	\$89	\$359	
◆ NAVY - INDIAN HEAD NSWC (MD317002410900)											
NPL Status: Listed BRAC Round(s): N/A IRP Final RC: FY 2052											
RAB Status: Yes MRS Final RC: FY 2035											
Investigation	11	13	\$36,694	\$25,230	\$0	\$2,939	\$3,387	\$7,085	\$0	\$1,088	IRP \$76,157 MMRP \$33,295 Total \$109,452
Cleanup	7	9	\$61,508	\$9,728	\$2,710	\$0	\$1,461	\$0	\$264	\$0	
Post-Cleanup/RC	61	11	\$6,074	\$524	\$305	\$38	\$832	\$19	\$14	\$0	
Total	79	33	\$104,276	\$35,482	\$3,015	\$2,977	\$5,680	\$7,104	\$278	\$1,088	
◆ NAVY - PATUXENT RIVER NAS (MD317002453600)											
NPL Status: Listed BRAC Round(s): N/A IRP Final RC: FY 2039											
RAB Status: Yes MRS Final RC: FY 2031											
Investigation	20	2	\$26,611	\$6,512	\$99	\$1,113	\$0	\$0	\$0	\$0	IRP \$18,329 MMRP \$219 Total \$18,549
Cleanup	3	0	\$61,677	\$2,864	\$127	\$0	\$56	\$0	\$3,385	\$0	
Post-Cleanup/RC	54	1	\$12,042	\$0	\$547	\$0	\$37	\$0	\$430	\$0	
Total	77	3	\$100,330	\$9,376	\$773	\$1,113	\$93	\$0	\$3,815	\$0	
◆ AIR FORCE - JB-ANDREWS (MD357182400000)											
NPL Status: Listed BRAC Round(s): BRAC 2005 Realignment IRP Final RC: FY 2055											
RAB Status: No MRS Final RC: FY 2026											
Investigation	19	5	\$43,443	\$11,256	\$4,434	\$113	\$1,113	\$132	\$2,745	\$136	IRP \$115,116 MMRP \$2,345 Total \$117,461
Cleanup	5	4	\$126,035	\$148	\$2,325	\$0	\$1,380	\$102	\$1,067	\$0	
Post-Cleanup/RC	40	0	\$5,737	\$0	\$133	\$0	\$124	\$0	\$131	\$48	
Total	64	9	\$175,215	\$11,404	\$6,892	\$113	\$2,618	\$234	\$3,944	\$184	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Massachusetts											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - DEVENS RESERVE TRAINING FACILITY (MA121042027000)											
NPL Status:		Listed		BRAC Round(s): BRAC 1991/2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2015	
Investigation	3	0	\$57,595	\$1,118	\$4,586	\$0	\$2,199	\$0	\$15	\$0	IRP \$117,572 MMRP \$134 Total \$117,707
Cleanup	2	0	\$124,402	\$1,042	\$97	\$0	\$13,431	\$0	\$2,902	\$0	
Post-Cleanup/RC	71	12	\$37,734	\$2,105	\$0	\$0	\$917	\$134	\$421	\$0	
Total	76	12	\$219,732	\$4,265	\$4,684	\$0	\$16,548	\$134	\$3,337	\$0	
◆ ARMY - MTA CAMP EDWARDS (MA121182517500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2032	
Investigation	0	6	\$0	\$4,922	\$0	\$596	\$0	\$155	\$0	\$37	IRP \$0 MMRP \$14,430 Total \$14,430
Cleanup	0	2	\$0	\$4,225	\$0	\$4	\$0	\$82	\$0	\$180	
Post-Cleanup/RC	0	10	\$0	\$274	\$0	\$125	\$0	\$120	\$0	\$89	
Total	0	18	\$0	\$9,421	\$0	\$725	\$0	\$358	\$0	\$305	
◆ NAVY - BEDFORD NWIRP (MA117002357000)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	0	0	\$8,687	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$21,035 MMRP \$0 Total \$21,035
Cleanup	2	0	\$33,586	\$0	\$699	\$0	\$1,829	\$0	\$636	\$0	
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	0	\$42,273	\$0	\$699	\$0	\$1,829	\$0	\$636	\$0	
◆ NAVY - SOUTH WEYMOUTH NAS (MA117002202200)											
NPL Status:		Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2022	
Investigation	1	0	\$18,840	\$696	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$41,693 MMRP \$9,024 Total \$50,717
Cleanup	2	0	\$49,669	\$6,027	\$378	\$0	\$432	\$0	\$432	\$0	
Post-Cleanup/RC	11	2	\$28,062	\$2,498	\$420	\$6	\$707	\$58	\$834	\$1,412	
Total	14	2	\$96,571	\$9,221	\$798	\$6	\$1,138	\$58	\$1,266	\$1,412	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Defense Environmental Restoration Program

Massachusetts											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - BARNES MUNICIPAL AIRPORT (MA157282590200)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2013	
Investigation	4	0	\$8,348	\$1,427	\$44	\$0	\$330	\$0	\$211	\$0	IRP \$105,072 MMRP \$0 Total \$105,072
Cleanup	0	0	\$3,955	\$140	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	9	2	\$866	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	13	2	\$13,169	\$1,567	\$44	\$0	\$330	\$0	\$211	\$0	
◆ AIR FORCE - HANSCOM (MA157172442400)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	3	0	\$13,509	\$0	\$961	\$0	\$189	\$0	\$343	\$0	IRP \$59,530 MMRP \$0 Total \$59,530
Cleanup	3	0	\$49,413	\$0	\$735	\$0	\$548	\$0	\$546	\$0	
Post-Cleanup/RC	21	0	\$1,634	\$0	\$70	\$0	\$96	\$0	\$245	\$0	
Total	27	0	\$64,555	\$0	\$1,765	\$0	\$833	\$0	\$1,134	\$0	
◆ AIR FORCE - JB-CAPE COD (MA157282448700)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2065	
RAB Status:		Yes								MRS Final RC: FY 2026	
Investigation	8	0	\$118,894	\$1,157	\$1,321	\$5	\$633	\$0	\$724	\$0	IRP \$344,662 MMRP \$609 Total \$345,271
Cleanup	12	1	\$705,070	\$51	\$8,085	\$29	\$5,819	\$48	\$6,142	\$60	
Post-Cleanup/RC	74	3	\$28,948	\$17	\$15	\$0	\$17	\$0	\$24	\$8	
Total	94	4	\$852,911	\$1,225	\$9,420	\$34	\$6,469	\$48	\$6,890	\$69	
◆ AIR FORCE - WESTOVER (MA157122402600)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	4	0	\$8,475	\$0	\$182	\$0	\$252	\$0	\$430	\$0	IRP \$38,096 MMRP \$0 Total \$38,096
Cleanup	0	0	\$14,539	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	24	0	\$5,565	\$0	\$55	\$0	\$42	\$0	\$69	\$0	
Total	28	0	\$28,579	\$0	\$237	\$0	\$294	\$0	\$499	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Massachusetts											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CHARLESTOWN NAVY YARD (MA19799F176900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$66	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$14,778 MMRP \$0 Total \$14,778
Cleanup	1	0	\$13,591	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	0	\$13,657	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - HINGHAM NAD (ANNEX) (MA19799F186300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2029	
RAB Status:		No								MRS Final RC: FY 2031	
Investigation	1	7	\$6,232	\$1,044	\$182	\$0	\$201	\$201	\$49	\$49	IRP \$5,512 MMRP \$12,004 Total \$17,516
Cleanup	0	0	\$2,799	\$0	\$0	\$0	\$0	\$0	\$123	\$75	
Post-Cleanup/RC	5	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	6	7	\$9,031	\$1,044	\$182	\$0	\$201	\$201	\$172	\$124	
◆ FORMERLY USED DEFENSE SITES - QUABBIN BOMB RNG (MA19799FA10500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2040	
Investigation	0	2	\$0	\$302	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$13,947 Total \$13,947
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	3	\$0	\$302	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Michigan													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ ARMY - CAMP GRAYLING ARMY AIRFIELD (MI521182651500)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2031
RAB Status:		No										MRS Final RC:	FY 2009
Investigation	3	0	\$6,951	\$150	\$5,639	\$0	\$277	\$0	\$67	\$0	IRP \$112,633 MMRP \$0 Total \$112,633		
Cleanup	0	0	\$679	\$0	\$0	\$0	\$62,786	\$0	\$478	\$0			
Post-Cleanup/RC	9	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	12	2	\$7,630	\$150	\$5,639	\$0	\$63,063	\$0	\$545	\$0			
◆ AIR FORCE - ALPENA COUNTY REGIONAL AIRPORT (MI557282890300)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY 2054
RAB Status:		No										MRS Final RC:	FY 2012
Investigation	2	0	\$4,490	\$390	\$12	\$0	\$165	\$0	\$62	\$0	IRP \$20,733 MMRP \$0 Total \$20,733		
Cleanup	0	0	\$3,465	\$219	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	7	1	\$332	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	9	1	\$8,287	\$609	\$12	\$0	\$165	\$0	\$62	\$0			
◆ AIR FORCE - KI SAWYER (MI557002476000)													
NPL Status:		Not Listed		BRAC Round(s):				BRAC 1993				IRP Final RC:	FY 2063
RAB Status:		Yes										MRS Final RC:	FY 2007
Investigation	2	0	\$29,856	\$0	\$61	\$0	\$220	\$0	\$208	\$0	IRP \$207,196 MMRP \$0 Total \$207,196		
Cleanup	4	0	\$54,378	\$0	\$370	\$0	\$522	\$0	\$341	\$0			
Post-Cleanup/RC	137	6	\$6,428	\$0	\$464	\$0	\$709	\$0	\$723	\$0			
Total	143	6	\$90,663	\$0	\$896	\$0	\$1,451	\$0	\$1,272	\$0			
◆ AIR FORCE - SELFRIDGE (MI557282426200)													
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment				IRP Final RC:	FY 2054
RAB Status:		No										MRS Final RC:	FY 2024
Investigation	8	0	\$6,363	\$8,515	\$17	\$0	\$248	\$0	\$92	\$0	IRP \$19,501 MMRP \$0 Total \$19,501		
Cleanup	0	0	\$32,269	\$8,329	\$12	\$0	\$165	\$0	\$62	\$0			
Post-Cleanup/RC	26	20	\$2,022	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	34	20	\$40,654	\$16,844	\$29	\$0	\$413	\$0	\$154	\$0			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Michigan												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - W K KELLOGG (MI557282612100)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY		
Investigation	6	0	\$3,327	\$0	\$35	\$0	\$496	\$0	\$185	\$0	IRP \$21,551 MMRP \$0 Total \$21,551	
Cleanup	0	0	\$1,674	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	9	0	\$338	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	15	0	\$5,339	\$0	\$35	\$0	\$496	\$0	\$185	\$0		
◆ AIR FORCE - WURTSMITH (MI557002427800)												
NPL Status:		Proposed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2062		
RAB Status:		Yes								MRS Final RC: FY 2032		
Investigation	6	1	\$35,362	\$1,197	\$284	\$190	\$444	\$132	\$432	\$63	IRP \$540,161 MMRP \$10,593 Total \$550,754	
Cleanup	15	1	\$159,026	\$60	\$32,833	\$0	\$18,305	\$0	\$17,639	\$0		
Post-Cleanup/RC	43	8	\$4,443	\$2,316	\$290	\$31	\$456	\$25	\$643	\$33		
Total	64	10	\$198,831	\$3,573	\$33,407	\$221	\$19,205	\$157	\$18,715	\$97		
◆ FORMERLY USED DEFENSE SITES - FORT CUSTER REC/INDUSTRIAL AREAS (MI59799F225300)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2028		
RAB Status:		No								MRS Final RC: FY 2054		
Investigation	2	4	\$3,294	\$5,300	\$742	\$234	\$227	\$490	\$283	\$461	IRP \$1,093 MMRP \$40,532 Total \$41,625	
Cleanup	0	0	\$1,359	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	8	1	\$333	\$17	\$0	\$0	\$0	\$0	\$0	\$0		
Total	10	5	\$4,986	\$5,317	\$742	\$234	\$227	\$490	\$283	\$461		
◆ FORMERLY USED DEFENSE SITES - GROSSE ILE NAS - NIKE D-51 (MI59799F227500)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2068		
RAB Status:		No								MRS Final RC: FY 1998		
Investigation	1	0	\$10,467	\$0	\$194	\$0	\$184	\$0	\$387	\$0	IRP \$14,517 MMRP \$0 Total \$14,517	
Cleanup	0	0	\$2,457	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	4	1	\$0	\$2	\$0	\$0	\$0	\$0	\$0	\$0		
Total	5	1	\$12,924	\$2	\$194	\$0	\$184	\$0	\$387	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Michigan											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - KINCHELOE AIR FORCE BASE (MI59799F226000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2065	
RAB Status:		Yes								MRS Final RC: FY 2045	
Investigation	4	3	\$22,672	\$146	\$1,561	\$0	\$2,088	\$0	\$540	\$0	IRP \$20,170 MMRP \$6,640 Total \$26,810
Cleanup	0	1	\$20,754	\$0	\$1	\$0	\$15	\$0	\$0	\$0	
Post-Cleanup/RC	9	1	\$322	\$6	\$0	\$0	\$0	\$0	\$0	\$0	
Total	13	5	\$43,748	\$152	\$1,562	\$0	\$2,103	\$0	\$540	\$0	
◆ FORMERLY USED DEFENSE SITES - RACO AAF-HIAWATHA NF (MI59799F226100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2086	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$4,929	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$12,023 MMRP \$0 Total \$12,023
Cleanup	1	0	\$1,257	\$0	\$28	\$0	\$588	\$0	\$0	\$0	
Post-Cleanup/RC	2	0	\$392	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	0	\$6,578	\$0	\$28	\$0	\$588	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Minnesota											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - TWIN CITIES ARMY AMMUNITION PLANT (MN521382090800)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	0	0	\$17,586	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$56,296 MMRP \$0 Total \$56,296
Cleanup	5	0	\$188,831	\$0	\$1,467	\$0	\$1,345	\$0	\$1,294	\$0	
Post-Cleanup/RC	23	0	\$10,071	\$0	\$144	\$0	\$373	\$0	\$513	\$0	
Total	28	0	\$216,488	\$0	\$1,611	\$0	\$1,719	\$0	\$1,806	\$0	
◆ NAVY - FRIDLEY NIROP (MN517002291400)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$8,315	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$30,843 MMRP \$0 Total \$30,843
Cleanup	0	0	\$54,582	\$0	\$999	\$0	\$970	\$0	\$1,170	\$0	
Post-Cleanup/RC	4	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	5	0	\$62,897	\$0	\$999	\$0	\$970	\$0	\$1,170	\$0	
◆ AIR FORCE - DULUTH INTERNATIONAL AIRPORT (MN557282847300)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2026	
Investigation	2	0	\$4,760	\$2,368	\$0	\$0	\$165	\$0	\$92	\$0	IRP \$12,018 MMRP \$948 Total \$12,966
Cleanup	1	1	\$18,422	\$176	\$164	\$0	\$103	\$0	\$58	\$0	
Post-Cleanup/RC	13	2	\$2,376	\$0	\$0	\$0	\$21	\$0	\$12	\$0	
Total	16	3	\$25,558	\$2,544	\$164	\$0	\$289	\$0	\$162	\$0	
◆ AIR FORCE - MINNEAPOLIS ARS (MN557122427500)											
NPL Status:		Deleted		BRAC Round(s):				N/A		IRP Final RC: FY 2070	
RAB Status:		No								MRS Final RC: FY 2005	
Investigation	3	0	\$4,055	\$40	\$136	\$0	\$189	\$0	\$232	\$0	IRP \$25,461 MMRP \$0 Total \$25,461
Cleanup	0	0	\$2,410	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	13	1	\$648	\$0	\$34	\$0	\$47	\$0	\$58	\$0	
Total	16	1	\$7,113	\$40	\$170	\$0	\$237	\$0	\$290	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Mississippi											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - GULFPORT NCBC (MS417002262600)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2034		
RAB Status: Yes									MRS Final RC: FY 2012		
Investigation	2	0	\$12,066	\$218	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$25,711 MMRP \$0 Total \$25,711
Cleanup	0	0	\$53,261	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	10	1	\$6,926	\$0	\$200	\$0	\$718	\$0	\$676	\$0	
Total	12	1	\$72,253	\$218	\$200	\$0	\$718	\$0	\$676	\$0	
◆ NAVY - MERIDIAN NAS (MS417002436800)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2032		
RAB Status: No									MRS Final RC: FY 2020		
Investigation	6	0	\$17,169	\$341	\$1,500	\$0	\$0	\$0	\$889	\$0	IRP \$16,377 MMRP \$0 Total \$16,377
Cleanup	1	0	\$9,898	\$927	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	9	1	\$3,625	\$0	\$140	\$0	\$197	\$0	\$255	\$0	
Total	16	1	\$30,692	\$1,268	\$1,640	\$0	\$197	\$0	\$1,144	\$0	
◆ AIR FORCE - COLUMBUS AIR FORCE BASE (MS457152406000)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: No									MRS Final RC: FY 2014		
Investigation	6	0	\$13,435	\$1,504	\$273	\$0	\$378	\$0	\$410	\$0	IRP \$52,962 MMRP \$0 Total \$52,962
Cleanup	0	0	\$15,699	\$1,114	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	33	4	\$12,905	\$0	\$297	\$0	\$142	\$0	\$154	\$0	
Total	39	4	\$42,039	\$2,618	\$570	\$0	\$520	\$0	\$564	\$0	
◆ AIR FORCE - GULFPORT BILOXI REGIONAL AIRPORT (MS457282593300)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: No									MRS Final RC: FY 2011		
Investigation	3	0	\$3,077	\$0	\$0	\$0	\$248	\$0	\$116	\$0	IRP \$31,310 MMRP \$0 Total \$31,310
Cleanup	0	0	\$4,747	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	7	2	\$11	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	10	2	\$7,835	\$0	\$0	\$0	\$248	\$0	\$116	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Mississippi												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - KEESLER (MS457152416400)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054		
RAB Status:		Yes								MRS Final RC: FY 2015		
Investigation	2	0	\$10,374	\$564	\$196	\$0	\$126	\$0	\$532	\$0	IRP \$23,749 MMRP \$0 Total \$23,749	
Cleanup	1	0	\$29,310	\$685	\$123	\$0	\$79	\$0	\$85	\$0		
Post-Cleanup/RC	23	2	\$6,159	\$0	\$367	\$0	\$95	\$0	\$120	\$0		
Total	26	2	\$45,842	\$1,249	\$685	\$0	\$300	\$0	\$737	\$0		
◆ AIR FORCE - KEY FIELD (MS457282590400)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY		
Investigation	3	0	\$7,424	\$0	\$17	\$0	\$248	\$0	\$116	\$0	IRP \$25,503 MMRP \$0 Total \$25,503	
Cleanup	0	0	\$4,273	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	12	0	\$22	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	15	0	\$11,719	\$0	\$17	\$0	\$248	\$0	\$116	\$0		
◆ FORMERLY USED DEFENSE SITES - GULF ORDNANCE PLANT (MS49799F000500)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2002		
RAB Status:		No								MRS Final RC: FY 2049		
Investigation	0	7	\$777	\$152	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$19,006 Total \$19,006	
Cleanup	0	0	\$719	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	5	0	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	5	7	\$1,498	\$152	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - MISSISSIPPI ORD PLANT (MS49799F007700)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2005		
RAB Status:		No								MRS Final RC: FY 2053		
Investigation	0	7	\$12	\$191	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$16,505 Total \$16,505	
Cleanup	0	0	\$658	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	2	8	\$670	\$191	\$0	\$0	\$0	\$0	\$0	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Missouri												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - FORT LEONARD WOOD (MO721372097900)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2060			
RAB Status: No									MRS Final RC: FY 2034			
Investigation	8	12	\$37,060	\$6,082	\$424	\$0	\$199	\$409	\$1,139	\$418	IRP \$39,424 MMRP \$14,893 Total \$54,317	
Cleanup	3	0	\$23,252	\$69	\$151	\$0	\$60	\$186	\$42	\$425		
Post-Cleanup/RC	70	6	\$3,422	\$0	\$161	\$0	\$928	\$0	\$734	\$0		
Total	81	18	\$63,733	\$6,151	\$735	\$0	\$1,187	\$595	\$1,915	\$843		
◆ ARMY - LAKE CITY ARMY AMMUNITION PLANT (MO721382048900)												
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2720			
RAB Status: Yes									MRS Final RC: FY			
Investigation	1	0	\$34,655	\$0	\$8	\$0	\$45	\$0	\$486	\$0	IRP \$93,300 MMRP \$0 Total \$93,300	
Cleanup	18	0	\$147,299	\$0	\$336	\$0	\$576	\$0	\$439	\$0		
Post-Cleanup/RC	19	0	\$4,670	\$0	\$119	\$0	\$164	\$0	\$24	\$0		
Total	38	0	\$186,624	\$0	\$463	\$0	\$785	\$0	\$948	\$0		
◆ AIR FORCE - RICHARDS-GEBAUR (MO757002429200)												
NPL Status: Not Listed			BRAC Round(s): BRAC 1991						IRP Final RC: FY 2062			
RAB Status: Yes									MRS Final RC: FY			
Investigation	1	0	\$7,883	\$0	\$0	\$0	\$0	\$0	\$2,950	\$0	IRP \$14,717 MMRP \$0 Total \$14,717	
Cleanup	3	0	\$12,436	\$0	\$413	\$0	\$320	\$0	\$227	\$0		
Post-Cleanup/RC	57	0	\$419	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	61	0	\$20,738	\$0	\$413	\$0	\$320	\$0	\$3,176	\$0		
◆ AIR FORCE - ROSECRANS MEM (MO757282588000)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2055			
RAB Status: No									MRS Final RC: FY			
Investigation	5	0	\$3,209	\$0	\$1,573	\$0	\$413	\$0	\$178	\$0	IRP \$20,720 MMRP \$0 Total \$20,720	
Cleanup	0	0	\$2,190	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	5	0	\$732	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	10	0	\$6,131	\$0	\$1,573	\$0	\$413	\$0	\$178	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Missouri											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - WHITEMAN AIR FORCE BASE (MO757212454900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2036	
Investigation	2	1	\$14,575	\$627	\$57	\$5	\$63	\$24	\$1,650	\$30	IRP \$36,218 MMRP \$493 Total \$36,710
Cleanup	1	0	\$12,842	\$0	\$0	\$0	\$0	\$0	\$85	\$0	
Post-Cleanup/RC	43	2	\$8,009	\$0	\$186	\$0	\$110	\$0	\$120	\$0	
Total	46	3	\$35,426	\$627	\$243	\$5	\$173	\$24	\$1,855	\$30	
◆ FORMERLY USED DEFENSE SITES - FEDERAL CENTER COMPLEX (MO79799F034500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2043	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,792	\$0	\$111	\$0	\$24	\$0	\$0	\$0	IRP \$13,156 MMRP \$0 Total \$13,156
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	0	\$620	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	0	\$6,412	\$0	\$111	\$0	\$24	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - WHITEMAN COMMUNICATIONS TRANSMITTER SITE (MO79799F679600)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2036	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$3,543	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,702 MMRP \$0 Total \$13,702
Cleanup	1	0	\$2,227	\$0	\$1,832	\$0	\$149	\$0	\$152	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$5,770	\$0	\$1,832	\$0	\$149	\$0	\$152	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Montana											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - GREAT FALLS INTERNATIONAL AIRPORT (MT857282592300)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2011	
Investigation	2	0	\$2,757	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$25,361 MMRP \$0 Total \$25,361
Cleanup	0	0	\$7,127	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	1	\$388	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	5	1	\$10,272	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
◆ AIR FORCE - MALMSTROM AIR FORCE BASE (MT857182455600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2060	
RAB Status:		Yes								MRS Final RC: FY 2023	
Investigation	7	0	\$14,919	\$459	\$182	\$0	\$252	\$0	\$222	\$0	IRP \$54,211 MMRP \$0 Total \$54,211
Cleanup	7	0	\$19,286	\$0	\$1,038	\$0	\$747	\$0	\$979	\$0	
Post-Cleanup/RC	49	3	\$2,149	\$0	\$108	\$0	\$71	\$0	\$116	\$0	
Total	63	3	\$36,353	\$459	\$1,327	\$0	\$1,070	\$0	\$1,317	\$0	
◆ FORMERLY USED DEFENSE SITES - GLASGOW AFB (MT89799F062400)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2064	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$7,155	\$0	\$94	\$0	\$102	\$0	\$1,534	\$0	IRP \$39,074 MMRP \$0 Total \$39,074
Cleanup	0	0	\$2,542	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	5	0	\$1,056	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	6	0	\$10,753	\$0	\$94	\$0	\$102	\$0	\$1,534	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Defense Environmental Restoration Program

Nebraska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - CORNHUSKER ARMY AMMUNITION PLANT (NE721382023400)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2061	
Investigation	1	1	\$11,692	\$2,184	\$0	\$0	\$93	\$93	\$0	\$0	IRP \$28,352 MMRP \$25,369 Total \$53,720
Cleanup	1	0	\$72,982	\$16,788	\$74	\$0	\$1,076	\$0	\$802	\$0	
Post-Cleanup/RC	64	0	\$8,575	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	66	1	\$93,249	\$18,972	\$74	\$0	\$1,169	\$93	\$802	\$0	
◆ AIR FORCE - LINCOLN MUNICIPAL AIRPORT (NE757282418700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$2,094	\$0	\$0	\$0	\$0	\$0	\$62	\$0	IRP \$18,471 MMRP \$0 Total \$18,471
Cleanup	0	0	\$2,519	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	17	0	\$160	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	19	0	\$4,773	\$0	\$0	\$0	\$0	\$0	\$62	\$0	
◆ AIR FORCE - OFFUTT (NE757212464800)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2073	
RAB Status:		Yes								MRS Final RC: FY 2015	
Investigation	9	0	\$16,818	\$2,451	\$375	\$0	\$583	\$0	\$640	\$0	IRP \$120,279 MMRP \$744 Total \$121,023
Cleanup	5	0	\$48,639	\$9	\$1,249	\$0	\$473	\$0	\$533	\$0	
Post-Cleanup/RC	27	6	\$6,035	\$166	\$102	\$8	\$79	\$6	\$89	\$8	
Total	41	6	\$71,492	\$2,626	\$1,726	\$8	\$1,135	\$6	\$1,262	\$8	
◆ FORMERLY USED DEFENSE SITES - BLAINE NAVAL AMMUNITION DEPOT (NE79799F041100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2099	
RAB Status:		Yes								MRS Final RC: FY 2043	
Investigation	0	7	\$54,736	\$9,437	\$0	\$83	\$0	\$351	\$0	\$598	IRP \$105,298 MMRP \$34,456 Total \$139,754
Cleanup	1	0	\$113,962	\$0	\$1,842	\$0	\$1,795	\$0	\$1,949	\$0	
Post-Cleanup/RC	6	2	\$1,058	\$0	\$75	\$0	\$59	\$0	\$60	\$0	
Total	7	9	\$169,756	\$9,437	\$1,917	\$83	\$1,854	\$351	\$2,009	\$598	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Nebraska											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - LINCOLN AFB AF FAC S-4 (NE79799F046900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2040	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$6,909	\$0	\$591	\$0	\$286	\$0	\$428	\$0	IRP \$17,324 MMRP \$0 Total \$17,324
Cleanup	0	0	\$112	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$7,022	\$0	\$591	\$0	\$286	\$0	\$428	\$0	
◆ FORMERLY USED DEFENSE SITES - LINCOLN AFB AF FAC S-6 (NE79799F047000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2049	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$5,953	\$0	\$112	\$0	\$174	\$0	\$68	\$0	IRP \$17,778 MMRP \$0 Total \$17,778
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$48	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	0	\$5,953	\$0	\$112	\$0	\$174	\$0	\$116	\$0	
◆ FORMERLY USED DEFENSE SITES - LINCOLN AFB AF FAC S-7 (NE79799F047100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2068	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$2,453	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$20,428 MMRP \$0 Total \$20,428
Cleanup	1	0	\$9,153	\$0	\$118	\$0	\$102	\$0	\$193	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$11,606	\$0	\$118	\$0	\$102	\$0	\$193	\$0	
◆ FORMERLY USED DEFENSE SITES - LINCOLN AFB AF FAC S-8 (NE79799F041300)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2033	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$1,505	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$15,509 MMRP \$0 Total \$15,509
Cleanup	1	0	\$8,619	\$0	\$241	\$0	\$123	\$0	\$157	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$10,124	\$0	\$241	\$0	\$123	\$0	\$157	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

◆ FORMERLY USED DEFENSE SITES - SIOUX ARMY DEPOT (NE79799F046700)												
NPL Status: Not Listed		BRAC Round(s): N/A								IRP Final RC: FY 2045		
RAB Status: No										MRS Final RC: FY		
Investigation	2	0	\$14,513	\$631	\$207	\$0	\$286	\$0	\$0	\$0	IRP MMRP Total	\$18,490
Cleanup	1	0	\$2,391	\$13,491	\$100	\$0	\$92	\$0	\$128	\$0		\$0
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0
Total	5	0	\$16,904	\$14,122	\$307	\$0	\$378	\$0	\$128	\$0		\$18,490

Installation Restoration Program and Military Munitions Response Program Status Tables

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Nevada											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - HAWTHORNE ARMY DEPOT (NV921382295000)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: No									MRS Final RC: FY 2031		
Investigation	1	1	\$28,971	\$21,415	\$41	\$125	\$0	\$0	\$1,281	\$0	IRP \$25,345 MMRP \$6,726 Total \$32,071
Cleanup	5	1	\$46,203	\$18,509	\$731	\$0	\$602	\$0	\$414	\$0	
Post-Cleanup/RC	141	18	\$3,691	\$8,796	\$58	\$100	\$25	\$0	\$21	\$0	
Total	147	20	\$78,865	\$48,720	\$830	\$225	\$627	\$0	\$1,716	\$0	
◆ NAVY - FALLON NAS (NV917002217300)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2035		
RAB Status: Yes									MRS Final RC: FY 2044		
Investigation	6	1	\$21,425	\$179	\$905	\$0	\$0	\$0	\$0	\$0	IRP \$24,061 MMRP \$21,784 Total \$45,845
Cleanup	5	0	\$26,332	\$0	\$1,787	\$0	\$261	\$0	\$545	\$0	
Post-Cleanup/RC	26	0	\$12,772	\$0	\$141	\$0	\$232	\$0	\$237	\$0	
Total	37	1	\$60,529	\$179	\$2,833	\$0	\$493	\$0	\$782	\$0	
◆ AIR FORCE - CREECH AIR FORCE BASE (NV957212450200)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status: No									MRS Final RC: FY		
Investigation	8	0	\$7,123	\$0	\$364	\$0	\$505	\$0	\$632	\$0	IRP \$40,163 MMRP \$0 Total \$40,163
Cleanup	0	0	\$158	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	12	0	\$655	\$0	\$100	\$0	\$47	\$0	\$51	\$0	
Total	20	0	\$7,936	\$0	\$464	\$0	\$552	\$0	\$683	\$0	
◆ AIR FORCE - NELLIS AIR FORCE BASE (NV957212411000)											
NPL Status: Not Listed			BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2055		
RAB Status: Yes									MRS Final RC: FY 2027		
Investigation	11	0	\$20,487	\$4,764	\$500	\$0	\$694	\$0	\$876	\$0	IRP \$84,133 MMRP \$8,079 Total \$92,212
Cleanup	3	6	\$55,363	\$13,503	\$808	\$244	\$943	\$288	\$410	\$362	
Post-Cleanup/RC	48	12	\$6,914	\$30	\$247	\$0	\$259	\$0	\$297	\$0	
Total	62	18	\$82,763	\$18,297	\$1,554	\$244	\$1,896	\$288	\$1,583	\$362	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Nevada											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - NELLIS SMALL ARMS RGE AX (NV99799F602000)											
NPL Status: Not Listed RAB Status: No BRAC Round(s): N/A IRP Final RC: FY MRS Final RC: FY 2048											
Investigation	0	3	\$0	\$7,749	\$0	\$209	\$0	\$397	\$0	\$211	IRP \$0 MMRP \$42,281 Total \$42,281
Cleanup	0	1	\$0	\$24,268	\$0	\$1,391	\$0	\$7,265	\$0	\$104	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	4	\$0	\$32,017	\$0	\$1,600	\$0	\$7,662	\$0	\$315	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

New Hampshire											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - COLD REGIONS RESEARCH AND ENGINEERING LABORATORY (NH121082255600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2063	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$28,495	\$0	\$3,546	\$0	\$0	\$0	\$2,884	\$0	IRP \$69,260
Cleanup	0	0	\$32,067	\$0	\$2,293	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	14	0	\$413	\$0	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$0
Total	18	0	\$60,975	\$0	\$5,839	\$0	\$0	\$0	\$2,884	\$0	Total \$69,260
◆ AIR FORCE - NEW BOSTON SFS (NH157112402300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2027	
Investigation	5	7	\$5,894	\$10,986	\$331	\$123	\$378	\$84	\$425	\$30	IRP \$23,707
Cleanup	0	0	\$191	\$10,315	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	10	4	\$0	\$91	\$0	\$8	\$0	\$6	\$579	\$83	MMRP \$6,225
Total	15	11	\$6,085	\$21,392	\$331	\$131	\$378	\$90	\$1,004	\$114	Total \$29,932
◆ AIR FORCE - PEASE (NH157002484700)											
NPL Status:		Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2070	
RAB Status:		No								MRS Final RC: FY 1996	
Investigation	2	0	\$108,585	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$564,226
Cleanup	15	0	\$167,821	\$0	\$8,093	\$0	\$13,050	\$0	\$16,721	\$0	
Post-Cleanup/RC	65	1	\$18,961	\$0	\$797	\$0	\$1,345	\$0	\$1,268	\$0	MMRP \$0
Total	82	1	\$295,367	\$0	\$8,890	\$0	\$14,395	\$0	\$17,989	\$0	Total \$564,226

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

New Jersey											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT MONMOUTH (NJ221382059700)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993/2005 Closure						IRP Final RC: FY 2056	
RAB Status:		Yes								MRS Final RC: FY 2007	
Investigation	2	0	\$19,479	\$193	\$0	\$0	\$53	\$0	\$0	\$0	IRP \$23,930 MMRP \$0 Total \$23,930
Cleanup	14	0	\$41,511	\$0	\$1,475	\$0	\$11,428	\$0	\$651	\$0	
Post-Cleanup/RC	40	1	\$6,310	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	56	1	\$67,300	\$193	\$1,475	\$0	\$11,481	\$0	\$651	\$0	
◆ ARMY - PICATINNY ARSENAL (NJ221382070400)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2035	
Investigation	36	8	\$73,394	\$12,836	\$106	\$325	\$101	\$0	\$179	\$0	IRP \$30,471 MMRP \$64,810 Total \$95,282
Cleanup	11	2	\$63,071	\$15,629	\$299	\$58	\$998	\$269	\$643	\$318	
Post-Cleanup/RC	145	6	\$3,314	\$0	\$55	\$0	\$0	\$0	\$0	\$0	
Total	192	16	\$139,778	\$28,465	\$459	\$383	\$1,099	\$269	\$823	\$318	
◆ NAVY - COLTS NECK NWS EARLE (NJ217002217200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2032	
Investigation	5	1	\$11,559	\$1,242	\$1,054	\$0	\$532	\$1,009	\$0	\$3,222	IRP \$14,919 MMRP \$56,677 Total \$71,597
Cleanup	1	0	\$26,756	\$0	\$37	\$0	\$98	\$0	\$100	\$0	
Post-Cleanup/RC	64	1	\$6,873	\$0	\$292	\$0	\$254	\$0	\$259	\$0	
Total	70	2	\$45,188	\$1,242	\$1,383	\$0	\$884	\$1,009	\$359	\$3,222	
◆ NAVY - TRENTON NAWC (NJ217002269500)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$7,595	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$36,810 MMRP \$0 Total \$36,810
Cleanup	0	0	\$35,634	\$0	\$960	\$0	\$1,465	\$0	\$1,005	\$0	
Post-Cleanup/RC	10	0	\$382	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	11	0	\$43,611	\$0	\$960	\$0	\$1,465	\$0	\$1,005	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

New Jersey											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - ATLANTIC CITY MUN (NJ257282844900)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$3,452	\$273	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$35,966 MMRP \$0 Total \$35,966
Cleanup	0	0	\$1,957	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$295	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$5,704	\$273	\$0	\$0	\$0	\$0	\$0	\$0	
◆ AIR FORCE - JBMDL DIX (NJ221042027500)											
NPL Status:		Deleted		BRAC Round(s): N/A						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2026	
Investigation	3	0	\$17,866	\$4,017	\$572	\$0	\$126	\$0	\$290	\$0	IRP \$74,141 MMRP \$1,344 Total \$75,485
Cleanup	3	2	\$23,400	\$1,734	\$325	\$1,691	\$1,226	\$48	\$2,196	\$60	
Post-Cleanup/RC	54	1	\$9,589	\$0	\$225	\$0	\$95	\$0	\$197	\$45	
Total	60	3	\$50,855	\$5,751	\$1,122	\$1,691	\$1,446	\$48	\$2,683	\$105	
◆ AIR FORCE - JBMDL LAKEHURST (NJ217002727400)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2033	
Investigation	6	4	\$20,178	\$9,361	\$773	\$110	\$589	\$48	\$410	\$331	IRP \$151,637 MMRP \$11,166 Total \$162,803
Cleanup	8	1	\$87,597	\$11,497	\$4,879	\$594	\$2,051	\$6	\$4,100	\$8	
Post-Cleanup/RC	34	0	\$2,899	\$11	\$0	\$0	\$0	\$0	\$34	\$8	
Total	48	5	\$110,675	\$20,869	\$5,653	\$704	\$2,639	\$54	\$4,544	\$346	
◆ AIR FORCE - JBMDL-MCGUIRE (NJ257182401800)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2154	
RAB Status:		Yes								MRS Final RC: FY 2034	
Investigation	36	6	\$109,859	\$2,371	\$1,766	\$191	\$2,502	\$72	\$1,383	\$90	IRP \$366,207 MMRP \$12,738 Total \$378,945
Cleanup	15	0	\$79,533	\$2,362	\$5,229	\$41	\$9,218	\$48	\$10,070	\$60	
Post-Cleanup/RC	40	0	\$1,913	\$0	\$81	\$0	\$255	\$0	\$2,323	\$15	
Total	91	6	\$191,306	\$4,732	\$7,077	\$231	\$11,975	\$120	\$13,777	\$166	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

New Jersey											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - BURLINGTON AAP (NJ29799F093900)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2028	
RAB Status:		No						MRS Final RC:		FY	
Investigation	1	0	\$2,739	\$0	\$377	\$0	\$204	\$0	\$101	\$0	IRP \$10,939 MMRP \$0 Total \$10,939
Cleanup	0	0	\$260	\$0	\$0	\$0	\$0	\$0	\$93	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$2,999	\$0	\$377	\$0	\$204	\$0	\$194	\$0	
◆ FORMERLY USED DEFENSE SITES - FORT HANCOCK (NJ29799F692400)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2028	
RAB Status:		No						MRS Final RC:		FY 2037	
Investigation	1	5	\$1,975	\$5,592	\$164	\$0	\$425	\$0	\$318	\$0	IRP \$3,744 MMRP \$12,249 Total \$15,993
Cleanup	0	1	\$3,179	\$100	\$0	\$96	\$0	\$170	\$0	\$2,245	
Post-Cleanup/RC	2	4	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	10	\$5,154	\$5,692	\$164	\$96	\$425	\$170	\$318	\$2,245	
◆ FORMERLY USED DEFENSE SITES - MILLVILLE BOMB&GUN RGE (NJ29799F098500)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY	
RAB Status:		No						MRS Final RC:		FY 2035	
Investigation	0	6	\$0	\$374	\$0	\$121	\$0	\$177	\$0	\$2,784	IRP \$0 MMRP \$50,836 Total \$50,836
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	6	\$0	\$374	\$0	\$121	\$0	\$177	\$0	\$2,784	
◆ FORMERLY USED DEFENSE SITES - MORGAN ORD SUP DEPOT (NJ29799F733500)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY	
RAB Status:		No						MRS Final RC:		FY 2031	
Investigation	0	1	\$0	\$4,728	\$0	\$1,779	\$0	\$2,502	\$0	\$3,335	IRP \$0 MMRP \$13,482 Total \$13,482
Cleanup	0	0	\$0	\$781	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$5,509	\$0	\$1,779	\$0	\$2,502	\$0	\$3,335	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - RARITAN ARSN-TA ED PK (NJ29799F095700) NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2047 RAB Status: Yes MRS Final RC: FY 2029											
Investigation	1	1	\$37,474	\$13,986	\$1	\$793	\$15	\$102	\$0	\$71	IRP \$5,657 MMRP \$5,886 Total \$11,543
Cleanup	1	0	\$30,333	\$13,861	\$421	\$0	\$220	\$0	\$229	\$150	
Post-Cleanup/RC	13	1	\$0	\$49	\$0	\$0	\$0	\$0	\$0	\$0	
Total	15	2	\$67,807	\$27,896	\$422	\$793	\$235	\$102	\$229	\$221	

Defense Environmental Restoration Program

New Mexico											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT WINGATE DEPOT ACTIVITY (NM621382097400)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1988						IRP Final RC: FY 2043	
RAB Status:		Yes								MRS Final RC: FY 2040	
Investigation	12	3	\$44,614	\$39,970	\$3,270	\$0	\$9,120	\$2,388	\$0	\$0	IRP \$92,530 MMRP \$362,003 Total \$454,533
Cleanup	0	0	\$64,083	\$173,866	\$0	\$0	\$12,058	\$409	\$9,963	\$4,279	
Post-Cleanup/RC	32	2	\$501	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	44	5	\$109,198	\$213,836	\$3,270	\$0	\$21,177	\$2,797	\$9,963	\$4,279	
◆ ARMY - WHITE SANDS MISSILE RANGE (NM621412096000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY 2027	
Investigation	68	4	\$26,763	\$2,538	\$191	\$0	\$844	\$0	\$134	\$0	IRP \$11,497 MMRP \$0 Total \$11,497
Cleanup	1	0	\$33,706	\$0	\$78	\$0	\$1,889	\$0	\$110	\$0	
Post-Cleanup/RC	48	3	\$3,803	\$0	\$75	\$0	\$36	\$0	\$38	\$0	
Total	117	7	\$64,272	\$2,538	\$344	\$0	\$2,769	\$0	\$282	\$0	
◆ AIR FORCE - CANNON (NM657212445400)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2069	
RAB Status:		Yes								MRS Final RC: FY 2017	
Investigation	30	0	\$96,943	\$0	\$9,554	\$0	\$2,255	\$0	\$1,880	\$0	IRP \$122,389 MMRP \$0 Total \$122,389
Cleanup	2	0	\$14,941	\$1,204	\$455	\$0	\$406	\$0	\$776	\$0	
Post-Cleanup/RC	61	3	\$19,283	\$90	\$1,060	\$0	\$474	\$0	\$405	\$0	
Total	93	3	\$131,167	\$1,294	\$11,069	\$0	\$3,136	\$0	\$3,061	\$0	
◆ AIR FORCE - HOLLOMAN (NM657212442200)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2023	
Investigation	7	0	\$38,308	\$4,208	\$533	\$0	\$502	\$0	\$699	\$0	IRP \$82,830 MMRP \$0 Total \$82,830
Cleanup	3	0	\$100,990	\$6,877	\$1,694	\$0	\$556	\$0	\$598	\$0	
Post-Cleanup/RC	113	28	\$12,432	\$116	\$529	\$0	\$179	\$0	\$193	\$0	
Total	123	28	\$151,729	\$11,201	\$2,755	\$0	\$1,237	\$0	\$1,490	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

New Mexico												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - KIRTLAND (NM657182442300)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054		
RAB Status:		Yes								MRS Final RC: FY 2027		
Investigation	10	0	\$62,408	\$11,253	\$632	\$0	\$5,553	\$0	\$433	\$0	IRP \$121,745 MMRP \$9,476 Total \$131,220	
Cleanup	5	3	\$224,864	\$6,907	\$7,038	\$169	\$1,074	\$96	\$6,513	\$60		
Post-Cleanup/RC	90	53	\$6,032	\$3,464	\$67	\$3,003	\$53	\$30	\$79	\$45		
Total	105	56	\$293,304	\$21,624	\$7,737	\$3,172	\$6,680	\$126	\$7,026	\$106		
◆ FORMERLY USED DEFENSE SITES - FORT SUMNER AIR TO GGR (NM69799F622100)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status:		No								MRS Final RC: FY 2108		
Investigation	0	5	\$0	\$172	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$12,419 Total \$12,419	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	5	\$0	\$172	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - GUADALUPE BOMB & GUN RGE (NM69799F613900)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status:		No								MRS Final RC: FY 2062		
Investigation	0	9	\$0	\$480	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$24,080 Total \$24,080	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	10	\$0	\$480	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - KIRTLAND AFB PBR WEST MESA (NM69799F624100)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status:		Yes								MRS Final RC: FY 2050		
Investigation	0	5	\$0	\$4,321	\$0	\$81	\$0	\$310	\$0	\$551	IRP \$0 MMRP \$18,678 Total \$18,678	
Cleanup	0	0	\$0	\$6,014	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	1	\$0	\$467	\$0	\$102	\$0	\$66	\$0	\$306		
Total	0	6	\$0	\$10,802	\$0	\$183	\$0	\$376	\$0	\$857		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

New York											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - SENECA ARMY DEPOT ACTIVITY (NY221382083000)											
NPL Status:		Listed		BRAC Round(s):				BRAC 1995		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2034	
Investigation	2	1	\$34,431	\$661	\$0	\$0	\$6,992	\$65	\$0	\$0	IRP \$14,238 MMRP \$22,862 Total \$37,100
Cleanup	1	0	\$60,824	\$12,824	\$0	\$0	\$0	\$9,000	\$0	\$0	
Post-Cleanup/RC	69	12	\$2,935	\$949	\$0	\$0	\$0	\$0	\$0	\$0	
Total	72	13	\$98,190	\$14,434	\$0	\$0	\$6,992	\$9,065	\$0	\$0	
◆ ARMY - WEST POINT MIL RESERVATION (NY221462091500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2030	
RAB Status:		No								MRS Final RC: FY 2032	
Investigation	23	5	\$12,043	\$11,127	\$316	\$13	\$65	\$0	\$50	\$0	IRP \$40,605 MMRP \$43,212 Total \$83,818
Cleanup	0	0	\$11,217	\$2,295	\$0	\$33	\$161	\$50	\$232	\$173	
Post-Cleanup/RC	16	20	\$16,950	\$122	\$0	\$112	\$0	\$347	\$0	\$87	
Total	39	25	\$40,210	\$13,544	\$316	\$158	\$226	\$397	\$282	\$260	
◆ NAVY - BETHPAGE NWIRP (NY217002216200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2057	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$8,326	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$508,888 MMRP \$0 Total \$508,888
Cleanup	1	0	\$272,688	\$0	\$27,889	\$0	\$34,635	\$0	\$8,930	\$0	
Post-Cleanup/RC	2	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	0	\$281,014	\$0	\$27,889	\$0	\$34,635	\$0	\$8,930	\$0	
◆ NAVY - CALVERTON NWIRP (NY217002379400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2042	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	7	0	\$14,092	\$0	\$1,329	\$0	\$0	\$0	\$980	\$0	IRP \$20,022 MMRP \$0 Total \$20,022
Cleanup	2	0	\$57,684	\$0	\$761	\$0	\$919	\$0	\$939	\$0	
Post-Cleanup/RC	10	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	19	0	\$71,776	\$0	\$2,090	\$0	\$919	\$0	\$1,919	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

New York												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - FRANCIS S. GABRESKI (WEST HAMPTON) (NY257282424900)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY		
Investigation	4	0	\$8,832	\$0	\$12	\$0	\$330	\$0	\$374	\$0	IRP \$121,713 MMRP \$0 Total \$121,713	
Cleanup	0	0	\$5,067	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	15	0	\$1,997	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	19	0	\$15,896	\$0	\$12	\$0	\$330	\$0	\$374	\$0		
◆ AIR FORCE - NIAGARA FALLS (NY257122427300)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055		
RAB Status:		No								MRS Final RC: FY		
Investigation	8	0	\$4,263	\$0	\$364	\$0	\$505	\$0	\$664	\$0	IRP \$51,853 MMRP \$0 Total \$51,853	
Cleanup	5	0	\$16,509	\$0	\$322	\$0	\$394	\$0	\$342	\$0		
Post-Cleanup/RC	12	0	\$3,775	\$0	\$70	\$0	\$95	\$0	\$162	\$0		
Total	25	0	\$24,547	\$0	\$756	\$0	\$993	\$0	\$1,168	\$0		
◆ AIR FORCE - PLATTSBURGH (NY257002477400)												
NPL Status:		Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2083		
RAB Status:		Yes								MRS Final RC: FY 2003		
Investigation	5	0	\$36,478	\$0	\$944	\$0	\$236	\$0	\$95	\$0	IRP \$164,169 MMRP \$0 Total \$164,169	
Cleanup	5	0	\$50,978	\$0	\$1,200	\$0	\$3,834	\$0	\$1,690	\$0		
Post-Cleanup/RC	307	6	\$18,131	\$0	\$873	\$0	\$1,102	\$0	\$974	\$0		
Total	317	6	\$105,587	\$0	\$3,017	\$0	\$5,172	\$0	\$2,760	\$0		
◆ AIR FORCE - ROME RESEARCH SITE (NY257002445100)												
NPL Status:		Listed		BRAC Round(s): BRAC 1993/1995						IRP Final RC: FY 2063		
RAB Status:		Yes								MRS Final RC: FY 2004		
Investigation	6	0	\$65,902	\$0	\$126	\$0	\$189	\$0	\$7,105	\$0	IRP \$109,088 MMRP \$0 Total \$109,088	
Cleanup	6	0	\$97,345	\$0	\$1,222	\$0	\$890	\$0	\$1,750	\$0		
Post-Cleanup/RC	731	12	\$21,292	\$0	\$753	\$0	\$688	\$0	\$641	\$0		
Total	743	12	\$184,538	\$0	\$2,100	\$0	\$1,767	\$0	\$9,496	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

New York											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - SCHENECTADY CO (NY257282589700)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$1,893	\$0	\$0	\$0	\$165	\$0	\$62	\$0	IRP \$16,131 MMRP \$0 Total \$16,131
Cleanup	0	0	\$3,085	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	8	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	11	0	\$4,978	\$0	\$0	\$0	\$165	\$0	\$62	\$0	
◆ AIR FORCE - STEWART INTERNATIONAL AIRPORT (NY257282888200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$10,140	\$0	\$17	\$0	\$248	\$0	\$517	\$0	IRP \$102,151 MMRP \$0 Total \$102,151
Cleanup	0	0	\$19	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$648	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	6	0	\$10,807	\$0	\$17	\$0	\$248	\$0	\$517	\$0	
◆ FORMERLY USED DEFENSE SITES - CP HERO (NY29799F106300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2023	
RAB Status:		No								MRS Final RC: FY 2045	
Investigation	0	2	\$7,426	\$907	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$15,377 Total \$15,377
Cleanup	0	0	\$5,036	\$292	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	1	\$0	\$10	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	3	\$12,462	\$1,209	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - FORT SLOCUM (NY29799F115500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY 2011	
Investigation	0	0	\$14	\$17	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$31,284 MMRP \$0 Total \$31,284
Cleanup	1	0	\$42	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	1	\$57	\$17	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

New York												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - FT TILDEN (NY29799F692200)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2013
RAB Status:		No										MRS Final RC: FY 2050
Investigation	0	2	\$149	\$243	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$12,212 Total \$12,212	
Cleanup	0	0	\$900	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	6	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	6	2	\$1,049	\$243	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - PLUM ISLAND ANIMAL RESEARCH CENTER (NY29799F105600)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2045
RAB Status:		No										MRS Final RC: FY
Investigation	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$24,339 MMRP \$0 Total \$24,339	
Cleanup	0	0	\$478	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	3	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	4	0	\$478	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - STEWART AFB (NY29799F121400)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY 2065
RAB Status:		No										MRS Final RC: FY
Investigation	1	0	\$3,601	\$0	\$265	\$0	\$835	\$0	\$126	\$0	IRP \$76,727 MMRP \$0 Total \$76,727	
Cleanup	0	0	\$690	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	2	0	\$4,291	\$0	\$265	\$0	\$835	\$0	\$126	\$0		
◆ FORMERLY USED DEFENSE SITES - SUFFOLK CO AAF&B&C RGE (NY29799F122300)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2032
Investigation	0	1	\$0	\$2,265	\$0	\$406	\$0	\$601	\$0	\$6	IRP \$0 MMRP \$17,696 Total \$17,696	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$2,265	\$0	\$406	\$0	\$601	\$0	\$6		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

North Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT LIBERTY (FORMERLY FORT BRAGG) (NC421402012100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2056	
RAB Status:		No								MRS Final RC: FY 2016	
Investigation	4	0	\$35,565	\$2,141	\$1,331	\$0	\$617	\$0	\$0	\$0	IRP \$18,066 MMRP \$0 Total \$18,066
Cleanup	24	0	\$26,752	\$922	\$1,290	\$0	\$420	\$0	\$908	\$0	
Post-Cleanup/RC	174	12	\$2,739	\$7	\$42	\$0	\$0	\$0	\$0	\$0	
Total	202	12	\$65,056	\$3,070	\$2,663	\$0	\$1,037	\$0	\$908	\$0	
◆ NAVY - CAMP LEJEUNE MCB (NC417302258000)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2031	
Investigation	32	1	\$73,212	\$28,200	\$2,645	\$2,500	\$349	\$20	\$1,883	\$21	IRP \$117,523 MMRP \$15,727 Total \$133,251
Cleanup	12	3	\$223,788	\$13,849	\$11,026	\$36	\$5,825	\$2,653	\$5,642	\$3,235	
Post-Cleanup/RC	177	27	\$11,614	\$1,374	\$300	\$54	\$387	\$75	\$355	\$114	
Total	221	31	\$308,614	\$43,424	\$13,971	\$2,591	\$6,561	\$2,748	\$7,880	\$3,370	
◆ NAVY - CHERRY POINT MCAS (NC417302726100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2027	
Investigation	8	1	\$33,853	\$5,084	\$3,656	\$1,729	\$665	\$0	\$2,745	\$0	IRP \$71,045 MMRP \$1,192 Total \$72,237
Cleanup	12	0	\$119,151	\$559	\$3,023	\$0	\$4,171	\$0	\$3,018	\$0	
Post-Cleanup/RC	93	2	\$3,257	\$947	\$114	\$0	\$58	\$79	\$49	\$0	
Total	113	3	\$156,260	\$6,590	\$6,792	\$1,729	\$4,894	\$79	\$5,812	\$0	
◆ AIR FORCE - SEYMOUR JOHNSON AIR FORCE BASE (NC457212447400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2074	
RAB Status:		Yes								MRS Final RC: FY 2013	
Investigation	6	0	\$10,283	\$624	\$358	\$0	\$331	\$0	\$359	\$0	IRP \$69,499 MMRP \$0 Total \$69,499
Cleanup	2	0	\$30,020	\$0	\$177	\$0	\$270	\$0	\$290	\$0	
Post-Cleanup/RC	56	13	\$10,922	\$1	\$393	\$0	\$499	\$0	\$534	\$0	
Total	64	13	\$51,226	\$625	\$929	\$0	\$1,100	\$0	\$1,183	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

North Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CHARLOTTE ARMY MIS PL (NC49799F483800)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2045	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$6,118	\$0	\$61	\$0	\$353	\$0	\$413	\$0	IRP \$13,657 MMRP \$0 Total \$13,657
Cleanup	0	0	\$3,546	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	0	\$9,664	\$0	\$61	\$0	\$353	\$0	\$413	\$0	
◆ FORMERLY USED DEFENSE SITES - CHARLOTTE NAV AMM DEPO (NC49799F490000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2044	
RAB Status:		No								MRS Final RC: FY 2043	
Investigation	0	1	\$2,892	\$164	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$9,675 MMRP \$2,146 Total \$11,821
Cleanup	1	0	\$7,269	\$0	\$38	\$0	\$1,334	\$0	\$790	\$0	
Post-Cleanup/RC	2	0	\$11	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	1	\$10,172	\$164	\$38	\$0	\$1,334	\$0	\$790	\$0	
◆ FORMERLY USED DEFENSE SITES - CP BUTNER TRNG CMP (NC49799F482700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 1999	
RAB Status:		Yes								MRS Final RC: FY 2057	
Investigation	0	0	\$298	\$7,832	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$547,741 Total \$547,741
Cleanup	0	8	\$25	\$10,859	\$0	\$220	\$0	\$108	\$0	\$109	
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	9	\$323	\$18,691	\$0	\$220	\$0	\$108	\$0	\$109	
◆ FORMERLY USED DEFENSE SITES - CP/FT DAVIS (NC49799F482800)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 1999	
RAB Status:		No								MRS Final RC: FY 2049	
Investigation	0	2	\$257	\$175	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$21,422 Total \$21,422
Cleanup	0	0	\$26	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	3	\$283	\$175	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

North Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - FT GREEN (NC49799F483100)											
NPL Status: Not Listed RAB Status: No											
BRAC Round(s): N/A											
IRP Final RC: FY MRS Final RC: FY 2041											
Investigation	0	1	\$0	\$159	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$19,585 Total \$19,585
Cleanup	0	0	\$0	\$285	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$53	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$497	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

North Dakota												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - CAVALIER SFS (ND857112889500)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2056		
RAB Status:		No								MRS Final RC: FY 2011		
Investigation	3	0	\$2,223	\$0	\$136	\$0	\$189	\$0	\$205	\$0	IRP \$26,237 MMRP \$0 Total \$26,237	
Cleanup	0	0	\$1,690	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	4	1	\$25	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	7	1	\$3,938	\$0	\$136	\$0	\$189	\$0	\$205	\$0		
◆ AIR FORCE - GRAND FORKS AIR FORCE BASE (ND857212475900)												
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2071		
RAB Status:		Yes								MRS Final RC: FY 2023		
Investigation	6	0	\$5,716	\$0	\$390	\$0	\$378	\$0	\$435	\$0	IRP \$70,988 MMRP \$0 Total \$70,988	
Cleanup	4	0	\$18,505	\$0	\$433	\$0	\$315	\$0	\$362	\$0		
Post-Cleanup/RC	5	3	\$3,521	\$0	\$23	\$0	\$32	\$0	\$36	\$0		
Total	15	3	\$27,741	\$0	\$845	\$0	\$725	\$0	\$833	\$0		
◆ AIR FORCE - MINOT (ND857212475800)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2099		
RAB Status:		Yes								MRS Final RC: FY 2027		
Investigation	8	1	\$8,501	\$4,030	\$427	\$5	\$505	\$6	\$994	\$8	IRP \$75,794 MMRP \$2,753 Total \$78,546	
Cleanup	6	0	\$16,636	\$43	\$399	\$0	\$637	\$0	\$475	\$0		
Post-Cleanup/RC	24	8	\$4,497	\$52	\$296	\$5	\$258	\$6	\$359	\$8		
Total	38	9	\$29,634	\$4,125	\$1,122	\$10	\$1,399	\$12	\$1,828	\$15		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Northern Mariana Islands											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - KOBLER NAVAL SUPPLY CENTER (CN99799F844500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2036	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$3,254	\$0	\$221	\$0	\$172	\$0	\$190	\$0	IRP \$10,218 MMRP \$0 Total \$10,218
Cleanup	0	0	\$4,484	\$0	\$7	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$7,738	\$0	\$228	\$0	\$172	\$0	\$190	\$0	
◆ FORMERLY USED DEFENSE SITES - MARPI POINT FIELD (CN99799F737700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2035	
Investigation	0	1	\$0	\$4,994	\$0	\$203	\$0	\$256	\$0	\$299	IRP \$0 MMRP \$39,304 Total \$39,304
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$4,994	\$0	\$203	\$0	\$256	\$0	\$299	
◆ FORMERLY USED DEFENSE SITES - NAFTAN BOMB STORAGE (CN99799F692900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2037	
Investigation	0	1	\$0	\$3,524	\$0	\$4	\$0	\$61	\$0	\$63	IRP \$0 MMRP \$18,012 Total \$18,012
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$3,524	\$0	\$4	\$0	\$61	\$0	\$63	
◆ FORMERLY USED DEFENSE SITES - NORTH FIELD (CN99799F372900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2033	
Investigation	0	2	\$0	\$168	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$25,896 Total \$25,896
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$168	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Northern Mariana Islands											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - ORDNANCE PLAN (CN99799F240600)											
NPL Status: Not Listed RAB Status: No											
BRAC Round(s): N/A											
IRP Final RC: FY MRS Final RC: FY 2049											
Investigation	0	1	\$0	\$7,736	\$0	\$122	\$0	\$61	\$0	\$63	IRP \$0
Cleanup	0	0	\$0	\$5,919	\$0	\$0	\$0	\$0	\$0	\$0	MMRP \$170,338
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Total \$170,338
Total	0	1	\$0	\$13,655	\$0	\$122	\$0	\$61	\$0	\$63	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Ohio											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - JFHQ OH ARNG (OH52118390NG00)											
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY											
RAB Status: No MRS Final RC: FY 2054											
Investigation	0	0	\$0	\$7,676	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$21,766 Total \$21,766
Cleanup	0	1	\$0	\$6,822	\$0	\$74	\$0	\$2,148	\$0	\$51	
Post-Cleanup/RC	0	5	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	6	\$0	\$14,498	\$0	\$74	\$0	\$2,148	\$0	\$51	
◆ ARMY - RAVENNA ARMY AMMUNITION PLANT (OH521382073600)											
NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2060											
RAB Status: Yes MRS Final RC: FY 2035											
Investigation	7	1	\$68,052	\$24,330	\$88	\$103	\$915	\$109	\$431	\$4,200	IRP \$22,161 MMRP \$6,958 Total \$29,119
Cleanup	6	2	\$49,092	\$9,482	\$90	\$1,172	\$184	\$75	\$0	\$141	
Post-Cleanup/RC	54	17	\$20,432	\$0	\$616	\$0	\$200	\$0	\$202	\$0	
Total	67	20	\$137,576	\$33,812	\$794	\$1,275	\$1,299	\$184	\$633	\$4,341	
◆ AIR FORCE - AIR FORCE PLANT 85 (OH557172887000)											
NPL Status: Proposed BRAC Round(s): N/A IRP Final RC: FY 2055											
RAB Status: No MRS Final RC: FY											
Investigation	1	0	\$3,347	\$0	\$45	\$0	\$63	\$0	\$68	\$0	IRP \$20,382 MMRP \$0 Total \$20,382
Cleanup	1	0	\$9,238	\$0	\$90	\$0	\$79	\$0	\$85	\$0	
Post-Cleanup/RC	11	0	\$3,293	\$0	\$155	\$0	\$173	\$0	\$188	\$0	
Total	13	0	\$15,878	\$0	\$290	\$0	\$315	\$0	\$342	\$0	
◆ AIR FORCE - GENTILE (OH597152435700)											
NPL Status: Not Listed BRAC Round(s): BRAC 1993 IRP Final RC: FY 2036											
RAB Status: Yes MRS Final RC: FY											
Investigation	1	0	\$4,428	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,126 MMRP \$0 Total \$13,126
Cleanup	3	0	\$9,104	\$0	\$172	\$0	\$396	\$0	\$224	\$0	
Post-Cleanup/RC	44	0	\$3,644	\$0	\$111	\$0	\$174	\$0	\$170	\$0	
Total	48	0	\$17,176	\$0	\$283	\$0	\$570	\$0	\$394	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Ohio											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - MANSFIELD LAHM (OH557282588100)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	6	0	\$2,270	\$0	\$0	\$0	\$496	\$0	\$185	\$0	IRP \$29,500 MMRP \$0 Total \$29,500
Cleanup	0	0	\$402	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	10	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	16	0	\$2,672	\$0	\$0	\$0	\$496	\$0	\$185	\$0	
◆ AIR FORCE - NEWARK (OH557002465000)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2030	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$2,814	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$14,085 MMRP \$0 Total \$14,085
Cleanup	0	0	\$4,118	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	14	0	\$3,276	\$0	\$196	\$0	\$374	\$0	\$321	\$0	
Total	15	0	\$10,208	\$0	\$196	\$0	\$374	\$0	\$321	\$0	
◆ AIR FORCE - RICKENBACKER (OH557002454400)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2062	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	3	0	\$11,530	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$59,275 MMRP \$0 Total \$59,275
Cleanup	4	0	\$23,729	\$0	\$390	\$0	\$1,061	\$0	\$508	\$0	
Post-Cleanup/RC	76	0	\$3,445	\$0	\$46	\$0	\$74	\$0	\$70	\$0	
Total	83	0	\$38,705	\$0	\$437	\$0	\$1,135	\$0	\$578	\$0	
◆ AIR FORCE - TOLEDO EXPRESS AIRPORT (OH557282843600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2016	
Investigation	7	0	\$3,153	\$261	\$41	\$0	\$578	\$0	\$0	\$0	IRP \$23,588 MMRP \$0 Total \$23,588
Cleanup	0	0	\$1,865	\$17	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	9	2	\$1,043	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	16	2	\$6,061	\$278	\$41	\$0	\$578	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Ohio											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - WRIGHT PATTERSON (OH557172431200)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2060	
RAB Status:		Yes								MRS Final RC: FY 2031	
Investigation	32	2	\$154,164	\$3,496	\$6,130	\$61	\$2,030	\$72	\$2,096	\$30	IRP \$263,104 MMRP \$4,231 Total \$267,335
Cleanup	5	0	\$130,145	\$20	\$1,519	\$0	\$1,625	\$0	\$5,451	\$0	
Post-Cleanup/RC	71	4	\$17,616	\$0	\$1,107	\$0	\$1,097	\$0	\$1,281	\$0	
Total	108	6	\$301,926	\$3,516	\$8,757	\$61	\$4,752	\$72	\$8,827	\$30	
◆ AIR FORCE - YOUNGSTOWN-WARREN RAP ARS (OH557122876400)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$4,561	\$0	\$968	\$0	\$252	\$0	\$1,209	\$0	IRP \$28,623 MMRP \$0 Total \$28,623
Cleanup	0	0	\$82	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	5	0	\$305	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	9	0	\$4,948	\$0	\$968	\$0	\$252	\$0	\$1,209	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP SHERMAN ARTILLERY RANGE (OH59799F979800)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2031	
Investigation	0	0	\$0	\$2,625	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$19,896 Total \$19,896
Cleanup	0	1	\$0	\$108	\$0	\$108	\$0	\$40	\$0	\$260	
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$2,733	\$0	\$108	\$0	\$40	\$0	\$260	
◆ FORMERLY USED DEFENSE SITES - LOCKBOURNE AIR FORCE BASE (OH59799F363700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2037	
RAB Status:		No								MRS Final RC: FY 2036	
Investigation	1	1	\$10,150	\$2,846	\$0	\$221	\$0	\$112	\$0	\$42	IRP \$19,172 MMRP \$14,448 Total \$33,620
Cleanup	2	1	\$29,903	\$7	\$221	\$0	\$2,460	\$0	\$284	\$698	
Post-Cleanup/RC	8	4	\$2,285	\$20	\$218	\$0	\$507	\$0	\$302	\$0	
Total	11	6	\$42,338	\$2,873	\$439	\$221	\$2,967	\$112	\$586	\$740	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Oklahoma												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - AIR FORCE PLANT 3 (OK657172460400)												
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2057		
RAB Status:		No								MRS Final RC: FY		
Investigation	2	0	\$4,322	\$0	\$91	\$0	\$126	\$0	\$230	\$0	IRP \$20,434 MMRP \$0 Total \$20,434	
Cleanup	0	0	\$2,185	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	11	0	\$3,735	\$0	\$56	\$0	\$32	\$0	\$34	\$0		
Total	13	0	\$10,242	\$0	\$147	\$0	\$158	\$0	\$264	\$0		
◆ AIR FORCE - ALTUS AIR FORCE BASE (OK657152404500)												
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2054		
RAB Status:		Yes								MRS Final RC: FY 2013		
Investigation	13	0	\$30,739	\$346	\$591	\$0	\$820	\$0	\$987	\$0	IRP \$107,581 MMRP \$0 Total \$107,581	
Cleanup	9	0	\$49,421	\$40	\$1,152	\$0	\$1,638	\$0	\$1,403	\$0		
Post-Cleanup/RC	12	5	\$2,088	\$0	\$104	\$0	\$144	\$0	\$143	\$0		
Total	34	5	\$82,247	\$386	\$1,846	\$0	\$2,602	\$0	\$2,533	\$0		
◆ AIR FORCE - TINKER (OK657172439100)												
NPL Status:		Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2071		
RAB Status:		Yes								MRS Final RC: FY 2032		
Investigation	19	0	\$135,239	\$4,993	\$598	\$0	\$2,488	\$0	\$683	\$0	IRP \$160,130 MMRP \$556 Total \$160,686	
Cleanup	9	1	\$205,573	\$176	\$2,402	\$104	\$5,856	\$48	\$4,321	\$60		
Post-Cleanup/RC	34	7	\$31,123	\$0	\$200	\$0	\$163	\$0	\$262	\$0		
Total	62	8	\$371,934	\$5,169	\$3,199	\$104	\$8,507	\$48	\$5,266	\$60		
◆ AIR FORCE - TULSA (OK657282588700)												
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054		
RAB Status:		No								MRS Final RC: FY		
Investigation	6	0	\$5,186	\$0	\$23	\$0	\$496	\$0	\$209	\$0	IRP \$42,893 MMRP \$0 Total \$42,893	
Cleanup	0	0	\$259	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	2	0	\$68	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	8	0	\$5,513	\$0	\$23	\$0	\$496	\$0	\$209	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

◆ FORMERLY USED DEFENSE SITES - ATLAS MISSILE NO. 5 (OK69799F640700)													
NPL Status:		Not Listed		BRAC Round(s):				N/A			IRP Final RC: FY 2036		
RAB Status:		No										MRS Final RC: FY	
Investigation	1	0	\$2,076	\$0	\$43	\$0	\$77	\$0	\$37	\$0	IRP MMRP Total	\$15,414	
Cleanup	0	0	\$685	\$0	\$0	\$0	\$0	\$0	\$52	\$0		\$0	
Post-Cleanup/RC	1	0	\$527	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Total	2	0	\$3,288	\$0	\$43	\$0	\$77	\$0	\$89	\$0		\$15,414	

Installation Restoration Program and Military Munitions Response Program Status Tables

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Oregon											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - CLACKAMAS/CAMP WITHYCOMBE (OR0211841A3500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2031	
Investigation	0	0	\$0	\$7,065	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$35,974 Total \$35,974
Cleanup	0	2	\$0	\$633	\$0	\$33	\$0	\$28,516	\$0	\$320	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	2	\$0	\$7,698	\$0	\$33	\$0	\$28,516	\$0	\$320	
◆ ARMY - UMATILLA CHEMICAL DEPOT (OR021382091700)											
NPL Status:		Listed		BRAC Round(s):				BRAC 1988/2005 Closure		IRP Final RC: FY 2035	
RAB Status:		Yes								MRS Final RC: FY 2033	
Investigation	0	0	\$20,983	\$7	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$26,196 MMRP \$197,892 Total \$224,088
Cleanup	1	1	\$49,975	\$125,202	\$2,362	\$0	\$2,331	\$8,794	\$1,488	\$16,170	
Post-Cleanup/RC	116	1	\$1,754	\$347	\$0	\$0	\$0	\$0	\$0	\$0	
Total	117	2	\$72,712	\$125,556	\$2,362	\$0	\$2,331	\$8,794	\$1,488	\$16,170	
◆ AIR FORCE - KLAMATH FALLS IAP (KINGSLEY FIELD) (OR057282889700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2013	
Investigation	2	0	\$6,271	\$0	\$0	\$0	\$0	\$0	\$62	\$0	IRP \$14,714 MMRP \$0 Total \$14,714
Cleanup	0	0	\$3,824	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	13	4	\$1,008	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	15	4	\$11,103	\$0	\$0	\$0	\$0	\$0	\$62	\$0	
◆ FORMERLY USED DEFENSE SITES - BOARDMAN AIR FORCE RANGE (OR09799F307600)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2045	
Investigation	0	7	\$0	\$9,698	\$0	\$214	\$0	\$707	\$0	\$335	IRP \$0 MMRP \$61,715 Total \$61,715
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	7	\$0	\$9,698	\$0	\$214	\$0	\$707	\$0	\$335	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Oregon											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP ABBOT (OR09799F307000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2012	
RAB Status:		No								MRS Final RC: FY 2049	
Investigation	0	4	\$12	\$253	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$16,245 Total \$16,245
Cleanup	0	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	5	\$13	\$253	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP ADAIR/ADAIR AFS (OR09799F306700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2018	
RAB Status:		No								MRS Final RC: FY 2044	
Investigation	0	8	\$1,492	\$6,422	\$0	\$374	\$0	\$475	\$0	\$671	IRP \$0 MMRP \$82,408 Total \$82,408
Cleanup	0	0	\$568	\$9	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	3	\$61	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	11	\$2,121	\$6,431	\$0	\$374	\$0	\$475	\$0	\$671	
◆ FORMERLY USED DEFENSE SITES - NAV AIR STA, TONGUE POINT (OR09799F314700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2029	
RAB Status:		Yes								MRS Final RC: FY 2038	
Investigation	1	1	\$14,472	\$163	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$16,447 MMRP \$475 Total \$16,922
Cleanup	0	0	\$15,213	\$0	\$84	\$0	\$16	\$0	\$83	\$0	
Post-Cleanup/RC	5	1	\$1,996	\$0	\$107	\$0	\$295	\$0	\$425	\$0	
Total	6	2	\$31,681	\$163	\$191	\$0	\$311	\$0	\$508	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Pennsylvania											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - LETTERKENNY ARMY DEPOT (PA321382050300)											
NPL Status:		Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2057	
RAB Status:		Yes								MRS Final RC: FY 2026	
Investigation	7	1	\$86,903	\$261	\$269	\$1	\$58	\$0	\$59	\$0	IRP \$14,904 MMRP \$1,141 Total \$16,045
Cleanup	21	0	\$77,142	\$0	\$1,322	\$0	\$733	\$0	\$745	\$0	
Post-Cleanup/RC	100	0	\$2,378	\$0	\$38	\$0	\$35	\$0	\$176	\$35	
Total	128	1	\$166,423	\$261	\$1,629	\$1	\$826	\$0	\$980	\$35	
◆ ARMY - TOBYHANNA ARMY DEPOT (PA321382089200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2060	
RAB Status:		Yes								MRS Final RC: FY 2013	
Investigation	8	0	\$13,143	\$831	\$143	\$0	\$91	\$0	\$39	\$0	IRP \$10,907 MMRP \$1,700 Total \$12,607
Cleanup	3	0	\$6,700	\$29	\$206	\$0	\$196	\$0	\$189	\$0	
Post-Cleanup/RC	63	6	\$1,737	\$3,081	\$0	\$69	\$0	\$50	\$0	\$52	
Total	74	6	\$21,580	\$3,941	\$349	\$69	\$287	\$50	\$228	\$52	
◆ NAVY - MECHANICSBURG SPCC (PA317002210400)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2001	
Investigation	5	0	\$12,167	\$0	\$56	\$0	\$0	\$0	\$177	\$0	IRP \$10,425 MMRP \$0 Total \$10,425
Cleanup	0	0	\$35,765	\$0	\$693	\$0	\$339	\$0	\$274	\$0	
Post-Cleanup/RC	11	1	\$1,059	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	16	1	\$48,991	\$0	\$749	\$0	\$339	\$0	\$452	\$0	
◆ NAVY - WARMINSTER NAWC (PA317002454500)											
NPL Status:		Listed		BRAC Round(s): BRAC 1995/1995						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$8,343	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$62,803 MMRP \$0 Total \$62,803
Cleanup	6	0	\$76,787	\$0	\$1,734	\$0	\$11,804	\$0	\$2,429	\$0	
Post-Cleanup/RC	3	0	\$106	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	10	0	\$85,236	\$0	\$1,734	\$0	\$11,804	\$0	\$2,429	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Pennsylvania											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - WILLOW GROVE NAS (PA317002231200)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$8,697	\$0	\$0	\$0	\$308	\$0	\$475	\$0	IRP \$117,920 MMRP \$0 Total \$117,920
Cleanup	0	0	\$92,565	\$0	\$3,597	\$0	\$3,027	\$0	\$2,760	\$0	
Post-Cleanup/RC	12	0	\$2,179	\$0	\$200	\$0	\$171	\$0	\$171	\$0	
Total	13	0	\$103,441	\$0	\$3,797	\$0	\$3,507	\$0	\$3,407	\$0	
◆ AIR FORCE - BIDDLE ANGB (PA357282534900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$23,057	\$0	\$2,136	\$0	\$2,672	\$0	\$2,674	\$0	IRP \$156,684 MMRP \$0 Total \$156,684
Cleanup	0	0	\$11,405	\$0	\$12	\$0	\$165	\$0	\$62	\$0	
Post-Cleanup/RC	10	0	\$241	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	11	0	\$34,703	\$0	\$2,148	\$0	\$2,837	\$0	\$2,736	\$0	
◆ AIR FORCE - PITTSBURGH ANGB (PA357282846900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2014	
Investigation	2	0	\$2,905	\$270	\$12	\$0	\$165	\$0	\$62	\$0	IRP \$83,972 MMRP \$0 Total \$83,972
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	8	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	10	2	\$2,905	\$270	\$12	\$0	\$165	\$0	\$62	\$0	
◆ AIR FORCE - PITTSBURGH ARS (PA357122428900)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	2	0	\$3,302	\$0	\$91	\$0	\$126	\$0	\$179	\$0	IRP \$24,750 MMRP \$0 Total \$24,750
Cleanup	0	0	\$531	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	7	0	\$39	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	9	0	\$3,872	\$0	\$91	\$0	\$126	\$0	\$179	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Pennsylvania											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ DEFENSE LOGISTICS AGENCY - DD SUSQUEHANNA, NEW CUMBERLAND FAC. (PA397152064200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2029	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$11,250	\$0	\$245	\$0	\$173	\$0	\$1,008	\$0	IRP \$14,760 MMRP \$0 Total \$14,760
Cleanup	0	0	\$27,410	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	63	0	\$2,794	\$0	\$240	\$0	\$468	\$0	\$140	\$0	
Total	64	0	\$41,454	\$0	\$485	\$0	\$641	\$0	\$1,148	\$0	
◆ DEFENSE LOGISTICS AGENCY - DSC PHILADELPHIA (PA397154266500)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	0	0	\$5,973	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$54,193 MMRP \$0 Total \$54,193
Cleanup	1	0	\$62,623	\$0	\$0	\$0	\$1,678	\$0	\$1,230	\$0	
Post-Cleanup/RC	47	0	\$300	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	48	0	\$68,896	\$0	\$0	\$0	\$1,678	\$0	\$1,230	\$0	
◆ FORMERLY USED DEFENSE SITES - MARIETTA AIR FORCE STATION (PA39799F150900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2029	
RAB Status:		No								MRS Final RC: FY 1994	
Investigation	0	0	\$3,627	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$12,836 MMRP \$0 Total \$12,836
Cleanup	1	0	\$6,832	\$0	\$3,764	\$0	\$203	\$0	\$1,583	\$0	
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	1	\$10,459	\$0	\$3,764	\$0	\$203	\$0	\$1,583	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Puerto Rico											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT BUCHANAN (PR22140RQ32700)											
NPL Status: Not Listed RAB Status: No											
BRAC Round(s): BRAC 1995											
IRP Final RC: FY 2054 MRS Final RC: FY 2013											
Investigation	2	0	\$4,465	\$1,165	\$50	\$0	\$81	\$0	\$51	\$0	IRP \$13,359 MMRP \$0 Total \$13,359
Cleanup	2	0	\$6,208	\$0	\$30	\$0	\$144	\$0	\$567	\$0	
Post-Cleanup/RC	25	3	\$27	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	29	3	\$10,700	\$1,165	\$80	\$0	\$225	\$0	\$618	\$0	
◆ NAVY - NAVACT PUERTO RICO (PR217004000300)											
NPL Status: Not Listed RAB Status: Yes											
BRAC Round(s): BRAC 1995											
IRP Final RC: FY 2060 MRS Final RC: FY 2029											
Investigation	7	2	\$28,368	\$3,775	\$470	\$1,338	\$911	\$468	\$85	\$97	IRP \$66,119 MMRP \$718 Total \$66,837
Cleanup	11	1	\$97,081	\$14,316	\$3,404	\$0	\$833	\$0	\$924	\$0	
Post-Cleanup/RC	44	0	\$3,476	\$0	\$1,061	\$0	\$500	\$0	\$650	\$0	
Total	62	3	\$128,925	\$18,091	\$4,935	\$1,338	\$2,244	\$468	\$1,659	\$97	
◆ NAVY - SAN JUAN PR MCRC (PR217302799900)											
NPL Status: Not Listed RAB Status: No											
BRAC Round(s): N/A											
IRP Final RC: FY 2058 MRS Final RC: FY											
Investigation	7	0	\$6,936	\$0	\$0	\$0	\$0	\$0	\$760	\$0	IRP \$22,303 MMRP \$0 Total \$22,303
Cleanup	0	0	\$5,959	\$0	\$0	\$0	\$0	\$0	\$599	\$0	
Post-Cleanup/RC	2	0	\$26	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	9	0	\$12,921	\$0	\$0	\$0	\$0	\$0	\$1,359	\$0	
◆ NAVY - VIEQUES EAST (PR217006932100)											
NPL Status: Listed RAB Status: Yes											
BRAC Round(s): N/A											
IRP Final RC: FY MRS Final RC: FY 2033											
Investigation	0	13	\$0	\$60,758	\$0	\$750	\$0	\$766	\$0	\$2,564	IRP \$0 MMRP \$263,256 Total \$263,256
Cleanup	0	0	\$0	\$329,216	\$0	\$24,077	\$0	\$15,707	\$0	\$15,840	
Post-Cleanup/RC	0	5	\$0	\$2,402	\$0	\$774	\$0	\$2,114	\$0	\$2,158	
Total	0	18	\$0	\$392,376	\$0	\$25,601	\$0	\$18,587	\$0	\$20,563	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Puerto Rico											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CULEBRA PUERTO RICO (PR29799F414300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2024	
RAB Status:		Yes								MRS Final RC: FY 2040	
Investigation	0	10	\$3,042	\$37,548	\$11	\$1,170	\$0	\$1,286	\$0	\$1,654	IRP \$0 MMRP \$507,386 Total \$507,386
Cleanup	0	4	\$363	\$28,526	\$0	\$605	\$0	\$1,321	\$0	\$339	
Post-Cleanup/RC	1	3	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	17	\$3,405	\$66,074	\$11	\$1,775	\$0	\$2,607	\$0	\$1,993	
◆ FORMERLY USED DEFENSE SITES - FT BROOKE (PR29799F418300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 1999	
RAB Status:		No								MRS Final RC: FY 2040	
Investigation	0	3	\$16	\$2,919	\$0	\$188	\$0	\$434	\$0	\$158	IRP \$0 MMRP \$13,260 Total \$13,260
Cleanup	0	0	\$169	\$7	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	3	\$185	\$2,926	\$0	\$188	\$0	\$434	\$0	\$158	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Rhode Island												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - DAVISVILLE NCBC (RI117002203600)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): BRAC 1991		IRP Final RC: FY 2054 MRS Final RC: FY
Investigation	0	0	\$35,991	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$23,548 MMRP \$0 Total \$23,548	
Cleanup	1	0	\$28,360	\$0	\$115	\$0	\$145	\$0	\$146	\$0		
Post-Cleanup/RC	24	0	\$19,802	\$0	\$333	\$0	\$341	\$0	\$712	\$0		
Total	25	0	\$84,153	\$0	\$448	\$0	\$486	\$0	\$858	\$0		
◆ NAVY - NEWPORT NETC (RI117002424300)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2066 MRS Final RC: FY 2055
Investigation	12	0	\$64,635	\$3,029	\$5,198	\$0	\$2,794	\$0	\$6,785	\$0	IRP \$107,555 MMRP \$1,280 Total \$108,835	
Cleanup	4	1	\$203,977	\$21,323	\$7,434	\$0	\$2,547	\$112	\$3,375	\$114		
Post-Cleanup/RC	20	1	\$9,133	\$0	\$200	\$0	\$570	\$0	\$778	\$0		
Total	36	2	\$277,746	\$24,352	\$12,833	\$0	\$5,910	\$112	\$10,938	\$114		
◆ AIR FORCE - QUONSET STATE (RI157282882600)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2054 MRS Final RC: FY
Investigation	1	0	\$445	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$11,143 MMRP \$0 Total \$11,143	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	3	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	4	0	\$445	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - BLUE BEACH (RI19799F215800)												
NPL Status: Not Listed RAB Status: No										BRAC Round(s): N/A		IRP Final RC: FY 2029 MRS Final RC: FY 2009
Investigation	1	0	\$3,321	\$253	\$162	\$0	\$46	\$0	\$29	\$0	IRP \$12,104 MMRP \$0 Total \$12,104	
Cleanup	0	0	\$2,885	\$337	\$0	\$0	\$0	\$0	\$2,197	\$0		
Post-Cleanup/RC	0	1	\$322	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	1	1	\$6,528	\$590	\$162	\$0	\$46	\$0	\$2,226	\$0		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

◆ FORMERLY USED DEFENSE SITES - QUONSET POINT NAS (RI19799F210900)													
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2097			
RAB Status:		No										MRS Final RC: FY	
Investigation	1	0	\$18,573	\$0	\$56	\$0	\$118	\$0	\$104	\$0	IRP \$120,716 MMRP \$0 Total \$120,716		
Cleanup	2	0	\$29,460	\$0	\$1,798	\$0	\$5,284	\$0	\$7,835	\$0			
Post-Cleanup/RC	15	0	\$4,256	\$0	\$337	\$0	\$227	\$0	\$177	\$0			
Total	18	0	\$52,289	\$0	\$2,191	\$0	\$5,629	\$0	\$8,116	\$0			

Installation Restoration Program and Military Munitions Response Program Status Tables

Defense Environmental Restoration Program

South Carolina												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ ARMY - FORT JACKSON (SC421372044900)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2060			
RAB Status: No									MRS Final RC: FY 2028			
Investigation	8	0	\$24,717	\$3,728	\$12	\$4	\$193	\$0	\$198	\$0	IRP \$67,287 MMRP \$14,184 Total \$81,471	
Cleanup	7	3	\$24,899	\$3,473	\$1,425	\$108	\$399	\$193	\$374	\$12		
Post-Cleanup/RC	39	8	\$6,605	\$725	\$436	\$261	\$218	\$361	\$392	\$375		
Total	54	11	\$56,220	\$7,926	\$1,872	\$373	\$810	\$554	\$963	\$387		
◆ NAVY - BEAUFORT MCAS (SC417302320900)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2056			
RAB Status: No									MRS Final RC: FY 2055			
Investigation	11	1	\$14,406	\$3,097	\$3,569	\$0	\$24	\$0	\$367	\$0	IRP \$20,890 MMRP \$1,739 Total \$22,628	
Cleanup	10	1	\$20,907	\$957	\$630	\$0	\$695	\$59	\$649	\$60		
Post-Cleanup/RC	30	4	\$1,610	\$10	\$4	\$0	\$4	\$0	\$25	\$0		
Total	51	6	\$36,923	\$4,064	\$4,203	\$0	\$723	\$59	\$1,041	\$60		
◆ NAVY - PARRIS ISLAND MCRD (SC417302276300)												
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2062			
RAB Status: Yes									MRS Final RC: FY 2041			
Investigation	12	6	\$17,970	\$9,648	\$1,942	\$279	\$260	\$908	\$468	\$910	IRP \$50,154 MMRP \$28,338 Total \$78,492	
Cleanup	5	0	\$16,414	\$0	\$566	\$0	\$237	\$0	\$63	\$82		
Post-Cleanup/RC	16	2	\$10,052	\$0	\$445	\$0	\$192	\$0	\$338	\$0		
Total	33	8	\$44,436	\$9,648	\$2,953	\$279	\$688	\$908	\$869	\$992		
◆ AIR FORCE - JB-CHARLESTON-AIR (SC457182446000)												
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2054			
RAB Status: No									MRS Final RC: FY 2033			
Investigation	4	0	\$15,912	\$1,486	\$182	\$0	\$252	\$0	\$273	\$0	IRP \$81,432 MMRP \$2,331 Total \$83,763	
Cleanup	11	2	\$47,123	\$260	\$656	\$81	\$1,270	\$96	\$1,555	\$483		
Post-Cleanup/RC	52	1	\$12,656	\$23	\$301	\$5	\$286	\$6	\$506	\$8		
Total	67	3	\$75,691	\$1,769	\$1,139	\$86	\$1,809	\$102	\$2,334	\$491		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

South Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - JB-CHARLESTON-WEAPONS (SC417002262000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2023	
Investigation	0	0	\$25,735	\$5,786	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$36,066 MMRP \$5,429 Total \$41,495
Cleanup	13	0	\$45,487	\$905	\$877	\$0	\$2,654	\$0	\$1,733	\$0	
Post-Cleanup/RC	87	11	\$7,334	\$337	\$161	\$65	\$175	\$60	\$265	\$75	
Total	100	11	\$78,556	\$7,028	\$1,038	\$65	\$2,829	\$60	\$1,998	\$75	
◆ AIR FORCE - MCENTIRE AIR GUARD BASE (SC457282516000)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2014	
Investigation	3	0	\$4,844	\$2,718	\$2,633	\$0	\$248	\$0	\$116	\$0	IRP \$34,582 MMRP \$0 Total \$34,582
Cleanup	0	0	\$826	\$20	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	12	1	\$749	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	15	1	\$6,419	\$2,738	\$2,633	\$0	\$248	\$0	\$116	\$0	
◆ AIR FORCE - MYRTLE BEACH (SC457002482100)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 1991		IRP Final RC: FY 2062	
RAB Status:		Yes								MRS Final RC: FY 2029	
Investigation	3	2	\$26,705	\$2,000	\$35	\$0	\$80	\$0	\$78	\$0	IRP \$48,368 MMRP \$825 Total \$49,193
Cleanup	8	0	\$51,029	\$0	\$413	\$0	\$847	\$0	\$500	\$0	
Post-Cleanup/RC	182	4	\$5,599	\$161	\$331	\$6	\$571	\$6	\$561	\$7	
Total	193	6	\$83,334	\$2,161	\$780	\$6	\$1,498	\$6	\$1,140	\$7	
◆ AIR FORCE - NORTH AUXILIARY AIRFIELD (SC45700F500200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	6	0	\$2,998	\$0	\$170	\$0	\$284	\$0	\$376	\$0	IRP \$29,179 MMRP \$0 Total \$29,179
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	6	0	\$2,998	\$0	\$170	\$0	\$284	\$0	\$376	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

South Carolina											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - SHAW AIR FORCE BASE (SC457212446600)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2072	
RAB Status:		Yes								MRS Final RC: FY 2002	
Investigation	6	0	\$34,364	\$0	\$1,533	\$0	\$1,786	\$0	\$2,840	\$0	IRP \$206,182 MMRP \$0 Total \$206,182
Cleanup	6	0	\$189,767	\$0	\$22,020	\$0	\$11,959	\$0	\$6,421	\$0	
Post-Cleanup/RC	29	1	\$6,279	\$0	\$204	\$0	\$151	\$0	\$179	\$0	
Total	41	1	\$230,410	\$0	\$23,757	\$0	\$13,895	\$0	\$9,441	\$0	
◆ FORMERLY USED DEFENSE SITES - CONWAY BMB&GUNRY RNG (SC49799F492900)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2013	
RAB Status:		No								MRS Final RC: FY 2040	
Investigation	0	2	\$11	\$6,743	\$0	\$164	\$0	\$22	\$0	\$0	IRP \$0 MMRP \$28,262 Total \$28,262
Cleanup	0	2	\$112	\$5,989	\$0	\$116	\$0	\$62	\$0	\$57	
Post-Cleanup/RC	1	5	\$0	\$74	\$0	\$58	\$0	\$32	\$0	\$60	
Total	1	9	\$123	\$12,806	\$0	\$338	\$0	\$116	\$0	\$117	
◆ FORMERLY USED DEFENSE SITES - CP CROFT (SC49799F492600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2011	
RAB Status:		Yes								MRS Final RC: FY 2055	
Investigation	0	4	\$3,347	\$5,266	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$284,055 Total \$284,055
Cleanup	0	3	\$4,830	\$53,066	\$0	\$10,566	\$0	\$6,030	\$0	\$2,294	
Post-Cleanup/RC	2	3	\$5	\$3	\$0	\$0	\$0	\$0	\$0	\$136	
Total	2	10	\$8,182	\$58,335	\$0	\$10,566	\$0	\$6,030	\$0	\$2,430	
◆ FORMERLY USED DEFENSE SITES - DONALDSON AFB (SC49799F494600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2031	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$11,795	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$12,369 MMRP \$0 Total \$12,369
Cleanup	1	0	\$12,244	\$0	\$30	\$0	\$204	\$0	\$1,381	\$0	
Post-Cleanup/RC	8	0	\$1,137	\$0	\$66	\$0	\$782	\$0	\$269	\$0	
Total	9	0	\$25,176	\$0	\$96	\$0	\$986	\$0	\$1,650	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

[illegible]

Installation Restoration Program and Military Munitions Response Program Status Tables

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Defense Environmental Restoration Program

South Dakota											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - ELLSWORTH AIR FORCE BASE (SD857212464400)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2020	
Investigation	13	0	\$48,566	\$664	\$958	\$0	\$647	\$0	\$852	\$0	IRP \$170,239 MMRP \$0 Total \$170,239
Cleanup	4	0	\$116,034	\$0	\$3,180	\$0	\$6,460	\$0	\$7,713	\$0	
Post-Cleanup/RC	37	4	\$8,055	\$0	\$341	\$0	\$287	\$0	\$360	\$0	
Total	54	4	\$172,655	\$664	\$4,479	\$0	\$7,394	\$0	\$8,925	\$0	
◆ AIR FORCE - JOE FOSS FIELD (SD857282588800)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY	
Investigation	3	0	\$2,379	\$0	\$17	\$0	\$248	\$0	\$116	\$0	IRP \$20,502 MMRP \$0 Total \$20,502
Cleanup	0	0	\$1,655	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	15	0	\$42	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	18	0	\$4,076	\$0	\$17	\$0	\$248	\$0	\$116	\$0	
◆ FORMERLY USED DEFENSE SITES - BLACK HILLS ORD DPT (SD89799F077100)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2041	
RAB Status:		Yes								MRS Final RC: FY 2057	
Investigation	2	4	\$22,578	\$7,385	\$93	\$0	\$460	\$0	\$52	\$0	IRP \$11,735 MMRP \$9,265 Total \$21,000
Cleanup	0	1	\$8,655	\$4,500	\$0	\$1	\$0	\$0	\$0	\$237	
Post-Cleanup/RC	2	3	\$75	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	4	8	\$31,308	\$11,885	\$93	\$1	\$460	\$0	\$52	\$237	
◆ FORMERLY USED DEFENSE SITES - PINE RIDGE GUNNERY RANGE (SD89799F077200)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2006	
RAB Status:		Yes								MRS Final RC: FY 2034	
Investigation	0	4	\$2,395	\$21,443	\$0	\$657	\$0	\$992	\$0	\$1,096	IRP \$0 MMRP \$22,169 Total \$22,169
Cleanup	0	0	\$0	\$20,974	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$219	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	4	\$2,614	\$42,417	\$0	\$657	\$0	\$992	\$0	\$1,096	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Tennessee											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - DEFENSE DEPOT MEMPHIS TENNESSEE (TN421002057000)											
NPL Status:		Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2032	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	1	0	\$19,648	\$0	\$1,896	\$0	\$346	\$0	\$0	\$0	IRP \$26,747 MMRP \$0 Total \$26,747
Cleanup	1	0	\$58,777	\$0	\$0	\$0	\$14	\$0	\$1,997	\$0	
Post-Cleanup/RC	114	0	\$1,334	\$0	\$0	\$0	\$1,758	\$0	\$1,435	\$0	
Total	116	0	\$79,759	\$0	\$1,896	\$0	\$2,117	\$0	\$3,431	\$0	
◆ ARMY - HOLSTON ARMY AMMUNITION PLANT (TN421382042100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2028	
RAB Status:		Yes								MRS Final RC: FY 2004	
Investigation	1	0	\$5,936	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$11,020 MMRP \$0 Total \$11,020
Cleanup	0	0	\$14,901	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	31	2	\$5,880	\$0	\$176	\$0	\$551	\$0	\$280	\$0	
Total	32	2	\$26,717	\$0	\$176	\$0	\$551	\$0	\$280	\$0	
◆ ARMY - MILAN ARMY AMMUNITION PLANT (TN421382058200)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2075	
RAB Status:		Yes								MRS Final RC: FY 2014	
Investigation	1	0	\$37,020	\$2,597	\$0	\$0	\$147	\$0	\$0	\$0	IRP \$68,785 MMRP \$0 Total \$68,785
Cleanup	3	0	\$155,191	\$1,297	\$96	\$0	\$1,177	\$0	\$1,177	\$0	
Post-Cleanup/RC	38	3	\$6,536	\$843	\$85	\$0	\$27	\$0	\$28	\$0	
Total	42	3	\$198,747	\$4,737	\$181	\$0	\$1,351	\$0	\$1,205	\$0	
◆ ARMY - VOLUNTEER ARMY AMMUNITION PLANT (TN421382093300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2003	
Investigation	0	0	\$39,009	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$20,048 MMRP \$0 Total \$20,048
Cleanup	1	0	\$35,019	\$0	\$0	\$0	\$537	\$0	\$548	\$0	
Post-Cleanup/RC	19	2	\$5,407	\$0	\$1,136	\$0	\$0	\$0	\$0	\$0	
Total	20	2	\$79,435	\$0	\$1,136	\$0	\$537	\$0	\$548	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Tennessee											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - MEMPHIS NAS (TN417002260000)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1993						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2021	
Investigation	0	0	\$13,866	\$1,458	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$13,314 MMRP \$59 Total \$13,373
Cleanup	3	0	\$20,306	\$6,578	\$164	\$0	\$876	\$0	\$253	\$0	
Post-Cleanup/RC	76	5	\$2,007	\$106	\$35	\$2	\$35	\$2	\$36	\$2	
Total	79	5	\$36,179	\$8,142	\$199	\$2	\$912	\$2	\$289	\$2	
◆ AIR FORCE - ARNOLD (TN457172404400)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2070	
RAB Status:		Yes								MRS Final RC: FY 2019	
Investigation	8	0	\$46,361	\$12,935	\$321	\$0	\$505	\$0	\$655	\$0	IRP \$174,977 MMRP \$8,312 Total \$183,289
Cleanup	5	0	\$107,623	\$11,328	\$2,350	\$0	\$2,118	\$0	\$2,598	\$0	
Post-Cleanup/RC	22	18	\$7,232	\$6,527	\$358	\$141	\$354	\$111	\$380	\$136	
Total	35	18	\$161,216	\$30,790	\$3,029	\$141	\$2,976	\$111	\$3,633	\$136	
◆ FORMERLY USED DEFENSE SITES - SPENCER ARTILLERY RANGE (TN49799F352200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2040	
Investigation	0	0	\$0	\$4,292	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$109,679 Total \$109,679
Cleanup	0	7	\$0	\$13,574	\$0	\$5,427	\$0	\$672	\$0	\$1,448	
Post-Cleanup/RC	0	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	9	\$0	\$17,866	\$0	\$5,427	\$0	\$672	\$0	\$1,448	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - FORT BLISS (TX621372010100)											
NPL Status: Not Listed			BRAC Round(s): N/A						IRP Final RC: FY 2028		
RAB Status: Yes									MRS Final RC: FY 2036		
Investigation	1	12	\$10,850	\$19,488	\$0	\$458	\$371	\$138	\$29	\$49	IRP \$914
Cleanup	1	1	\$15,610	\$488	\$0	\$0	\$0	\$160	\$0	\$137	MMRP \$34,925
Post-Cleanup/RC	81	9	\$5,992	\$2,591	\$26	\$23	\$45	\$119	\$15	\$114	Total \$35,839
Total	83	22	\$32,452	\$22,566	\$26	\$480	\$416	\$417	\$44	\$299	
◆ ARMY - LONE STAR ARMY AMMUNITION PLANT (TX621382183100)											
NPL Status: Listed			BRAC Round(s): BRAC 2005 Closure						IRP Final RC: FY 2029		
RAB Status: No									MRS Final RC: FY 2012		
Investigation	1	0	\$25,903	\$130	\$6,691	\$0	\$1,104	\$0	\$0	\$0	IRP \$14,319
Cleanup	1	0	\$9,099	\$0	\$354	\$0	\$253	\$0	\$131	\$0	MMRP \$0
Post-Cleanup/RC	46	1	\$6,472	\$0	\$44	\$0	\$907	\$0	\$203	\$0	Total \$14,319
Total	48	1	\$41,474	\$130	\$7,089	\$0	\$2,264	\$0	\$334	\$0	
◆ ARMY - LONGHORN ARMY AMMUNITION PLANT (TX621382052900)											
NPL Status: Listed			BRAC Round(s): N/A						IRP Final RC: FY 2125		
RAB Status: Yes									MRS Final RC: FY 2018		
Investigation	0	0	\$50,186	\$2,510	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$126,418
Cleanup	13	0	\$105,723	\$110	\$2,482	\$0	\$1,186	\$0	\$687	\$0	MMRP \$1,456
Post-Cleanup/RC	39	4	\$341	\$1,712	\$0	\$76	\$0	\$93	\$0	\$19	Total \$127,874
Total	52	4	\$156,250	\$4,332	\$2,482	\$76	\$1,186	\$93	\$687	\$19	
◆ ARMY - RED RIVER ARMY DEPOT (TX621382073800)											
NPL Status: Not Listed			BRAC Round(s): BRAC 1995/2005 Realignment						IRP Final RC: FY 2054		
RAB Status: Yes									MRS Final RC: FY 2031		
Investigation	4	1	\$21,255	\$3,452	\$6,078	\$0	\$1,974	\$0	\$0	\$0	IRP \$24,595
Cleanup	12	0	\$44,036	\$2,015	\$6,450	\$0	\$1,245	\$0	\$517	\$0	MMRP \$0
Post-Cleanup/RC	66	12	\$5,315	\$235	\$89	\$0	\$42	\$0	\$43	\$0	Total \$24,595
Total	82	13	\$70,606	\$5,702	\$12,617	\$0	\$3,261	\$0	\$560	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - CORPUS CHRISTI NAS (TX617002278700)											
NPL Status: Not Listed RAB Status: Yes											
BRAC Round(s): N/A											
IRP Final RC: FY 2040 MRS Final RC: FY 2029											
Investigation	6	1	\$10,964	\$6,451	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$33,452 MMRP \$14,692 Total \$48,144
Cleanup	2	4	\$21,222	\$1,990	\$1,936	\$0	\$2,986	\$3,899	\$87	\$3,592	
Post-Cleanup/RC	19	2	\$2,585	\$0	\$0	\$0	\$71	\$37	\$73	\$38	
Total	27	7	\$34,771	\$8,441	\$1,936	\$0	\$3,057	\$3,937	\$160	\$3,630	
◆ NAVY - DALLAS NAS (TX617002278600)											
NPL Status: Not Listed RAB Status: Yes											
BRAC Round(s): BRAC 1993											
IRP Final RC: FY 2056 MRS Final RC: FY 2005											
Investigation	1	0	\$15,275	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$37,592 MMRP \$0 Total \$37,592
Cleanup	0	0	\$90,186	\$0	\$249	\$0	\$774	\$0	\$659	\$0	
Post-Cleanup/RC	46	2	\$1,766	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	47	2	\$107,227	\$0	\$249	\$0	\$774	\$0	\$659	\$0	
◆ NAVY - KINGSVILLE NAS (TX617002476100)											
NPL Status: Not Listed RAB Status: No											
BRAC Round(s): N/A											
IRP Final RC: FY 2040 MRS Final RC: FY 2027											
Investigation	5	1	\$4,494	\$3,118	\$0	\$0	\$2,484	\$0	\$0	\$0	IRP \$16,605 MMRP \$2,893 Total \$19,498
Cleanup	0	1	\$9,260	\$1,228	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	19	0	\$1,046	\$30	\$0	\$30	\$60	\$30	\$61	\$31	
Total	24	2	\$14,800	\$4,376	\$0	\$30	\$2,543	\$30	\$61	\$31	
◆ AIR FORCE - AIR FORCE PLANT 4 (TX657172460500)											
NPL Status: Listed RAB Status: Yes											
BRAC Round(s): N/A											
IRP Final RC: FY 2055 MRS Final RC: FY 2013											
Investigation	5	0	\$16,859	\$0	\$216	\$0	\$315	\$0	\$368	\$0	IRP \$102,181 MMRP \$0 Total \$102,181
Cleanup	2	0	\$74,503	\$0	\$694	\$0	\$507	\$0	\$1,257	\$0	
Post-Cleanup/RC	28	1	\$9,145	\$0	\$644	\$0	\$690	\$0	\$1,525	\$0	
Total	35	1	\$100,507	\$0	\$1,554	\$0	\$1,513	\$0	\$3,150	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - BERGSTROM (TX657002418800)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1991						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2032	
Investigation	5	1	\$28,095	\$813	\$630	\$9	\$96	\$5	\$91	\$5	IRP \$23,068 MMRP \$1,716 Total \$24,784
Cleanup	1	0	\$28,360	\$0	\$30	\$0	\$37	\$0	\$36	\$0	
Post-Cleanup/RC	225	8	\$5,095	\$75	\$196	\$27	\$252	\$15	\$242	\$15	
Total	231	9	\$61,550	\$888	\$856	\$36	\$385	\$20	\$369	\$20	
◆ AIR FORCE - DYESS (TX657212464300)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2016	
Investigation	12	0	\$14,628	\$4,900	\$500	\$0	\$757	\$0	\$869	\$0	IRP \$75,330 MMRP \$0 Total \$75,330
Cleanup	0	0	\$3,838	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	41	12	\$6,800	\$78	\$198	\$0	\$252	\$0	\$290	\$0	
Total	53	12	\$25,266	\$4,978	\$698	\$0	\$1,009	\$0	\$1,158	\$0	
◆ AIR FORCE - ELLINGTON (TX657282406700)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2020	
Investigation	3	0	\$4,165	\$5,660	\$2,391	\$0	\$248	\$0	\$92	\$0	IRP \$14,358 MMRP \$0 Total \$14,358
Cleanup	0	0	\$1,819	\$815	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	4	7	\$147	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	7	7	\$6,131	\$6,475	\$2,391	\$0	\$248	\$0	\$92	\$0	
◆ AIR FORCE - GOODFELLOW (TX657152407100)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY 2010	
Investigation	4	0	\$7,313	\$92	\$182	\$0	\$252	\$0	\$305	\$0	IRP \$52,452 MMRP \$0 Total \$52,452
Cleanup	0	0	\$8,442	\$58	\$1,066	\$0	\$1,214	\$0	\$1,299	\$0	
Post-Cleanup/RC	15	3	\$3,558	\$9	\$133	\$0	\$142	\$0	\$171	\$0	
Total	19	3	\$19,313	\$159	\$1,381	\$0	\$1,608	\$0	\$1,775	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - JBSA-CAMP BULLIS (TX621162013300)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2053	
RAB Status:		No								MRS Final RC: FY 2017	
Investigation	0	0	\$7,184	\$762	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$15,343 MMRP \$1,644 Total \$16,988
Cleanup	1	0	\$8,576	\$4,462	\$308	\$0	\$326	\$0	\$400	\$0	
Post-Cleanup/RC	6	6	\$338	\$289	\$0	\$20	\$0	\$12	\$0	\$55	
Total	7	6	\$16,098	\$5,513	\$308	\$20	\$326	\$12	\$400	\$55	
◆ AIR FORCE - JBSA-LACKLAND (TX657152412900)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2016	
Investigation	12	0	\$30,440	\$5,878	\$511	\$0	\$710	\$0	\$5,433	\$0	IRP \$109,470 MMRP \$0 Total \$109,470
Cleanup	9	0	\$89,876	\$129	\$758	\$0	\$631	\$0	\$711	\$0	
Post-Cleanup/RC	104	25	\$7,004	\$18	\$193	\$0	\$126	\$0	\$142	\$0	
Total	125	25	\$127,320	\$6,025	\$1,462	\$0	\$1,467	\$0	\$6,286	\$0	
◆ AIR FORCE - JBSA-RANDOLPH (TX657152411700)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2072	
RAB Status:		No								MRS Final RC: FY 2016	
Investigation	5	0	\$10,762	\$1,283	\$351	\$0	\$1,348	\$0	\$402	\$0	IRP \$78,257 MMRP \$841 Total \$79,098
Cleanup	0	0	\$24,604	\$632	\$157	\$0	\$79	\$0	\$853	\$0	
Post-Cleanup/RC	29	8	\$5,555	\$139	\$112	\$42	\$63	\$6	\$80	\$8	
Total	34	8	\$40,920	\$2,054	\$619	\$42	\$1,490	\$6	\$1,336	\$8	
◆ AIR FORCE - KELLY (TX657172433300)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 1995		IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2015	
Investigation	3	0	\$68,184	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$108,345 MMRP \$0 Total \$108,345
Cleanup	8	0	\$261,731	\$16	\$1,229	\$0	\$1,240	\$0	\$1,285	\$0	
Post-Cleanup/RC	724	2	\$17,046	\$0	\$734	\$0	\$1,137	\$0	\$1,075	\$0	
Total	735	2	\$346,961	\$16	\$1,963	\$0	\$2,377	\$0	\$2,359	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - LAUGHLIN (TX657152410500)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2014	
Investigation	4	0	\$19,338	\$1,497	\$136	\$0	\$622	\$0	\$345	\$0	IRP \$44,995 MMRP \$0 Total \$44,995
Cleanup	4	0	\$10,114	\$0	\$411	\$0	\$681	\$0	\$1,379	\$0	
Post-Cleanup/RC	22	3	\$5,662	\$18	\$81	\$0	\$95	\$0	\$109	\$0	
Total	30	3	\$35,115	\$1,515	\$629	\$0	\$1,398	\$0	\$1,833	\$0	
◆ AIR FORCE - REESE (TX657152409100)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 1995						IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2000	
Investigation	2	0	\$38,141	\$0	\$3,995	\$0	\$246	\$0	\$233	\$0	IRP \$791,553 MMRP \$0 Total \$791,553
Cleanup	0	0	\$198,918	\$12	\$8,242	\$0	\$14,246	\$0	\$10,573	\$0	
Post-Cleanup/RC	74	3	\$17,636	\$68	\$1,667	\$0	\$3,090	\$0	\$2,931	\$0	
Total	76	3	\$254,696	\$80	\$13,905	\$0	\$17,581	\$0	\$13,737	\$0	
◆ AIR FORCE - SHEPPARD (TX657152416100)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2016	
Investigation	10	0	\$12,520	\$0	\$273	\$0	\$442	\$0	\$718	\$0	IRP \$63,173 MMRP \$0 Total \$63,173
Cleanup	0	0	\$2,527	\$2,188	\$320	\$0	\$408	\$0	\$463	\$0	
Post-Cleanup/RC	21	2	\$3,287	\$0	\$102	\$0	\$126	\$0	\$144	\$0	
Total	31	2	\$18,334	\$2,188	\$695	\$0	\$975	\$0	\$1,325	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP BARKELEY (FORT BARKLEY) (TX69799F644200)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 1998	
RAB Status:		No								MRS Final RC: FY 2048	
Investigation	0	4	\$13	\$268	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$14,090 Total \$14,090
Cleanup	0	0	\$31	\$1	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	2	\$1	\$5	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	6	\$45	\$274	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP BOWIE (TX69799F644400)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2013	
RAB Status:		No								MRS Final RC: FY 2031	
Investigation	0	1	\$1,242	\$8,450	\$0	\$93	\$0	\$148	\$0	\$51	IRP \$0 MMRP \$13,066 Total \$13,066
Cleanup	0	0	\$73	\$88	\$0	\$0	\$0	\$0	\$0	\$129	
Post-Cleanup/RC	3	0	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	1	\$1,317	\$8,538	\$0	\$93	\$0	\$148	\$0	\$180	
◆ FORMERLY USED DEFENSE SITES - CAMP HOWZE (TX69799F644700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2020	
RAB Status:		No								MRS Final RC: FY 2049	
Investigation	0	4	\$1,134	\$5,441	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$233,721 Total \$233,721
Cleanup	0	7	\$55	\$63,267	\$0	\$2,103	\$0	\$1,238	\$0	\$1,306	
Post-Cleanup/RC	2	2	\$5	\$154	\$0	\$113	\$0	\$0	\$0	\$0	
Total	2	13	\$1,194	\$68,862	\$0	\$2,216	\$0	\$1,238	\$0	\$1,306	
◆ FORMERLY USED DEFENSE SITES - CAMP HULEN (PALACIOS IND. CO.) (TX69799F644800)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 1998	
RAB Status:		No								MRS Final RC: FY 2066	
Investigation	0	3	\$13	\$217	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$17,192 Total \$17,192
Cleanup	0	0	\$346	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	4	\$361	\$217	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - CAMP MAXEY (TX69799F668600)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 1999	
RAB Status:		No								MRS Final RC: FY 2042	
Investigation	0	12	\$0	\$5,320	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$26,025 Total \$26,025
Cleanup	0	0	\$47	\$26,277	\$0	\$621	\$0	\$2,416	\$0	\$674	
Post-Cleanup/RC	1	1	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$94	
Total	1	13	\$48	\$31,597	\$0	\$621	\$0	\$2,416	\$0	\$768	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Texas											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - CAMP SWIFT (TX69799F668500)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 1996	
RAB Status:		No						MRS Final RC:		FY 2045	
Investigation	0	2	\$13	\$8,259	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$73,713 Total \$73,713
Cleanup	0	13	\$411	\$50,629	\$0	\$38,853	\$0	\$6,451	\$0	\$6,427	
Post-Cleanup/RC	2	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	16	\$424	\$58,888	\$0	\$38,853	\$0	\$6,451	\$0	\$6,427	
◆ FORMERLY USED DEFENSE SITES - CAMP WOLTERS (TX69799F646400)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2015	
RAB Status:		No						MRS Final RC:		FY 2051	
Investigation	0	4	\$1,167	\$964	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$12,408 Total \$12,408
Cleanup	0	0	\$1,395	\$175	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	2	0	\$7	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	4	\$2,569	\$1,139	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - FORT CLARK (TX69799F644600)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 1999	
RAB Status:		No						MRS Final RC:		FY 2089	
Investigation	0	8	\$13	\$273	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$18,416 Total \$18,416
Cleanup	0	0	\$164	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	9	\$179	\$273	\$0	\$0	\$0	\$0	\$0	\$0	
◆ FORMERLY USED DEFENSE SITES - MATAGORDA ISLAND AF RANGE (TX69799F648300)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 1995	
RAB Status:		No						MRS Final RC:		FY 2067	
Investigation	0	1	\$84	\$126	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$95,776 Total \$95,776
Cleanup	0	0	\$1,278	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	3	0	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	3	1	\$1,364	\$126	\$0	\$0	\$0	\$0	\$0	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

◆ FORMERLY USED DEFENSE SITES - SAN JACINTO ORD DEPOT (TX69799F646600)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY	
RAB Status:		No										MRS Final RC: FY 2084	
Investigation	0	2	\$0	\$308	\$0	\$0	\$0	\$0	\$0	\$0	IRP MMRP Total	\$0	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$14,354	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	2	\$0	\$308	\$0	\$0	\$0	\$0	\$0	\$0		\$14,354	

Installation Restoration Program and Military Munitions Response Program Status Tables

Defense Environmental Restoration Program

Utah											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
<div>◆ ARMY - DEFENSE DIST DEPOT OGDEN UTAH (UT821002092200) NPL Status: Listed BRAC Round(s): BRAC 1995 IRP Final RC: FY 2054 RAB Status: No MRS Final RC: FY</div>											
Investigation	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$16,030 MMRP \$0 Total \$16,030
Cleanup	1	0	\$14,819	\$0	\$0	\$0	\$370	\$0	\$355	\$0	
Post-Cleanup/RC	2	0	\$1,091	\$0	\$0	\$0	\$138	\$0	\$118	\$0	
Total	3	0	\$15,910	\$0	\$0	\$0	\$508	\$0	\$474	\$0	
<div>◆ ARMY - DUGWAY PROVING GROUND (UT821412028300) NPL Status: Not Listed BRAC Round(s): N/A IRP Final RC: FY 2030 RAB Status: Yes MRS Final RC: FY 2028</div>											
Investigation	1	1	\$61,567	\$6,719	\$0	\$1,800	\$1,360	\$219	\$0	\$0	IRP \$102,966 MMRP \$323 Total \$103,289
Cleanup	1	0	\$97,415	\$0	\$1,110	\$0	\$370	\$0	\$377	\$0	
Post-Cleanup/RC	204	0	\$11,528	\$0	\$107	\$0	\$2,953	\$0	\$3,264	\$0	
Total	206	1	\$170,510	\$6,719	\$1,217	\$1,800	\$4,683	\$219	\$3,642	\$0	
<div>◆ ARMY - TOOELE ARMY DEPOT (UT821382089400) NPL Status: Listed BRAC Round(s): BRAC 1993 IRP Final RC: FY 2054 RAB Status: Yes MRS Final RC: FY 2029</div>											
Investigation	1	1	\$47,561	\$5,075	\$0	\$15	\$134	\$0	\$137	\$0	IRP \$60,709 MMRP \$3,843 Total \$64,552
Cleanup	2	2	\$119,175	\$730	\$1,148	\$0	\$1,732	\$68	\$1,773	\$69	
Post-Cleanup/RC	62	5	\$3,432	\$0	\$0	\$0	\$21	\$69	\$92	\$71	
Total	65	8	\$170,168	\$5,805	\$1,148	\$15	\$1,887	\$137	\$2,002	\$140	
<div>◆ ARMY - TOOELE ARMY DEPOT SOUTH (UT821382026500) NPL Status: Not Listed BRAC Round(s): BRAC 2005 Closure IRP Final RC: FY 2031 RAB Status: Yes MRS Final RC: FY 2063</div>											
Investigation	4	2	\$20,977	\$19,491	\$15	\$114	\$115	\$76	\$118	\$77	IRP \$5,486 MMRP \$100,106 Total \$105,592
Cleanup	0	2	\$14,941	\$75,574	\$0	\$360	\$115	\$0	\$0	\$5,888	
Post-Cleanup/RC	32	2	\$2,794	\$1,055	\$0	\$0	\$104	\$0	\$107	\$0	
Total	36	6	\$38,712	\$96,120	\$15	\$474	\$335	\$76	\$224	\$5,965	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Utah											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ AIR FORCE - HILL AIR FORCE BASE (UT857172435000)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2107	
RAB Status:		Yes								MRS Final RC: FY 2036	
Investigation	24	6	\$155,004	\$55,124	\$3,334	\$61	\$1,624	\$72	\$1,948	\$90	IRP \$299,294 MMRP \$89,598 Total \$388,892
Cleanup	19	0	\$393,252	\$9,594	\$6,532	\$0	\$5,241	\$0	\$5,971	\$0	
Post-Cleanup/RC	102	36	\$22,691	\$544	\$636	\$119	\$589	\$24	\$426	\$30	
Total	145	42	\$570,947	\$65,262	\$10,502	\$180	\$7,454	\$96	\$8,345	\$121	
◆ AIR FORCE - SALT LAKE CITY (UT857282592700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY 2007	
Investigation	3	0	\$5,954	\$32	\$17	\$0	\$248	\$0	\$116	\$0	IRP \$19,898 MMRP \$0 Total \$19,898
Cleanup	0	0	\$2,188	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	11	1	\$1,511	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	14	1	\$9,653	\$32	\$17	\$0	\$248	\$0	\$116	\$0	
◆ FORMERLY USED DEFENSE SITES - CARRINGTON ISLAND PRECISION BOMBING RANGE (UT89799F685700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY	
RAB Status:		No								MRS Final RC: FY 2041	
Investigation	0	1	\$0	\$3,306	\$0	\$310	\$0	\$264	\$0	\$193	IRP \$0 MMRP \$106,629 Total \$106,629
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	0	1	\$0	\$3,306	\$0	\$310	\$0	\$264	\$0	\$193	
◆ FORMERLY USED DEFENSE SITES - CLEARFIELD NAVAL SUPPLY DEPOT (UT89799F504000)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2048	
RAB Status:		No								MRS Final RC: FY	
Investigation	1	0	\$4,011	\$0	\$200	\$0	\$242	\$0	\$334	\$0	IRP \$23,901 MMRP \$0 Total \$23,901
Cleanup	0	0	\$462	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$4,473	\$0	\$200	\$0	\$242	\$0	\$334	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Utah												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ FORMERLY USED DEFENSE SITES - FORT DOUGLAS (UT89799FA29100)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2038
Investigation	0	1	\$0	\$3,852	\$0	\$282	\$0	\$463	\$0	\$136	IRP \$0 MMRP \$21,786 Total \$21,786	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	2	\$0	\$3,852	\$0	\$282	\$0	\$463	\$0	\$136		
◆ FORMERLY USED DEFENSE SITES - HURRICANE MESA TEST SITE (UT89799F501600)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2035
Investigation	0	1	\$0	\$3,513	\$0	\$353	\$0	\$184	\$0	\$266	IRP \$0 MMRP \$13,223 Total \$13,223	
Cleanup	0	0	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$5	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$4,018	\$0	\$353	\$0	\$184	\$0	\$266		
◆ FORMERLY USED DEFENSE SITES - YELLOW JACKET TARGET AREA (UT89799F825000)												
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC: FY
RAB Status:		No										MRS Final RC: FY 2038
Investigation	0	1	\$0	\$12,319	\$0	\$604	\$0	\$988	\$0	\$1,009	IRP \$0 MMRP \$15,392 Total \$15,392	
Cleanup	0	0	\$0	\$1,413	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	1	\$0	\$13,732	\$0	\$604	\$0	\$988	\$0	\$1,009		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Virginia														
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)			
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP				
◆ ARMY - FORT BELVOIR (VA321022008200)														
NPL Status: Not Listed RAB Status: No											BRAC Round(s): N/A		IRP Final RC: FY 2056 MRS Final RC: FY 2055	
Investigation	10	2	\$13,902	\$14,339	\$406	\$69	\$0	\$0	\$803	\$0	IRP \$23,449 MMRP \$5,622 Total \$29,072			
Cleanup	10	7	\$23,893	\$11,221	\$124	\$1	\$405	\$25	\$460	\$54				
Post-Cleanup/RC	98	27	\$2,040	\$2,505	\$30	\$22	\$99	\$40	\$101	\$48				
Total	118	36	\$39,835	\$28,065	\$560	\$92	\$505	\$65	\$1,364	\$102				
◆ ARMY - FORT GREGG-ADAMS (FORMERLY FORT LEE) (VA321372050200)														
NPL Status: Not Listed RAB Status: No											BRAC Round(s): N/A		IRP Final RC: FY 2055 MRS Final RC: FY 2027	
Investigation	12	2	\$15,919	\$5,674	\$1,740	\$7	\$86	\$0	\$77	\$0	IRP \$10,501 MMRP \$540 Total \$11,041			
Cleanup	5	1	\$16,717	\$79	\$42	\$7	\$159	\$0	\$157	\$0				
Post-Cleanup/RC	24	3	\$3,227	\$0	\$0	\$0	\$0	\$0	\$128	\$0				
Total	41	6	\$35,863	\$5,752	\$1,782	\$13	\$246	\$0	\$362	\$0				
◆ ARMY - FORT MONROE (VA321372060300)														
NPL Status: Not Listed RAB Status: Yes											BRAC Round(s): BRAC 2005 Closure		IRP Final RC: FY 2030 MRS Final RC: FY 2050	
Investigation	2	3	\$14,527	\$3,046	\$0	\$0	\$309	\$0	\$0	\$0	IRP \$16,375 MMRP \$556 Total \$16,931			
Cleanup	0	0	\$3,854	\$572	\$0	\$0	\$10,388	\$0	\$1,980	\$0				
Post-Cleanup/RC	15	13	\$87	\$230	\$0	\$0	\$0	\$1	\$0	\$0				
Total	17	16	\$18,468	\$3,848	\$0	\$0	\$10,697	\$1	\$1,980	\$0				
◆ ARMY - JOINT BASE MYER-HENDERSON HALL (VA321022062600)														
NPL Status: Not Listed RAB Status: No											BRAC Round(s): N/A		IRP Final RC: FY 2061 MRS Final RC: FY 2010	
Investigation	5	0	\$4,173	\$0	\$87	\$0	\$188	\$0	\$0	\$0	IRP \$12,616 MMRP \$0 Total \$12,616			
Cleanup	0	0	\$2,882	\$45	\$0	\$0	\$0	\$0	\$0	\$0				
Post-Cleanup/RC	5	1	\$1,752	\$0	\$0	\$0	\$0	\$0	\$0	\$0				
Total	10	1	\$8,807	\$45	\$87	\$0	\$188	\$0	\$0	\$0				

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Virginia														
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)			
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP				
◆ ARMY - RADFORD ARMY AMMUNITION PLANT (VA321382073000)														
NPL Status: Not Listed RAB Status: Yes											BRAC Round(s): N/A		IRP Final RC: FY 2029 MRS Final RC: FY 2027	
Investigation	4	1	\$24,102	\$1,932	\$48	\$1	\$82	\$102	\$0	\$0	IRP \$10,265 MMRP \$558 Total \$10,823			
Cleanup	0	0	\$26,969	\$655	\$0	\$0	\$0	\$0	\$0	\$35				
Post-Cleanup/RC	49	1	\$10,657	\$16	\$586	\$0	\$304	\$0	\$310	\$0				
Total	53	2	\$61,727	\$2,603	\$633	\$1	\$386	\$102	\$310	\$35				
◆ NAVY - DAHLGREN NSWC (VA317002468500)														
NPL Status: Listed RAB Status: Yes											BRAC Round(s): N/A		IRP Final RC: FY 2039 MRS Final RC: FY 2031	
Investigation	7	1	\$23,766	\$4,236	\$1,712	\$0	\$0	\$0	\$137	\$2,120	IRP \$10,925 MMRP \$2,120 Total \$13,045			
Cleanup	1	0	\$55,549	\$0	\$0	\$0	\$515	\$0	\$0	\$0				
Post-Cleanup/RC	65	0	\$8,174	\$0	\$0	\$0	\$311	\$0	\$0	\$0				
Total	73	1	\$87,489	\$4,236	\$1,712	\$0	\$826	\$0	\$137	\$2,120				
◆ NAVY - DAM NECK FCTC (VA317002293900)														
NPL Status: Not Listed RAB Status: No											BRAC Round(s): N/A		IRP Final RC: FY 2036 MRS Final RC: FY 2034	
Investigation	7	2	\$5,476	\$0	\$1,938	\$0	\$191	\$0	\$351	\$878	IRP \$16,499 MMRP \$2,750 Total \$19,249			
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0				
Post-Cleanup/RC	8	0	\$646	\$0	\$0	\$0	\$0	\$0	\$0	\$0				
Total	15	2	\$6,122	\$0	\$1,938	\$0	\$191	\$0	\$351	\$878				
◆ NAVY - LITTLE CREEK NAB (VA317002248200)														
NPL Status: Listed RAB Status: Yes											BRAC Round(s): N/A		IRP Final RC: FY 2055 MRS Final RC: FY 2041	
Investigation	8	1	\$19,856	\$1,577	\$2,043	\$0	\$1,179	\$0	\$0	\$2,228	IRP \$41,021 MMRP \$136,681 Total \$177,702			
Cleanup	6	0	\$37,008	\$0	\$1,077	\$0	\$615	\$0	\$1,332	\$0				
Post-Cleanup/RC	39	2	\$6,333	\$0	\$541	\$0	\$264	\$0	\$1,912	\$0				
Total	53	3	\$63,198	\$1,577	\$3,662	\$0	\$2,058	\$0	\$3,245	\$2,228				

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Virginia												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ NAVY - NORFOLK COMNAVBASE (VA317002741400)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2054 MRS Final RC: FY
Investigation	16	0	\$21,405	\$0	\$4,589	\$0	\$1,034	\$0	\$318	\$0	IRP \$53,820 MMRP \$0 Total \$53,820	
Cleanup	3	0	\$115,344	\$0	\$1,637	\$0	\$2,081	\$0	\$3,102	\$0		
Post-Cleanup/RC	54	0	\$4,392	\$0	\$174	\$0	\$359	\$0	\$185	\$0		
Total	73	0	\$141,141	\$0	\$6,400	\$0	\$3,474	\$0	\$3,606	\$0		
◆ NAVY - NORFOLK NSY (VA317002481300)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2055 MRS Final RC: FY
Investigation	5	0	\$18,257	\$0	\$1,928	\$0	\$201	\$0	\$184	\$0	IRP \$15,996 MMRP \$0 Total \$15,996	
Cleanup	0	0	\$30,310	\$0	\$0	\$0	\$158	\$0	\$627	\$0		
Post-Cleanup/RC	30	0	\$455	\$0	\$46	\$0	\$30	\$0	\$31	\$0		
Total	35	0	\$49,022	\$0	\$1,974	\$0	\$389	\$0	\$843	\$0		
◆ NAVY - OCEANA NAS (VA317002460600)												
NPL Status: Not Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2063 MRS Final RC: FY 2033
Investigation	12	6	\$23,120	\$11,567	\$1,177	\$989	\$546	\$300	\$1,078	\$283	IRP \$86,497 MMRP \$27,973 Total \$114,470	
Cleanup	4	2	\$44,647	\$19,587	\$1,797	\$1,864	\$5,957	\$6,992	\$3,542	\$2,581		
Post-Cleanup/RC	31	4	\$2,739	\$51	\$56	\$45	\$49	\$34	\$50	\$0		
Total	47	12	\$70,506	\$31,205	\$3,030	\$2,898	\$6,552	\$7,326	\$4,670	\$2,864		
◆ NAVY - QUANTICO MCB (VA317302472200)												
NPL Status: Listed RAB Status: Yes										BRAC Round(s): N/A		IRP Final RC: FY 2042 MRS Final RC: FY 2035
Investigation	13	12	\$27,856	\$27,473	\$36	\$1,302	\$0	\$0	\$0	\$4,189	IRP \$22,839 MMRP \$58,732 Total \$81,571	
Cleanup	4	1	\$46,433	\$20,610	\$239	\$0	\$161	\$1,625	\$0	\$7,169		
Post-Cleanup/RC	99	21	\$18,970	\$69	\$244	\$0	\$238	\$0	\$906	\$25		
Total	116	34	\$93,259	\$48,152	\$519	\$1,302	\$399	\$1,625	\$906	\$11,383		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Virginia											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - ST JULIEN'S CREEK ANNEX (VA317002758100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY 2013	
Investigation	5	0	\$11,221	\$1,128	\$1,147	\$0	\$0	\$0	\$0	\$0	IRP \$31,394 MMRP \$0 Total \$31,394
Cleanup	1	0	\$29,707	\$0	\$298	\$0	\$249	\$0	\$1,617	\$0	
Post-Cleanup/RC	12	1	\$2,040	\$0	\$85	\$0	\$74	\$0	\$75	\$0	
Total	18	1	\$42,968	\$1,128	\$1,530	\$0	\$323	\$0	\$1,693	\$0	
◆ NAVY - WILLIAMSBURG FISC CHEATHAM ANNEX (VA317002460500)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2060	
RAB Status:		Yes								MRS Final RC: FY 2011	
Investigation	12	0	\$23,972	\$177	\$2,658	\$0	\$2,445	\$0	\$972	\$0	IRP \$53,639 MMRP \$0 Total \$53,639
Cleanup	1	0	\$14,300	\$0	\$0	\$0	\$0	\$0	\$542	\$0	
Post-Cleanup/RC	11	1	\$99	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	24	1	\$38,371	\$177	\$2,658	\$0	\$2,445	\$0	\$1,513	\$0	
◆ NAVY - YORKTOWN NWS (VA317002417000)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2063	
RAB Status:		Yes								MRS Final RC: FY 2061	
Investigation	15	1	\$48,787	\$2,636	\$2,992	\$0	\$849	\$92	\$1,447	\$0	IRP \$97,658 MMRP \$4,074 Total \$101,733
Cleanup	2	0	\$46,926	\$0	\$1,813	\$0	\$1,394	\$0	\$6,247	\$279	
Post-Cleanup/RC	39	2	\$6,525	\$0	\$0	\$0	\$3	\$0	\$25	\$0	
Total	56	3	\$102,238	\$2,636	\$4,805	\$0	\$2,246	\$92	\$7,719	\$279	
◆ AIR FORCE - JBLE-EUSTIS (VA321372032100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2064	
RAB Status:		No								MRS Final RC: FY 2030	
Investigation	3	8	\$20,314	\$2,383	\$333	\$132	\$221	\$192	\$340	\$181	IRP \$49,239 MMRP \$5,667 Total \$54,905
Cleanup	0	0	\$52,735	\$1,197	\$114	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	30	8	\$8,717	\$264	\$335	\$0	\$110	\$0	\$280	\$65	
Total	33	16	\$81,766	\$3,844	\$782	\$132	\$331	\$192	\$621	\$246	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Virginia												
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)	
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP		
◆ AIR FORCE - JBLE-LANGLEY (VA357212447700)												
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2055		
RAB Status:		Yes								MRS Final RC: FY 2027		
Investigation	5	0	\$21,869	\$8,030	\$503	\$0	\$315	\$0	\$613	\$0	IRP \$54,351 MMRP \$3,395 Total \$57,745	
Cleanup	0	2	\$51,382	\$779	\$0	\$94	\$0	\$96	\$0	\$60		
Post-Cleanup/RC	65	14	\$16,527	\$118	\$178	\$33	\$173	\$18	\$188	\$23		
Total	70	16	\$89,778	\$8,927	\$681	\$127	\$489	\$114	\$801	\$83		
◆ DEFENSE LOGISTICS AGENCY - DSC RICHMOND (VA397152075100)												
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2066		
RAB Status:		Yes								MRS Final RC: FY		
Investigation	2	0	\$35,615	\$0	\$646	\$0	\$100	\$0	\$817	\$0	IRP \$26,181 MMRP \$0 Total \$26,181	
Cleanup	3	0	\$54,488	\$0	\$1,662	\$0	\$3,619	\$0	\$784	\$0		
Post-Cleanup/RC	31	0	\$1,925	\$0	\$10	\$0	\$11	\$0	\$168	\$0		
Total	36	0	\$92,028	\$0	\$2,318	\$0	\$3,730	\$0	\$1,769	\$0		
◆ FORMERLY USED DEFENSE SITES - CHOPAWAMSIC TROOP TRAINING SITE (VA39799F166700)												
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY		
RAB Status:		No								MRS Final RC: FY 2038		
Investigation	0	3	\$0	\$2,153	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$42,752 Total \$42,752	
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	0	3	\$0	\$2,153	\$0	\$0	\$0	\$0	\$0	\$0		
◆ FORMERLY USED DEFENSE SITES - NANSEMOND ORDNANCE DEPOT (VA39799F156700)												
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2031		
RAB Status:		Yes								MRS Final RC: FY 2031		
Investigation	6	2	\$40,829	\$2,916	\$685	\$19	\$3,292	\$325	\$802	\$149	IRP \$36,443 MMRP \$13,536 Total \$49,979	
Cleanup	0	0	\$9,218	\$20,844	\$0	\$0	\$0	\$0	\$0	\$0		
Post-Cleanup/RC	12	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
Total	18	2	\$50,047	\$23,760	\$685	\$19	\$3,292	\$325	\$802	\$149		

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Virginia											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - PLUM TREE ISLAND RANGE (VA39799F167300)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2006	
RAB Status:		No								MRS Final RC: FY 2031	
Investigation	0	0	\$0	\$4,537	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$25,311 Total \$25,311
Cleanup	0	8	\$280	\$11,785	\$0	\$436	\$0	\$2,422	\$0	\$1,641	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	8	\$280	\$16,322	\$0	\$436	\$0	\$2,422	\$0	\$1,641	
◆ FORMERLY USED DEFENSE SITES - VIRGINIA ORDNANCE WORKS (VA39799F163700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2034	
RAB Status:		No								MRS Final RC: FY 2024	
Investigation	1	0	\$789	\$187	\$0	\$0	\$0	\$0	\$503	\$0	IRP \$16,413 MMRP \$0 Total \$16,413
Cleanup	0	0	\$0	\$537	\$0	\$12	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	0	2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	2	\$789	\$724	\$0	\$12	\$0	\$0	\$503	\$0	
◆ FORMERLY USED DEFENSE SITES - WALLOPS FLIGHT FACILITY (VA39799F169700)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2056	
RAB Status:		No								MRS Final RC: FY 2019	
Investigation	1	0	\$9,886	\$2,394	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$54,120 MMRP \$0 Total \$54,120
Cleanup	0	0	\$11,866	\$0	\$2,116	\$0	\$2,145	\$0	\$2,190	\$0	
Post-Cleanup/RC	7	3	\$2	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	8	3	\$21,754	\$2,394	\$2,116	\$0	\$2,145	\$0	\$2,190	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Washington											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - CAMP BONNEVILLE (WA021402011200)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 1995		IRP Final RC: FY 2002	
RAB Status:		Yes								MRS Final RC: FY 2057	
Investigation	0	1	\$2,091	\$50	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$13,311 Total \$13,311
Cleanup	0	0	\$4,611	\$89,294	\$0	\$0	\$0	\$6,000	\$0	\$0	
Post-Cleanup/RC	17	6	\$10	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	17	7	\$6,712	\$89,344	\$0	\$0	\$0	\$6,000	\$0	\$0	
◆ ARMY - JOINT BASE LEWIS-MCCHORD (WA021402050600)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2025	
Investigation	5	2	\$46,304	\$1,834	\$5,788	\$0	\$1,434	\$0	\$1,312	\$0	IRP \$69,522 MMRP \$0 Total \$69,522
Cleanup	10	0	\$94,859	\$3,372	\$1,091	\$0	\$2,771	\$0	\$1,851	\$0	
Post-Cleanup/RC	109	22	\$12,794	\$0	\$0	\$0	\$8	\$0	\$108	\$0	
Total	124	24	\$153,957	\$5,206	\$6,879	\$0	\$4,213	\$0	\$3,270	\$0	
◆ ARMY - YAKIMA TRAINING CENTER (WA021402098900)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055	
RAB Status:		No								MRS Final RC: FY 2054	
Investigation	5	0	\$15,534	\$174	\$7,832	\$0	\$761	\$0	\$36	\$0	IRP \$20,095 MMRP \$0 Total \$20,095
Cleanup	2	1	\$2,505	\$0	\$0	\$0	\$26	\$0	\$37	\$0	
Post-Cleanup/RC	46	9	\$549	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	53	10	\$18,588	\$174	\$7,832	\$0	\$786	\$0	\$73	\$0	
◆ NAVY - BANGOR NSB (WA017002729100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2056	
RAB Status:		Yes								MRS Final RC: FY 2039	
Investigation	3	16	\$33,860	\$14,135	\$6,312	\$15	\$0	\$4,095	\$0	\$7,717	IRP \$78,552 MMRP \$86,758 Total \$165,310
Cleanup	4	0	\$105,222	\$4,318	\$1,590	\$0	\$3,486	\$0	\$4,198	\$504	
Post-Cleanup/RC	37	1	\$727	\$0	\$0	\$0	\$281	\$0	\$21	\$0	
Total	44	17	\$139,809	\$18,453	\$7,902	\$15	\$3,767	\$4,095	\$4,219	\$8,222	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Washington											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - KEYPORT NUWC (WA017002341900)											
NPL Status: Listed											

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Washington											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - WHIDBEY ISLAND NAS (WA017002336100)											
NPL Status:		Listed		BRAC Round(s): N/A						IRP Final RC: FY 2072	
RAB Status:		Yes								MRS Final RC: FY 2032	
Investigation	8	1	\$61,581	\$1,313	\$1,612	\$0	\$4,313	\$0	\$4,007	\$0	IRP \$122,487 MMRP \$17,952 Total \$140,440
Cleanup	4	1	\$138,456	\$4,594	\$6,472	\$777	\$7,336	\$884	\$2,794	\$790	
Post-Cleanup/RC	87	2	\$3,906	\$337	\$58	\$0	\$134	\$72	\$131	\$17	
Total	99	4	\$203,943	\$6,244	\$8,142	\$777	\$11,783	\$956	\$6,932	\$807	
◆ AIR FORCE - FAIRCHILD AIR FORCE BASE (WA057212464700)											
NPL Status:		Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2061	
RAB Status:		Yes								MRS Final RC: FY 2038	
Investigation	8	3	\$45,394	\$6,875	\$513	\$61	\$442	\$72	\$502	\$90	IRP \$836,696 MMRP \$8,946 Total \$845,642
Cleanup	9	0	\$79,323	\$706	\$10,636	\$41	\$8,098	\$0	\$8,430	\$0	
Post-Cleanup/RC	58	11	\$5,219	\$0	\$198	\$0	\$126	\$0	\$261	\$0	
Total	75	14	\$129,936	\$7,581	\$11,347	\$102	\$8,666	\$72	\$9,193	\$90	
◆ AIR FORCE - MAKAH AIR FORCE STATION (WA035897993327)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2035	
RAB Status:		No								MRS Final RC: FY	
Investigation	0	0	\$3,092	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$33,113 MMRP \$0 Total \$33,113
Cleanup	24	0	\$7,400	\$0	\$2,185	\$0	\$3,028	\$0	\$3,346	\$0	
Post-Cleanup/RC	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	24	0	\$10,492	\$0	\$2,185	\$0	\$3,028	\$0	\$3,346	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

West Virginia											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ NAVY - ALLEGANY BALLISTICS LAB (WV317002369100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	3	0	\$10,157	\$0	\$32	\$0	\$28	\$0	\$0	\$0	IRP \$68,128 MMRP \$0 Total \$68,128
Cleanup	2	0	\$89,809	\$0	\$1,067	\$0	\$2,102	\$0	\$2,378	\$0	
Post-Cleanup/RC	36	0	\$1,131	\$0	\$61	\$0	\$56	\$0	\$112	\$0	
Total	41	0	\$101,097	\$0	\$1,160	\$0	\$2,186	\$0	\$2,489	\$0	
◆ AIR FORCE - EWVRA SHEPHERD FIELD (MARTINSBURG) (WV357282845500)											
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$1,490	\$0	\$23	\$0	\$330	\$0	\$134	\$0	IRP \$37,784 MMRP \$0 Total \$37,784
Cleanup	0	0	\$1,594	\$0	\$442	\$0	\$880	\$0	\$644	\$0	
Post-Cleanup/RC	4	0	\$58	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	8	0	\$3,143	\$0	\$466	\$0	\$1,211	\$0	\$778	\$0	
◆ AIR FORCE - YEAGER ANG (WV357282589100)											
NPL Status:		Not Listed		BRAC Round(s):				BRAC 2005 Realignment		IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	4	0	\$5,294	\$0	\$23	\$0	\$330	\$0	\$123	\$0	IRP \$23,383 MMRP \$0 Total \$23,383
Cleanup	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	15	0	\$8	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	19	0	\$5,302	\$0	\$23	\$0	\$330	\$0	\$123	\$0	
◆ FORMERLY USED DEFENSE SITES - WEST VIRGINIA ORD WORKS (WV39799F346100)											
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2054	
RAB Status:		Yes								MRS Final RC: FY 2009	
Investigation	2	0	\$31,730	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$90,901 MMRP \$0 Total \$90,901
Cleanup	1	0	\$51,769	\$0	\$1,244	\$0	\$1,320	\$0	\$1,860	\$0	
Post-Cleanup/RC	41	1	\$29,089	\$7	\$1,061	\$0	\$1,781	\$0	\$1,451	\$0	
Total	44	1	\$112,588	\$7	\$2,305	\$0	\$3,101	\$0	\$3,311	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

West Virginia													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ FORMERLY USED DEFENSE SITES - WV MANEUVER AREA/DOLLY SODS (WV39799F346000)													
NPL Status:		Not Listed		BRAC Round(s):				N/A				IRP Final RC:	FY
RAB Status:		No										MRS Final RC:	FY 2047
Investigation	0	4	\$0	\$7,834	\$0	\$12	\$0	\$0	\$0	\$282	IRP \$0 MMRP \$34,845 Total \$34,845		
Cleanup	0	0	\$0	\$2,806	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	0	4	\$0	\$2,159	\$0	\$0	\$0	\$0	\$0	\$0			
Total	0	8	\$0	\$12,799	\$0	\$12	\$0	\$0	\$0	\$282			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Wisconsin											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ ARMY - BADGER ARMY AMMUNITION PLANT (WI521382005600)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2062	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	4	0	\$28,275	\$0	\$1,291	\$0	\$33	\$0	\$34	\$0	IRP \$42,914 MMRP \$0 Total \$42,914
Cleanup	1	0	\$174,902	\$0	\$216	\$0	\$0	\$0	\$516	\$0	
Post-Cleanup/RC	34	0	\$27,104	\$0	\$0	\$0	\$397	\$0	\$381	\$0	
Total	39	0	\$230,281	\$0	\$1,507	\$0	\$430	\$0	\$931	\$0	
◆ AIR FORCE - GEN B MITCHELL (WI557282841100)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2062	
RAB Status:		Yes								MRS Final RC: FY	
Investigation	10	0	\$7,455	\$0	\$797	\$0	\$247	\$0	\$151	\$0	IRP \$32,293 MMRP \$0 Total \$32,293
Cleanup	0	0	\$543	\$0	\$0	\$0	\$33	\$0	\$0	\$0	
Post-Cleanup/RC	27	0	\$586	\$0	\$84	\$0	\$66	\$0	\$177	\$0	
Total	37	0	\$8,584	\$0	\$881	\$0	\$346	\$0	\$329	\$0	
◆ AIR FORCE - TRUAX FIELD (WI557282424700)											
NPL Status:		Not Listed		BRAC Round(s): BRAC 2005 Realignment						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY	
Investigation	5	0	\$1,354	\$0	\$12	\$0	\$165	\$0	\$759	\$0	IRP \$60,413 MMRP \$0 Total \$60,413
Cleanup	0	0	\$554	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	18	0	\$457	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	23	0	\$2,365	\$0	\$12	\$0	\$165	\$0	\$759	\$0	
◆ AIR FORCE - VOLK FIELD AIR GUARD BASE (WI557282587700)											
NPL Status:		Not Listed		BRAC Round(s): N/A						IRP Final RC: FY 2054	
RAB Status:		No								MRS Final RC: FY 2034	
Investigation	3	3	\$4,008	\$9,857	\$17	\$0	\$248	\$0	\$151	\$0	IRP \$15,974 MMRP \$1,910 Total \$17,884
Cleanup	0	0	\$1,433	\$3,578	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	34	3	\$179	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	37	6	\$5,620	\$13,435	\$17	\$0	\$248	\$0	\$151	\$0	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Defense Environmental Restoration Program

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Wyoming													
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			
◆ AIR FORCE - CHEYENNE MUNICIPAL AIRPORT (WY857282588600)													
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2055			
RAB Status:		Yes										MRS Final RC: FY	
Investigation	3	0	\$7,761	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$24,578 MMRP \$0 Total \$24,578		
Cleanup	0	0	\$11,527	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	6	0	\$1,414	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	9	0	\$20,702	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
◆ AIR FORCE - FRANCIS E WARREN AIR FORCE BASE (WY857212417900)													
NPL Status:		Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2105			
RAB Status:		Yes										MRS Final RC: FY 2015	
Investigation	3	0	\$75,400	\$1,986	\$136	\$0	\$189	\$0	\$219	\$0	IRP \$121,702 MMRP \$0 Total \$121,702		
Cleanup	6	0	\$81,734	\$3	\$1,626	\$0	\$473	\$0	\$549	\$0			
Post-Cleanup/RC	42	1	\$3,945	\$0	\$214	\$0	\$79	\$0	\$91	\$0			
Total	51	1	\$161,079	\$1,989	\$1,976	\$0	\$741	\$0	\$859	\$0			
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 1 (WY89799F086500)													
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2065			
RAB Status:		No										MRS Final RC: FY	
Investigation	1	0	\$6,694	\$0	\$117	\$0	\$143	\$0	\$125	\$0	IRP \$39,634 MMRP \$0 Total \$39,634		
Cleanup	0	0	\$709	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	2	0	\$7,404	\$0	\$117	\$0	\$143	\$0	\$125	\$0			
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 2 (WY89799F086600)													
NPL Status:		Not Listed		BRAC Round(s):				N/A		IRP Final RC: FY 2067			
RAB Status:		No										MRS Final RC: FY	
Investigation	1	0	\$10,496	\$0	\$103	\$0	\$848	\$0	\$410	\$0	IRP \$71,514 MMRP \$0 Total \$71,514		
Cleanup	0	0	\$234	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0			
Total	2	0	\$10,731	\$0	\$103	\$0	\$848	\$0	\$410	\$0			

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.

Table 6: Status of Installations with a Cost Estimate from FY25 to Completion Greater Than \$10,000,000

Wyoming											
Phase Category	Current Status (Number of Sites)		Costs Through FY24 (\$000)		FY24 Funds Obligated (\$000)		FY25 Planned Execution (\$000)		FY26 Planning Estimate (\$000)		Cost Estimate from FY25 to Completion (\$000)
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 3 (WY89799F086700)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2216	
RAB Status:		No						MRS Final RC:		FY	
Investigation	0	0	\$6,530	\$0	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$102,961 MMRP \$0 Total \$102,961
Cleanup	1	0	\$23,927	\$0	\$3,909	\$0	\$1,597	\$0	\$293	\$0	
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$30,458	\$0	\$3,909	\$0	\$1,597	\$0	\$293	\$0	
◆ FORMERLY USED DEFENSE SITES - FE WARREN AFB FAC SITE 4 (WY89799F090800)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2059	
RAB Status:		Yes						MRS Final RC:		FY	
Investigation	1	0	\$34,039	\$0	\$937	\$0	\$998	\$0	\$829	\$0	IRP \$70,904 MMRP \$0 Total \$70,904
Cleanup	0	0	\$7,414	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	0	\$1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	2	0	\$41,454	\$0	\$937	\$0	\$998	\$0	\$829	\$0	
◆ FORMERLY USED DEFENSE SITES - FORT FRANCIS E. WARREN TAR & MANEUVER RGE (WY89799F091000)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2015	
RAB Status:		No						MRS Final RC:		FY 2031	
Investigation	0	0	\$216	\$1,061	\$0	\$0	\$0	\$0	\$0	\$0	IRP \$0 MMRP \$13,017 Total \$13,017
Cleanup	0	1	\$0	\$7,409	\$0	\$379	\$0	\$271	\$0	\$52	
Post-Cleanup/RC	1	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	1	\$216	\$8,470	\$0	\$379	\$0	\$271	\$0	\$52	
◆ FORMERLY USED DEFENSE SITES - POLE MOUNTAIN (WY89799F086400)											
NPL Status:		Not Listed		BRAC Round(s):		N/A		IRP Final RC:		FY 2008	
RAB Status:		No						MRS Final RC:		FY 2042	
Investigation	0	4	\$424	\$11,925	\$0	\$11	\$0	\$143	\$0	\$329	IRP \$0 MMRP \$168,472 Total \$168,472
Cleanup	0	0	\$50	\$43	\$0	\$0	\$0	\$0	\$0	\$0	
Post-Cleanup/RC	1	1	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Total	1	5	\$474	\$11,968	\$0	\$11	\$0	\$143	\$0	\$329	

Note: Totals reflect installation project funding allocated to individual sites and do not include program management and other support costs. The information presented in this table for installations impacted by BRAC may apply to both active and BRAC sites.